

Appendix A

Construction Programme

[illegible]

Project: Mainlaying in Tseung Kwan O																																				
ID	Task Name	Duration	Start	Finish	Task Calendar	Predecessors	Successors	% Complete	Actual Start	Actual Finish																										
											2018	2018	2018	2018	2018	2019	2019	2019	2019	2019	2020	2020	2020	2020	2020	2020	2021	2021	2021	2021	2021	2021	2021	2021	2021	2021
											Q1	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	
1	Key Dates	2495 days	Tue 7/11/17	Thu 5/9/24	Calendar Day			0%	Tue 7/11/17	NA																										
10	Planned Completion	0 days	Thu 5/9/24	Thu 5/9/24	Calendar Day	12FF		0%	NA	NA																								5/9		
12	Mainlaying In Tseung Kwan O	2495 days	Tue 7/11/17	Thu 5/9/24	Calendar Day		10FF	77%	Tue 7/11/17	NA																										
165	Mainlaying From Boundary of Tseung Kwan O Area 137 to TKO Fresh Water Service Reservoir (Portion I)	1866 days	Tue 7/11/17	Mon 26/2/24	HK Working Day			74%	Tue 7/11/17	NA																										
249	Trenchless Work at Wan Po Road From Pit A to Pit F	1866 days	Tue 7/11/17	Mon 26/2/24	HK Working Day			56%	Tue 7/11/17	NA																										
251	Trenchless Works (Pit A to Pit D)	1354 days	Fri 2/8/19	Mon 26/2/24	HK Working Day		763	51%	Fri 2/8/19	NA																										
273	New Routing From Pit A to Pit D)	553 days	Thu 14/4/22	Mon 26/2/24	HK Working Day			0%	Thu 14/4/22	NA																										
275	XP Application for WPR, SKR and Open Trench at Shek Kok Road	60 days	Tue 19/4/22	Thu 30/6/22	HK Working Day	274	278,279,286	0%	NA	NA																										
279	Trial Pit Excavation at Pit SKR	10 days	Sat 2/7/22	Wed 13/7/22	HK Working Day	275	288,285,284	0%	NA	NA																										
284	Pipe Laying (OC) from Pit SKR to Pit D (1st 200m)	200 days	Thu 14/7/22	Tue 14/3/23	HK Working Day	279	288	0%	NA	NA																										
288	Construction of Pit SKR	90 days	Wed 15/3/23	Thu 6/7/23	HK Working Day	279,284	290	0%	NA	NA																										
290	Headshield Tunneling fom Pit SKR to Pit WPR (64m)	107 days	Fri 7/7/23	Sat 11/11/23	HK Working Day	288	292	0%	NA	NA																										
292	MS Pipe Laying in Segment from Pit SKR to Pit WPR	30 days	Sun 12/11/23	Mon 11/12/23	Calendar Day	290	295,296	0%	NA	NA																										
295	Pipe Connection Works and construction of Inspoection Chamber at Pit WPR	60 days	Tue 12/12/23	Mon 26/2/24	HK Working Day	292,283		0%	NA	NA																										
296	Pipe Connection Works and construction of Washout Chamber at Pit SKR	60 days	Tue 12/12/23	Mon 26/2/24	HK Working Day	292		0%	NA	NA																										
759	DN800 - CH.ADN1200 MS Pipe Static Pressure Test, Pipeline Cleaning, CCTV Inspection, Sterilization and Water Sampling	1232 days	Wed 24/3/21	Tue 6/8/24	Calendar Day			13%	Wed 24/3/21	NA																										
760	Static Pressure Test	1112 days	Wed 24/3/21	Mon 8/4/24	Calendar Day			18%	Wed 24/3/21	NA																										
763	DN1200 MS Pipe - Static Pressure Test From DN900 Valve Chamber at Wan Po Road (CH.A12+50) to DN900 Valve Chamber at TKO Landfill Stage I Area A (CH.FB1+66) (Approx. 1.4km)	42 days	Tue 27/2/24	Mon 8/4/24	Calendar Day	224,251,306	774	0%	NA	NA																										
771	Pipeline Cleaning and CCTV Inspection	1153 days	Wed 12/5/21	Sun 7/7/24	Calendar Day			10%	Wed 12/5/21	NA																										
774	DN1200 MS Pipe - Pipeline Cleaning and CCTV Inspection From DN900 Valve Chamber at Wan Po Road (CH.A12+50) to DN900 Valve Chamber at TKO Landfill Stage I Area A	90 days	Tue 9/4/24	Sun 7/7/24	Calendar Day	763	782	0%	NA	NA																										
781	Sterilization and Water Sampling	30 days	Mon 8/7/24	Tue 6/8/24	Calendar Day			0%	NA	NA																										
782	DN1200 MS Pipe - Portion I & Portion H (Total Water = 9700 cu.m)	30 days	Mon 8/7/24	Tue 6/8/24	Calendar Day	772,773,774,775,777,778,7787		0%	NA	NA																										
786	Handover Portion I and Portion H to WSD Region	563 days	Tue 21/2/23	Thu 5/9/24	Calendar Day			0%	NA	NA																										
787	DN1200 MS Pipe - Portion I & Portion H (Area 137)	30 days	Wed 7/8/24	Thu 5/9/24	Calendar Day	782		0%	NA	NA																										

Project: Mainlaying in Tseung Kwan O											
ID	Task Name	Duration	Start	Finish	Task Calendar	Predecessors	Successors	% Complete	Actual Start	Actual Finish	
<div><div><div>2018</div><div>2019</div><div>2020</div><div>2021</div><div>2022</div><div>2023</div><div>2024</div><div>2025</div></div><div><div>Q1</div><div>Q2</div><div>Q3</div><div>Q4</div><div>Q1</div><div>Q2</div><div>Q3</div><div>Q4</div><div>Q1</div><div>Q2</div><div>Q3</div><div>Q4</div><div>Q1</div><div>Q2</div><div>Q3</div><div>Q4</div><div>Q1</div><div>Q2</div><div>Q3</div><div>Q4</div><div>Q1</div><div>Q2</div><div>Q3</div><div>Q4</div></div></div>											
43	Issue CE No. 112 - Works Delayed in Portion H due to COVID-19	0 days	Wed 14/4/21	Wed 14/4/21	Calendar Day			100%	Wed 14/4/21	Wed 14/4/21	◆ 14/4
44	Issue CE No. 113 - Special Cleaning of Workfronts from CH.A0+00 to CH.A13+70 at Wan Po Road	0 days	Fri 30/4/21	Fri 30/4/21	Calendar Day			100%	Fri 30/4/21	Fri 30/4/21	◆ 30/4
45	Issue CE No. 116 - Special Mosquito and Biting Midges Prevention Measures from CH.FB0+00 to Ch.FB5+34 and Ch.FC0+0 0to FC13+26 along TKO South Waterfront	0 days	Mon 24/5/21	Mon 24/5/21	Calendar Day			100%	Mon 24/5/21	Mon 24/5/21	◆ 24/5
46	Issue CE No. 119 - Professional Indemnity Insurance for the Conforming Designs unde CE No.55, 62 and 77	0 days	Mon 31/5/21	Mon 31/5/21	Calendar Day			100%	Mon 31/5/21	Mon 31/5/21	◆ 31/5
47	Issue CE No. 120 - Left-in Sheet Pile for Manual Excavation in Po Lam Road at CH.HA6+55	0 days	Mon 31/5/21	Mon 31/5/21	Calendar Day			100%	Mon 31/5/21	Mon 31/5/21	◆ 31/5
48	Issue CE No. 127 - Manual Excavation under Unexpectedly long and contonuous extent of UU obstruction in Wan Po Road at CH. A0+88	0 days	Tue 12/10/21	Tue 12/10/21	Calendar Day			100%	Tue 12/10/21	Tue 12/10/21	◆ 12/10
49	Issue CE No. 129 - Special Cleaning of Workfronts from CH.HA0+00 to CH.A13+70 at Wan po Road in Sep 2021	0 days	Tue 26/10/21	Tue 26/10/21	Calendar Day			100%	Tue 26/10/21	Tue 26/10/21	◆ 26/10
50	Issue CE No. 100 - Additional Mainlaying Works at Ling Hong Road and HK Velodrome	0 days	Tue 14/12/21	Tue 14/12/21	Calendar Day			100%	Tue 14/12/21	Tue 14/12/21	◆ 14/12
51	Issue CE No. 131 - Additional Traffic Court and Analysis for TTA Application	0 days	Fri 24/12/21	Fri 24/12/21	Calendar Day			100%	Fri 24/12/21	Fri 24/12/21	◆ 24/12
52	Issue CE No. 138 - Additional Inspection Pits for Realignment of DN800 Water Main in TKOFWPSR	0 days	Fri 24/12/21	Fri 24/12/21	Calendar Day			100%	Fri 24/12/21	Fri 24/12/21	◆ 24/12
53	Issue CE No. 141 - Provision of Suitable land Transport for Site Supervision in Tseung Kwan O Area 137 (Dec 2021 - Sept 2022)	0 days	Wed 29/12/21	Wed 29/12/21	Calendar Day			100%	Wed 29/12/21	Wed 29/12/21	◆ 29/12
54	Issue CE No. 136 - Additional Resurfacing Works at Wan Po Road Near TKO Area 137	0 days	Fri 31/12/21	Fri 31/12/21	Calendar Day			100%	Fri 31/12/21	Fri 31/12/21	◆ 31/12
55	Issue CE No. 57 - Realignment of Water Main by Trenchless Method in SENTX Portion in TKO Area 137	0 days	Tue 18/1/22	Tue 18/1/22	Calendar Day		125FF	100%	Tue 18/1/22	Tue 18/1/22	◆ 18/1
56	Preliminaries	1636 days	Tue 7/11/17	Sat 30/4/22	Calendar Day			100%	Tue 7/11/17	Sat 30/4/22	
57	Submission and Permit Application	322 days	Tue 7/11/17	Mon 24/9/18	Calendar Day			100%	Tue 7/11/17	Mon 24/9/18	
58	Submission of Safety Plan	35 days	Tue 7/11/17	Mon 11/12/17	Calendar Day	2		100%	Tue 7/11/17	Mon 11/12/17	
59	Submission of Site Management Plan and Trip Ticket	45 days	Tue 7/11/17	Thu 21/12/17	Calendar Day	2		100%	Tue 7/11/17	Thu 21/12/17	
60	Submission of Key People	14 days	Mon 4/12/17	Sun 17/12/17	Calendar Day	2FS+27 days		100%	Mon 4/12/17	Sun 17/12/17	
61	Submission of Subcontractor Management Plan	30 days	Tue 7/11/17	Wed 6/12/17	Calendar Day	2		100%	Tue 7/11/17	Wed 6/12/17	
62	Submission of First Programme	7 days	Tue 7/11/17	Mon 13/11/17	Calendar Day	2		100%	Tue 7/11/17	Mon 13/11/17	
63	Submission of Pipe Material (PN16)	54 days	Thu 1/2/18	Tue 27/3/18	Calendar Day	4	64	100%	Thu 1/2/18	Tue 27/3/18	
64	Approval of Pipe material submission (PN16)	137 days	Wed 28/3/18	Sat 11/8/18	Calendar Day	63	92SS+7 days	100%	Wed 28/3/18	Sat 11/8/18	
65	Appointment of Environmental Team	10 days	Wed 9/5/18	Fri 18/5/18	Calendar Day	81	66	100%	Wed 9/5/18	Fri 18/5/18	
66	Environmental Baseline Monitoring	17 days	Tue 29/5/18	Thu 14/6/18	Calendar Day	65		100%	Tue 29/5/18	Thu 14/6/18	
67	Submission of Environmental Management Plan	45 days	Tue 7/11/17	Thu 21/12/17	Calendar Day	2		100%	Tue 7/11/17	Thu 21/12/17	
68	Submission & Approval of CE01 Pipe Material PN25	75 days	Thu 12/7/18	Mon 24/9/18	Calendar Day	14,15	96	100%	Thu 12/7/18	Mon 24/9/18	
69	Subcontracting	1122 days	Thu 16/11/17	Fri 11/12/20	Calendar Day			100%	Thu 16/11/17	Fri 11/12/20	
70	Submission and Approval	122 days	Thu 16/11/17	Sat 17/3/18	Calendar Day			100%	Thu 16/11/17	Sat 17/3/18	
71	Submission of sub-contractor selection procedure	24 days	Thu 16/11/17	Sat 9/12/17	Calendar Day	4	72	100%	Thu 16/11/17	Sat 9/12/17	
72	Approval of sub-contractor selection procedure	42 days	Sun 10/12/17	Sat 20/1/18	Calendar Day	71	87,82,83FS+10 days,86	100%	Sun 10/12/17	Sat 20/1/18	
73	Submission of Sub-contractor Condition	14 days	Sun 21/1/18	Sat 3/2/18	Calendar Day	4	74	100%	Sun 21/1/18	Sat 3/2/18	
74	Approval of Sub-contractor Condition	42 days	Sun 4/2/18	Sat 17/3/18	Calendar Day	73	87,82,83FS+10 days,86	100%	Sun 4/2/18	Sat 17/3/18	
75	Submission of Supplier Selection Procedure	75 days	Thu 16/11/17	Mon 29/1/18	Calendar Day	4	76	100%	Thu 16/11/17	Mon 29/1/18	
76	Approval of Supplier Selection Procedure	42 days	Tue 30/1/18	Mon 12/3/18	Calendar Day	75	92	100%	Tue 30/1/18	Mon 12/3/18	
77	Subcontractor Selection and Subcontracting	1115 days	Thu 23/11/17	Fri 11/12/20	Calendar Day			100%	Thu 23/11/17	Fri 11/12/20	
78	Traffic Consultant for Investigation Works	30 days	Thu 23/11/17	Fri 22/12/17	Calendar Day	4		100%	Thu 23/11/17	Fri 22/12/17	
79	Consultancy: Landscape for Investigation works	30 days	Fri 5/1/18	Sat 3/2/18	Calendar Day	4	250	100%	Fri 5/1/18	Sat 3/2/18	
80	Consultancy: Traffic consultant	55 days	Wed 21/2/18	Mon 16/4/18	Calendar Day			100%	Wed 21/2/18	Mon 16/4/18	
81	Environmental Team	9 days	Mon 16/4/18	Tue 24/4/18	Calendar Day		65	100%	Mon 16/4/18	Tue 24/4/18	
82	Temporary site office, hoarding & project sign board	75 days	Thu 22/3/18	Mon 4/6/18	Calendar Day	74,72	89FS+13 days	100%	Thu 22/3/18	Mon 4/6/18	
83	Consultancy: Independent Checking Engineer	12 days	Mon 14/5/18	Fri 25/5/18	Calendar Day	72FS+10 days,74FS+10 days		100%	Mon 14/5/18	Fri 25/5/18	
84	Survey Services	23 days	Wed 26/9/18	Thu 18/10/18	Calendar Day			100%	Wed 26/9/18	Thu 18/10/18	
<div><div>Working Programme No. 15</div><div>Data Date : 24 May 2022</div></div> <div><div>Task</div><div>Split</div><div>Milestone</div></div> <div><div>Summary</div><div>Project Summary</div><div>Inactive Task</div></div> <div><div>Inactive Milestone</div><div>Inactive Summary</div><div>Manual Task</div></div> <div><div>Duration-only</div><div>Manual Summary Rollup</div><div>Manual Summary</div></div> <div><div>Start-only</div><div>Finish-only</div><div>External Tasks</div></div> <div><div>External Milestone</div><div>Deadline</div><div>Critical</div></div> <div><div>Critical Split</div><div>Progress</div><div>Manual Progress</div></div>											

Working Programme No. 15

Data Date : 24 May 2022

Task Split Milestone

Summary

Project Summary

Inactive Task

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup

Manual Summary

Start-only

Finish-only

External Tasks

External Milestone

Deadline

Critical

Critical Split

Progress

Manual Progress

Page 3

85

Sacrificial Anode Cathodic Protection (SACP)

82 days

Thu 30/5/19

Mon 19/8/19

Calendar Day

19

99

100%

Thu 30/5/19

Mon 19/8/19

86

Landscaping Works

42 days

Thu 6/9/18

Wed 17/10/18

Calendar Day

72,74

100%

Thu 6/9/18

Wed 17/10/18

87

Miscellaneous

1000 days

Sun 18/3/18

Fri 11/12/20

Calendar Day

74,72

100%

Sun 18/3/18

Fri 11/12/20

88

Site Establishment

220 days

Tue 2/1/18

Thu 9/8/18

Calendar Day

100%

Tue 2/1/18

Thu 9/8/18

89

Setting up PM's and Contractor Accommodation

90 days

Sat 12/5/18

Thu 9/8/18

Calendar Day

82FS+13 days

100%

Sat 12/5/18

Thu 9/8/18

90

Initial Survey of the Site

60 days

Tue 2/1/18

Fri 2/3/18

Calendar Day

4

100%

Tue 2/1/18

Fri 2/3/18

91

Procurement of Major Material

1485 days

Sat 7/4/18

Sat 30/4/22

Calendar Day

100%

Sat 7/4/18

Sat 30/4/22

92

Preparation of Purchase Order

7 days

Sat 7/4/18

Fri 13/4/18

Calendar Day

64SS+7 days,76

93

100%

Sat 7/4/18

Fri 13/4/18

93

1st Batch of Material Delivery

65 days

Sat 14/4/18

Sun 17/6/18

Calendar Day

92

94

100%

Sat 14/4/18

Sun 17/6/18

94

1st Batch of Material Delivery on site

0 days

Fri 29/6/18

Fri 29/6/18

Calendar Day

93

95

100%

Fri 29/6/18

Fri 29/6/18

95

Material Delivery by Batches

1401 days

Sat 30/6/18

Sat 30/4/22

Calendar Day

94

100%

Sat 30/6/18

Sat 30/4/22

96

Preparation of CE01 Purchase Order

7 days

Tue 25/9/18

Mon 1/10/18

Calendar Day

68

97

100%

Tue 25/9/18

Mon 1/10/18

97

1st Batch of CE01 Material Delivery

90 days

Tue 2/10/18

Sun 30/12/18

Calendar Day

96

98

100%

Tue 2/10/18

Sun 30/12/18

98

1st Batch of CE01 Material Delivery on site

1 day

Tue 22/1/19

Tue 22/1/19

Calendar Day

97

100%

Tue 22/1/19

Tue 22/1/19

99

SCAP Material Submission and Approval

261 days

Tue 20/8/19

Wed 6/5/20

Calendar Day

85

100

100%

Tue 20/8/19

Wed 6/5/20

100

SCAP Purchase Order & Material Delivery

115 days

Mon 22/6/20

Wed 14/10/20

Calendar Day

99

100%

Mon 22/6/20

Wed 14/10/20

101

Mainlaying in Tseung Kwan O Area 137 (Portion H)

1260 days

Tue 11/12/18

Wed 15/3/23

HK Working Day

92%

Tue 11/12/18

NA

102

Early Possession of Portion H

0 days

Mon 29/7/19

Mon 29/7/19

Calendar Day

100%

Mon 29/7/19

Mon 29/7/19

103

Issue Date of CE No. 07 -Water Supply to No. TKO Desalination Plant at Portion H (NS250 HDPE Pipe)

0 days

Tue 22/1/19

Tue 22/1/19

Calendar Day

104

100%

Tue 22/1/19

Tue 22/1/19

104

Material Procurement and Delivery in Batches

330 days

Tue 11/12/18

Tue 5/11/19

Calendar Day

103

100%

Tue 11/12/18

Tue 5/11/19

105

Open Cut Excavation, Pipe Laying and Reinstatement at TKO Area 137

597 days

Sat 10/8/19

Sat 14/8/21

HK Working Day

761

100%

Sat 10/8/19

Sat 14/8/21

106

DN1200 MS PIPE + NS250 HDPE PIPE - Open Cut

341 days

Sat 10/8/19

Wed 30/9/20

HK Working Day

100%

Sat 10/8/19

Wed 30/9/20

107

CH.CT1+51 - CH.265 DN1200 MS Pipe OC

82 days

Thu 16/4/20

Fri 24/7/20

None

100%

Thu 16/4/20

Fri 24/7/20

108

CH.CT0+51 - CH.1+51 DN1200 MS Pipe OC

44 days

Mon 10/2/20

Tue 31/3/20

HK Working Day

100%

Mon 10/2/20

Tue 31/3/20

109

CH.CT0+00 - CH.0+51 DN1200 MS Pipe OC

74 days

Thu 2/1/20

Tue 31/3/20

HK Working Day

100%

Thu 2/1/20

Tue 31/3/20

110

CH.CA0+00 - CH.4+00 DN1200 MS Pipe OC

192 days

Sat 10/8/19

Tue 31/3/20

HK Working Day

5

100%

Sat 10/8/19

Tue 31/3/20

111

CH.KT2+80 - CH.3+60 NS250 HDPE Pipe OC with additional Tees and fire Hydrant

56 days

Tue 28/7/20

Wed 30/9/20

HK Working Day

100%

Tue 28/7/20

Wed 30/9/20

112

CH.KT2+23 - CH.2+80 NS250 HDPE Pipe OC

29 days

Sat 20/6/20

Sat 25/7/20

HK Working Day

100%

Sat 20/6/20

Sat 25/7/20

113

CH.KT1+51 - CH.2+23 NS250 HDPE Pipe OC

31 days

Sat 16/5/20

Sat 20/6/20

HK Working Day

100%

Sat 16/5/20

Sat 20/6/20

114

CH.KT0+51 - CH.1+51 NS250 HDPE Pipe OC

19 days

Tue 10/3/20

Tue 31/3/20

HK Working Day

100%

Tue 10/3/20

Tue 31/3/20

115

CH.KT0+00 - CH.0+51 NS250 HDPE Pipe OC

50 days

Sun 2/2/20

Tue 31/3/20

HK Working Day

100%

Sun 2/2/20

Tue 31/3/20

116

CH.KA0+00 - CH.4+00 NS250 HDPE Pipe OC

143 days

Thu 10/10/19

Tue 31/3/20

HK Working Day

100%

Thu 10/10/19

Tue 31/3/20

117

Construction of Chambers

385 days

Wed 29/4/20

Sat 14/8/21

HK Working Day

100%

Wed 29/4/20

Sat 14/8/21

118

Combined DAV & IT Chamber for DN1200 MS pipe at CH.CT2+47

60 days

Tue 5/5/20

Wed 15/7/20

HK Working Day

100%

Tue 5/5/20

Wed 15/7/20

119

Combined Washout Pump Pit for DN1200 MS pipe and NS250 HDPE pipe at CH.CT2+43

71 days

Wed 3/6/20

Wed 26/8/20

HK Working Day

100%

Wed 3/6/20

Wed 26/8/20

120

DN900 Valve Chamber with by-pass pipes at CH.CA4+24

385 days

Wed 29/4/20

Sat 14/8/21

HK Working Day

100%

Wed 29/4/20

Sat 14/8/21

121

Trenchless Works (DN1200 MS PIPE + NS250 HDPE PIPE) at TKO Area 137

1162 days

Tue 22/1/19

Thu 22/12/22

HK Working Day

784,762

83%

Tue 22/1/19

NA

122

Issue CE No. 07 - Water Supply to Tseung Kwan O Desalination Plant at Portion 'H'

0 days

Tue 22/1/19

Tue 22/1/19

Calendar Day

100%

Tue 22/1/19

Tue 22/1/19

123

Issue CE No. 17 - Realignment of Water Main by Trenchless Method in TKO Area 137

0 days

Wed 1/1/20

Wed 1/1/20

Calendar Day

100%

Wed 1/1/20

Wed 1/1/20

124

Issue CE No. 118 - Non-destructive Void detection survey in Tseung Kwan O Area 137 between 137 Pit A and 137 Pit B

0 days

Tue 18/5/21

Tue 18/5/21

Calendar Day

100%

Tue 18/5/21

Tue 18/5/21

125

Issue CE No. 57 - Realignment of Water Main by Trenchless Method in SENTX Portion in TKO Area 137

0 days

Tue 18/1/22

Tue 18/1/22

Calendar Day

55FF

129

100%

Tue 18/1/22

Tue 18/1/22

126

Tendering & Approval

21 days

Mon 6/1/20

Sun 26/1/20

Calendar Day

100%

Mon 6/1/20

Sun 26/1/20

Project: Mainlaying in Tseung Kwan O																																						
ID	Task Name	Duration	Start	Finish	Task Calendar	Predecessors	Successors	% Complete	Actual Start	Actual Finish																												
127	WSD instructed to retender	0 days	Fri 3/4/20	Fri 3/4/20	Calendar Day		128	100%	Fri 3/4/20	Fri 3/4/20																												
128	Retendering, Review & Approval	43 days	Mon 18/5/20	Mon 29/6/20	Calendar Day	127	129	100%	Mon 18/5/20	Mon 29/6/20																												
129	Issue LOA	1 day	Thu 3/9/20	Thu 3/9/20	Calendar Day	128,125	135	100%	Thu 3/9/20	Thu 3/9/20																												
130	Trial Pit Excavation for Trenchless Works at TKO Area 137	156 days	Mon 2/9/19	Wed 11/3/20	HK Working Day			100%	Mon 2/9/19	Wed 11/3/20																												
131	Pit 137A	35 days	Mon 2/9/19	Tue 15/10/19	HK Working Day			100%	Mon 2/9/19	Tue 15/10/19																												
132	Pit 137B	57 days	Mon 28/10/19	Sat 4/1/20	HK Working Day			100%	Mon 28/10/19	Sat 4/1/20																												
133	Pit 137C	14 days	Tue 25/2/20	Wed 11/3/20	HK Working Day			100%	Tue 25/2/20	Wed 11/3/20																												
134	Construction of jacking / Receiving Pits	106 days	Mon 9/11/20	Thu 18/3/21	HK Working Day			100%	Mon 9/11/20	Thu 18/3/21																												
135	Mobilization and Setup & Preliminary Works	3 days	Mon 9/11/20	Wed 11/11/20	Calendar Day	129	136,137,138	100%	Mon 9/11/20	Wed 11/11/20																												
136	Receiving Pit 137A (Renopipe)	58 days	Mon 16/11/20	Mon 25/1/21	HK Working Day	135	141FF-30 days	100%	Mon 16/11/20	Mon 25/1/21																												
137	Jacking Pit 137B (Renopipe)	59 days	Thu 12/11/20	Fri 22/1/21	HK Working Day	135	140	100%	Thu 12/11/20	Fri 22/1/21																												
138	Receiving Pit 137C (Renopipe)	49 days	Mon 18/1/21	Thu 18/3/21	HK Working Day	135	152	100%	Mon 18/1/21	Thu 18/3/21																												
139	TBM Pipe Jacking From Pit 137B to Pit 137A	410 days	Fri 22/1/21	Wed 15/6/22	HK Working Day		170	79%	Fri 22/1/21	NA																												
140	Establishment at Pit 137B	29 days	Fri 22/1/21	Sat 27/2/21	HK Working Day	137	141	100%	Fri 22/1/21	Sat 27/2/21																												
141	O WPR920 Steel Sleeve Pipe for both DN1200 & NS250 (Pit 137B - Pit 137A) (CH.CC0+10 to CH.CC.1+24) in Soil mixed with rubbish (114m; 3m/day)	42 days	Mon 1/3/21	Thu 22/4/21	HK Working Day	140,136FF-30 days	142	100%	Mon 1/3/21	Thu 22/4/21																												
142	Grouting and Remove setup at Pit 137A & Pit 137B	31 days	Fri 23/4/21	Mon 31/5/21	HK Working Day	141	143	100%	Fri 23/4/21	Mon 31/5/21																												
143	Setup for Pipe Laying inside jacking Pits 137B to Pit 137A	62 days	Wed 12/1/22	Mon 28/3/22	HK Working Day	154,142	145	100%	Wed 12/1/22	Mon 28/3/22																												
144	DN1200 MS Pipe Laying inside jacking pipe (114m) (8m per 3 day)	14 days	Tue 29/3/22	Thu 14/4/22	HK Working Day	145	146	100%	Tue 29/3/22	Thu 14/4/22																												
145	NS250 HDPE Pipe Laying inside jacking pipe (114m) (8m per day)	0 days	Fri 28/1/22	Fri 28/1/22	HK Working Day	143	144	100%	Fri 28/1/22	Fri 28/1/22																												
146	Formwork & Setup for Grouting the gap between pipe and Sleeve	3 days	Tue 19/4/22	Thu 21/4/22	HK Working Day	144	147	0%	NA	NA																												
147	Grouting Works (20 meter/day)	6 days	Fri 22/4/22	Thu 28/4/22	HK Working Day	146	148	0%	NA	NA																												
148	Pipe Laying (HB, BVB, Short Pipe), Thrust Block & backfilling inside Pit 137A	24 days	Fri 29/4/22	Sat 28/5/22	HK Working Day	147	149	0%	NA	NA																												
149	Remove ELS and Extract Sheetpile at Pit 137A	2 days	Mon 30/5/22	Tue 31/5/22	HK Working Day	148	150	0%	NA	NA																												
150	Pipe Laying (DN1200 MS Pipe & NS250 HDPE Pipe) From Pit 137A to CH.CC1+38 & KC1+38	12 days	Wed 1/6/22	Wed 15/6/22	HK Working Day	149		0%	NA	NA																												
151	TBM Pipe Jacking From Pit 137B to Pit 137C	578 days	Tue 12/1/21	Thu 22/12/22	HK Working Day			74%	Tue 12/1/21	NA																												
152	Revised Establishment at Pit 137B	39 days	Fri 19/3/21	Sat 8/5/21	HK Working Day	138	153	100%	Fri 19/3/21	Sat 8/5/21																												
153	O WPR920 Steel Sleeve Pipe for both DN1200 & NS250 (Pit 137C - Pit 137B) (CH.CB0+00 to CH.CB.2+46) in Soil mixed rubbish (246m; 1.5m/day) include 49 days	144 days	Sun 9/5/21	Sat 30/10/21	HK Working Day	152	154	100%	Sun 9/5/21	Sat 30/10/21																												
154	Grouting, Remove setup at Pit 137C and Pit 137B	41 days	Mon 1/11/21	Fri 17/12/21	HK Working Day	153	155,143	100%	Mon 1/11/21	Fri 17/12/21																												
155	Setup for Pipe Laying inside jacking Pit 137B to Pit 137C	95 days	Tue 12/1/21	Tue 19/4/22	HK Working Day	154	157	100%	Tue 12/1/21	Tue 19/4/22																												
156	DN1200 MS Pipe Laying inside jacking pipe (246m) (3 days per 8m)	93 days	Wed 20/4/22	Wed 10/8/22	HK Working Day	157	158	75%	Wed 20/4/22	NA																												
157	NS250 HDPE Pipe Laying inside jacking pipe (246m) (8m per day)	4 days	Sat 22/1/22	Thu 27/1/22	HK Working Day	155	156	100%	Sat 22/1/22	Thu 27/1/22																												
158	Formwork & Setup for Grouting the gap between pipe and Sleeve	3 days	Thu 11/8/22	Sat 13/8/22	HK Working Day	156	159	0%	NA	NA																												
159	Grouting Works (20 meter/day)	13 days	Mon 15/8/22	Mon 29/8/22	HK Working Day	158	160	0%	NA	NA																												
160	Construction of Combined Inspection and Washout Chamber (Type III) at Pit 137C	60 days	Tue 30/8/22	Thu 10/11/22	HK Working Day	159	162,161	0%	NA	NA																												
161	Pipe Connection Inside Pit 137C	6 days	Fri 11/11/22	Thu 17/11/22	HK Working Day	160		0%	NA	NA																												
162	Pipe Laying (HB, BVB, Short Pipe), Thrust Block & backfilling inside Pit 137C	24 days	Fri 11/11/22	Thu 8/12/22	HK Working Day	160	163	0%	NA	NA																												
163	Remove ELS and Remove ELS and Extract Sheetpile at Pit 137C	12 days	Fri 9/12/22	Thu 22/12/22	HK Working Day	162		0%	NA	NA																												
164	Final Connection of NS250 HDPE Pipe to Existing at Wan Po Road	14 days	Tue 28/2/23	Wed 15/3/23	HK Working Day	788		0%	NA	NA																												
165	Mainlaying From Boundary of Tseung Kwan O Area 137 to TKO Fresh Water Service Reservoir (Portion I)	1866 days	Tue 7/11/17	Mon 26/2/24	HK Working Day			74%	Tue 7/11/17	NA																												
166	Open Cut Excavation, Pipe Laying and Reinstatement at Wan Po Road	1506 days	Thu 30/8/18	Thu 28/9/23	HK Working Day			81%	Thu 30/8/18	NA																												
167	Open Cut CH.A0+00 to CH.A3+62 (Pit 1)	1321 days	Mon 10/9/18	Sat 25/2/23	HK Working Day		762	88%	Mon 10/9/18	NA																												
168	Issue CE No. 76 - Uncharted Drain Pipe in Wan Po Road between CH.A1+12 and CH.A1+14	0 days	Fri 30/10/20	Fri 30/10/20	Calendar Day			100%	Fri 30/10/20	Fri 30/10/20																												
Working Programme No. 15 Data Date : 24 May 2022		<div><div>Task</div><div>Split</div><div>Milestone</div></div> <div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div></div> <div><div>Summary</div><div>Project Summary</div><div>Inactive Task</div></div> <div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div></div> <div><div>Inactive Milestone</div><div>Inactive Summary</div><div>Manual Task</div></div> <div><div>Duration-only</div><div>Manual Summary Rollup</div><div>Manual Summary</div></div> <div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div></div> <div><div>Start-only</div><div>Finish-only</div><div>External Tasks</div></div> <div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div></div> <div><div>External Milestone</div><div>Deadline</div><div>Critical</div></div> <div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div></div> <div><div>Critical Split</div><div>Progress</div><div>Manual Progress</div></div> <div>Page 4</div>																																				

Project: Mainlaying in Tseung Kwan O																																							
ID	Task Name	Duration	Start	Finish	Task Calendar	Predecessors	Successors	% Complete	Actual Start	Actual Finish																													
											2018 2019 2020 2021 2022 2023 2024 2025																												
											Q1	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
169	Issue CE No. 96 - Diversion of Uncharged Irrigation pipe at CH.A2+34 at Wan Po Road	0 days	Mon 18/1/21	Mon 18/1/21	Calendar Day			100%	Mon 18/1/21	Mon 18/1/21	◆ 18/1																												
170	CH.A0+00 - CH.A0+14 OC	45 days	Thu 16/6/22	Mon 8/8/22	HK Working Day	139		0%	NA	NA																													
171	CH.A0+14 - CH.A0+50 OC	156 days	Thu 23/5/19	Tue 26/11/19	HK Working Day			100%	Thu 23/5/19	Tue 26/11/19																													
172	CH.A0+50 - CH.A1+50 OC	42 days	Mon 10/9/18	Wed 31/10/18	HK Working Day			100%	Mon 10/9/18	Wed 31/10/18																													
173	CH.A1+50 - CH.A1+60 OC	53 days	Thu 1/11/18	Fri 4/1/19	HK Working Day			100%	Thu 1/11/18	Fri 4/1/19																													
174	CH.A1+60 - CH.A2+14 OC	107 days	Sat 5/1/19	Mon 20/5/19	HK Working Day			100%	Sat 5/1/19	Mon 20/5/19																													
175	CH.A2+14 - CH.A2+30 OC	150 days	Tue 1/9/20	Thu 4/3/21	HK Working Day			100%	Tue 1/9/20	Thu 4/3/21																													
176	CH.A2+30 - CH.A2+46 OC	105 days	Tue 27/10/20	Thu 4/3/21	HK Working Day			100%	Tue 27/10/20	Thu 4/3/21																													
177	CH.A2+46 - CH.A2+70 OC	93 days	Tue 10/11/20	Thu 4/3/21	HK Working Day		178	100%	Tue 10/11/20	Thu 4/3/21																													
178	CH.A2+70 - CH.A2+86 OC	74 days	Wed 2/12/20	Thu 4/3/21	HK Working Day	177		100%	Wed 2/12/20	Thu 4/3/21																													
179	CH.A2+86 - CH.A2+94 OC	48 days	Tue 5/1/21	Thu 4/3/21	HK Working Day		180	100%	Tue 5/1/21	Thu 4/3/21																													
180	CH.A2+94 - CH.A3+34.5 OC (Excluding Road reinstatement	218 days	Fri 5/3/21	Fri 26/11/21	HK Working Day	179	195	100%	Fri 5/3/21	Fri 26/11/21																													
181	CH.A3+34.5 - CH.A3+60 OC with DN150 DAV	60 days	Wed 4/5/22	Fri 15/7/22	HK Working Day	197	182	0%	NA	NA																													
182	CH.A3+60 and connecting to Pit 1	30 days	Tue 3/1/23	Thu 9/2/23	HK Working Day	209,181	211,183	0%	NA	NA																													
183	Road reinstatement CH.A2+94 - CH.3+60	14 days	Fri 10/2/23	Sat 25/2/23	HK Working Day	182		0%	NA	NA																													
184	Trenchless Works (Pit 1 to Pit 2)	811 days	Mon 4/1/21	Thu 28/9/23	HK Working Day		762	61%	Mon 4/1/21	NA																													
185	Ground Investigation & Drilling Bored Hole at Receiving Pit 1	9 days	Tue 20/4/21	Thu 29/4/21	HK Working Day		192	100%	Tue 20/4/21	Thu 29/4/21																													
186	Setting out the inspection Pit for Jacking Pit 2	1 day	Mon 4/1/21	Mon 4/1/21	HK Working Day		187	100%	Mon 4/1/21	Mon 4/1/21																													
187	Mobilization and Excavation of Inspection Pit at Pit 2	28 days	Tue 5/1/21	Fri 5/2/21	HK Working Day	186	188	100%	Tue 5/1/21	Fri 5/2/21																													
188	Review alternative location for Pit 2 by WSD	29 days	Sat 6/2/21	Mon 15/3/21	HK Working Day	187	189	100%	Sat 6/2/21	Mon 15/3/21																													
189	Mobilization and excavation of Inspection Pit 2 after relocation	15 days	Tue 16/3/21	Thu 1/4/21	HK Working Day	188	190	100%	Tue 16/3/21	Thu 1/4/21																													
190	Mobilization; Ground Investigation & Drilling Bored Hole at Receiving Pit 2	17 days	Wed 7/4/21	Mon 26/4/21	HK Working Day	189	192	100%	Wed 7/4/21	Mon 26/4/21																													
191	Issue EWN no. 405	0 days	Tue 18/5/21	Tue 18/5/21	HK Working Day			100%	Tue 18/5/21	Tue 18/5/21	◆ 18/5																												
192	Subletting and Re-Design for Pit 1 & Pit 2 (Changing from conventional sheet piling method to pipe pilling method	84 days	Fri 30/4/21	Tue 10/8/21	HK Working Day	185,190	193	100%	Fri 30/4/21	Tue 10/8/21																													
193	Tendering, Subletting and Award for Constructing Pit 1 & Pit 2 (Pipe Pilling Method)	57 days	Wed 11/8/21	Tue 19/10/21	HK Working Day	192	198,196	100%	Wed 11/8/21	Tue 19/10/21																													
194	Construction of Jacking / Receiving Pits	157 days	Wed 20/10/21	Tue 3/5/22	HK Working Day			94%	Wed 20/10/21	NA																													
195	Renopipe Release the working area for Luen Hing at Pit 1	0 days	Sat 27/11/21	Sat 27/11/21	HK Working Day	180	196	100%	Sat 27/11/21	Sat 27/11/21	◆ 27/11																												
196	Set up and Driving Pipe Piles and Grouting for Pit 1	50 days	Sat 27/11/21	Thu 27/1/22	HK Working Day	195,193	197	100%	Sat 27/11/21	Thu 27/1/22																													
197	Excavation and ELS installation for Pit 1	48 days	Thu 3/3/22	Tue 3/5/22	HK Working Day	196	208,181	70%	Thu 3/3/22	NA																													
198	Renopipe Release the working area for Luen Hing TTA Implement at Pit 2	9 days	Wed 20/10/21	Fri 29/10/21	HK Working Day	193	199	100%	Wed 20/10/21	Fri 29/10/21																													
199	Mobilization, Establishment, Driving Pipe Piles and Grouting for Pit 2	63 days	Sat 30/10/21	Fri 14/1/22	HK Working Day	198	200	100%	Sat 30/10/21	Fri 14/1/22																													
200	Excavation and ELS installation for Pit 2	82 days	Sat 15/1/22	Thu 28/4/22	HK Working Day	199	203	100%	Sat 15/1/22	Thu 28/4/22																													
201	TMB Pipe Jacking Pit 1- Pit 2	420 days	Wed 4/5/22	Thu 28/9/23	HK Working Day			4%	Wed 4/5/22	NA																													
202	Additional GI Works beside Pit 2	12 days	Wed 4/5/22	Wed 18/5/22	HK Working Day		203	100%	Wed 4/5/22	Wed 18/5/22																													
203	Mobilization & setup at Pit 2	40 days	Thu 19/5/22	Wed 6/7/22	HK Working Day	200,202	204	0%	NA	NA																													
204	TBM Jacking Sleeve Pipe (L=138m, 2m/day)	69 days	Thu 7/7/22	Mon 26/9/22	HK Working Day	203	205	0%	NA	NA																													
205	Grouting and Remove Setup including Thrust Wall	14 days	Tue 27/9/22	Fri 14/10/22	HK Working Day	204	206	0%	NA	NA																													
206	Setup Guard Rail	6 days	Sat 15/10/22	Fri 21/10/22	HK Working Day	205	207	0%	NA	NA																													
207	Pipe Laying inside Sleeve Pipe (8m pipe, 3 days per Joint)	51 days	Sat 22/10/22	Tue 20/12/22	HK Working Day	206	208	0%	NA	NA																													
208	Formwork & Setup for Grouting the Gap between Pipe and Sleeve	3 days	Wed 21/12/22	Fri 23/12/22	HK Working Day	207,197	209	0%	NA	NA																													
209	Grouting Works (30m/day)	5 days	Sat 24/12/22	Sat 31/12/22	HK Working Day	208	210,182	0%	NA	NA																													
210	Construction of Combined Inspection and Washout Chamber Type I at Pit 2	45 days	Tue 3/1/23	Mon 27/2/23	HK Working Day	209	217,218,220	0%	NA	NA																													
Working Programme No. 15 Data Date : 24 May 2022		Task Split Milestone	Summary Project Summary Inactive Task	Inactive Milestone Inactive Summary Manual Task	Duration-only Manual Summary	Start-only Finish-only External Tasks	External Milestone Deadline Critical	Critical Split Progress Manual Progress																															
Page 5																																							

Project: Mainlaying in Tseung Kwan O																																						
ID	Task Name	Duration	Start	Finish	Task Calendar	Predecessors	Successors	% Complete	Actual Start	Actual Finish																												
211	Backfill, Remove ELS and Road Reinstatement at Pit 1	30 days	Fri 10/2/23	Thu 16/3/23	HK Working Day	182		0%	NA	NA																												
212	Backfill, Remove ELS and Road Reinstatement at Pit 2	30 days	Fri 25/8/23	Thu 28/9/23	HK Working Day	217		0%	NA	NA																												
213	Open Cut CH.A5+29.5 (Pit 2) to CH.A7+12	1476 days	Thu 30/8/18	Thu 24/8/23	HK Working Day		762	80%	Thu 30/8/18	NA																												
214	Issue CE No. 06 - Unforeseen Underground Condition during Trench Excavation for Mainlaying at Wan Po Road between CH.A6+90 and CH.A7+10	0 days	Fri 1/2/19	Fri 1/2/19	Calendar Day			100%	Fri 1/2/19	Fri 1/2/19	◆ 1/2																											
215	Issue CE No. 22 - Instruction to change in Mainlayign Method at Wan Po Road between CH.A6+54 and A6+61	0 days	Mon 20/1/20	Mon 20/1/20	Calendar Day			100%	Mon 20/1/20	Mon 20/1/20	◆ 20/1																											
216	Issue CE No. 25 - Unforeseen Underground Conditions during Trench Excavation at Wan Po Road between CH.A6+68 and CH.A6+88	0 days	Mon 29/6/20	Mon 29/6/20	Calendar Day			100%	Mon 29/6/20	Mon 29/6/20	◆ 29/6																											
217	CH.A5+16 and Connecting to Pit 2	30 days	Fri 21/7/23	Thu 24/8/23	HK Working Day	210,218	212	0%	NA	NA																												
218	CH.A5+16 - CH.A5+27 OC with DN900 Valve Chamber	115 days	Tue 28/2/23	Thu 20/7/23	HK Working Day	219,210	217	0%	NA	NA																												
219	CH.A6+54 - CH.A5+27 OC with SACP (CH.A6+00 - CH.A6+20)	272 days	Mon 28/12/20	Fri 26/11/21	HK Working Day	221	218,220	100%	Mon 28/12/20	Fri 26/11/21																												
220	Construction of Tee Branch and Monitoting Chamber at CH.A5+35	90 days	Tue 28/2/23	Mon 19/6/23	HK Working Day	210,219		0%	NA	NA																												
221	CH.A6+20 - CH.A6+54 OC	205 days	Wed 22/4/20	Sat 26/12/20	HK Working Day	222	219	100%	Wed 22/4/20	Sat 26/12/20																												
222	CH.A6+54 - CH.A6+70 OC + Handshield	378 days	Mon 14/1/19	Sun 26/4/20	HK Working Day		221	100%	Mon 14/1/19	Sun 26/4/20																												
223	CH.A6+70 - CH.A7+12 OC	111 days	Thu 30/8/18	Sat 12/1/19	HK Working Day		233	100%	Thu 30/8/18	Sat 12/1/19																												
224	Open Cut CH.A7+12 to CH.A13+79.5	1323 days	Wed 19/9/18	Thu 9/3/23	HK Working Day		762,763	85%	Wed 19/9/18	NA																												
225	Issue CE No. 18 - Unforeseen Ground Condition at open trench of Mainlaying at Wan Po Road between CH/A12+89 and Ch.A13+04	0 days	Mon 27/5/19	Mon 27/5/19	Calendar Day			100%	Mon 27/5/19	Mon 27/5/19	◆ 27/5																											
226	Issue CE No. 20 - Traffic Count and Preliminary Traffic Analysis in Po Lam Road and Tsui Lam Road	0 days	Wed 19/6/19	Wed 19/6/19	Calendar Day			100%	Wed 19/6/19	Wed 19/6/19	◆ 19/6																											
227	Issue CE No. 19 - Change in Design of Gate Valve Chamber at Wan Po Road near CH.A12+40	0 days	Thu 22/8/19	Thu 22/8/19	Calendar Day			100%	Thu 22/8/19	Thu 22/8/19	◆ 22/8																											
228	Issue CE No. 84 - Realignment of Water main in Wan Po Road Between CH.A7+35 - CH.ACH.A8+30	0 days	Tue 22/6/21	Tue 22/6/21	Calendar Day		231	100%	Tue 22/6/21	Tue 22/6/21	◆ 22/6																											
229	Issue CE No. 109 - Manual Excavation under Unexpectedly Long and Continuous Extend of UU obstruction in Wan Po Road at CH.A11+80	0 days	Mon 22/3/21	Mon 22/3/21	Calendar Day			100%	Mon 22/3/21	Mon 22/3/21	◆ 22/3																											
230	Issue CE No. 127 - Manual Excavation under Unexpectedly long and contonuous extent of UU obstruction in Wan Po Road at CH. A0+88	0 days	Tue 12/10/21	Tue 12/10/21	Calendar Day			100%	Tue 12/10/21	Tue 12/10/21	◆ 12/10																											
231	Tendering, Subletting and Award for Trenchless Works (CE No. 84)	99 days	Tue 22/6/21	Tue 19/10/21	HK Working Day	228	232	100%	Tue 22/6/21	Tue 19/10/21																												
232	Submission and approval of Method Statement of Hand shield for CE No. 84	101 days	Wed 20/10/21	Mon 21/2/22	HK Working Day	231		100%	Wed 20/10/21	Mon 21/2/22																												
233	CH.A7+12 - CH.A7+30 OC	111 days	Fri 26/2/21	Wed 14/7/21	HK Working Day	223	234	100%	Fri 26/2/21	Wed 14/7/21																												
234	CH.A7+30 - CH.A7+34 OC	41 days	Thu 15/7/21	Tue 31/8/21	HK Working Day	233	235	100%	Thu 15/7/21	Tue 31/8/21																												
235	CH.A7+34 - CH.A7+50 OC	80 days	Mon 18/10/21	Fri 21/1/22	HK Working Day	234	236,239	100%	Mon 18/10/21	Fri 21/1/22																												
236	CH.A7+50 - CH.A7+58 OC	36 days	Tue 7/12/21	Thu 20/1/22	HK Working Day	235	240,237	100%	Tue 7/12/21	Thu 20/1/22																												
237	CH.A7+58 - CH.A7+82 OC	43 days	Fri 21/1/22	Tue 15/3/22	HK Working Day	236	240,238	100%	Fri 21/1/22	Tue 15/3/22																												
238	CH.A7+82 - CH.A8+23 Trenchless (Mobilization, Setup and Handshield)	85 days	Tue 19/4/22	Sat 30/7/22	HK Working Day	237,239	240	35%	Tue 19/4/22	NA																												
239	CH.A8+23 - CH.A8+63 OC	74 days	Fri 21/1/22	Mon 25/4/22	HK Working Day	235	238,240	100%	Fri 21/1/22	Mon 25/4/22																												
240	CH.A8+63 - CH.A9+37 OC	100 days	Mon 1/8/22	Mon 28/11/22	HK Working Day	236,238,237,239		0%	NA	NA																												
241	CH.A9+37 - CH.A10+18 OC	81 days	Thu 3/3/22	Mon 13/6/22	HK Working Day			60%	Thu 3/3/22	NA																												
242	CH.A10+18 - CH.A11+51 OC	340 days	Tue 5/1/21	Mon 28/2/22	HK Working Day			90%	Tue 5/1/21	NA																												
243	CH.A11+51 - CH.A12+12 OC with DN600 IT & DN300 Washout Chamber at CH.A12+00	263 days	Tue 1/9/20	Fri 23/7/21	HK Working Day	244		100%	Tue 1/9/20	Fri 23/7/21																												
244	CH.A12+12 - CH.A12+50 OC With DN900 Valve Chamber	451 days	Sat 23/2/19	Mon 31/8/20	HK Working Day	245,246	243	100%	Sat 23/2/19	Mon 31/8/20																												
245	CH.A12+50 - CH.A12+95 OC	125 days	Wed 19/9/18	Thu 21/2/19	HK Working Day		244	100%	Wed 19/9/18	Thu 21/2/19																												
246	CH.A12+95 - CH.A13+13 OC	84 days	Fri 9/11/18	Thu 21/2/19	HK Working Day		244	100%	Fri 9/11/18	Thu 21/2/19																												
247	CH.A13+13 - CH.A13+40 OC + DN150 DAV	60 days	Fri 23/12/22	Thu 9/3/23	HK Working Day	248		0%	NA	NA																												
248	CH.A13+40 -CH.A 13+80 OC from Open Cut Trench to Jacking Pit A	60 days	Fri 14/10/22	Thu 22/12/22	HK Working Day	280	247,293	0%	NA	NA																												
249	Trenchless Work at Wan Po Road From Pit A to Pit F	1866 days	Tue 7/11/17	Mon 26/2/24	HK Working Day			56%	Tue 7/11/17	NA																												
250	Trial Pit Excavation for Pit 1 to Pit 20	462 days	Tue 20/2/18	Tue 10/9/19	HK Working Day	79		100%	Tue 20/2/18	Tue 10/9/19																												
251	Trenchless Works (Pit A to Pit D)	1354 days	Fri 2/8/19	Mon 26/2/24	HK Working Day		763	51%	Fri 2/8/19	NA																												
252	Issue CE No. 27 - Underground Utilities Detection Survey for Working Pit D (CH. A22+75)	0 days	Fri 2/8/19	Fri 2/8/19	Calendar Day			100%	Fri 2/8/19	Fri 2/8/19	◆ 2/8																											
Working Programme No. 15 Data Date : 24 May 2022																																						
Task	Summary		Inactive Milestone		Duration-only		Start-only		External Milestone		Critical Split																											
Split	Project Summary		Inactive Summary		Manual Summary Rollup		Finish-only		Deadline		Progress																											
Milestone	Inactive Task		Manual Task		Manual Summary		External Tasks		Critical		Manual Progress																											

Page 6

Project: Mainlaying in Tseung Kwan O																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																										
ID	Task Name	Duration	Start	Finish	Task Calendar	Predecessors	Successors	% Complete	Actual Start	Actual Finish																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																
253	Issue CE No. 21 - Temporary Diversion of Uncharted Underground Utilities near Wan O Road at CH. A16+00 (Pit B)	0 days	Thu 8/8/19	Thu 8/8/19	Calendar Day			100%	Thu 8/8/19	Thu 8/8/19	Q1	2018	Q1	Q2	Q3	Q4	2019	Q1	Q2	Q3	Q4	2020	Q1	Q2	Q3	Q4	2021	Q1	Q2	Q3	Q4	2022	Q1	Q2	Q3	Q4	2023	Q1	Q2	Q3	Q4	2024	Q1	Q2	Q3	Q4	2025	Q1	Q2	Q3	Q4																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																							
254	Issue CE No. 29 - Tree Transplant Works near CHA13+70	0 days	Thu 17/10/19	Thu 17/10/19	Calendar Day			100%	Thu 17/10/19	Thu 17/10/19																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																</

Project: Mainlaying in Tseung Kwan O																																										
ID	Task Name	Duration	Start	Finish	Task Calendar	Predecessors	Successors	% Complete	Actual Start	Actual Finish																																
											2018				2019				2020				2021				2022				2023				2024				2025			
											Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4			
295	Pipe Connection Works and construction of Inspeoction Chamber at Pit WPR	60 days	Tue 12/12/23	Mon 26/2/24	HK Working Day	292,283		0%	NA	NA																																
296	Pipe Connection Works and construction of Washout Chamber at Pit SKR	60 days	Tue 12/12/23	Mon 26/2/24	HK Working Day	292		0%	NA	NA																																
297	Pipe Connection Works and construction of Washout Chamber at Pit D	60 days	Wed 23/11/22	Tue 7/2/23	HK Working Day	285		0%	NA	NA																																
298	TBM Pipe Jacking (Pit B to Pit C)	157 days	Mon 8/11/21	Mon 23/5/22	HK Working Day			100%	Mon 8/11/21	Mon 23/5/22																																
299	Establishment at Pit B with additional ground treatment for stopping water ingress	112 days	Mon 8/11/21	Thu 24/3/22	HK Working Day	263	300	100%	Mon 8/11/21	Thu 24/3/22																																
300	Jacking DN1600 Precast Concrete Sleeve Pipe From Pit B to Pit C (L=326m; 2.5m/day)	30 days	Thu 24/3/22	Wed 4/5/22	HK Working Day	299	301	100%	Thu 24/3/22	Wed 4/5/22																																
301	Extracting TBM and remove TBM from Pit B	15 days	Thu 5/5/22	Mon 23/5/22	HK Working Day	300		100%	Thu 5/5/22	Mon 23/5/22																																
302	TBM Pipe Jacking (Pit D to Pit C)	98 days	Mon 22/11/21	Wed 23/3/22	HK Working Day			100%	Mon 22/11/21	Wed 23/3/22																																
303	Establishment at Pit D	47 days	Mon 22/11/21	Tue 18/1/22	HK Working Day	272	304	100%	Mon 22/11/21	Tue 18/1/22																																
304	DN1920 Steel Jacked Pipe (Pit D - Pit C) (CH.A19+26 to CH.A22+80) in Soil (370m; 2.5m/day)	51 days	Wed 19/1/22	Tue 22/3/22	HK Working Day	303		100%	Wed 19/1/22	Tue 22/3/22																																
305	Pipe Jacking stopped on 23/3/2022	0 days	Wed 23/3/22	Wed 23/3/22	HK Working Day			100%	Wed 23/3/22	Wed 23/3/22																																
306	Form Pit D Crossing Wan Po Road and Lohas Park Road to TKO Landfill Stage I (Area A)	2046 days	Tue 7/11/17	Wed 14/6/23	Calendar Day		763	55%	Tue 7/11/17	NA																																
307	Issue CE No. 24 - Ground Investigation for Working Pit E, F and Trenchless Works across MT Tunnel	0 days	Fri 27/9/19	Fri 27/9/19	Calendar Day		309	100%	Fri 27/9/19	Fri 27/9/19																																
308	Issue CE No. 80 - Site Clearance for Crossing Lohas Road Junction (Option 5)	0 days	Tue 3/11/20	Tue 3/11/20	Calendar Day			100%	Tue 3/11/20	Tue 3/11/20																																
309	Tender & Subletting	71 days	Fri 27/9/19	Fri 6/12/19	Calendar Day	307		100%	Fri 27/9/19	Fri 6/12/19																																
310	Mobilization and Establishment of GI equipment	7 days	Mon 17/2/20	Mon 24/2/20	HK Working Day		311	100%	Mon 17/2/20	Mon 24/2/20																																
311	Ground Investigation GI No. 3	33 days	Tue 25/2/20	Thu 2/4/20	HK Working Day	310		100%	Tue 25/2/20	Thu 2/4/20																																
312	Issue CE No. 77 - Design of Water Main Structure and Modification Works to the Affected Geotechnical Features in Wan Po Road and Lohas Park Road	0 days	Wed 21/10/20	Wed 21/10/20	Calendar Day		313,314,315	100%	Wed 21/10/20	Wed 21/10/20																																
313	Quotation Submission and Acceptant for CE No. 77	72 days	Wed 21/10/20	Thu 31/12/20	Calendar Day	312		100%	Wed 21/10/20	Thu 31/12/20																																
314	CE No. 77 - Submission of Geotechnical Assessment Repot	42 days	Wed 21/10/20	Tue 1/12/20	Calendar Day	312		100%	Wed 21/10/20	Tue 1/12/20																																
315	CE No. 77 - Design Submission	72 days	Wed 21/10/20	Thu 31/12/20	Calendar Day	312		100%	Wed 21/10/20	Thu 31/12/20																																
316	CE No. 77 - Approval of Design Submission	0 days	Fri 3/9/21	Fri 3/9/21	Calendar Day	315		100%	Fri 3/9/21	Fri 3/9/21																																
317	Issue CE No. 67 - Realignment of Water Main near Wan Po Road and Lohas Park Road	0 days	Wed 11/8/21	Wed 11/8/21	Calendar Day	267,315	319	100%	Wed 11/8/21	Wed 11/8/21																																
318	Obtain MTR's approval on the alignment and construction method about MTR's tunnels	91 days	Mon 13/12/21	Mon 14/3/22	Calendar Day	320FF	348,347	100%	Mon 13/12/21	Mon 14/3/22																																
319	Tender Process and Tender Award for CE No. 67	77 days	Wed 11/8/21	Tue 26/10/21	Calendar Day	317		100%	Wed 11/8/21	Tue 26/10/21																																
320	TTA approval and Implement for CE No. 67	125 days	Wed 27/10/21	Mon 28/2/22	Calendar Day	319		100%	Wed 27/10/21	Mon 28/2/22																																
321	Handshield Crossing Wan Po Road (CH.FA0+15 to CH.FA0+50)	1484 days	Tue 7/11/17	Thu 10/11/22	HK Working Day			48%	Tue 7/11/17	NA																																
322	Issue CE No. 98 - Tree Felling at Lohas Park Road	0 days	Mon 18/1/21	Mon 18/1/21	Calendar Day		323	100%	Mon 18/1/21	Mon 18/1/21																																
323	TPRP Submission and Approval for Tree at Slope Feature 12SW-A/FR102	121 days	Mon 18/1/21	Tue 18/5/21	Calendar Day	322	324	100%	Mon 18/1/21	Tue 18/5/21																																
324	Tree Felling and Tree Works at Slope Feature 12SW-A/FR102	7 days	Mon 21/6/21	Mon 28/6/21	HK Working Day	323		100%	Mon 21/6/21	Mon 28/6/21																																
325	Approval TTA for Loading and Unloading at R27	0 days	Wed 1/6/22	Wed 1/6/22	HK Working Day		326	0%	NA	NA																																
326	Strengthen Works at Feature 12SW-A/R27	80 days	Wed 1/6/22	Sat 3/9/22	HK Working Day	325		0%	NA	NA																																
327	Strengthen Works at Feature 12SW-A/R28	98 days	Tue 14/12/21	Thu 14/4/22	HK Working Day		329	100%	Tue 14/12/21	Thu 14/4/22																																
328	Concrete coring and breaking opening on Retaining Wall (R27)	1 day	Tue 7/11/17	Tue 7/11/17	None		335	0%	NA	NA																																
329	Concrete coring and breaking opening on Retaining Wall (R28)	30 days	Wed 27/4/22	Thu 2/6/22	HK Working Day	327	330	3%	Wed 27/4/22	NA																																
330	Handshield Establishment	14 days	Sat 4/6/22	Mon 20/6/22	HK Working Day	329	331	0%	NA	NA																																
331	Mild Steel Sleeve Pipe in Soil Mix (35m; 0.6m/day)	58 days	Tue 21/6/22	Sat 27/8/22	HK Working Day	330	332	0%	NA	NA																																
332	Remove establishment	6 days	Mon 29/8/22	Sat 3/9/22	HK Working Day	331	333	0%	NA	NA																																
333	Setup for Pipe Laying inside jacking	6 days	Mon 5/9/22	Sat 10/9/22	HK Working Day	332	334	0%	NA	NA																																
334	DN900 MS Pipe Laying inside jacking pipe (35m) (say 3 days per 8m)	15 days	Tue 13/9/22	Thu 29/9/22	HK Working Day	333	335	0%	NA	NA																																
335	Formwork & Setup for Grouting the gap between pipe and Sleeve	6 days	Fri 30/9/22	Sat 8/10/22	HK Working Day	334,328	336	0%	NA	NA																																
336	Grouting Works (30 meter/day)	4 days	Mon 10/10/22	Thu 13/10/22	HK Working Day	335	337	0%	NA	NA																																
337	Pipe laying Works From Pit D to CH.FA0+15	24 days	Fri 14/10/22	Thu 10/11/22	HK Working Day	336	339	0%	NA	NA																																
<div><div>Working Programme No. 15 Data Date : 24 May 2022</div><div><div>Task</div><div>Split</div><div>Milestone</div></div><div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div><div><div></div><div></div><div></div></div></div></div>																																										

Project: Mainlaying in Tseung Kwan O																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																		
ID	Task Name	Duration	Start	Finish	Task Calendar	Predecessors	Successors	% Complete	Actual Start	Actual Finish																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																								
											2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018	2018

[illegible]

Project: Mainlaying in Tseung Kwan O																														
ID	Task Name	Duration	Start	Finish	Task Calendar	Predecessors	Successors	% Complete	Actual Start	Actual Finish																				
											2018	2019	2020	2021	2022	2023	2024	2025												
											Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
464	Construction of Jacking Pit J1A (Hand Shield)	32 days	Mon 3/5/21	Wed 9/6/21	HK Working Day			100%	Mon 3/5/21	Wed 9/6/21																				
465	Construction of Jacking Pit J1A	32 days	Mon 3/5/21	Wed 9/6/21	HK Working Day 441		467	100%	Mon 3/5/21	Wed 9/6/21																				
466	Handshield Pipe Jacking (Pit G1A to Pit J1A)	288 days	Thu 10/6/21	Tue 31/5/22	HK Working Day			96%	Thu 10/6/21	NA																				
467	Establishment at Pit J1A	16 days	Thu 10/6/21	Tue 29/6/21	HK Working Day 465		468	100%	Thu 10/6/21	Tue 29/6/21																				
468	Hand shield pipe jacking (I.D. 1600 segment pipe), 0.65m/day	101 days	Wed 30/6/21	Fri 29/10/21	HK Working Day 467		469	100%	Wed 30/6/21	Fri 29/10/21																				
469	Remove Setup at Pit J1A	6 days	Sat 30/10/21	Fri 5/11/21	HK Working Day 468		470	100%	Sat 30/10/21	Fri 5/11/21																				
470	Setup for Pipe Laying inside jacking Pit J1A	14 days	Tue 8/3/22	Wed 23/3/22	HK Working Day 469,452		471	100%	Tue 8/3/22	Wed 23/3/22																				
471	DN1200 MS Pipe Laying inside jacking pipe (~70m) (3 days per 4m)	42 days	Thu 24/3/22	Wed 18/5/22	HK Working Day 470		472	100%	Thu 24/3/22	Wed 18/5/22																				
472	Formwork & Setup for Grouting the gap between pipe and Sleeve	8 days	Thu 19/5/22	Fri 27/5/22	HK Working Day 471		473	50%	Thu 19/5/22	NA																				
473	Grouting Works (30 meter/day)	3 days	Sat 28/5/22	Tue 31/5/22	HK Working Day 472		475	0%	NA	NA																				
474	Open Trench between Pit K and J1A	138 days	Tue 26/4/22	Tue 11/10/22	HK Working Day			7%	Tue 26/4/22	NA																				
475	Pipe Laying From Pit K to Pit J1A (OC) (48m)	62 days	Tue 26/4/22	Sat 13/8/22	HK Working Day 473		476	13%	Tue 26/4/22	NA																				
476	Construction of Thrust Block from Pit K to Pit J1A	15 days	Mon 15/8/22	Wed 31/8/22	HK Working Day 475		477	0%	NA	NA																				
477	Backfill Trench and Remove ELS	18 days	Thu 1/9/22	Thu 22/9/22	HK Working Day 476		478	0%	NA	NA																				
478	Reinstatement of Plant and Shrubs in Roundabout	14 days	Fri 23/9/22	Tue 11/10/22	HK Working Day 477			0%	NA	NA																				
479	Trenchless Work from Po Yap Road Roundabout to KMB Depot (Pit K to Pit L) (Pit O to Pit P)	822 days	Fri 28/2/20	Mon 5/12/22	HK Working Day		765	55%	Fri 28/2/20	NA																				
480	Issue CE No. 50 - Realignment of Watermain at the Junction of Wan Po Road and Po Yap Road and the Junction of Po Hong Road and Po Shun Road.	0 days	Thu 11/6/20	Thu 11/6/20	Calendar Day			100%	Thu 11/6/20	Thu 11/6/20																				
481	Construction of Jacking Pit K & Pit P	263 days	Fri 28/2/20	Fri 15/1/21	HK Working Day			100%	Fri 28/2/20	Fri 15/1/21																				
482	Inspection Pit Excavation at Pit K	16 days	Fri 28/2/20	Tue 17/3/20	HK Working Day			100%	Fri 28/2/20	Tue 17/3/20																				
483	Inspection Pit Excavation at Pit P	3 days	Mon 29/6/20	Thu 2/7/20	HK Working Day			100%	Mon 29/6/20	Thu 2/7/20																				
484	Forming temporary Vehicle Access for Pit P	10 days	Thu 16/7/20	Mon 27/7/20	HK Working Day		486	100%	Thu 16/7/20	Mon 27/7/20																				
485	Jacking Pit K	15 days	Sat 14/11/20	Tue 1/12/20	HK Working Day		489	100%	Sat 14/11/20	Tue 1/12/20																				
486	Jacking Pit P + additional Grouting	137 days	Mon 3/8/20	Fri 15/1/21	HK Working Day 484			100%	Mon 3/8/20	Fri 15/1/21																				
487	Hand Shield Jacking (Pit K to Pit L)	125 days	Fri 11/12/20	Tue 18/5/21	HK Working Day			100%	Fri 11/12/20	Tue 18/5/21																				
488	MTR'S Consent Obtained	0 days	Fri 11/12/20	Fri 11/12/20	HK Working Day			100%	Fri 11/12/20	Fri 11/12/20																				
489	Establishment at Pit K	59 days	Mon 14/12/20	Fri 26/2/21	HK Working Day 485,531		490	100%	Mon 14/12/20	Fri 26/2/21																				
490	Segment @400mm Sleeve Pipe (Pit L to Pit K)(~ 56m) in Soil (0.8m/day)	59 days	Mon 1/3/21	Thu 13/5/21	HK Working Day 489		491	100%	Mon 1/3/21	Thu 13/5/21																				
491	Remove setup at Pit K	4 days	Thu 13/5/21	Tue 18/5/21	HK Working Day 490		499	100%	Thu 13/5/21	Tue 18/5/21																				
492	TBM Pipe Jacking (Pit O to Pit P)	169 days	Wed 19/1/22	Tue 16/8/22	HK Working Day			50%	Wed 19/1/22	NA																				
493	WSD accepted to change Sub-Contractor from Wellcon to VTEC	0 days	Wed 16/2/22	Wed 16/2/22	HK Working Day 555			100%	Wed 16/2/22	Wed 16/2/22																				
494	TBM Establishment at Pit O	79 days	Wed 19/1/22	Thu 28/4/22	HK Working Day		495	100%	Wed 19/1/22	Thu 28/4/22																				
495	Jacking DN1600 Precast Concrete Sleeve Pipe (200m; 3.0m/day)	67 days	Fri 29/4/22	Wed 20/7/22	HK Working Day 494		496	8%	Fri 29/4/22	NA																				
496	Grouting around sleeve pipes	9 days	Thu 21/7/22	Sat 30/7/22	HK Working Day 495		508,497	0%	NA	NA																				
497	Remove Pit setup at Pit P	14 days	Mon 1/8/22	Tue 16/8/22	HK Working Day 496		508	0%	NA	NA																				
498	DN1200 Pipelaying (Pit K to Pit L)	116 days	Tue 14/12/21	Wed 11/5/22	HK Working Day			22%	Tue 14/12/21	NA																				
499	Setup for Pipe Laying inside jacking Pit K	6 days	Tue 14/12/21	Fri 7/1/22	HK Working Day 491,545		500	100%	Tue 14/12/21	Fri 7/1/22																				
500	DN1200 MS Pipe Laying inside jacking pipe (53m) (3 days per 4m) (Only Internal Coating)	15 days	Sat 8/1/22	Tue 25/1/22	HK Working Day 499		501	100%	Sat 8/1/22	Tue 25/1/22																				
501	Formwork & Setup for Grouting the gap between pipe and Sleeve	2 days	Wed 26/1/22	Sat 29/1/22	HK Working Day 500		502	100%	Wed 26/1/22	Sat 29/1/22																				
502	Grouting Works (30 meter/day)	4 days	Wed 9/2/22	Sat 12/2/22	HK Working Day 501		503,505	100%	Wed 9/2/22	Sat 12/2/22																				
503	Pipe Connection at Pit L	9 days	Thu 10/2/22	Sat 19/2/22	HK Working Day 502		504	10%	Thu 10/2/22	NA																				
504	Remove ELS at Pit L	24 days	Mon 21/2/22	Sat 19/3/22	HK Working Day 503			0%	NA	NA																				
505	Remove ELS at Pit K	24 days	Mon 14/2/22	Sat 12/3/22	HK Working Day 502		506	0%	NA	NA																				

Working Programme No. 15
Data Date : 24 May 2022

Task

Split

Milestone

Summary

Project Summary

Inactive Task

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup

Manual Summary

Start-only

Finish-only

External Tasks

External Milestone

Deadline

Critical

Critical Split

Progress

Manual Progress

Page 12

Project: Mainlaying in Tseung Kwan O																																										
ID	Task Name	Duration	Start	Finish	Task Calendar	Predecessors	Successors	% Complete	Actual Start	Actual Finish																																
											2018				2019				2020				2021				2022				2023				2024				2025			
											Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4				
506	Construction of DN900 Valve Chamber and DN150 By-pass Pipe & Valves Near Pit K	45 days	Mon 14/3/22	Wed 11/5/22	HK Working Day	505	515	0%	NA	NA																																
507	DN1200 Pipelaying (Pit P to Pit O)	92 days	Wed 17/8/22	Mon 5/12/22	HK Working Day			0%	NA	NA																																
508	Setup for Pipe Laying inside jacking Pit O	6 days	Wed 17/8/22	Tue 23/8/22	HK Working Day	496,497	509	0%	NA	NA																																
509	DN1200 MS Pipe Laying inside jacking pipe (187m) (3 days per 8m)(Only Internal Coating)	70 days	Wed 24/8/22	Wed 16/11/22	HK Working Day	508	510	0%	NA	NA																																
510	Formwork & Setup for Grouting the gap between pipe and Sleeve	3 days	Thu 17/11/22	Sat 19/11/22	HK Working Day	509	511	0%	NA	NA																																
511	Grouting Works (30 meter/day)	6 days	Mon 21/11/22	Sat 26/11/22	HK Working Day	510	577,512,610	0%	NA	NA																																
512	Pipe Connection at Pit O	6 days	Mon 28/11/22	Sat 3/12/22	HK Working Day	511	513	0%	NA	NA																																
513	Remove ELS at Pit O	1 day	Mon 5/12/22	Mon 5/12/22	HK Working Day	512		0%	NA	NA																																
514	Reinstatement of Po Yap Road Roundabout	66 days	Thu 12/5/22	Fri 29/7/22	HK Working Day			0%	NA	NA																																
515	Reinstatement Works	60 days	Thu 12/5/22	Fri 22/7/22	HK Working Day	506	516	0%	NA	NA																																
516	Handover Inspection with LCSD	6 days	Sat 23/7/22	Fri 29/7/22	HK Working Day	515		0%	NA	NA																																
517	Trenchless Work from Po Yap Road Roundabout (Hong Kong Velodrome)	1251 days	Tue 2/4/19	Mon 26/6/23	HK Working Day		765	80%	Tue 2/4/19	NA																																
518	Issue CE No. 14 - Manhole inspection of existing drain/Outfall near Hong Kong Velodrome and TKO stage 1 Landfill and CCTV survey of existing Drain at Cycle Track	0 days	Tue 2/4/19	Tue 2/4/19	Calendar Day		521,522	100%	Tue 2/4/19	Tue 2/4/19																																
519	Issue CE No. 28 - Realignment of Water Mains along Po Yap Road and Po Hong Road	0 days	Mon 13/1/20	Mon 13/1/20	Calendar Day		521,522	100%	Mon 13/1/20	Mon 13/1/20																																
520	Issue CE No. 28A - Affected Trees along Cycle Track next to Hong Kong Velodrome and Tseung Kwan O Sport Ground	0 days	Tue 30/6/20	Tue 30/6/20	Calendar Day			100%	Tue 30/6/20	Tue 30/6/20																																
521	Tender and Subletting for CE No. 28	99 days	Mon 18/11/19	Mon 24/2/20	Calendar Day	519,518		100%	Mon 18/11/19	Mon 24/2/20																																
522	TTA preparation, SLG meetings, obtain RA and TPRP Approval for Temporary Vehicular Access at HK Velodrome	128 days	Mon 13/1/20	Tue 19/5/20	Calendar Day	519,518	523	100%	Mon 13/1/20	Tue 19/5/20																																
523	Coordination with LCSD and Notification to District Councilors	14 days	Wed 20/5/20	Tue 2/6/20	Calendar Day	522	524	100%	Wed 20/5/20	Tue 2/6/20																																
524	Form Temporary Vehicle Access at TKO Sport Ground	5 days	Mon 1/6/20	Mon 8/6/20	HK Working Day	523	525	100%	Mon 1/6/20	Mon 8/6/20																																
525	Tree Transplanting Working & Tree Removal Works at TKO Sport Ground (CE No. 28)	10 days	Tue 9/6/20	Fri 19/6/20	HK Working Day	524	526	100%	Tue 9/6/20	Fri 19/6/20																																
526	Tree Pruning Working for driving Sheetpile at Pit M, Pit N & Pit O	3 days	Sat 20/6/20	Tue 23/6/20	HK Working Day	525	527	100%	Sat 20/6/20	Tue 23/6/20																																
527	Mobilization of Sheet-piles and Driving Machines	7 days	Wed 24/6/20	Fri 3/7/20	HK Working Day	526	534,532	100%	Wed 24/6/20	Fri 3/7/20																																
528	Works suspended by closure of vehicular access at Velodrome	8 days	Mon 10/5/21	Mon 17/5/21	Calendar Day			100%	Mon 10/5/21	Mon 17/5/21																																
529	Trenchless Works (Pit L to Pit O)	882 days	Sat 4/7/20	Mon 26/6/23	HK Working Day			77%	Sat 4/7/20	NA																																
530	Construction of Jacking Pit & Receiving Pit	175 days	Sat 4/7/20	Sat 30/1/21	HK Working Day			100%	Sat 4/7/20	Sat 30/1/21																																
531	Receiving Pit L	81 days	Sat 24/10/20	Sat 30/1/21	HK Working Day	532	489	100%	Sat 24/10/20	Sat 30/1/21																																
532	Jacking Pit M	89 days	Sat 11/7/20	Sat 24/10/20	HK Working Day	527	531,547	100%	Sat 11/7/20	Sat 24/10/20																																
533	Receiving Pit N	66 days	Thu 30/7/20	Fri 16/10/20	HK Working Day			100%	Thu 30/7/20	Fri 16/10/20																																
534	Jacking / Receiving Pit O + additional Grouting	124 days	Sat 4/7/20	Sat 28/11/20	HK Working Day	527	551	100%	Sat 4/7/20	Sat 28/11/20																																
535	TBM Pipe Jacking (Pit M to Pit L)	273 days	Thu 13/5/21	Mon 11/4/22	HK Working Day			100%	Thu 13/5/21	Mon 11/4/22																																
536	Re-establishment at Pit M for changing jacking direction	64 days	Thu 13/5/21	Thu 29/7/21	HK Working Day	549	537	100%	Thu 13/5/21	Thu 29/7/21																																
537	DN1600 Precast Concrete Sleeve Pipe (Pit M - Pit L) approx. 10m	12 days	Fri 30/7/21	Thu 12/8/21	HK Working Day	536	538,539	100%	Fri 30/7/21	Thu 12/8/21																																
538	TBM suspended, review for Rescue pit construction	5 days	Fri 13/8/21	Wed 18/8/21	HK Working Day	537	540	100%	Fri 13/8/21	Wed 18/8/21																																
539	Review and study the alternative construction method (Open Cut in normal condition)	26 days	Fri 13/8/21	Sun 12/9/21	HK Working Day	537	544	100%	Fri 13/8/21	Sun 12/9/21																																
540	Rescue Pit Construction & Retrieval of TBM	39 days	Thu 19/8/21	Tue 5/10/21	HK Working Day	538	541	100%	Thu 19/8/21	Tue 5/10/21																																
541	Set up working platform and lifting grantry at Rescue Pit for Handshield; Forming Entrance	23 days	Mon 11/10/21	Sat 6/11/21	HK Working Day	540	542	100%	Mon 11/10/21	Sat 6/11/21																																
542	Hand dig tunnel between Pit M and Rescue Pit	22 days	Mon 8/11/21	Thu 2/12/21	HK Working Day	541	543	100%	Mon 8/11/21	Thu 2/12/21																																
543	Remove setup & removal of Thrust wall	14 days	Fri 3/12/21	Sat 18/12/21	HK Working Day	542	560	100%	Fri 3/12/21	Sat 18/12/21																																

Project: Mainlaying in Tseung Kwan O																																						
ID	Task Name	Duration	Start	Finish	Task Calendar	Predecessors	Successors	% Complete	Actual Start	Actual Finish																												
548	DN1600 Precast Concrete Sleeve Pipe (Pit M - Pit N) (CH.GA1+86 to CH.GA3+20) in Soil (134m; 3.5m/day)	119 days	Mon 30/11/20	Wed 28/4/21	HK Working Day	547	549	100%	Mon 30/11/20	Wed 28/4/21																												
549	Grouting around sleeve pipe	11 days	Thu 29/4/21	Wed 12/5/21	HK Working Day	548	536	100%	Thu 29/4/21	Wed 12/5/21																												
550	TBM Pipe Jacking (Pit O to Pit N)	226 days	Mon 30/11/20	Mon 6/9/21	HK Working Day			100%	Mon 30/11/20	Mon 6/9/21																												
551	Establishment at Pit O	51 days	Mon 30/11/20	Sat 30/1/21	HK Working Day	534	552	100%	Mon 30/11/20	Sat 30/1/21																												
552	DN1600 Precast Concrete Sleeve Pipe (Pit O - Pit N) Suspended due to water ingress and obstruction at 8m away from Pit O	31 days	Mon 1/2/21	Thu 11/3/21	HK Working Day	551	553	100%	Mon 1/2/21	Thu 11/3/21																												
553	Retraction of Sleeve pipe	28 days	Fri 12/3/21	Sat 17/4/21	HK Working Day	552	554	100%	Fri 12/3/21	Sat 17/4/21																												
554	Rescue Pit for TBM	74 days	Mon 19/4/21	Sat 17/7/21	HK Working Day	553	555	100%	Mon 19/4/21	Sat 17/7/21																												
555	Remove TBM from Rescue Pit; Detail Inspection ad Trial operation on ground	30 days	Mon 19/7/21	Sat 21/8/21	HK Working Day	554	556,557,493	100%	Mon 19/7/21	Sat 21/8/21																												
556	Dismantle and remove set up at Pit O	12 days	Mon 23/8/21	Sat 4/9/21	HK Working Day	555		100%	Mon 23/8/21	Sat 4/9/21																												
557	Review and study the alternative construction method (Open Cut in wet condition)	12 days	Mon 23/8/21	Sat 4/9/21	HK Working Day	555	558	100%	Mon 23/8/21	Sat 4/9/21																												
558	WSD accepted Alternative Scheme from Pit O to Pit L	0 days	Mon 6/9/21	Mon 6/9/21	HK Working Day	557	574	100%	Mon 6/9/21	Mon 6/9/21																												
559	DN1200 Pipelaying in side Hang Dig Tunnel (Pit M to Pit L)	33 days	Mon 20/12/21	Sat 29/1/22	HK Working Day			100%	Mon 20/12/21	Sat 29/1/22																												
560	setup for pipe laying inside hand dig tunnel	5 days	Mon 20/12/21	Fri 24/12/21	HK Working Day	543,545	561	100%	Mon 20/12/21	Fri 24/12/21																												
561	DN1200 MS Pipe Laying inside Hand dig tunnel	10 days	Tue 28/12/21	Sat 8/1/22	HK Working Day	560	562	100%	Tue 28/12/21	Sat 8/1/22																												
562	Formwork & Setup for Grouting the gap between pipe and Sleeve	5 days	Wed 12/1/22	Mon 17/1/22	HK Working Day	561	563	100%	Wed 12/1/22	Mon 17/1/22																												
563	Grouting Works (30 meter/day)	8 days	Wed 19/1/22	Thu 27/1/22	HK Working Day	562	564	100%	Wed 19/1/22	Thu 27/1/22																												
564	Remove Pit setup	2 days	Fri 28/1/22	Sat 29/1/22	HK Working Day	563	570,566,580	100%	Fri 28/1/22	Sat 29/1/22																												
565	DN1200 Pipelaying in Sleeve pipe (Pit M to Pit N)	147 days	Tue 8/3/22	Sat 3/9/22	HK Working Day			42%	Tue 8/3/22	NA																												
566	Setup for Pipe Laying inside jacking Pit N	28 days	Tue 8/3/22	Sat 9/4/22	HK Working Day	564	567	100%	Tue 8/3/22	Sat 9/4/22																												
567	DN1200 MS Pipe Laying inside jacking pipe (134m) (3 days per 8m)(Only Internal Coating)	45 days	Mon 11/4/22	Wed 8/6/22	HK Working Day	566	568	75%	Mon 11/4/22	NA																												
568	Formwork & Setup for Grouting the gap between pipe and Sleeve	3 days	Thu 9/6/22	Sat 11/6/22	HK Working Day	567	569	0%	NA	NA																												
569	Grouting Works (30 meter/day)	5 days	Mon 13/6/22	Fri 17/6/22	HK Working Day	568	570,575	0%	NA	NA																												
570	Pipe Connection Inside Pit M	12 days	Sat 18/6/22	Sat 2/7/22	HK Working Day	569,564	571	0%	NA	NA																												
571	Construction of IT Chamber at Pit M	30 days	Mon 4/7/22	Sat 6/8/22	HK Working Day	570	572	0%	NA	NA																												
572	Remove ELS including extracting sheet piles at Pit M & Pit N	24 days	Mon 8/8/22	Sat 3/9/22	HK Working Day	571	580	0%	NA	NA																												
573	DN1200 Pipelaying (Pit O to Pit N)	296 days	Wed 12/1/22	Wed 11/1/23	HK Working Day			24%	Wed 12/1/22	NA																												
574	Water mains by Open Cut Method (West Portion - 177m)	150 days	Wed 12/1/22	Mon 18/7/22	HK Working Day	558	575	36%	Wed 12/1/22	NA																												
575	Pipe Connection Inside Pit N	12 days	Tue 19/7/22	Mon 1/8/22	HK Working Day	569,574	576	0%	NA	NA																												
576	Remove ELS including extracting sheet piles at Pit N	24 days	Tue 2/8/22	Mon 29/8/22	HK Working Day	575	580	0%	NA	NA																												
577	Pipe Connection in side Pit O	12 days	Mon 28/11/22	Sat 10/12/22	HK Working Day	511	578	0%	NA	NA																												
578	Remove ELS including extracting sheet piles at Pit O	24 days	Mon 12/12/22	Wed 11/1/23	HK Working Day	577	580	0%	NA	NA																												
579	Reinstallation of Cycle track Pavement and Planter	132 days	Thu 12/1/23	Mon 26/6/23	HK Working Day			0%	NA	NA																												
580	Reinstalment Works	96 days	Thu 12/1/23	Fri 12/5/23	HK Working Day	576,578,572,564	581	0%	NA	NA																												
581	Compensation Tree Planting	30 days	Sat 13/5/23	Sat 17/6/23	HK Working Day	580	582	0%	NA	NA																												
582	Handover Inspection with LCSD and HyD	6 days	Mon 19/6/23	Mon 26/6/23	HK Working Day	581		0%	NA	NA																												
583	Water Mains from KMB Depot to TKO Fresh Water Preliminary Service Reservoir	1649 days	Tue 7/11/17	Mon 5/6/23	HK Working Day			80%	Tue 7/11/17	NA																												
584	Issue CE No. 04 - Feasibility Study of Realignment of Pipeline between Po Hung Road and TKO Freshwater PSR	0 days	Thu 23/8/18	Thu 23/8/18	Calendar Day			100%	Thu 23/8/18	Thu 23/8/18																												
585	Issue CE No. 51 - Realignment of Water Main in Tsui Lam Section	0 days	Mon 3/8/20	Mon 3/8/20	Calendar Day		590,587,736,588,589	100%	Mon 3/8/20	Mon 3/8/20																												
586	Issue WSD Letter Ref.: (4) in WSD/M/7503/13/WSD/16/M15/300/51 for additional works to CE No. 51	0 days	Thu 3/9/20	Thu 3/9/20	Calendar Day			100%	Thu 3/9/20	Thu 3/9/20																												
587	Tendering Process, Tender Award for CE No. 51 (Batch No, 1)	82 days	Mon 3/8/20	Fri 23/10/20	Calendar Day	585		100%	Mon 3/8/20	Fri 23/10/20																												
588	Tendering Process, Tender Award for CE No. 51 (Batch No. 2)	102 days	Mon 3/8/20	Thu 12/11/20	Calendar Day	585		100%	Mon 3/8/20	Thu 12/11/20																												
589	Tendering Process, Tender Award for CE No. 51 (Batch No. 3))	200 days	Mon 3/8/20	Thu 18/2/21	Calendar Day	585	735,737	100%	Mon 3/8/20	Thu 18/2/21																												
Working Programme No. 15 Data Date : 24 May 2022		Task	Summary		Inactive Milestone		Duration-only		Start-only		External Milestone		Critical Split																									
		Split	Project Summary		Inactive Summary		Manual Summary Rollup		Finish-only		Deadline		Progress																									
		Milestone	Inactive Task		Manual Task		Manual Summary		External Tasks		Critical		Manual Progress																									
Page 14																																						

[illegible]

Project: Mainlaying in Tseung Kwan O																																						
ID	Task Name	Duration	Start	Finish	Task Calendar	Predecessors	Successors	% Complete	Actual Start	Actual Finish																												
632	Tree survey, TPRP Submission and Receiving TPRP approval	295 days	Tue 22/9/20	Mon 20/9/21	HK Working Day	631	661,633	100%	Tue 22/9/20	Mon 20/9/21																												
633	Mobilization and Tree Removal	23 days	Tue 21/9/21	Wed 20/10/21	HK Working Day	632	663,636	100%	Tue 21/9/21	Wed 20/10/21																												
634	Issue CE No. XXX - Change Trenchless (Pit U - Pit V) to Open Cut and Revised the Alignment	0 days	Thu 31/3/22	Thu 31/3/22	HK Working Day			0%	NA	NA																												
635	Open Cut, CH.HA0+80 - CH.HA3+17	141 days	Thu 19/11/20	Fri 14/5/21	HK Working Day		626	100%	Thu 19/11/20	Fri 14/5/21																												
636	Open Cut, CH.HA3+17 - CH.HA3+79	66 days	Tue 26/10/21	Thu 13/1/22	HK Working Day	633		30%	Tue 26/10/21	NA																												
637	Open Trench Pipe Laying at Po Lam Road South (Mau Wu Tsai Village)	382 days	Wed 12/5/21	Tue 23/8/22	HK Working Day			74%	Wed 12/5/21	NA																												
638	Open Cut, CH.HA3+79 - CH.HA4+68 with SACP	127 days	Wed 12/5/21	Tue 12/10/21	HK Working Day		639	100%	Wed 12/5/21	Tue 12/10/21																												
639	Open Cut, CH.HA4+68 - CH.HA5+21	60 days	Tue 14/6/22	Tue 23/8/22	HK Working Day	638,640		0%	NA	NA																												
640	Open Cut, CH.HA5+21 - CH.HA5+55 (Pit W)	60 days	Mon 28/3/22	Mon 13/6/22	HK Working Day		639	95%	Mon 28/3/22	NA																												
641	Trenchless Work at Po Lam Road South	259 days	Wed 14/4/21	Thu 24/2/22	HK Working Day			100%	Wed 14/4/21	Thu 24/2/22																												
642	Inspection Pit Excavation	108 days	Wed 14/4/21	Sat 21/8/21	HK Working Day			100%	Wed 14/4/21	Sat 21/8/21																												
643	Inspection Pit Excavation at Pit W	4 days	Wed 18/8/21	Sat 21/8/21	HK Working Day		646	100%	Wed 18/8/21	Sat 21/8/21																												
644	Inspection Pit Excavation at Pit X	3 days	Wed 14/4/21	Fri 16/4/21	HK Working Day		647	100%	Wed 14/4/21	Fri 16/4/21																												
645	Construction of Jacking / Receiving Pits	107 days	Sat 24/4/21	Tue 31/8/21	HK Working Day			100%	Sat 24/4/21	Tue 31/8/21																												
646	Receiving Pit W	8 days	Mon 23/8/21	Tue 31/8/21	HK Working Day	643		100%	Mon 23/8/21	Tue 31/8/21																												
647	Jacking Pit X	31 days	Sat 24/4/21	Tue 1/6/21	HK Working Day	644	649	100%	Sat 24/4/21	Tue 1/6/21																												
648	Hand Shield Pipe Jacking from Pit W to Pit X (~85m)	219 days	Wed 2/6/21	Thu 24/2/22	HK Working Day			100%	Wed 2/6/21	Thu 24/2/22																												
649	Establishment at Pit X	15 days	Wed 2/6/21	Sat 19/6/21	HK Working Day	647	650	100%	Wed 2/6/21	Sat 19/6/21																												
650	Form Entrance Opening at pit X	5 days	Thu 8/7/21	Tue 13/7/21	HK Working Day	649	651	100%	Thu 8/7/21	Tue 13/7/21																												
651	Mild Steel Sleeve Pipe in Mix of Soil (46m) (0.6m / day)	73 days	Wed 14/7/21	Fri 8/10/21	HK Working Day	650	652,653	100%	Wed 14/7/21	Fri 8/10/21																												
652	Rearrangement Walling and Form Exit Opening at Pit W	14 days	Mon 11/10/21	Wed 27/10/21	HK Working Day	651	654	100%	Mon 11/10/21	Wed 27/10/21																												
653	Remove Setup it Pi X	5 days	Sat 9/10/21	Fri 15/10/21	HK Working Day	651	654	100%	Sat 9/10/21	Fri 15/10/21																												
654	Setup for Pipe Laying inside Jacking Pit X	6 days	Thu 28/10/21	Wed 3/11/21	HK Working Day	653,652	655	100%	Thu 28/10/21	Wed 3/11/21																												
655	DN900 MS Pipe Laying inside Jacking Pipe (3 days per 4m)(Only Internal)	19 days	Thu 4/11/21	Thu 25/11/21	HK Working Day	654	656	100%	Thu 4/11/21	Thu 25/11/21																												
656	Formwork & Setup for Grouting the gap between pipe and Sleeve	2 days	Sat 12/2/22	Mon 14/2/22	HK Working Day	655	657	100%	Sat 12/2/22	Mon 14/2/22																												
657	Grouting Works (30m per day)	9 days	Tue 15/2/22	Thu 24/2/22	HK Working Day	656		100%	Tue 15/2/22	Thu 24/2/22																												
658	Open Trench Pipe Laying at Po Lam Road (West Bound)	465 days	Mon 20/7/20	Fri 11/2/22	HK Working Day		767,768	100%	Mon 20/7/20	Fri 11/2/22																												
659	Issue CE No. 68 - TIA for TTA at Po Lam Road	0 days	Mon 20/7/20	Mon 20/7/20	HK Working Day		660	100%	Mon 20/7/20	Mon 20/7/20																												
660	Traffic Survey and Revise TIA, revised TTA Drawings, Obtain RA	177 days	Mon 20/7/20	Sat 20/2/21	HK Working Day	659	665	100%	Mon 20/7/20	Sat 20/2/21																												
661	Mobilization and Tree Removal	29 days	Tue 21/9/21	Wed 27/10/21	HK Working Day	632	663,664,662	100%	Tue 21/9/21	Wed 27/10/21																												
662	Construction of DAV Chamber at Pit X	41 days	Tue 7/12/21	Wed 26/1/22	HK Working Day	661		100%	Tue 7/12/21	Wed 26/1/22																												
663	Open Cut, fromt Pit X, CH.HA6+00 - CH.HA6+54	86 days	Thu 28/10/21	Fri 11/2/22	HK Working Day	661,665,633		100%	Thu 28/10/21	Fri 11/2/22																												
664	Construction of DN900 Valve Chamber and By Pass Pipes	17 days	Tue 11/1/22	Sat 29/1/22	HK Working Day	661		100%	Tue 11/1/22	Sat 29/1/22																												
665	Open Cut, CH.HA6+54 to CH.HA7+24 (Portion SKR) with SACP	85 days	Mon 22/2/21	Mon 7/6/21	HK Working Day	660	666,663	100%	Mon 22/2/21	Mon 7/6/21																												
666	Open Cut, CH.HA7+24 - CH.HA7+61/CH.HB0+00 Excavation in Rock	189 days	Wed 16/6/21	Sat 29/1/22	HK Working Day	665		100%	Wed 16/6/21	Sat 29/1/22																												
667	Water Main Structure and Associated Pipe Support across the Natural Stream Course (Location A) (CH.HB0+00 ~ CH.HB0+ CE)	730 days	Tue 5/5/20	Tue 18/10/22	HK Working Day		768	93%	Tue 5/5/20	NA																												
668	Design Submission (CE No. 55) for Water Main Structure and Associated Pipe Support across the Natural Stream Course	37 days	Tue 5/5/20	Tue 16/6/20	HK Working Day		669	100%	Tue 5/5/20	Tue 16/6/20																												
669	WSD & GEO Review and Approve	121 days	Wed 17/6/20	Thu 15/10/20	Calendar Day	668	672	100%	Wed 17/6/20	Thu 15/10/20																												
670	Tendering Process, Tender Award for CE No. 51 (Location A Mini-pile Works)	113 days	Wed 26/8/20	Wed 16/12/20	Calendar Day			100%	Wed 26/8/20	Wed 16/12/20																												
671	Issue CE No. 55 - Design of the Water Mains Structure and Associated Pipe Support across the Natural Stream Course for Alternative Alignment in Tsui Lam	0 days	Tue 5/5/20	Tue 5/5/20	Calendar Day			100%	Tue 5/5/20	Tue 5/5/20																												
672	Tender and Subletting (Mini-Pile)	62 days	Fri 16/10/20	Wed 16/12/20	Calendar Day	669		100%	Fri 16/10/20	Wed 16/12/20																												
673	Issue CE No. 85 - Affected Trees across the Natural Stream Course at Tsui Lam (Location A)	0 days	Wed 28/10/20	Wed 28/10/20	Calendar Day			100%	Wed 28/10/20	Wed 28/10/20																												
Working Programme No. 15 Data Date : 24 May 2022											<div><div>Task</div><div>Split</div><div>Milestone</div><div>Summary</div><div>Project Summary</div><div>Inactive Task</div><div>Inactive Milestone</div><div>Inactive Summary</div><div>Manual Task</div><div>Duration-only</div><div>Manual Summary Rollup</div><div>Manual Summary</div><div>Start-only</div><div>Finish-only</div><div>External Tasks</div><div>External Milestone</div><div>Deadline</div><div>Critical</div><div>Critical Split</div><div>Progress</div><div>Manual Progress</div></div>																											
Page 16																																						

[illegible]

Working Programme No. 15

Data Date : 24 May 2022

Task

Split

Milestone

Summary

Project Summary

Inactive Task

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup

Manual Summary

Start-only

Finish-only

External Tasks

External Milestone

Deadline

Critical

Critical Split

Progress

Manual Progress

Project: Mainlaying in Tseung Kwan O

ID	Task Name	Duration	Start	Finish	Task Calendar	Predecessors	Successors	% Complete	Actual Start	Actual Finish																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																											
											Q1	2018	Q1	Q2	Q3	Q4	2019	Q1	Q2	Q3	Q4	2020	Q1	Q2	Q3	Q4	2021	Q1	Q2	Q3	Q4	2022	Q1	Q2	Q3	Q4	2023	Q1	Q2	Q3	Q4	2024	Q1	Q2	Q3	Q4	2025	Q1	Q2	Q3	Q4																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																		
716	Tender and sublett Mini-pile works at Location B to current Sub-contractor	73 days	Fri 27/8/21	Mon 22/11/21	HK Working Day	712	721	100%	Fri 27/8/21	Mon 22/11/21																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																											

Project: Mainlaying in Tseung Kwan O											
ID	Task Name	Duration	Start	Finish	Task Calendar	Predecessors	Successors	% Complete	Actual Start	Actual Finish	
											Q12018Q12018Q22018Q32018Q42019Q12019Q22019Q32019Q42020Q12020Q22020Q32020Q42021Q12021Q22021Q32021Q42022Q12022Q22022Q32022Q42023Q12023Q22023Q32023Q42024Q12024Q22024Q32024Q42025Q12025Q22025Q32025Q4
758	Construction of flowmeter kiosks and GI cable ducts for Combined EMF and MBV Chamber at CH.HF1+30	90 days	Tue 7/11/17	Mon 26/2/18	HK Working Day			0%	NA	NA	
759	DN800 - CH.ADN1200 MS Pipe Static Pressure Test, Pipeline Cleaning, CCTV Inspection, Sterilization and Water Sampling	1232 days	Wed 24/3/21	Tue 6/8/24	Calendar Day			13%	Wed 24/3/21	NA	
760	Static Pressure Test	1112 days	Wed 24/3/21	Mon 8/4/24	Calendar Day			18%	Wed 24/3/21	NA	
761	DN1200 MS Pipe - Static Pressure Test From DN900 Valve Chamber at CH.CA4+24 to CH.CT.2+65 (Approx. 0.7km)	49 days	Wed 24/3/21	Tue 11/5/21	Calendar Day	105	772	100%	Wed 24/3/21	Tue 11/5/21	
762	DN1200 MS Pipe - Static Pressure Test From DN900 Valve Chamber at CH.CA4+24 to DN900 Valve Chamber at Wan Po Road (CH.A12+50) (Approx. 1.7km)	51 days	Fri 29/9/23	Sat 18/11/23	Calendar Day	121,167,184,213,224	773	0%	NA	NA	
763	DN1200 MS Pipe - Static Pressure Test From DN900 Valve Chamber at Wan Po Road (CH.A12+50) to DN900 Valve Chamber at TKO Landfill Stage I Area A (CH.FB1+66) (Approx. 1.4km)	42 days	Tue 27/2/24	Mon 8/4/24	Calendar Day	224,251,306	774	0%	NA	NA	
764	DN1200 MS Pipe - Static Pressure Test From DN900 Valve Chamber at TKO Landfill Stage I Area A (CH.FB1+66) to DN900 Valve Chamber at CH.FD3+43 (approx. 2.1km)	63 days	Tue 12/9/23	Mon 13/11/23	Calendar Day	372,434	775	0%	NA	NA	
765	DN1200 MS Pipe - Static Pressure Test From DN900 Valve Chamber at CH.FD 3+43 to DN900 Valve Chamber at Mau Wu Tsai (CH.HA0+44) (approx. 1.4km)	42 days	Tue 12/9/23	Mon 23/10/23	Calendar Day	436,479,517,594,434	776	0%	NA	NA	
766	DN1200 MS Pipe - Static Pressure Test From Pit Y (CH>GSKR.20 to CH.HA3+70)	11 days	Tue 19/4/22	Fri 29/4/22	Calendar Day			100%	Tue 19/4/22	Fri 29/4/22	
767	DN1200 MS Pipe - Static Pressure Test From DN900 Valve Chamber at Mau Wu Tsai (CH.HA0+44) to DN900 Valve at Mau Wu Tsai (CH.HA6+45) (approx. 0.7km)	30 days	Fri 1/4/22	Sat 30/4/22	Calendar Day	628,623,658	777	0%	NA	NA	
768	DN1200 MS Pipe - Static Pressure Test From DN900 Valve at Mau Wu Tsai (CH.HA6+45) to DN800 EMF & BV Chamber at TKO F.W.S.R.(CH.HE1+90) & (CH.HF1+30) (Approx. 1.1km)	33 days	Tue 6/6/23	Sat 8/7/23	Calendar Day	658,667,700,709,734	778	0%	NA	NA	
769	DN800 MS Pipe - Static Pressure Test From DN800 EMF & BV Chamber at TKO F.W.S.R.(CH.HE1+90) to CH.HE2+11 (approx. 20m)	6 days	Tue 26/7/22	Sun 31/7/22	Calendar Day	742	779	0%	NA	NA	
770	DN800 MS Pipe - Static Pressure Test From DN800 EMF & BV Chamber at TKO F.W.S.R.(CH.HF1+30) to CH.HF3+10 (Approx. 80m)	6 days	Wed 25/5/22	Mon 30/5/22	Calendar Day	750	780	0%	NA	NA	
771	Pipeline Cleaning and CCTV Inspection	1153 days	Wed 12/5/21	Sun 7/7/24	Calendar Day			10%	Wed 12/5/21	NA	
772	DN1200 MS Pipe - Pipeline Cleaning and CCTV Inspection From DN900 Valve Chamber at CH.CA4+24 to CH.CT.2+65	60 days	Wed 12/5/21	Sat 10/7/21	Calendar Day	761	782	100%	Wed 12/5/21	Sat 10/7/21	
773	DN1200 MS Pipe - Pipeline Cleaning and CCTV Inspection From DN900 Valve Chamber at CH.CA4+24 to DN900 Valve Chamber at Wan Po Road (CH.A12+50)	90 days	Sun 19/11/23	Fri 16/2/24	Calendar Day	762	782	0%	NA	NA	
774	DN1200 MS Pipe - Pipeline Cleaning and CCTV Inspection From DN900 Valve Chamber at Wan Po Road (CH.A12+50) to DN900 Valve Chamber at TKO Landfill Stage I Area A	90 days	Tue 9/4/24	Sun 7/7/24	Calendar Day	763	782	0%	NA	NA	
775	DN1200 MS Pipe - Pipeline Cleaning and CCTV Inspection From DN900 Valve Chamber at TKO Landfill Stage I Area A (CH.FB1+66) to DN900 Valve Chamber at CH.FD3+43	90 days	Tue 14/11/23	Sun 11/2/24	Calendar Day	764	782	0%	NA	NA	
776	DN1200 MS Pipe - Pipeline Cleaning and CCTV From DN900 Valve Chamber at CH.FD 3+43 to DN900 Valve Chamber at Mau Wu Tsai (CH.HA0+44)	90 days	Tue 24/10/23	Sun 21/1/24	Calendar Day	765	782	0%	NA	NA	
777	DN1200 MS Pipe - Pipeline Cleaning and CCTV Inspection From From DN900 Valve Chamber at Mau Wu Tsai (CH.HA0+44) to DN900 Valve at Mau Wu Tsai (CH.HA6+45)	60 days	Sun 1/5/22	Wed 29/6/22	Calendar Day	767	782	0%	NA	NA	
778	DN1200 MS Pipe - Pipeline Cleaning and CCTV Inspection From DN900 Valve at Mau Wu Tsai (CH.HA6+45) to DN800 EMF & BV Chamber at TKO F.W.S.R.(CH.HE1+90) & DN800 MS Pipe - Pipeline Cleaning and CCTV Inspection From DN800 EMF & BV Chamber at TKO F.W.S.R.(CH.HE1+90) to CH.HE2+11	60 days	Sun 9/7/23	Wed 6/9/23	Calendar Day	768	782	0%	NA	NA	
779	DN800 MS Pipe - Pipeline Cleaning and CCTV Inspection From DN800 EMF & BV Chamber at TKO F.W.S.R.(CH.HE1+90) to CH.HE2+11	18 days	Mon 1/8/22	Thu 18/8/22	Calendar Day	769	782	0%	NA	NA	
780	DN800 MS Pipe - Pipeline Cleaning and CCTV Inspection From DN800 EMF & BV Chamber at TKO F.W.S.R.(CH.HF1+30) to CH.HF3+10	18 days	Tue 31/5/22	Fri 17/6/22	Calendar Day	770	782	0%	NA	NA	
781	Sterilization and Water Sampling	30 days	Mon 8/7/24	Tue 6/8/24	Calendar Day			0%	NA	NA	
782	DN1200 MS Pipe - Portion I & Portion H (Total Water = 9700 cu.m)	30 days	Mon 8/7/24	Tue 6/8/24	Calendar Day	772,773,774,775,777,778,7 787		0%	NA	NA	
783	NS250 HDPE Pipe Static Pressure, Pipeline Cleaning, CCTV Inspection, Sterilization and Water Sampling	60 days	Fri 23/12/22	Mon 20/2/23	Calendar Day			0%	NA	NA	
784	NS250 HDPE Pipe - Static Pressure Test - Portion H (Area 137)	30 days	Fri 23/12/22	Sat 21/1/23	Calendar Day	121	785	0%	NA	NA	
785	NS250 HDPE Pipe - Pipeline Cleaning and CCTV Inspection, Sterilization and Water Sampling - Portion H (Area 137)	30 days	Sun 22/1/23	Mon 20/2/23	Calendar Day	784	788	0%	NA	NA	
786	Handover Portion I and Portion H to WSD Region	563 days	Tue 21/2/23	Thu 5/9/24	Calendar Day			0%	NA	NA	
787	DN1200 MS Pipe - Portion I & Portion H (Area 137)	30 days	Wed 7/8/24	Thu 5/9/24	Calendar Day	782		0%	NA	NA	
788	NS250 HDPE Pipe - Portion H (Area 137)	7 days	Tue 21/2/23	Mon 27/2/23	Calendar Day	785	164	0%	NA	NA	
789	Water Supply to Tseung Kwan O Desalination Plant at Fill Bank of Tseung Kwan O Area 137 (Portion J)	445 days	Tue 7/11/17	Sat 11/5/19	HK Working Day			99%	Tue 7/11/17	NA	
790	Issue of CE No. 02	0 days	Fri 16/11/18	Fri 16/11/18	HK Working Day		791	100%	Fri 16/11/18	Fri 16/11/18	
791	Procurement of Major Material	48 days	Sat 17/11/18	Thu 3/1/19	Calendar Day	790	792	100%	Sat 17/11/18	Thu 3/1/19	
792	Installation of NS250 HDPE Pipe from A to B in accordance with the Drawing No. 13/WSD/16/SK13 to SK15 and W20203/4A	89 days	Fri 4/1/19	Thu 25/4/19	HK Working Day	791	793	100%	Fri 4/1/19	Thu 25/4/19	
793	Sterilization and Flushing NS250 HDPE Pipe (From TO+00 to T23+64)	4 days	Wed 24/4/19	Sun 28/4/19	HK Working Day	792	794	100%	Wed 24/4/19	Sun 28/4/19	
794	Take Water Sampling	1 day	Mon 29/4/19	Mon 29/4/19	HK Working Day	793	795	100%	Mon 29/4/19	Mon 29/4/19	
795	Backfill at T23+64 after completion of Water Sampling Test	1 day	Sat 11/5/19	Sat 11/5/19	HK Working Day	794	796FF	100%	Sat 11/5/19	Sat 11/5/19	
796	Handover Portion J to WSD Region	0 days	Sat 11/5/19	Sat 11/5/19	HK Working Day	795FF		100%	Sat 11/5/19	Sat 11/5/19	
797		1 day	Tue 7/11/17	Tue 7/11/17	None			0%	NA	NA	
<div>Working Programme No. 15 Data Date : 24 May 2022</div> <div><div>Task</div><div>Split</div><div>Milestone</div></div> <div><div><div></div><div>Summary</div></div><div><div></div><div>Project Summary</div></div><div><div></div><div>Inactive Task</div></div><div><div></div><div>Inactive Milestone</div></div><div><div></div><div>Inactive Summary</div></div><div><div></div><div>Manual Task</div></div><div><div></div><div>Duration-only</div></div><div><div></div><div>Manual Summary Rollup</div></div><div><div></div><div>Manual Summary</div></div><div><div></div><div>Start-only</div></div><div><div></div><div>Finish-only</div></div><div><div></div><div>External Tasks</div></div><div><div></div><div>External Milestone</div></div><div><div></div><div>Deadline</div></div><div><div></div><div>Critical</div></div><div><div></div><div>Critical Split</div></div><div><div></div><div>Progress</div></div><div><div></div><div>Manual Progress</div></div></div> <div>Page 19</div>											