

[illegible]

Project: Mainlaying in Tseung Kwan O

ID

Task Name

Duration

Start

Finish

Task Calendar

Predecessors

Successors

% Complete

Actual Start

Actual Finish

2018

Q1

Q2

Q3

Q4

2019

Q1

Q2

Q3

Q4

2020

Q1

Q2

Q3

Q4

2021

Q1

Q2

Q3

Q4

2022

Q1

Q2

Q3

Q4

2023

Q1

Q2

Q3

Q4

2024

Q1

Q2

Q3

Q4

2025

Q1

Q2

Q3

Q4

1

Key Dates

2495 days

Tue 7/11/17

Thu 5/9/24

Calendar Day

0%

Tue 7/11/17

NA

2

Contract Date

0 days

Tue 7/11/17

Tue 7/11/17

Calendar Day

67,59,60FS+27 days,61,62,58

100%

Tue 7/11/17

Tue 7/11/17

3

Starting Date

0 days

Thu 16/11/17

Thu 16/11/17

Calendar Day

4,5FS+730 days,6FS+1279 days

100%

Thu 16/11/17

Thu 16/11/17

4

Access Date of Portion A, B, C, D, E, F, G and J

0 days

Thu 16/11/17

Thu 16/11/17

Calendar Day

3

90,63,71,73,75,78,79

100%

Thu 16/11/17

Thu 16/11/17

5

Access Date of Portion H

0 days

Sat 16/11/19

Sat 16/11/19

Calendar Day

3FS+730 days

110

100%

Sat 16/11/19

Sat 16/11/19

6

Completion Date (Contract)

0 days

Tue 18/5/21

Tue 18/5/21

Calendar Day

3FS+1279 days

7

100%

Tue 18/5/21

Tue 18/5/21

7

EOT for CE No. 23 Inclement Weather - In June 2018

0 days

Tue 18/5/21

Tue 18/5/21

HK Working Day

6

8

100%

Tue 18/5/21

Tue 18/5/21

8

EOT for CE No. 01

246 days

Wed 19/5/21

Wed 19/1/22

Calendar Day

7

9FF

0%

NA

NA

9

Revised Completion Date

0 days

Wed 19/1/22

Wed 19/1/22

Calendar Day

8FF

11FS+365 days

0%

NA

NA

10

Planned Completion

0 days

Thu 5/9/24

Thu 5/9/24

Calendar Day

12FF

0%

NA

NA

11

Defect Date

0 days

Thu 19/1/23

Thu 19/1/23

Calendar Day

9FS+365 days

0%

NA

NA

12

Mainlaying In Tseung Kwan O

2495 days

Tue 7/11/17

Thu 5/9/24

Calendar Day

10FF

77%

Tue 7/11/17

NA

13

Issued Compensation Events (General)

1316 days

Tue 12/6/18

Tue 18/1/22

Calendar Day

100%

Tue 12/6/18

Tue 18/1/22

14

Issue CE No. 03 - Upgrading of bandwidth of Internet Services for Site Accommodation

0 days

Tue 12/6/18

Tue 12/6/18

Calendar Day

68

100%

Tue 12/6/18

Tue 12/6/18

15

Issue CE No. 01 - Change in Pressure Rating of Watermain, Valves and Fittings from PN16 to PN25

0 days

Thu 12/7/18

Thu 12/7/18

Calendar Day

68

100%

Thu 12/7/18

Thu 12/7/18

16

Issue CE No. 08 - Change in Number of Fixed IP Address for Broadband Connection for Site Accommodation

0 days

Tue 4/12/18

Tue 4/12/18

Calendar Day

100%

Tue 4/12/18

Tue 4/12/18

17

Issue CE No. 10 - Contractor Design of The Realignment

0 days

Thu 28/2/19

Thu 28/2/19

Calendar Day

100%

Thu 28/2/19

Thu 28/2/19

18

Issue CE No. 13 - Excavation of Inspection Pits for the Realignments

0 days

Wed 15/5/19

Wed 15/5/19

Calendar Day

100%

Wed 15/5/19

Wed 15/5/19

19

Issue CE No. 26 - Change in Cathodic Protection System for Mild Steel Pipes

0 days

Fri 16/8/19

Fri 16/8/19

Calendar Day

85

100%

Fri 16/8/19

Fri 16/8/19

20

Issue CE No. 35 - Feasibility Study on the Alternative Alignment by Trenchless Method in the Wan Po Road J/O Lohas Park Road

0 days

Tue 31/12/19

Tue 31/12/19

Calendar Day

100%

Tue 31/12/19

Tue 31/12/19

21

Issue CE No. 56 - Excavation of Inspection Pits for the Alternative Alignment (Batch No. 2)

0 days

Fri 22/5/20

Fri 22/5/20

Calendar Day

100%

Fri 22/5/20

Fri 22/5/20

22

Issue CE No. 64 - Tree Survey at Tsui Lam (Location A and Location B)

0 days

Tue 9/6/20

Tue 9/6/20

Calendar Day

100%

Tue 9/6/20

Tue 9/6/20

23

Issue CE No. 74 - Reinstatement of existing carriageway along Wan Po Road using PMSMA10

0 days

Thu 13/8/20

Thu 13/8/20

Calendar Day

100%

Thu 13/8/20

Thu 13/8/20

24

Issue CE No. 66 - Excavation of Inspection Pits for the Alternative Alignment (Batch No. 3)

0 days

Fri 21/8/20

Fri 21/8/20

Calendar Day

100%

Fri 21/8/20

Fri 21/8/20

25

Issue CE No. 72 - Temporary Reinstatement of Deteriorated Grasscrete Road by Bituminous Pavement along TKO South Waterfront Promenade

0 days

Mon 31/8/20

Mon 31/8/20

Calendar Day

100%

Mon 31/8/20

Mon 31/8/20

26

Issue CE No. 73 - Reinstatement of existing Geotextile in Area of Stage 1 Landfill between Chainage FC12+20 and Chainage FC13+26

0 days

Wed 9/9/20

Wed 9/9/20

Calendar Day

100%

Wed 9/9/20

Wed 9/9/20

27

Issue CE No. 81 - Additional Noise Monitoring for the Realignment Works

0 days

Tue 22/9/20

Tue 22/9/20

Calendar Day

100%

Tue 22/9/20

Tue 22/9/20

28

Issue CE No. 78 - Excavation of Inspection Pits for Additional Connection Point to The Existing Water Supply system

0 days

Wed 23/9/20

Wed 23/9/20

Calendar Day

100%

Wed 23/9/20

Wed 23/9/20

29

Issue CE No. 82 - Suspension of Site Works due to Coronavirus Disease

0 days

Wed 21/10/20

Wed 21/10/20

Calendar Day

100%

Wed 21/10/20

Wed 21/10/20

30

Issue CE No. 85 - Affected Trees across the Natural Stream Course at Tsui Lam (Location A)

0 days

Wed 28/10/20

Wed 28/10/20

Calendar Day

100%

Wed 28/10/20

Wed 28/10/20

31

Issue CE No. 90 - Temporary Relocation of Bicycle Parking spaces near HK Velodrome

0 days

Mon 23/11/20

Mon 23/11/20

Calendar Day

100%

Mon 23/11/20

Mon 23/11/20

32

Issue CE No. 83 - Inspection pits for the Realignment in Wan Po Road and Lohas Park Road

0 days

Sat 19/12/20

Sat 19/12/20

Calendar Day

100%

Sat 19/12/20

Sat 19/12/20

33

Issue CE No. CE - Site Clearance of Affected Trees and Plants for Mainlaying works near Po Hong Road and Ling Hong Road

0 days

Fri 18/12/20

Fri 18/12/20

Calendar Day

100%

Fri 18/12/20

Fri 18/12/20

34

Issue CE No. 99 - Excavation of Inspection pit near Mau Wu Tsai Village at Po Lam Road South

0 days

Wed 20/1/21

Wed 20/1/21

Calendar Day

100%

Wed 20/1/21

Wed 20/1/21

35

Issue CE No. 101 - Uncharted Irrigation Pipe in TKO South Promenade Waterfront's Cycle Track at CH.FC6+64

0 days

Fri 29/1/21

Fri 29/1/21

Calendar Day

100%

Fri 29/1/21

Fri 29/1/21

36

Issue CE No. 103 - Renewal of Excavation Permit

0 days

Wed 10/2/21

Wed 10/2/21

Calendar Day

100%

Wed 10/2/21

Wed 10/2/21

37

Issue CE No. 105 - Suspension of Works in Wan Po Road 1st Works Site due to Shortage of Backfilling Material Caused by COVID-19

0 days

Tue 23/2/21

Tue 23/2/21

Calendar Day

100%

Tue 23/2/21

Tue 23/2/21

38

Issue CE No. 104 - Works in Tsui Lam Section (Batch No.2) were Suspended due to Disruption to Supply of Construction Material Caused b COVID-19

0 days

Fri 26/2/21

Fri 26/2/21

Calendar Day

100%

Fri 26/2/21

Fri 26/2/21

39

Issue CE No. 106 - Works in Tsui Lam Section (Batch No.3) were Suspended due to Disruption to Supply of Construction Material Caused b COVID-19

0 days

Fri 26/2/21

Fri 26/2/21

Calendar Day

100%

Fri 26/2/21

Fri 26/2/21

40

Issue CE No. 108 - Works in Tsui Lam Section (Batch No.3) were Suspended due to Disruption to Supply of Construction Material Caused b COVID-19

0 days

Fri 26/2/21

Fri 26/2/21

Calendar Day

100%

Fri 26/2/21

Fri 26/2/21

41

Issue CE No. 107 - Affected Trees near Mau Wu Tsai Village between CH.HA0+00 and Ch. HA0+70

0 days

Mon 8/3/21

Mon 8/3/21

Calendar Day

100%

Mon 8/3/21

Mon 8/3/21

42

Issue CE No. 110 - Inaccessible to Works Area Ch.HA2+10 due to Deteriorated Concrete Access

0 days

Thu 8/4/21

Thu 8/4/21

Calendar Day

100%

Thu 8/4/21

Thu 8/4/21

Working Programme No. 15

Data Date : 24 May 2022

Task

Split

Milestone

Summary

Project Summary

Inactive Task

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup

Manual Summary

Start-only

Finish-only

External Tasks

External Milestone

Deadline

Critical

Critical Split

Progress

Manual Progress

Page 1

<

Project: Mainlaying in Tseung Kwan O																																						
ID	Task Name	Duration	Start	Finish	Task Calendar	Predecessors	Successors	% Complete	Actual Start	Actual Finish	Gantt Chart																											
85	Sacrificial Anode Cathodic Protection (SACP)	82 days	Thu 30/5/19	Mon 19/8/19	Calendar Day	19	99	100%	Thu 30/5/19	Mon 19/8/19																												
86	Landscaping Works	42 days	Thu 6/9/18	Wed 17/10/18	Calendar Day	72,74		100%	Thu 6/9/18	Wed 17/10/18																												
87	Miscellaneous	1000 days	Sun 18/3/18	Fri 11/12/20	Calendar Day	74,72		100%	Sun 18/3/18	Fri 11/12/20																												
88	Site Establishment	220 days	Tue 2/1/18	Thu 9/8/18	Calendar Day			100%	Tue 2/1/18	Thu 9/8/18																												
89	Setting up PM's and Contractor Accommodation	90 days	Sat 12/5/18	Thu 9/8/18	Calendar Day	82FS+13 days		100%	Sat 12/5/18	Thu 9/8/18																												
90	Initial Survey of the Site	60 days	Tue 2/1/18	Fri 2/3/18	Calendar Day	4		100%	Tue 2/1/18	Fri 2/3/18																												
91	Procurement of Major Material	1485 days	Sat 7/4/18	Sat 30/4/22	Calendar Day			100%	Sat 7/4/18	Sat 30/4/22																												
92	Preparation of Purchase Order	7 days	Sat 7/4/18	Fri 13/4/18	Calendar Day	64SS+7 days,76	93	100%	Sat 7/4/18	Fri 13/4/18																												
93	1st Batch of Material Delivery	65 days	Sat 14/4/18	Sun 17/6/18	Calendar Day	92	94	100%	Sat 14/4/18	Sun 17/6/18																												
94	1st Batch of Material Delivery on site	0 days	Fri 29/6/18	Fri 29/6/18	Calendar Day	93	95	100%	Fri 29/6/18	Fri 29/6/18																												
95	Material Delivery by Batches	1401 days	Sat 30/6/18	Sat 30/4/22	Calendar Day	94		100%	Sat 30/6/18	Sat 30/4/22																												
96	Preparation of CE01 Purchase Order	7 days	Tue 25/9/18	Mon 1/10/18	Calendar Day	68	97	100%	Tue 25/9/18	Mon 1/10/18																												
97	1st Batch of CE01 Material Delivery	90 days	Tue 2/10/18	Sun 30/12/18	Calendar Day	96	98	100%	Tue 2/10/18	Sun 30/12/18																												
98	1st Batch of CE01 Material Delivery on site	1 day	Tue 22/1/19	Tue 22/1/19	Calendar Day	97		100%	Tue 22/1/19	Tue 22/1/19																												
99	SCAP Material Submission and Approval	261 days	Tue 20/8/19	Wed 6/5/20	Calendar Day	85	100	100%	Tue 20/8/19	Wed 6/5/20																												
100	SCAP Purchase Order & Material Delivery	115 days	Mon 22/6/20	Wed 14/10/20	Calendar Day	99		100%	Mon 22/6/20	Wed 14/10/20																												
101	Mainlaying in Tseung Kwan O Area 137 (Portion H)	1260 days	Tue 11/12/18	Wed 15/3/23	HK Working Day			92%	Tue 11/12/18	NA																												
102	Early Possession of Portion H	0 days	Mon 29/7/19	Mon 29/7/19	Calendar Day			100%	Mon 29/7/19	Mon 29/7/19																												
103	Issue Date of CE No. 07 -Water Supply to No. TKO Desalination Plant at Portion H (NS250 HDPE Pipe)	0 days	Tue 22/1/19	Tue 22/1/19	Calendar Day		104	100%	Tue 22/1/19	Tue 22/1/19																												
104	Material Procurement and Delivery in Batches	330 days	Tue 11/12/18	Tue 5/11/19	Calendar Day	103		100%	Tue 11/12/18	Tue 5/11/19																												
105	Open Cut Excavation, Pipe Laying and Reinstatement at TKO Area 137	597 days	Sat 10/8/19	Sat 14/8/21	HK Working Day		761	100%	Sat 10/8/19	Sat 14/8/21																												
106	DN1200 MS PIPE + NS250 HDPE PIPE - Open Cut	341 days	Sat 10/8/19	Wed 30/9/20	HK Working Day			100%	Sat 10/8/19	Wed 30/9/20																												
107	CH.CT1+51 - CH.265 DN1200 MS Pipe OC	82 days	Thu 16/4/20	Fri 24/7/20	None			100%	Thu 16/4/20	Fri 24/7/20																												
108	CH.CT0+51 - CH.1+51 DN1200 MS Pipe OC	44 days	Mon 10/2/20	Tue 31/3/20	HK Working Day			100%	Mon 10/2/20	Tue 31/3/20																												
109	CH.CT0+00 - CH.0+51 DN1200 MS Pipe OC	74 days	Thu 2/1/20	Tue 31/3/20	HK Working Day			100%	Thu 2/1/20	Tue 31/3/20																												
110	CH.CA0+00 - CH.4+00 DN1200 MS Pipe OC	192 days	Sat 10/8/19	Tue 31/3/20	HK Working Day	5		100%	Sat 10/8/19	Tue 31/3/20																												
111	CH.KT2+80 - CH.3+60 NS250 HDPE Pipe OC with additional Tees and fire Hydrant	56 days	Tue 28/7/20	Wed 30/9/20	HK Working Day			100%	Tue 28/7/20	Wed 30/9/20																												
112	CH.KT2+23 - CH.2+80 NS250 HDPE Pipe OC	29 days	Sat 20/6/20	Sat 25/7/20	HK Working Day			100%	Sat 20/6/20	Sat 25/7/20																												
113	CH.KT1+51 - CH.2+23 NS250 HDPE Pipe OC	31 days	Sat 16/5/20	Sat 20/6/20	HK Working Day			100%	Sat 16/5/20	Sat 20/6/20																												
114	CH.KT0+51 - CH.1+51 NS250 HDPE Pipe OC	19 days	Tue 10/3/20	Tue 31/3/20	HK Working Day			100%	Tue 10/3/20	Tue 31/3/20																												
115	CH.KT0+00 - CH.0+51 NS250 HDPE Pipe OC	50 days	Sun 2/2/20	Tue 31/3/20	HK Working Day			100%	Sun 2/2/20	Tue 31/3/20																												
116	CH.KA0+00 - CH.4+00 NS250 HDPE Pipe OC	143 days	Thu 10/10/19	Tue 31/3/20	HK Working Day			100%	Thu 10/10/19	Tue 31/3/20																												
117	Construction of Chambers	385 days	Wed 29/4/20	Sat 14/8/21	HK Working Day			100%	Wed 29/4/20	Sat 14/8/21																												
118	Combined DAV & IT Chamber for DN1200 MS pipe at CH.CT2+47	60 days	Tue 5/5/20	Wed 15/7/20	HK Working Day			100%	Tue 5/5/20	Wed 15/7/20																												
119	Combined Washout Pump Pit for DN1200 MS pipe and NS250 HDPE pipe at CH.CT2+43	71 days	Wed 3/6/20	Wed 26/8/20	HK Working Day			100%	Wed 3/6/20	Wed 26/8/20																												
120	DN900 Valve Chamber with by-pass pipes at CH.CA4+24	385 days	Wed 29/4/20	Sat 14/8/21	HK Working Day			100%	Wed 29/4/20	Sat 14/8/21																												
121	Trenchless Works (DN1200 MS PIPE + NS250 HDPE PIPE) at TKO Area 137	1162 days	Tue 22/1/19	Thu 22/12/22	HK Working Day		784,762	83%	Tue 22/1/19	NA																												
122	Issue CE No. 07 - Water Supply to Tseung Kwan O Desalination Plant at Portion 'H'	0 days	Tue 22/1/19	Tue 22/1/19	Calendar Day			100%	Tue 22/1/19	Tue 22/1/19																												
123	Issue CE No. 17 - Realignment of Water Main by Trenchless Method in TKO Area 137	0 days	Wed 1/1/20	Wed 1/1/20	Calendar Day			100%	Wed 1/1/20	Wed 1/1/20																												
124	Issue CE No. 118 - Non-destructive Void detection survey in Tseung Kwan O Area 137 between 137 Pit A and 137 Pit B	0 days	Tue 18/5/21	Tue 18/5/21	Calendar Day			100%	Tue 18/5/21	Tue 18/5/21																												
125	Issue CE No. 57 - Realignment of Water Main by Trenchless Method in SENTX Portion in TKO Area 137	0 days	Tue 18/1/22	Tue 18/1/22	Calendar Day	55FF	129	100%	Tue 18/1/22	Tue 18/1/22																												
126	Tendering & Approval	21 days	Mon 6/1/20	Sun 26/1/20	Calendar Day			100%	Mon 6/1/20	Sun 26/1/20																												
Working Programme No. 15 Data Date : 24 May 2022																																						
Task Split Milestone																																						
Summary Project Summary Inactive Task																																						
Inactive Milestone Inactive Summary Manual Task																																						
Duration-only Manual Summary																																						
Start-only Finish-only External Tasks																																						
External Milestone Deadline Critical																																						
Critical Split Progress Manual Progress																																						

Page 3

Project: Mainlaying in Tseung Kwan O																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
ID	Task Name	Duration	Start	Finish	Task Calendar	Predecessors	Successors	% Complete	Actual Start	Actual Finish																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																		
											Q1	2018	Q1	Q2	Q3	Q4	2019	2019	Q1	Q2	Q3	Q4	2020	2020	Q1	Q2	Q3	Q4	2021	2021	Q1	Q2	Q3	Q4	2022	2022	Q1	Q2	Q3	Q4	2023	2023	Q1	Q2	Q3	Q4	2024	2024	Q1	Q2	Q3	Q4	2025	2025	Q1	Q2	Q3	Q4	2026	2026	Q1	Q2	Q3	Q4	2027	2027	Q1	Q2	Q3	Q4	2028	2028	Q1	Q2	Q3	Q4	2029	2029	Q1	Q2	Q3	Q4	2030	2030	Q1	Q2	Q3	Q4	2031	2031	Q1	Q2	Q3	Q4	2032	2032	Q1	Q2	Q3	Q4	2033	2033	Q1	Q2	Q3	Q4	2034	2034	Q1	Q2	Q3	Q4	2035	2035	Q1	Q2	Q3	Q4	2036	2036	Q1	Q2	Q3	Q4	2037	2037	Q1	Q2	Q3	Q4	2038	2038	Q1	Q2	Q3	Q4	2039	2039	Q1	Q2	Q3	Q4	2040	2040	Q1	Q2	Q3	Q4	2041	2041	Q1	Q2	Q3	Q4	2042	2042	Q1	Q2	Q3	Q4	2043	2043	Q1	Q2	Q3	Q4	2044	2044	Q1	Q2	Q3	Q4	2045	2045	Q1	Q2	Q3	Q4	2046	2046	Q1	Q2	Q3	Q4	2047	2047	Q1	Q2	Q3	Q4	2048	2048	Q1	Q2	Q3	Q4	2049	2049	Q1	Q2	Q3	Q4	2050	2050	Q1	Q2	Q3	Q4	2051	2051	Q1	Q2	Q3	Q4	2052	2052	Q1	Q2	Q3	Q4	2053	2053	Q1	Q2	Q3	Q4	2054	2054	Q1	Q2	Q3	Q4	2055	2055	Q1	Q2	Q3	Q4	2056	2056	Q1	Q2	Q3	Q4	2057	2057	Q1	Q2	Q3	Q4	2058	2058	Q1	Q2	Q3	Q4	2059	2059	Q1	Q2	Q3	Q4	2060	2060	Q1	Q2	Q3	Q4	2061	2061	Q1	Q2	Q3	Q4	2062	2062	Q1	Q2	Q3	Q4	2063	2063	Q1	Q2	Q3	Q4	2064	2064	Q1	Q2	Q3	Q4	2065	2065	Q1	Q2	Q3	Q4	2066	2066	Q1	Q2	Q3	Q4	2067	2067	Q1	Q2	Q3	Q4	2068	2068	Q1	Q2	Q3	Q4	2069	2069	Q1	Q2	Q3	Q4	2070	2070	Q1	Q2	Q3	Q4	2071	2071	Q1	Q2	Q3	Q4	2072	2072	Q1	Q2	Q3	Q4	2073	2073	Q1	Q2	Q3	Q4	2074	2074	Q1	Q2	Q3	Q4	2075	2075	Q1	Q2	Q3	Q4	2076	2076	Q1	Q2	Q3	Q4	2077	2077	Q1	Q2	Q3	Q4	2078	2078	Q1	Q2	Q3	Q4	2079	2079	Q1	Q2	Q3	Q4	2080	2080	Q1	Q2	Q3	Q4	2081	2081	Q1	Q2	Q3	Q4	2082	2082	Q1	Q2	Q3	Q4	2083	2083	Q1	Q2	Q3	Q4	2084	2084	Q1	Q2	Q3	Q4	2085	2085	Q1	Q2	Q3	Q4	2086	2086	Q1	Q2	Q3	Q4	2087	2087	Q1	Q2	Q3	Q4	2088	2088	Q1	Q2	Q3	Q4	2089	2089	Q1	Q2	Q3	Q4	2090	2090	Q1	Q2	Q3	Q4	2091	2091	Q1	Q2	Q3	Q4	2092	2092	Q1	Q2	Q3	Q4	2093	2093	Q1	Q2	Q3	Q4	2094	2094	Q1	Q2	Q3	Q4	2095	2095	Q1	Q2	Q3	Q4	2096	2096	Q1	Q2	Q3	Q4	2097	2097	Q1	Q2	Q3	Q4	2098	2098	Q1	Q2	Q3	Q4	2099	2099	Q1	Q2	Q3	Q4	2100	2100	Q1	Q2	Q3	Q4	2101	2101	Q1	Q2	Q3	Q4	2102	2102	Q1	Q2	Q3	Q4	2103	2103	Q1	Q2	Q3	Q4	2104	2104	Q1	Q2	Q3	Q4	2105	2105	Q1	Q2	Q3	Q4	2106	2106	Q1	Q2	Q3	Q4	2107	2107	Q1	Q2	Q3	Q4	2108	2108	Q1	Q2	Q3	Q4	2109	2109	Q1	Q2	Q3	Q4	2110	2110	Q1	Q2	Q3	Q4	2111	2111	Q1	Q2	Q3	Q4	2112	2112	Q1	Q2	Q3	Q4	2113	2113	Q1	Q2	Q3	Q4	2114	2114	Q1	Q2	Q3	Q4	2115	2115	Q1	Q2	Q3	Q4	2116	2116	Q1	Q2	Q3	Q4	2117	2117	Q1	Q2	Q3	Q4	2118	2118	Q1	Q2	Q3	Q4	2119	2119	Q1	Q2	Q3	Q4	2120	2120	Q1	Q2	Q3	Q4	2121	2121	Q1	Q2	Q3	Q4	2122	2122	Q1	Q2	Q3	Q4	2123	2123	Q1	Q2	Q3	Q4	2124	2124	Q1	Q2	Q3	Q4	2125	2125	Q1	Q2	Q3	Q4	2126	2126	Q1	Q2	Q3	Q4	2127	2127	Q1	Q2	Q3	Q4	2128	2128	Q1	Q2	Q3	Q4	2129	2129	Q1	Q2	Q3	Q4	2130	2130	Q1	Q2	Q3	Q4	2131	2131	Q1	Q2	Q3	Q4	2132	2132	Q1	Q2	Q3	Q4	2133	2133	Q1	Q2	Q3	Q4	2134	2134	Q1	Q2	Q3	Q4	2135	2135	Q1	Q2	Q3	Q4	2136	2136	Q1	Q2	Q3	Q4	2137	2137	Q1	Q2	Q3	Q4	2138	2138	Q1	Q2	Q3	Q4	2139	2139	Q1	Q2	Q3	Q4	2140	2140	Q1	Q2	Q3	Q4	2141	2141	Q1	Q2	Q3	Q4	2142	2142	Q1	Q2	Q3	Q4	2143	2143	Q1	Q2	Q3	Q4	2144	2144	Q1	Q2	Q3	Q4	2145	2145	Q1	Q2	Q3	Q4	2146	2146	Q1	Q2	Q3	Q4	2147	2147	Q1	Q2	Q3	Q4	2148	2148	Q1	Q2	Q3	Q4	2149	2149	Q1	Q2	Q3	Q4	2150	2150	Q1	Q2	Q3	Q4	2151	2151	Q1	Q2	Q3	Q4	2152	2152	Q1	Q2	Q3	Q4	2153	2153	Q1	Q2	Q3	Q4	2154	2154	Q1	Q2	Q3	Q4	2155	2155	Q1	Q2	Q3	Q4	2156	2156	Q1	Q2	Q3	Q4	2157	2157	Q1	Q2	Q3	Q4	2158	2158	Q1	Q2	Q3	Q4	2159	2159	Q1	Q2	Q3	Q4	2160	2160	Q1	Q2	Q3	Q4	2161	2161	Q1	Q2	Q3	Q4	2162	2162	Q1	Q2	Q3	Q4	2163	2163	Q1	Q2	Q3	Q4	2164	2164	Q1	Q2	Q3	Q4	2165	2165	Q1	Q2	Q3	Q4	2166	2166	Q1	Q2	Q3	Q4	2167	2167	Q1	Q2	Q3	Q4	2168	2168	Q1	Q2	Q3	Q4	2169	2169	Q1	Q2	Q3	Q4	2170	2170	Q1	Q2	Q3	Q4	2171	2171	Q1	Q2	Q3	Q4	2172	2172	Q1	Q2	Q3	Q4	2173	2173	Q1	Q2	Q3	Q4	2174	2174	Q1	Q2	Q3	Q4	2175	2175	Q1	Q2	Q3	Q4	2176	2176	Q1	Q2	Q3	Q4	2177	2177	Q1	Q2	Q3	Q4	2178	2178	Q1	Q2	Q3	Q4	2179	2179	Q1	Q2	Q3	Q4	2180	2180	Q1	Q2	Q3	Q4	2181	2181	Q1	Q2	Q3	Q4	2182	2182	Q1	Q2	Q3	Q4	2183	2183	Q1	Q2	Q3	Q4	2184	2184	Q1	Q2	Q3	Q4	2185	2185	Q1	Q2	Q3	Q4	2186	2186	Q1	Q2	Q3	Q4	2187	2187	Q1	Q2	Q3	Q4	2188	2188	Q1	Q2	Q3	Q4	2189	2189	Q1	Q2	Q3	Q4	2190	2190	Q1	Q2	Q3	Q4	2191	2191	Q1	Q2	Q3	Q4	2192	2192	Q1	Q2	Q3	Q4	2193	2193	Q1	Q2	Q3	Q4	2194	2194	Q1	Q2	Q3	Q4	2195	2195	Q1	Q2	Q3	Q4	2196	2196	Q1	Q2	Q3	Q4	2197	2197	Q1	Q2	Q3	Q4	2198	2198	Q1	Q2	Q3	Q4	2199	2199	Q1	Q2	Q3	Q4	2200	2200	Q1	Q2	Q3	Q4	2201	2201	Q1	Q2	Q3	Q4	2202	2202	Q1	Q2	Q3	Q4	2203	2203	Q1	Q2	Q3	Q4	2204	2204	Q1	Q2	Q3	Q4	2205	2205	Q1	Q2	Q3	Q4	2206	2206	Q1	Q2	Q3	Q4	2207	2207	Q1	Q2</

Project: Mainlaying in Tseung Kwan O																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																			
ID	Task Name	Duration	Start	Finish	Task Calendar	Predecessors	Successors	% Complete	Actual Start	Actual Finish																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																									
											Q1	2018	Q1	Q2	Q3	Q4	2019	Q1	Q2	Q3	Q4	2020	Q1	Q2	Q3	Q4	2021	Q1	Q2	Q3	Q4	2022	Q1	Q2	Q3	Q4	2023	Q1	Q2	Q3	Q4	2024	Q1	Q2	Q3	Q4	2025	Q1	Q2	Q3	Q4																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																
169	Issue CE No. 96 - Diversion of Uncharged Irrigation pipe at CH.A2+34 at Wan Po Road	0 days	Mon 18/1/21	Mon 18/1/21	Calendar Day			100%	Mon 18/1/21	Mon 18/1/21																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																									</

Project: Mainlaying in Tseung Kwan O																																																										
ID	Task Name	Duration	Start	Finish	Task Calendar	Predecessors	Successors	% Complete	Actual Start	Actual Finish																																																
211	Backfill, Remove ELS and Road Reinstatement at Pit 1	30 days	Fri 10/2/23	Thu 16/3/23	HK Working Day	182		0%	NA	NA																																																
212	Backfill, Remove ELS and Road Reinstatement at Pit 2	30 days	Fri 25/8/23	Thu 28/9/23	HK Working Day	217		0%	NA	NA																																																
213	Open Cut CH.A5+29.5 (Pit 2) to CH.A7+12	1476 days	Thu 30/8/18	Thu 24/8/23	HK Working Day		762	80%	Thu 30/8/18	NA																																																
214	Issue CE No. 06 - Unforeseen Underground Condition during Trench Excavation for Mainlaying at Wan Po Road between CH.A6+90 and CH.A7+10	0 days	Fri 1/2/19	Fri 1/2/19	Calendar Day			100%	Fri 1/2/19	Fri 1/2/19	◆ 1/2																																															
215	Issue CE No. 22 - Instruction to change in Mainlayign Method at Wan Po Road between CH.A6+54 and A6+61	0 days	Mon 20/1/20	Mon 20/1/20	Calendar Day			100%	Mon 20/1/20	Mon 20/1/20	◆ 20/1																																															
216	Issue CE No. 25 - Unforeseen Underground Conditions during Trench Excavation at Wan Po Road between CH.A6+68 and CH.A6+88	0 days	Mon 29/6/20	Mon 29/6/20	Calendar Day			100%	Mon 29/6/20	Mon 29/6/20	◆ 29/6																																															
217	CH.A5+16 and Connecting to Pit 2	30 days	Fri 21/7/23	Thu 24/8/23	HK Working Day	210,218	212	0%	NA	NA																																																
218	CH.A5+16 - CH.A5+27 OC with DN900 Valve Chamber	115 days	Tue 28/2/23	Thu 20/7/23	HK Working Day	219,210	217	0%	NA	NA																																																
219	CH.A6+54 - CH.A5+27 OC with SACP (CH.A6+00 - CH.A6+20)	272 days	Mon 28/12/20	Fri 26/11/21	HK Working Day	221	218,220	100%	Mon 28/12/20	Fri 26/11/21																																																
220	Construction of Tee Branch and Monitoting Chamber at CH.A5+35	90 days	Tue 28/2/23	Mon 19/6/23	HK Working Day	210,219		0%	NA	NA																																																
221	CH.A6+20 - CH.A6+54 OC	205 days	Wed 22/4/20	Sat 26/12/20	HK Working Day	222	219	100%	Wed 22/4/20	Sat 26/12/20																																																
222	CH.A6+54 - CH.A6+70 OC + Handshield	378 days	Mon 14/1/19	Sun 26/4/20	HK Working Day		221	100%	Mon 14/1/19	Sun 26/4/20																																																
223	CH.A6+70 - CH.A7+12 OC	111 days	Thu 30/8/18	Sat 12/1/19	HK Working Day		233	100%	Thu 30/8/18	Sat 12/1/19																																																
224	Open Cut CH.A7+12 to CH.A13+79.5	1323 days	Wed 19/9/18	Thu 9/3/23	HK Working Day		762,763	85%	Wed 19/9/18	NA																																																
225	Issue CE No. 18 - Unforeseen Ground Condition at open trench of Mainlaying at Wan Po Road between CH/A12+89 and Ch.A13+04	0 days	Mon 27/5/19	Mon 27/5/19	Calendar Day			100%	Mon 27/5/19	Mon 27/5/19	◆ 27/5																																															
226	Issue CE No. 20 - Traffic Count and Preliminary Traffic Analysis in Po Lam Road and Tsui Lam Road	0 days	Wed 19/6/19	Wed 19/6/19	Calendar Day			100%	Wed 19/6/19	Wed 19/6/19	◆ 19/6																																															
227	Issue CE No. 19 - Change in Design of Gate Valve Chamber at Wan Po Road near CH.A12+40	0 days	Thu 22/8/19	Thu 22/8/19	Calendar Day			100%	Thu 22/8/19	Thu 22/8/19	◆ 22/8																																															
228	Issue CE No. 84 - Realignment of Water main in Wan Po Road Between CH.A7+35 - CH.ACH.A8+30	0 days	Tue 22/6/21	Tue 22/6/21	Calendar Day		231	100%	Tue 22/6/21	Tue 22/6/21	◆ 22/6																																															
229	Issue CE No. 109 - Manual Excavation under Unexpectedly Long and Continuous Extend of UU obstruction in Wan Po Road at CH.A11+80	0 days	Mon 22/3/21	Mon 22/3/21	Calendar Day			100%	Mon 22/3/21	Mon 22/3/21	◆ 22/3																																															
230	Issue CE No. 127 - Manual Excavation under Unexpectedly long and contonuous extent of UU obstruction in Wan Po Road at CH. A0+88	0 days	Tue 12/10/21	Tue 12/10/21	Calendar Day			100%	Tue 12/10/21	Tue 12/10/21	◆ 12/10																																															
231	Tendering, Subletting and Award for Trenchless Works (CE No. 84)	99 days	Tue 22/6/21	Tue 19/10/21	HK Working Day	228	232	100%	Tue 22/6/21	Tue 19/10/21																																																
232	Submission and approval of Method Statement of Hand shield for CE No. 84	101 days	Wed 20/10/21	Mon 21/2/22	HK Working Day	231		100%	Wed 20/10/21	Mon 21/2/22																																																
233	CH.A7+12 - CH.A7+30 OC	111 days	Fri 26/2/21	Wed 14/7/21	HK Working Day	223	234	100%	Fri 26/2/21	Wed 14/7/21																																																
234	CH.A7+30 - CH.A7+34 OC	41 days	Thu 15/7/21	Tue 31/8/21	HK Working Day	233	235	100%	Thu 15/7/21	Tue 31/8/21																																																
235	CH.A7+34 - CH.A7+50 OC	80 days	Mon 18/10/21	Fri 21/1/22	HK Working Day	234	236,239	100%	Mon 18/10/21	Fri 21/1/22																																																
236	CH.A7+50 - CH.A7+58 OC	36 days	Tue 7/12/21	Thu 20/1/22	HK Working Day	235	240,237	100%	Tue 7/12/21	Thu 20/1/22																																																
237	CH.A7+58 - CH.A7+82 OC	43 days	Fri 21/1/22	Tue 15/3/22	HK Working Day	236	240,238	100%	Fri 21/1/22	Tue 15/3/22																																																
238	CH.A7+82 - CH.A8+23 Trenchless (Mobilization, Setup and Handshield)	85 days	Tue 19/4/22	Sat 30/7/22	HK Working Day	237,239	240	35%	Tue 19/4/22	NA																																																
239	CH.A8+23 - CH.A8+63 OC	74 days	Fri 21/1/22	Mon 25/4/22	HK Working Day	235	238,240	100%	Fri 21/1/22	Mon 25/4/22																																																
240	CH.A8+63 - CH.A9+37 OC	100 days	Mon 1/8/22	Mon 28/11/22	HK Working Day	236,238,237,239		0%	NA	NA																																																
241	CH.A9+37 - CH.A10+18 OC	81 days	Thu 3/3/22	Mon 13/6/22	HK Working Day			60%	Thu 3/3/22	NA																																																
242	CH.A10+18 - CH.A11+51 OC	340 days	Tue 5/1/21	Mon 28/2/22	HK Working Day			90%	Tue 5/1/21	NA																																																
243	CH.A11+51 - CH.A12+12 OC with DN600 IT & DN300 Washout Chamber at CH.A12+00	263 days	Tue 1/9/20	Fri 23/7/21	HK Working Day	244		100%	Tue 1/9/20	Fri 23/7/21																																																
244	CH.A12+12 - CH.A12+50 OC With DN900 Valve Chamber	451 days	Sat 23/2/19	Mon 31/8/20	HK Working Day	245,246	243	100%	Sat 23/2/19	Mon 31/8/20																																																
245	CH.A12+50 - CH.A12+95 OC	125 days	Wed 19/9/18	Thu 21/2/19	HK Working Day		244	100%	Wed 19/9/18	Thu 21/2/19																																																
246	CH.A12+95 - CH.A13+13 OC	84 days	Fri 9/11/18	Thu 21/2/19	HK Working Day		244	100%	Fri 9/11/18	Thu 21/2/19																																																
247	CH.A13+13 - CH.A13+40 OC + DN150 DAV	60 days	Fri 23/12/22	Thu 9/3/23	HK Working Day	248		0%	NA	NA																																																
248	CH.A13+40 -CH.A 13+80 OC from Open Cut Trench to Jacking Pit A	60 days	Fri 14/10/22	Thu 22/12/22	HK Working Day	280	247,293	0%	NA	NA																																																
249	Trenchless Work at Wan Po Road From Pit A to Pit F	1866 days	Tue 7/11/17	Mon 26/2/24	HK Working Day			56%	Tue 7/11/17	NA																																																
250	Trial Pit Excavation for Pit 1 to Pit 20	462 days	Tue 20/2/18	Tue 10/9/19	HK Working Day	79		100%	Tue 20/2/18	Tue 10/9/19																																																
251	Trenchless Works (Pit A to Pit D)	1354 days	Fri 2/8/19	Mon 26/2/24	HK Working Day		763	51%	Fri 2/8/19	NA																																																
252	Issue CE No. 27 - Underground Utilities Detection Survey for Working Pit D (CH. A22+75)	0 days	Fri 2/8/19	Fri 2/8/19	Calendar Day			100%	Fri 2/8/19	Fri 2/8/19	◆ 2/8																																															
Working Programme No. 15 Data Date : 24 May 2022																																																										
Task	Summary	Inactive Milestone	Duration-only	Start-only	External Milestone	Critical Split																																																				
Split	Project Summary	Inactive Summary	Manual Summary Rollup	Finish-only	Deadline	Progress																																																				
Milestone	Inactive Task	Manual Task	Manual Summary	External Tasks	Critical	Manual Progress																																																				

Page 6

Project: Mainlaying in Tseung Kwan O											
ID	Task Name	Duration	Start	Finish	Task Calendar	Predecessors	Successors	% Complete	Actual Start	Actual Finish	
295	Pipe Connection Works and construction of Inspoection Chamber at Pit WPR	60 days	Tue 12/12/23	Mon 26/2/24	HK Working Day	292,283		0%	NA	NA	
296	Pipe Connection Works and construction of Washout Chamber at Pit SKR	60 days	Tue 12/12/23	Mon 26/2/24	HK Working Day	292		0%	NA	NA	
297	Pipe Connection Works and construction of Washout Chamber at Pit D	60 days	Wed 23/11/22	Tue 7/2/23	HK Working Day	285		0%	NA	NA	
298	TBM Pipe Jacking (Pit B to Pit C)	157 days	Mon 8/11/21	Mon 23/5/22	HK Working Day			100%	Mon 8/11/21	Mon 23/5/22	
299	Establishment at Pit B with additional ground treatment for stopping water ingress	112 days	Mon 8/11/21	Thu 24/3/22	HK Working Day	263	300	100%	Mon 8/11/21	Thu 24/3/22	
300	Jacking DN1600 Precast Concrete Sleeve Pipe From Pit B to Pit C (L=326m; 2.5m/day)	30 days	Thu 24/3/22	Wed 4/5/22	HK Working Day	299	301	100%	Thu 24/3/22	Wed 4/5/22	
301	Extracting TBM and remove TBM from Pit B	15 days	Thu 5/5/22	Mon 23/5/22	HK Working Day	300		100%	Thu 5/5/22	Mon 23/5/22	
302	TBM Pipe Jacking (Pit D to Pit C)	98 days	Mon 22/11/21	Wed 23/3/22	HK Working Day			100%	Mon 22/11/21	Wed 23/3/22	
303	Establishment at Pit D	47 days	Mon 22/11/21	Tue 18/1/22	HK Working Day	272	304	100%	Mon 22/11/21	Tue 18/1/22	
304	DN1920 Steel Jacked Pipe (Pit D - Pit C) (CH.A19+26 to CH.A22+80) in Soil (370m; 2.5m/day)	51 days	Wed 19/1/22	Tue 22/3/22	HK Working Day	303		100%	Wed 19/1/22	Tue 22/3/22	
305	Pipe Jacking stopped on 23/3/2022	0 days	Wed 23/3/22	Wed 23/3/22	HK Working Day			100%	Wed 23/3/22	Wed 23/3/22	
306	Form Pit D Crossing Wan Po Road and Lohas Park Road to TKO Landfill Stage I (Area A)	2046 days	Tue 7/11/17	Wed 14/6/23	Calendar Day		763	55%	Tue 7/11/17	NA	
307	Issue CE No. 24 - Ground Investigation for Working Pit E, F and Trenchless Works across MT Tunnel	0 days	Fri 27/9/19	Fri 27/9/19	Calendar Day		309	100%	Fri 27/9/19	Fri 27/9/19	
308	Issue CE No. 80 - Site Clearance for Crossing Lohas Road Junction (Option 5)	0 days	Tue 3/11/20	Tue 3/11/20	Calendar Day			100%	Tue 3/11/20	Tue 3/11/20	
309	Tender & Subletting	71 days	Fri 27/9/19	Fri 6/12/19	Calendar Day	307		100%	Fri 27/9/19	Fri 6/12/19	
310	Mobilization and Establishment of GI equipment	7 days	Mon 17/2/20	Mon 24/2/20	HK Working Day		311	100%	Mon 17/2/20	Mon 24/2/20	
311	Ground Investigation GI No. 3	33 days	Tue 25/2/20	Thu 2/4/20	HK Working Day	310		100%	Tue 25/2/20	Thu 2/4/20	
312	Issue CE No. 77 - Design of Water Main Structure and Modification Works to the Affected Geotechnical Features in Wan Po Road and Lohas Park Road	0 days	Wed 21/10/20	Wed 21/10/20	Calendar Day		313,314,315	100%	Wed 21/10/20	Wed 21/10/20	
313	Quotation Submission and Acceptant for CE No. 77	72 days	Wed 21/10/20	Thu 31/12/20	Calendar Day	312		100%	Wed 21/10/20	Thu 31/12/20	
314	CE No. 77 - Submission of Geotechnical Assessment Repot	42 days	Wed 21/10/20	Tue 1/12/20	Calendar Day	312		100%	Wed 21/10/20	Tue 1/12/20	
315	CE No. 77 - Design Submission	72 days	Wed 21/10/20	Thu 31/12/20	Calendar Day	312	316,317	100%	Wed 21/10/20	Thu 31/12/20	
316	CE No. 77 - Approval of Design Submission	0 days	Fri 3/9/21	Fri 3/9/21	Calendar Day	315		100%	Fri 3/9/21	Fri 3/9/21	
317	Issue CE No. 67 - Realignment of Water Main near Wan Po Road and Lohas Park Road	0 days	Wed 11/8/21	Wed 11/8/21	Calendar Day	267,315	319	100%	Wed 11/8/21	Wed 11/8/21	
318	Obtain MTR's approval on the alignment and construction method about MTR's tunnels	91 days	Mon 13/12/21	Mon 14/3/22	Calendar Day	320FF	348,347	100%	Mon 13/12/21	Mon 14/3/22	
319	Tender Process and Tender Award for CE No. 67	77 days	Wed 11/8/21	Tue 26/10/21	Calendar Day	317	320,363	100%	Wed 11/8/21	Tue 26/10/21	
320	TTA approval and Implement for CE No. 67	125 days	Wed 27/10/21	Mon 28/2/22	Calendar Day	319	348,318FF,347	100%	Wed 27/10/21	Mon 28/2/22	
321	Handshield Crossing Wan Po Road (CH.FA0+15 to CH.FA0+50)	1484 days	Tue 7/11/17	Thu 10/11/22	HK Working Day			48%	Tue 7/11/17	NA	
322	Issue CE No. 98 - Tree Felling at Lohas Park Road	0 days	Mon 18/1/21	Mon 18/1/21	Calendar Day		323	100%	Mon 18/1/21	Mon 18/1/21	
323	TPRP Submission and Approval for Tree at Slope Feature 12SW-A/FR102	121 days	Mon 18/1/21	Tue 18/5/21	Calendar Day	322	324	100%	Mon 18/1/21	Tue 18/5/21	
324	Tree Felling and Tree Works at Slope Feature 12SW-A/FR102	7 days	Mon 21/6/21	Mon 28/6/21	HK Working Day	323		100%	Mon 21/6/21	Mon 28/6/21	
325	Approval TTA for Loading and Unloading at R27	0 days	Wed 1/6/22	Wed 1/6/22	HK Working Day		326	0%	NA	NA	
326	Strengthen Works at Feature 12SW-A/R27	80 days	Wed 1/6/22	Sat 3/9/22	HK Working Day	325		0%	NA	NA	
327	Strengthen Works at Feature 12SW-A/R28	98 days	Tue 14/12/21	Thu 14/4/22	HK Working Day		329	100%	Tue 14/12/21	Thu 14/4/22	
328	Concrete coring and breaking opening on Retaining Wall (R27)	1 day	Tue 7/11/17	Tue 7/11/17	None		335	0%	NA	NA	
329	Concrete coring and breaking opening on Retaining Wall (R28)	30 days	Wed 27/4/22	Thu 2/6/22	HK Working Day	327	330	3%	Wed 27/4/22	NA	
330	Handshield Establishment	14 days	Sat 4/6/22	Mon 20/6/22	HK Working Day	329	331	0%	NA	NA	
331	Mild Steel Sleeve Pipe in Soil Mix (35m; 0.6m/day)	58 days	Tue 21/6/22	Sat 27/8/22	HK Working Day	330	332	0%	NA	NA	
332	Remove establishment	6 days	Mon 29/8/22	Sat 3/9/22	HK Working Day	331	333	0%	NA	NA	
333	Setup for Pipe Laying inside jacking	6 days	Mon 5/9/22	Sat 10/9/22	HK Working Day	332	334	0%	NA	NA	
334	DN900 MS Pipe Laying inside jacking pipe (35m) (say 3 days per 8m)	15 days	Tue 13/9/22	Thu 29/9/22	HK Working Day	333	335	0%	NA	NA	
335	Formwork & Setup for Grouting the gap between pipe and Sleeve	6 days	Fri 30/9/22	Sat 8/10/22	HK Working Day	334,328	336	0%	NA	NA	
336	Grouting Works (30 meter/day)	4 days	Mon 10/10/22	Thu 13/10/22	HK Working Day	335	337	0%	NA	NA	
337	Pipe laying Works From Pit D to CH.FA0+15	24 days	Fri 14/10/22	Thu 10/11/22	HK Working Day	336	339	0%	NA	NA	
Working Programme No. 15 Data Date : 24 May 2022											
Task Split Milestone Summary Project Summary Inactive Task Inactive Milestone Inactive Summary Manual Task Duration-only Manual Summary Rollup Manual Summary Start-only Finish-only External Tasks External Milestone Deadline Critical Critical Split Progress Manual Progress											
Page 8											

[illegible]

[illegible]

[illegible]

Working Programme No. 15

Data Date : 24 May 2022

Task Split Milestone

Summary

Project Summary

Inactive Task

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup

Manual Summary

Start-only

Finish-only

External Tasks

External Milestone

Deadline

Critical

Critical Split

Progress

Manual Progress

Page 13

Project: Mainlaying in Tseung Kwan O																																						
ID	Task Name	Duration	Start	Finish	Task Calendar	Predecessors	Successors	% Complete	Actual Start	Actual Finish																												
548	DN1600 Precast Concrete Sleeve Pipe (Pit M - Pit N) (CH.GA1+86 to CH.GA3+20) in Soil (134m; 3.5m/day)	119 days	Mon 30/11/20	Wed 28/4/21	HK Working Day	547	549	100%	Mon 30/11/20	Wed 28/4/21																												
549	Grouting around sleeve pipe	11 days	Thu 29/4/21	Wed 12/5/21	HK Working Day	548	536	100%	Thu 29/4/21	Wed 12/5/21																												
550	TBM Pipe Jacking (Pit O to Pit N)	226 days	Mon 30/11/20	Mon 6/9/21	HK Working Day			100%	Mon 30/11/20	Mon 6/9/21																												
551	Establishment at Pit O	51 days	Mon 30/11/20	Sat 30/1/21	HK Working Day	534	552	100%	Mon 30/11/20	Sat 30/1/21																												
552	DN1600 Precast Concrete Sleeve Pipe (Pit O - Pit N) Suspended due to water ingress and obstruction at 8m away from Pit O	31 days	Mon 1/2/21	Thu 11/3/21	HK Working Day	551	553	100%	Mon 1/2/21	Thu 11/3/21																												
553	Retraction of Sleeve pipe	28 days	Fri 12/3/21	Sat 17/4/21	HK Working Day	552	554	100%	Fri 12/3/21	Sat 17/4/21																												
554	Rescue Pit for TBM	74 days	Mon 19/4/21	Sat 17/7/21	HK Working Day	553	555	100%	Mon 19/4/21	Sat 17/7/21																												
555	Remove TBM from Rescue Pit; Detail Inspection ad Trial operation on ground	30 days	Mon 19/7/21	Sat 21/8/21	HK Working Day	554	556,557,493	100%	Mon 19/7/21	Sat 21/8/21																												
556	Dismantle and remove set up at Pit O	12 days	Mon 23/8/21	Sat 4/9/21	HK Working Day	555		100%	Mon 23/8/21	Sat 4/9/21																												
557	Review and study the alternative construction method (Open Cut in wet condition)	12 days	Mon 23/8/21	Sat 4/9/21	HK Working Day	555	558	100%	Mon 23/8/21	Sat 4/9/21																												
558	WSD accepted Alternative Scheme from Pit O to Pit L	0 days	Mon 6/9/21	Mon 6/9/21	HK Working Day	557	574	100%	Mon 6/9/21	Mon 6/9/21																												
559	DN1200 Pipelaying in side Hang Dig Tunnel (Pit M to Pit L)	33 days	Mon 20/12/21	Sat 29/1/22	HK Working Day			100%	Mon 20/12/21	Sat 29/1/22																												
560	setup for pipe laying inside hand dig tunnel	5 days	Mon 20/12/21	Fri 24/12/21	HK Working Day	543,545	561	100%	Mon 20/12/21	Fri 24/12/21																												
561	DN1200 MS Pipe Laying inside Hand dig tunnel	10 days	Tue 28/12/21	Sat 8/1/22	HK Working Day	560	562	100%	Tue 28/12/21	Sat 8/1/22																												
562	Formwork & Setup for Grouting the gap between pipe and Sleeve	5 days	Wed 12/1/22	Mon 17/1/22	HK Working Day	561	563	100%	Wed 12/1/22	Mon 17/1/22																												
563	Grouting Works (30 meter/day)	8 days	Wed 19/1/22	Thu 27/1/22	HK Working Day	562	564	100%	Wed 19/1/22	Thu 27/1/22																												
564	Remove Pit setup	2 days	Fri 28/1/22	Sat 29/1/22	HK Working Day	563	570,566,580	100%	Fri 28/1/22	Sat 29/1/22																												
565	DN1200 Pipelaying in Sleeve pipe (Pit M to Pit N)	147 days	Tue 8/3/22	Sat 3/9/22	HK Working Day			42%	Tue 8/3/22	NA																												
566	Setup for Pipe Laying inside jacking Pit N	28 days	Tue 8/3/22	Sat 9/4/22	HK Working Day	564	567	100%	Tue 8/3/22	Sat 9/4/22																												
567	DN1200 MS Pipe Laying inside jacking pipe (134m) (3 days per 8m)(Only Internal Coating)	45 days	Mon 11/4/22	Wed 8/6/22	HK Working Day	566	568	75%	Mon 11/4/22	NA																												
568	Formwork & Setup for Grouting the gap between pipe and Sleeve	3 days	Thu 9/6/22	Sat 11/6/22	HK Working Day	567	569	0%	NA	NA																												
569	Grouting Works (30 meter/day)	5 days	Mon 13/6/22	Fri 17/6/22	HK Working Day	568	570,575	0%	NA	NA																												
570	Pipe Connection Inside Pit M	12 days	Sat 18/6/22	Sat 2/7/22	HK Working Day	569,564	571	0%	NA	NA																												
571	Construction of IT Chamber at Pit M	30 days	Mon 4/7/22	Sat 6/8/22	HK Working Day	570	572	0%	NA	NA																												
572	Remove ELS including extracting sheet piles at Pit M & Pit N	24 days	Mon 8/8/22	Sat 3/9/22	HK Working Day	571	580	0%	NA	NA																												
573	DN1200 Pipelaying (Pit O to Pit N)	296 days	Wed 12/1/22	Wed 11/1/23	HK Working Day			24%	Wed 12/1/22	NA																												
574	Water mains by Open Cut Method (West Portion - 177m)	150 days	Wed 12/1/22	Mon 18/7/22	HK Working Day	558	575	36%	Wed 12/1/22	NA																												
575	Pipe Connection Inside Pit N	12 days	Tue 19/7/22	Mon 1/8/22	HK Working Day	569,574	576	0%	NA	NA																												
576	Remove ELS including extracting sheet piles at Pit N	24 days	Tue 2/8/22	Mon 29/8/22	HK Working Day	575	580	0%	NA	NA																												
577	Pipe Connection in side Pit O	12 days	Mon 28/11/22	Sat 10/12/22	HK Working Day	511	578	0%	NA	NA																												
578	Remove ELS including extracting sheet piles at Pit O	24 days	Mon 12/12/22	Wed 11/1/23	HK Working Day	577	580	0%	NA	NA																												
579	Reinstallation of Cycle track Pavement and Planter	132 days	Thu 12/1/23	Mon 26/6/23	HK Working Day			0%	NA	NA																												
580	Reinstalment Works	96 days	Thu 12/1/23	Fri 12/5/23	HK Working Day	576,578,572,564	581	0%	NA	NA																												
581	Compensation Tree Planting	30 days	Sat 13/5/23	Sat 17/6/23	HK Working Day	580	582	0%	NA	NA																												
582	Handover Inspection with LCSD and HyD	6 days	Mon 19/6/23	Mon 26/6/23	HK Working Day	581		0%	NA	NA																												
583	Water Mains from KMB Depot to TKO Fresh Water Preliminary Service Reservoir	1649 days	Tue 7/11/17	Mon 5/6/23	HK Working Day			80%	Tue 7/11/17	NA																												
584	Issue CE No. 04 - Feasibility Study of Realignment of Pipeline between Po Hung Road and TKO Freshwater PSR	0 days	Thu 23/8/18	Thu 23/8/18	Calendar Day			100%	Thu 23/8/18	Thu 23/8/18																												
585	Issue CE No. 51 - Realignment of Water Main in Tsui Lam Section	0 days	Mon 3/8/20	Mon 3/8/20	Calendar Day		590,587,736,588,589	100%	Mon 3/8/20	Mon 3/8/20																												
586	Issue WSD Letter Ref.: (4) in WSD/M/7503/13/WSD/16/M15/300/51 for additional works to CE No. 51	0 days	Thu 3/9/20	Thu 3/9/20	Calendar Day			100%	Thu 3/9/20	Thu 3/9/20																												
587	Tendering Process, Tender Award for CE No. 51 (Batch No, 1)	82 days	Mon 3/8/20	Fri 23/10/20	Calendar Day	585		100%	Mon 3/8/20	Fri 23/10/20																												
588	Tendering Process, Tender Award for CE No. 51 (Batch No. 2)	102 days	Mon 3/8/20	Thu 12/11/20	Calendar Day	585		100%	Mon 3/8/20	Thu 12/11/20																												
589	Tendering Process, Tender Award for CE No. 51 (Batch No. 3))	200 days	Mon 3/8/20	Thu 18/2/21	Calendar Day	585	735,737	100%	Mon 3/8/20	Thu 18/2/21																												
Working Programme No. 15 Data Date : 24 May 2022		Task	Summary		Inactive Milestone		Duration-only		Start-only		External Milestone		Critical Split																									
		Split	Project Summary		Inactive Summary		Manual Summary Rollup		Finish-only		Deadline		Progress																									
		Milestone	Inactive Task		Manual Task		Manual Summary		External Tasks		Critical		Manual Progress																									
Page 14																																						

Project: Mainlaying in Tseung Kwan O																																										
ID	Task Name	Duration	Start	Finish	Task Calendar	Predecessors	Successors	% Complete	Actual Start	Actual Finish																																
											2018				2019				2020				2021				2022				2023				2024				2025			
											Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4				
590	TTA preparation, SLG meetings, obtain RA and implement Advanced Works	100 days	Mon 3/8/20	Tue 10/11/20	Calendar Day	585		100%	Mon 3/8/20	Tue 10/11/20																																
591	Ground Investigation at Pit R	1 day	Mon 21/12/20	Mon 21/12/20	HK Working Day			100%	Mon 21/12/20	Mon 21/12/20																																
592	Issue EWN No.. 269 - Unexpected High Rockhead Level Encountered at Working Pit R	0 days	Fri 8/1/21	Fri 8/1/21	HK Working Day			100%	Fri 8/1/21	Fri 8/1/21																																
593	Receiving of Drawing No. SK40134-517 for Changing Construction Method and Alignment from Pit P to Pit T	0 days	Fri 30/7/21	Fri 30/7/21	HK Working Day			100%	Fri 30/7/21	Fri 30/7/21																																
594	Trenchless Works from Pit P to Mau Wu Tsai Abandon Road	688 days	Tue 24/11/20	Wed 22/3/23	HK Working Day		765	54%	Tue 24/11/20	NA																																
595	Issue EWN No. 241 for Tree Issue for Changing Trenchless (Pit S to Pit T) to Open Cut at Control Site (CS-108)	0 days	Tue 24/11/20	Tue 24/11/20	HK Working Day		626	100%	Tue 24/11/20	Tue 24/11/20																																
596	TBM Pipe Jacking (Pit P to Pit Y)	554 days	Wed 12/5/21	Wed 22/3/23	HK Working Day			39%	Wed 12/5/21	NA																																
597	WSD agreed to carry out Horizontal grout from Pit P to Pit Y (45m)	0 days	Wed 12/5/21	Wed 12/5/21	HK Working Day		598	100%	Wed 12/5/21	Wed 12/5/21																																
598	Mobilization and Carry out Horizontal grouting	43 days	Wed 12/5/21	Sat 3/7/21	HK Working Day	597	600	100%	Wed 12/5/21	Sat 3/7/21																																
599	Receiving Pit Y	74 days	Fri 25/6/21	Mon 20/9/21	HK Working Day			100%	Fri 25/6/21	Mon 20/9/21																																
600	Establishment and Set up for pipe jacking at Pit P	93 days	Mon 5/7/21	Sat 23/10/21	HK Working Day	598	601	100%	Mon 5/7/21	Sat 23/10/21																																
601	Jacking DN1600 Precast Concrete Sleeve Pipe	79 days	Mon 25/10/21	Thu 27/1/22	HK Working Day	600		100%	Mon 25/10/21	Thu 27/1/22																																
602	Stop Works due to incident at KMB deport	106 days	Thu 27/1/22	Thu 12/5/22	Calendar Day		603FF	100%	Thu 27/1/22	Thu 12/5/22																																
603	WSD obtained approval from TD, KMD and HyD	0 days	Thu 12/5/22	Thu 12/5/22	Calendar Day	602FF	604	100%	Thu 12/5/22	Thu 12/5/22																																
604	Constuction of Rescure Pit at KMB Depot and Remove TBM	90 days	Fri 13/5/22	Sat 27/8/22	HK Working Day	603	606,608,609,605	1%	Fri 13/5/22	NA																																
605	Pipe Laying from Pit P to Rescure Pit at KMB Depot	54 days	Mon 29/8/22	Wed 2/11/22	HK Working Day	604	610	0%	NA	NA																																
606	Open Cut at KMB Depot Stage 1	72 days	Mon 29/8/22	Wed 23/11/22	HK Working Day	604	607	0%	NA	NA																																
607	Open Cut at KMB Depot Stage 2	72 days	Thu 24/11/22	Wed 22/2/23	HK Working Day	606		0%	NA	NA																																
608	Open Cut outside at KMB Depot along Po Hong Road Green Area	72 days	Mon 29/8/22	Wed 23/11/22	HK Working Day	604		0%	NA	NA																																
609	Open Cut Across Po Hong Road (Lane by Lane, 42 W.D. per lanes; 4 Stage)	168 days	Mon 29/8/22	Wed 22/3/23	HK Working Day	604		0%	NA	NA																																
610	Pipe Connection inside Working Pit P	18 days	Mon 28/11/22	Sat 17/12/22	HK Working Day	605,511	611	0%	NA	NA																																
611	Construction of Combined chamber at Pit P	48 days	Mon 19/12/22	Sat 18/2/23	HK Working Day	610	612	0%	NA	NA																																
612	Remove ELS including extracting sheet piles at Pit P; Reinstatement	18 days	Mon 20/2/23	Sat 11/3/23	HK Working Day	611		0%	NA	NA																																
613	Hand Shield Pipe Jacking from Pit R to Pit Y	300 days	Fri 18/12/20	Wed 22/12/21	HK Working Day			100%	Fri 18/12/20	Wed 22/12/21																																
614	Issue CE No. 94 - Site Clearance of Affected Trees and Plants for Mainlaying works near Po Hong Road and Ling Hong Road	0 days	Fri 18/12/20	Fri 18/12/20	Calendar Day		416	100%	Fri 18/12/20	Fri 18/12/20																																
615	Jacking / Receiving Pit R	25 days	Fri 16/7/21	Fri 13/8/21	HK Working Day		616	100%	Fri 16/7/21	Fri 13/8/21																																
616	Establishment at Pit R	10 days	Sat 14/8/21	Wed 25/8/21	HK Working Day	615	617	100%	Sat 14/8/21	Wed 25/8/21																																
617	Mild Steel Sleeve Pipe in Mix of Soil (26m)(0.8m/day)	35 days	Thu 26/8/21	Thu 7/10/21	HK Working Day	616	618	100%	Thu 26/8/21	Thu 7/10/21																																
618	Remove Setup at Pit R	13 days	Fri 8/10/21	Sat 23/10/21	HK Working Day	617	619	100%	Fri 8/10/21	Sat 23/10/21																																
619	Setup for Pipe Laying inside Jacking Pit R	12 days	Mon 25/10/21	Sat 6/11/21	HK Working Day	618	620	100%	Mon 25/10/21	Sat 6/11/21																																
620	DN1200 MS Pipe Laying inside Jacking Pipe (3 days per 4m)(Only Internal Coating)	13 days	Fri 5/11/21	Fri 19/11/21	HK Working Day	619	621	100%	Fri 5/11/21	Fri 19/11/21																																
621	Formwork & Setup for Grouting the gap between pipe and Sleeve	2 days	Sat 20/11/21	Mon 22/11/21	HK Working Day	620	622	100%	Sat 20/11/21	Mon 22/11/21																																
622	Grouting Works	9 days	Mon 13/12/21	Wed 22/12/21	HK Working Day	621	624	100%	Mon 13/12/21	Wed 22/12/21																																
623	Open Cut Excavation from Pit R to Mau Wu Tsai Abandon Road	239 days	Mon 10/5/21	Fri 25/2/22	HK Working Day		767	100%	Mon 10/5/21	Fri 25/2/22																																
624	Open Cut, CH.HA0+28 - CH.HA0+48 with DAV Chamber (Connecting to Pit R)	49 days	Fri 24/12/21	Fri 25/2/22	HK Working Day	622,627	625	100%	Fri 24/12/21	Fri 25/2/22																																
625	Construction of DN900 Valve Chamber with by-pass at CH.HA0+44	36 days	Fri 24/12/21	Thu 10/2/22	HK Working Day	624		100%	Fri 24/12/21	Thu 10/2/22																																
626	Open Cut, CH.HA0+48 - CH.HA 1+20 OC with DN600 IT Chamber (Connecting Original CH.HA0+80)	75 days	Mon 10/5/21	Sun 8/8/21	HK Working Day	635,595	627	100%	Mon 10/5/21	Sun 8/8/21																																
627	Construction of Wash Out Chamber & Reserved Tee at CH.HA0+49	36 days	Mon 23/8/21	Tue 5/10/21	HK Working Day	626	624	100%	Mon 23/8/21	Tue 5/10/21																																
628	Open Trench Pipe laying at Abandoned Road	451 days	Tue 22/9/20	Thu 31/3/22	HK Working Day		767	91%	Tue 22/9/20	NA																																
629	Issue CE No. 121 - Non-explosive agent in Abandoned Road Near Mau Wu Tsai Village	0 days	Fri 25/6/21	Fri 25/6/21	HK Working Day			100%	Fri 25/6/21	Fri 25/6/21																																
630	Issue CE No. 70 - Landscaping Survey near Mau Wu Tsai Village	0 days	Tue 22/9/20	Tue 22/9/20	HK Working Day			100%	Tue 22/9/20	Tue 22/9/20																																
631	Issue CE No. 86 - Tree Affected in Mainlaying Works near Mau Wu Tsai Village	0 days	Mon 12/10/20	Mon 12/10/20	HK Working Day		632	100%	Mon 12/10/20	Mon 12/10/20																																
Working Programme No. 15 Data Date : 24 May 2022		Task	Summary		Inactive Milestone		Duration-only		Start-only		External Milestone		Critical Split																													
		Split	Project Summary		Inactive Summary		Manual Summary Rollup		Finish-only		Deadline		Progress																													
		Milestone	Inactive Task		Manual Task		Manual Summary		External Tasks		Critical		Manual Progress																													
			◆		◆		◆		◆		◆		◆																													

Page 15

Project: Mainlaying in Tseung Kwan O											
ID	Task Name	Duration	Start	Finish	Task Calendar	Predecessors	Successors	% Complete	Actual Start	Actual Finish	
632	Tree survey, TPRP Submission and Receiving TPRP approval	295 days	Tue 22/9/20	Mon 20/9/21	HK Working Day	631	661,633	100%	Tue 22/9/20	Mon 20/9/21	
633	Mobilization and Tree Removal	23 days	Tue 21/9/21	Wed 20/10/21	HK Working Day	632	663,636	100%	Tue 21/9/21	Wed 20/10/21	
634	Issue CE No. XXX - Change Trenchless (Pit U - Pit V) to Open Cut and Revised the Alignment	0 days	Thu 31/3/22	Thu 31/3/22	HK Working Day			0%	NA	NA	
635	Open Cut, CH.HA0+80 - CH.HA3+17	141 days	Thu 19/11/20	Fri 14/5/21	HK Working Day		626	100%	Thu 19/11/20	Fri 14/5/21	
636	Open Cut, CH.HA3+17 - CH.HA3+79	66 days	Tue 26/10/21	Thu 13/1/22	HK Working Day	633		30%	Tue 26/10/21	NA	
637	Open Trench Pipe Laying at Po Lam Road South (Mau Wu Tsai Village)	382 days	Wed 12/5/21	Tue 23/8/22	HK Working Day			74%	Wed 12/5/21	NA	
638	Open Cut, CH.HA3+79 - CH.HA4+68 with SACP	127 days	Wed 12/5/21	Tue 12/10/21	HK Working Day		639	100%	Wed 12/5/21	Tue 12/10/21	
639	Open Cut, CH.HA4+68 - CH.HA5+21	60 days	Tue 14/6/22	Tue 23/8/22	HK Working Day	638,640		0%	NA	NA	
640	Open Cut, CH.HA5+21 - CH.HA5+55 (Pit W)	60 days	Mon 28/3/22	Mon 13/6/22	HK Working Day		639	95%	Mon 28/3/22	NA	
641	Trenchless Work at Po Lam Road South	259 days	Wed 14/4/21	Thu 24/2/22	HK Working Day			100%	Wed 14/4/21	Thu 24/2/22	
642	Inspection Pit Excavation	108 days	Wed 14/4/21	Sat 21/8/21	HK Working Day			100%	Wed 14/4/21	Sat 21/8/21	
643	Inspection Pit Excavation at Pit W	4 days	Wed 18/8/21	Sat 21/8/21	HK Working Day		646	100%	Wed 18/8/21	Sat 21/8/21	
644	Inspection Pit Excavation at Pit X	3 days	Wed 14/4/21	Fri 16/4/21	HK Working Day		647	100%	Wed 14/4/21	Fri 16/4/21	
645	Construction of Jacking / Receiving Pits	107 days	Sat 24/4/21	Tue 31/8/21	HK Working Day			100%	Sat 24/4/21	Tue 31/8/21	
646	Receiving Pit W	8 days	Mon 23/8/21	Tue 31/8/21	HK Working Day	643		100%	Mon 23/8/21	Tue 31/8/21	
647	Jacking Pit X	31 days	Sat 24/4/21	Tue 1/6/21	HK Working Day	644	649	100%	Sat 24/4/21	Tue 1/6/21	
648	Hand Shield Pipe Jacking from Pit W to Pit X (~85m)	219 days	Wed 2/6/21	Thu 24/2/22	HK Working Day			100%	Wed 2/6/21	Thu 24/2/22	
649	Establishment at Pit X	15 days	Wed 2/6/21	Sat 19/6/21	HK Working Day	647	650	100%	Wed 2/6/21	Sat 19/6/21	
650	Form Entrance Opening at pit X	5 days	Thu 8/7/21	Tue 13/7/21	HK Working Day	649	651	100%	Thu 8/7/21	Tue 13/7/21	
651	Mild Steel Sleeve Pipe in Mix of Soil (46m) (0.6m / day)	73 days	Wed 14/7/21	Fri 8/10/21	HK Working Day	650	652,653	100%	Wed 14/7/21	Fri 8/10/21	
652	Rearrangement Walling and Form Exit Opening at Pit W	14 days	Mon 11/10/21	Wed 27/10/21	HK Working Day	651	654	100%	Mon 11/10/21	Wed 27/10/21	
653	Remove Setup it Pi X	5 days	Sat 9/10/21	Fri 15/10/21	HK Working Day	651	654	100%	Sat 9/10/21	Fri 15/10/21	
654	Setup for Pipe Laying inside Jacking Pit X	6 days	Thu 28/10/21	Wed 3/11/21	HK Working Day	653,652	655	100%	Thu 28/10/21	Wed 3/11/21	
655	DN900 MS Pipe Laying inside Jacking Pipe (3 days per 4m)(Only Internal)	19 days	Thu 4/11/21	Thu 25/11/21	HK Working Day	654	656	100%	Thu 4/11/21	Thu 25/11/21	
656	Formwork & Setup for Grouting the gap between pipe and Sleeve	2 days	Sat 12/2/22	Mon 14/2/22	HK Working Day	655	657	100%	Sat 12/2/22	Mon 14/2/22	
657	Grouting Works (30m per day)	9 days	Tue 15/2/22	Thu 24/2/22	HK Working Day	656		100%	Tue 15/2/22	Thu 24/2/22	
658	Open Trench Pipe Laying at Po Lam Road (West Bound)	465 days	Mon 20/7/20	Fri 11/2/22	HK Working Day		767,768	100%	Mon 20/7/20	Fri 11/2/22	
659	Issue CE No. 68 - TIA for TTA at Po Lam Road	0 days	Mon 20/7/20	Mon 20/7/20	HK Working Day		660	100%	Mon 20/7/20	Mon 20/7/20	
660	Traffic Survey and Revise TIA, revised TTA Drawings, Obtain RA	177 days	Mon 20/7/20	Sat 20/2/21	HK Working Day	659	665	100%	Mon 20/7/20	Sat 20/2/21	
661	Mobilization and Tree Removal	29 days	Tue 21/9/21	Wed 27/10/21	HK Working Day	632	663,664,662	100%	Tue 21/9/21	Wed 27/10/21	
662	Construction of DAV Chamber at Pit X	41 days	Tue 7/12/21	Wed 26/1/22	HK Working Day	661		100%	Tue 7/12/21	Wed 26/1/22	
663	Open Cut, fromt Pit X, CH.HA6+00 - CH.HA6+54	86 days	Thu 28/10/21	Fri 11/2/22	HK Working Day	661,665,633		100%	Thu 28/10/21	Fri 11/2/22	
664	Construction of DN900 Valve Chamber and By Pass Pipes	17 days	Tue 11/1/22	Sat 29/1/22	HK Working Day	661		100%	Tue 11/1/22	Sat 29/1/22	
665	Open Cut, CH.HA6+54 to CH.HA7+24 (Portion SKR) with SACP	85 days	Mon 22/2/21	Mon 7/6/21	HK Working Day	660	666,663	100%	Mon 22/2/21	Mon 7/6/21	
666	Open Cut, CH.HA7+24 - CH.HA7+61/CH.HB0+00 Excavation in Rock	189 days	Wed 16/6/21	Sat 29/1/22	HK Working Day	665		100%	Wed 16/6/21	Sat 29/1/22	
667	Water Main Structure and Associated Pipe Support across the Natural Stream Course (Location A) (CH.HB0+00 ~ CH.HB0+ CE)	730 days	Tue 5/5/20	Tue 18/10/22	HK Working Day		768	93%	Tue 5/5/20	NA	
668	Design Submission (CE No. 55) for Water Main Structure and Associated Pipe Support across the Natural Stream Course	37 days	Tue 5/5/20	Tue 16/6/20	HK Working Day		669	100%	Tue 5/5/20	Tue 16/6/20	
669	WSD & GEO Review and Approve	121 days	Wed 17/6/20	Thu 15/10/20	Calendar Day	668	672	100%	Wed 17/6/20	Thu 15/10/20	
670	Tendering Process, Tender Award for CE No. 51 (Location A Mini-pile Works)	113 days	Wed 26/8/20	Wed 16/12/20	Calendar Day			100%	Wed 26/8/20	Wed 16/12/20	
671	Issue CE No. 55 - Design of the Water Mains Structure and Associated Pipe Support across the Natural Stream Course for Alternative Alignment in Tsui Lam	0 days	Tue 5/5/20	Tue 5/5/20	Calendar Day			100%	Tue 5/5/20	Tue 5/5/20	
672	Tender and Subletting (Mini-Pile)	62 days	Fri 16/10/20	Wed 16/12/20	Calendar Day	669		100%	Fri 16/10/20	Wed 16/12/20	
673	Issue CE No. 85 - Affected Trees across the Natural Stream Course at Tsui Lam (Location A)	0 days	Wed 28/10/20	Wed 28/10/20	Calendar Day			100%	Wed 28/10/20	Wed 28/10/20	
Working Programme No. 15 Data Date : 24 May 2022 Task Split Milestone </											

Project: Mainlaying in Tseung Kwan O																																		
ID	Task Name	Duration	Start	Finish	Task Calendar	Predecessors	Successors	% Complete	Actual Start	Actual Finish	2018		2019		2020		2021		2022		2023		2024		2025									
											Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
674	Tree survey, TPRP Submission and Receiving TPRP approval (HyD)	227 days	Mon 31/8/20	Tue 8/6/21	HK Working Day		676	100%	Mon 31/8/20	Tue 8/6/21																								
675	East Portion - Foundation Works (PC-C1, PC-T1 & PC-P1)	283 days	Wed 9/6/21	Tue 24/5/22	HK Working Day			99%	Wed 9/6/21	NA																								
676	Mobilization and Tree Removal	24 days	Wed 9/6/21	Thu 8/7/21	HK Working Day 674		677	100%	Wed 9/6/21	Thu 8/7/21																								
677	Erect Temporary Timber Platform for Piling Works	7 days	Fri 9/7/21	Fri 16/7/21	HK Working Day 676		678	100%	Fri 9/7/21	Fri 16/7/21																								
678	Pre-drilling works (PD6, PD7 & PD8) & confirmation of rock head and depth of mini-pile	25 days	Sat 17/7/21	Sat 14/8/21	HK Working Day 677		679,686	100%	Sat 17/7/21	Sat 14/8/21																								
679	Mobilization and Driving Dia. 323mm steel Casting (14 nos)	39 days	Mon 16/8/21	Thu 30/9/21	HK Working Day 678		680	100%	Mon 16/8/21	Thu 30/9/21																								
680	Cleaning, Insert T50 reinforcement and Grouting	18 days	Mon 11/10/21	Mon 1/11/21	HK Working Day 679		681,684	100%	Mon 11/10/21	Mon 1/11/21																								
681	Setup and Loading Test of Mini-Pile (T-1)	15 days	Tue 1/3/22	Thu 17/3/22	HK Working Day 680		683,682	100%	Tue 1/3/22	Thu 17/3/22																								
682	Setup and Loading Test of Mini-Pile (C1-2)	8 days	Fri 18/3/22	Sat 26/3/22	HK Working Day 681			100%	Fri 18/3/22	Sat 26/3/22																								
683	Construction Pile Caps (P1) with Pier 1	50 days	Fri 18/3/22	Sat 21/5/22	HK Working Day 681		684	100%	Fri 18/3/22	Sat 21/5/22																								
684	Remove Timber platform for Piling Works	2 days	Mon 23/5/22	Tue 24/5/22	HK Working Day 683,680		694	0%	Mon 23/5/22	NA																								
685	West Portion - Foundation Works (PC-P2, PC-P3 & PC-C2)	241 days	Tue 5/10/21	Fri 29/7/22	HK Working Day			98%	Tue 5/10/21	NA																								
686	Mobilization and Tree Removal	3 days	Tue 5/10/21	Thu 7/10/21	HK Working Day 678		687	100%	Tue 5/10/21	Thu 7/10/21																								
687	Erect Temporary Timber Platform for Piling Works	5 days	Thu 28/10/21	Tue 2/11/21	HK Working Day 686		688	100%	Thu 28/10/21	Tue 2/11/21																								
688	Pre-drilling works (P WPR, PSKR, PD3, PD4 & PD5) & confirmation of rock head and depth of mini-pile	16 days	Fri 26/11/21	Tue 14/12/21	HK Working Day 687,703,707		689	100%	Fri 26/11/21	Tue 14/12/21																								
689	Driving Dia. 323mm steel Casting (26 nos)	58 days	Wed 15/12/21	Sat 26/2/22	HK Working Day 688		690	100%	Wed 15/12/21	Sat 26/2/22																								
690	Cleaning, Insert T50 reinforcement and Grouting	50 days	Sat 26/2/22	Fri 29/4/22	HK Working Day 689		692,691	100%	Sat 26/2/22	Fri 29/4/22																								
691	Construction Pile Caps with Pier 2	36 days	Mon 21/3/22	Wed 27/7/22	HK Working Day 690		692	95%	Mon 21/3/22	NA																								
692	Remove Timber platform for Piling Works	2 days	Thu 28/7/22	Fri 29/7/22	HK Working Day 690,691		694	0%	NA	NA																								
693	Pipelaying on Mini-pile Foundation	66 days	Sat 30/7/22	Tue 18/10/22	HK Working Day			0%	NA	NA																								
694	Temporary Working Platform for Pipe Installation	6 days	Sat 30/7/22	Fri 5/8/22	HK Working Day 684,692		695	0%	NA	NA																								
695	Cut Temporary casting and Bend the T50 to designated position	12 days	Sat 6/8/22	Fri 19/8/22	HK Working Day 694		696	0%	NA	NA																								
696	Pipe Installation / Welding / Testing / Painting	24 days	Sat 20/8/22	Sat 17/9/22	HK Working Day 695		697,701	0%	NA	NA																								
697	Concrete Hunching	12 days	Mon 19/9/22	Mon 3/10/22	HK Working Day 696		698	0%	NA	NA																								
698	Apply top coating of aliphatic polyurethane on site	6 days	Wed 5/10/22	Tue 11/10/22	HK Working Day 697		699	0%	NA	NA																								
699	Remove Temporary Working Platform	6 days	Wed 12/10/22	Tue 18/10/22	HK Working Day 698		702	0%	NA	NA																								
700	Open Trench Pipe Laying at Po Lam Road (East Bound)	551 days	Thu 8/4/21	Tue 14/2/23	HK Working Day		768	60%	Thu 8/4/21	NA																								
701	Open Cut, CH.HC0+00 - CH.HC0+08; Connecting to CH.HB	60 days	Mon 19/9/22	Tue 29/11/22	HK Working Day 696,706		702	0%	NA	NA																								
702	Open Cut, CH.HC0+08 - CH.HC0+12	60 days	Wed 30/11/22	Tue 14/2/23	HK Working Day 699,701			0%	NA	NA																								
703	Open Cut, CH.HC0+12 - CH.HC0+97 with SACP	104 days	Wed 16/6/21	Tue 19/10/21	HK Working Day		704,688	100%	Wed 16/6/21	Tue 19/10/21																								
704	Open Cut, CH.HC0+97 - CH.HC1+56(Portion B4) with SACP	62 days	Wed 24/11/21	Thu 10/2/22	HK Working Day 703,707		705	99%	Wed 24/11/21	NA																								
705	Open Cut, CH.HC1+56 - CH.HC2+04	60 days	Fri 11/2/22	Tue 26/4/22	HK Working Day 704		706	0%	NA	NA																								
706	Open Cut, CH.HC2+04 - CH.HC2+70 with SACP	60 days	Wed 27/4/22	Sat 9/7/22	HK Working Day 705		701	0%	NA	NA																								
707	Open Cut, CH.HC2+70 - CH.HC3+22 with SACP	58 days	Tue 14/9/21	Tue 23/11/21	HK Working Day 708		704,688	100%	Tue 14/9/21	Tue 23/11/21																								
708	Open Cut, CH.HC3+22 - CH.HC3+70 /CH.HD0+00	131 days	Thu 8/4/21	Sat 11/9/21	HK Working Day		707	100%	Thu 8/4/21	Sat 11/9/21																								
709	Water Main Structure and Associated Pipe Support from Po Lam Road to Tsui Lam Road (Location B)(CH.HD0+00 ~ CH.H WPR+01)	771 days	Tue 16/6/20	Thu 19/1/23	HK Working Day		768	82%	Tue 16/6/20	NA																								
710	Issue CE No. 62 - Design of Pipe Support in Tsui Lam (Location B)	0 days	Tue 16/6/20	Tue 16/6/20	Calendar Day		711	100%	Tue 16/6/20	Tue 16/6/20																								
711	Design Submission (CE No. 62) for Water Main Structure and Associated at Tsui Lam	356 days	Wed 17/6/20	Fri 27/8/21	HK Working Day 710		712	100%	Wed 17/6/20	Fri 27/8/21																								
712	WSD & GEO Approval	0 days	Tue 21/9/21	Tue 21/9/21	Calendar Day 711		716	100%	Tue 21/9/21	Tue 21/9/21																								
713	TTA Drawing approval for Tsui Lam Road	0 days	Thu 30/9/21	Thu 30/9/21	HK Working Day		719	100%	Thu 30/9/21	Thu 30/9/21																								
714	LCSD's Consent	0 days	Tue 5/10/21	Tue 5/10/21	HK Working Day		715FS+18 days	100%	Tue 5/10/21	Tue 5/10/21																								
715	Approval of Excavation Permit for Tsui Lam Road	0 days	Mon 1/11/21	Mon 1/11/21	HK Working Day 714FS+18 days			100%	Mon 1/11/21	Mon 1/11/21																								
Working Programme No. 15 Data Date : 24 May 2022																																		
Task Split Milestone											Summary		Project Summary		Inactive Task		Inactive Milestone		Manual Task		Manual Summary		Manual Summary Rollup		Manual Summary		Manual Summary		Manual Summary		Manual Summary		Manual Summary	
Task Split Milestone											Summary		Project Summary		Inactive Task		Inactive Milestone		Manual Task		Manual Summary		Manual Summary Rollup		Manual Summary		Manual Summary		Manual Summary		Manual Summary		Manual Summary	
Task Split Milestone											Summary		Project Summary		Inactive Task		Inactive Milestone		Manual Task		Manual Summary		Manual Summary Rollup		Manual Summary		Manual Summary		Manual Summary		Manual Summary		Manual Summary	
Task Split Milestone											Summary		Project Summary		Inactive Task		Inactive Milestone		Manual Task		Manual Summary		Manual Summary Rollup		Manual Summary		Manual Summary		Manual Summary		Manual Summary		Manual Summary	
Task Split Milestone											Summary		Project Summary		Inactive Task		Inactive Milestone		Manual Task		Manual Summary		Manual Summary Rollup		Manual Summary		Manual Summary		Manual Summary		Manual Summary		Manual Summary	

Project: Mainlaying in Tseung Kwan O																																										
ID	Task Name	Duration	Start	Finish	Task Calendar	Predecessors	Successors	% Complete	Actual Start	Actual Finish	2018				2019				2020				2021				2022				2023				2024				2025			
											Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4			
716	Tender and sublett Mini-pile works at Location B to current Sub-contractor	73 days	Fri 27/8/21	Mon 22/11/21	HK Working Day	712	721	100%	Fri 27/8/21	Mon 22/11/21																																
717	Tree survey, TPRP Submission and Receiving TPRP approval (HyD)	322 days	Fri 21/8/20	Mon 20/9/21	HK Working Day		718	100%	Fri 21/8/20	Mon 20/9/21																																
718	Mobilization, Tree Removal Works & Site Clearance	69 days	Mon 20/9/21	Sat 11/12/21	HK Working Day	717	719	100%	Mon 20/9/21	Sat 11/12/21																																
719	Obtain RA for TTA implement	38 days	Sun 7/11/21	Tue 14/12/21	Calendar Day	713,718	721	100%	Sun 7/11/21	Tue 14/12/21																																
720	Mini-pile Foundation Works	258 days	Wed 15/12/21	Mon 31/10/22	HK Working Day			39%	Wed 15/12/21	NA																																
721	Erect Temporary Timber Platform for Piling Works	25 days	Wed 15/12/21	Sat 15/1/22	HK Working Day	719,716	722	100%	Wed 15/12/21	Sat 15/1/22																																
722	Pre-drilling works & confirmation of rock head and depth of mini-pile	36 days	Wed 26/1/22	Fri 11/3/22	HK Working Day	721	723	100%	Wed 26/1/22	Fri 11/3/22																																
723	Mobilization and Driving Dia. 273mm steel Casting (18 nos)	51 days	Sat 26/3/22	Tue 31/5/22	HK Working Day	722	724	61%	Sat 26/3/22	NA																																
724	Cleaning, Insert T50 reinforcement and Grouting	18 days	Wed 1/6/22	Wed 22/6/22	HK Working Day	723	725	0%	NA	NA																																
725	Setup and Loading Test of Mini-Pile	36 days	Thu 23/6/22	Thu 4/8/22	HK Working Day	724	726	0%	NA	NA																																
726	Construction Pile Caps (PC-C, PC-P1, PC-P2, PC-P3 & PC-T) and Piers (P1, P2 & P3)	72 days	Fri 5/8/22	Mon 31/10/22	HK Working Day	725	728	0%	NA	NA																																
727	Pipelaying on Mini-pile Foundation	66 days	Tue 1/11/22	Thu 19/1/23	HK Working Day			0%	NA	NA																																
728	Temporary Working Platform for Pipe Installation	6 days	Tue 1/11/22	Mon 7/11/22	HK Working Day	726	729	0%	NA	NA																																
729	Cut Temporary casting and Bend the T50 to designated position	12 days	Tue 8/11/22	Mon 21/11/22	HK Working Day	728	730	0%	NA	NA																																
730	Pipe Installation / Welding / Testing / Painting (~115m)	24 days	Tue 22/11/22	Mon 19/12/22	HK Working Day	737,729	731	0%	NA	NA																																
731	Concrete Hunching	12 days	Tue 20/12/22	Thu 5/1/23	HK Working Day	730	732	0%	NA	NA																																
732	Apply top coating of aliphatic polyurethane on site	6 days	Fri 6/1/23	Thu 12/1/23	HK Working Day	731	733	0%	NA	NA																																
733	Remove Temporary Working Platform	6 days	Fri 13/1/23	Thu 19/1/23	HK Working Day	732	740	0%	NA	NA																																
734	From Tsui Lam Road to TKO Freshwater PSR (CH.HE.0+00 ~ CH.HE2+11) & (CH.HF0+00 CH.HF3+11)	1649 days	Tue 7/11/17	Mon 5/6/23	HK Working Day		768	81%	Tue 7/11/17	NA																																
735	Batch No 3 - Temporary Works Design and Preliminary Works	30 days	Fri 19/2/21	Thu 25/3/21	HK Working Day	589		100%	Fri 19/2/21	Thu 25/3/21																																
736	TTA preparation, SLG meetings, obtain RA	150 days	Mon 3/8/20	Wed 30/12/20	Calendar Day	585		100%	Mon 3/8/20	Wed 30/12/20																																
737	Material procurement (DN800 MS PIPE) (360m)	255 days	Fri 19/2/21	Sun 31/10/21	Calendar Day	589	730,751,755,753	100%	Fri 19/2/21	Sun 31/10/21																																
738	Material procurement (Butterfly Valves)	244 days	Mon 30/8/21	Sat 30/4/22	Calendar Day			100%	Mon 30/8/21	Sat 30/4/22																																
739	Water Mains CH.HE0+00 - CH.HE0+27)	108 days	Fri 20/1/23	Mon 5/6/23	HK Working Day			0%	NA	NA																																
740	Open Cut across Tsui Lam Road (CH.HE0+00 to 0+06)	48 days	Fri 20/1/23	Mon 20/3/23	HK Working Day	733	741	0%	NA	NA																																
741	Open Cut across Tsui Lam Road (CH.HE0+06 to 0+20)	60 days	Tue 21/3/23	Mon 5/6/23	HK Working Day	740		0%	NA	NA																																
742	Water Mains CH.HE0+27 - CH.HE2+11	414 days	Mon 1/3/21	Mon 25/7/22	HK Working Day		769	75%	Mon 1/3/21	NA																																
743	Issue CE No. 114 - Non-explosive agent near TKO Freshwater Preliminary Service Reservoir	0 days	Fri 14/5/21	Fri 14/5/21	HK Working Day			100%	Fri 14/5/21	Fri 14/5/21																																
744	Receiving of Drawing No. SK40134/525 for Proposed Alternative Alignment at TKOFWSR	0 days	Fri 20/8/21	Fri 20/8/21	HK Working Day			100%	Fri 20/8/21	Fri 20/8/21																																
745	Open Cut, CH.HE0+20 -CH.HE0+27 (Excavation in Rock)	59 days	Mon 25/10/21	Tue 4/1/22	HK Working Day			100%	Mon 25/10/21	Tue 4/1/22																																
746	Open Cut, CH.HE0+27 -CH.HE1+98(Excavation in Rock)	254 days	Mon 1/3/21	Thu 6/1/22	HK Working Day			100%	Mon 1/3/21	Thu 6/1/22																																
747	Construction of Combined EMF and MBV Chamber at CH.HE1+90	128 days	Mon 16/8/21	Tue 18/1/22	HK Working Day		748	100%	Mon 16/8/21	Tue 18/1/22																																
748	Open Cut CH.1+98 & connecting to the existing DN800 F.W. Main at CH.HE2+11	60 days	Wed 19/1/22	Fri 1/4/22	HK Working Day	747	749	0%	NA	NA																																
749	Construction of flowmeter kiosks and GI cable ducts for Combined EMF and MBV Chamber at CH.HE1+90	90 days	Sat 2/4/22	Mon 25/7/22	HK Working Day	748		0%	NA	NA																																
750	Water Mains CH.HF0+00 - CH.HF3+10 (Inlet A)	1343 days	Tue 7/11/17	Tue 24/5/22	HK Working Day		770	82%	Tue 7/11/17	NA																																
751	Open Cut CH.HF0+00 - CH.HF0+19	67 days	Sat 20/11/21	Sat 12/2/22	HK Working Day	737		100%	Sat 20/11/21	Sat 12/2/22																																
752	Open Cut CH.HF0+19 - CH.HF1+30	114 days	Fri 31/12/21	Tue 24/5/22	HK Working Day			100%	Fri 31/12/21	Tue 24/5/22																																
753	Construction of Combined EMF and MBV Chamber at CH.HF1+30	90 days	Sat 22/1/22	Tue 17/5/22	HK Working Day	737		100%	Sat 22/1/22	Tue 17/5/22																																
754	Open Cut CH.HF1+30 - CH.HF1+36	31 days	Sat 22/1/22	Wed 2/3/22	HK Working Day			100%	Sat 22/1/22	Wed 2/3/22																																
755	Exposed Pipe CH.HF1+36 - CH.HF2+85	53 days	Thu 25/11/21	Fri 28/1/22	HK Working Day	737	757	100%	Thu 25/11/21	Fri 28/1/22																																
756	Exposed Pipe to the side wall of TKOFWSR	41 days	Thu 24/2/22	Wed 13/4/22	HK Working Day	757		100%	Thu 24/2/22	Wed 13/4/22																																
757	Form Opening and Cast-in short pipe at TKOFWSR	9 days	Mon 14/2/22	Wed 23/2/22	HK Working Day	755	756	100%	Mon 14/2/22	Wed 23																																

Project: Mainlaying in Tseung Kwan O