

Appendix A

Construction Programme

No. 1906 1907 1908 1909 1909 1909 1909 1909 1909 1909			In :	la.	Fr	m 1 0 1	D. I	le		atual Co	Astro-155 17	Project: Mainlaying in Tseung Kwan O					
Section Sect	sk î	Name	Duration	Start	Finish	Task Calendar	Predecessors	Successors %	Complete /	Actual Start	Actual Finish	2018 017 Qtr 1, 2018 Qtr 2, 2018 Qtr 3, 2018 Qtr 4, 2018 Dec Jan Feb Mar Arr May Jun Jul Aug Sep Qct Nov D	2019 Qtr 1, 2019 Qtr 2, 2019 Qtr 3, 2019 Qtr 4, 20 Jan Feb Max Apr May Jun Jul Aug Sep Qxt Nov	2020 2021 2021 9 Qtr 1, 2020 Qtr 2, 2020 Qtr 3, 2020 Qtr 4, 2020 Qtr 1, 2021 Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Apr Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Apr Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Apr A	021 Qtr 2, 2021 Qtr 3, 202 b Mar Apr May Jun Jul Aug	2022 Qtr 4, 2021 Qtr 1, 2022 Qtr 2, 20 Gep Oct Nov Dec Jan Feb Mar Apr Mar	2023 022 Qtr 3, 2022 Qtr 4, 2022 Qtr 1, 2023 Qtr 2, 2° y Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr Mar
March Marc	y	Dates	2420 days	7 Nov '17	22 Jun '24	Calendar Day			0%	7 Nov '17	N						
Second content Seco	C	Contract Date	0 days	7 Nov '17	7 Nov '17	Calendar Day		36,28,29F!	100%	7 Nov '17	7 Nov '1	7/11					
Second Companies Second Comp	St	starting Date	0 days	16 Nov '17	16 Nov '17	Calendar Day			100%	16 Nov '17	16 Nov '1	16/11					
Second Control Seco	A	Access Date of Portion A, B, C, D, E, F and G	0 days	16 Nov '17	16 Nov '17	Calendar Day		59,32,40,4	100%	16 Nov '17	16 Nov '1	16/11					
### Part	A	Access Date of Portion H	0 days	10 Aug '19	10 Aug '19	Calendar Day		582	100%	10 Aug '19	10 Aug '1		→ 10/8				
**************************************	C	Completion Date (Contract)	0 days	18 May '21	18 May '21	1 Calendar Day			100%	18 May '21	18 May '2				♦ 18/5		
Ministrative Mini	R	tevised Completion Date (Including EOT - CE01 & CE23)	0 days	11 Feb '22	11 Feb '22	Calendar Day			100%	11 Feb '22	11 Feb '2					♦ 11/2	
March Marc	Pl	Planned Completion	0 days	23 Jun '23	23 Jun '23	Calendar Day	10		0%	NA	N						
### Comparison of Comparison o	D	Defect Date	0 days	22 Jun '24	22 Jun '24	Calendar Day	10FS+365 days		0%	NA	N						
100 100	/lai	inlaying In Tseung Kwan O	2055 days	7 Nov '17	23 Jun '23	Calendar Day		9FS+365 d	35%	7 Nov '17	N						
March Marc			0 days	12 Jul '18	12 Jul '18	Calendar Day		37	100%	12 Jul '18	12 Jul '1	♦ 12/7					
## 15 Processor Design Control			o days	23 Aug '18	23 Aug '18	B Calendar Day			100%	23 Aug '18	23 Aug '1	◆ 23/8					
Name Color State Color			2 O days	23 Aug '18	23 Aug '18	3 Calendar Day			100%	23 Aug '18	23 Aug '1	◆ 23/8					
Name Color State Color	Je	ssue CF No. 10 - Contractor Design of The Realignment	0 davs	28 Feb '19	28 Feb '19	Calendar Day			100%	28 Feb '19	28 Feb '1		♦ 28/2				
March Marc	ls	ssue CE No. 20 - Traffic Count and Preliminary Traffic											* 19/6				
Secretary Secr			0 days	2 Aug '19	2 Aug '19	Calendar Day			100%	2 Aug '19	2 Aug '1		* 2/8				
Note of Figure Secretary Strategic				8 Aug '19	8 Aug '19	Calendar Day			100%	8 Aug '19	8 Aug '1		♦ 8/8				
All planes and May Trend fees (Anthon In the Warn Pe Issael //10 Lotton Fark Road //10 Lotton Fark Fark Lotton Course (Inc. 18, 18, 18, 18, 18, 18, 18, 18, 18, 18,			0 days	16 Aug '19	16 Aug '19	Calendar Day		54	100%	16 Aug '19	16 Aug '1		♦ 16/8				
Accordance flow Support across the Natural Stream Course for Alternative Alignment in Toul Lam (Location A and O days 22 May 20 24 May 2	A	Alignment by Trenchless Method in the Wan Po Road J/O	0 days	31 Dec '19	31 Dec '19	Calendar Day			100%	31 Dec '19	31 Dec '1			♦ 31/12			
Sature CE No. 64 - Tree Survey at Tsui Lam (Location A and O days 9 Jun '20	١	Associated Pipe Support across the Natural Stream Course	0 days	5 May '20	5 May '20	Calendar Day			100%	5 May '20	5 May '2			♦ 5/5			
Submission and Permit Application 1122 days 16 Nov 17 11 Dec 20 Calendar Day 16 Nov 17 17 Mar 18 Calendar Day 17 Mar 18 Calen			0 days	22 May '20) 22 May '2	0 Calendar Day			100%	22 May '20) 22 May '2			♦ 22/5			
Same CE No. 66 - Excavation of inspection Pits for the Algement (Batch No. 3) 10 10 10 10 10 10 10 1			0 days	9 Jun '20	9 Jun '20	Calendar Day			100%	9 Jun '20) 9 Jun '2			♦ 9/6			
Alternative Alignment (Batch No. 3) Preliminaries 1255 days 7 Nov '17 14 Apr '21 Galendar Day 80% 7 Nov '17 NA Submission and Permit Application 322 days 7 Nov '17 24 Sep '18 Galendar Day 97% 16 Nov '17 NA Submission and Approval 122 days 16 Nov '17 17 Mar '18 Galendar Day 100% 16 Nov '17 17 Mar '18 Galendar Day 100% 16 Nov '17 17 Mar '18 Galendar Day 100% 16 Nov '17 17 Mar '18 Galendar Day 100% 16 Nov '17 17 Mar '18 Galendar Day 100% 16 Nov '17 17 Mar '18 Galendar Day 100% 16 Nov '17 17 Mar '18 Galendar Day 100% 16 Nov '17 17 Mar '18			on 0 days	16 Jun '20	16 Jun '20	Calendar Day			100%	16 Jun '20) 16 Jun '2			♦ 16/6			
Submission and Permit Application 322 days 7 Nov '17 24 Sep '18 Calendar Day 100% 7 Nov '17 24 Sep '18 Subcontracting 1122 days 16 Nov '17 11 Dec '20 Calendar Day 97% 16 Nov '17 NA Submission and Approval 122 days 16 Nov '17 17 Mar '18 Calendar Day 100% 16 Nov '17 17 Mar '18			0 days	21 Aug '20	21 Aug '20	O Calendar Day			100%	21 Aug '20) 21 Aug '2			→ 21/8			
Subcontracting 1122 days 16 Nov '17 11 Dec '20 Calendar Day 97% 16 Nov '17 NA Submission and Approval 122 days 16 Nov '17 17 Mar '18 Calendar Day 100% 16 Nov '17 17 Mar '18 Image: Calendar Day of the control of the co		Preliminaries	1255 days	7 Nov '17	14 Apr '21	1 Calendar Day			80%	7 Nov '17	1				1		
Submission and Approval 122 days 16 Nov '17 17 Mar '18 Calendar Day 100% 16 Nov '17 17 Mar '18 100% 16 Nov '17 18 100% 16 Nov		Submission and Permit Application	322 days	7 Nov '17	24 Sep '18	B Calendar Day			100%	7 Nov '17	7 24 Sep ':						
Submission and Approval 122 days 16 Nov '17 17 Mar '18 Calendar Day 100% 16 Nov '17 17 Mar '18		Subcontracting	1122 days	16 Nov '17	7 11 Dec '20	O Calendar Day			97%	16 Nov '17	7 1						
Subcontractor Selection and Subcontracting 1115 days 23 Nov '17 11 Dec '20 Calendar Day 97% 23 Nov '17 NA			122 days	16 Nov '17	7 17 Mar '1	8 Calendar Day			100%	16 Nov '17	7 17 Mar '.	1					
			1115 days	23 Nov '17	7 11 Dec '20	0 Calendar Day			97%	23 Nov '17	7 1						
			S. A. St.		1000		4 3 5 C A										



Part	Second Content	20 20 20 20 20 20 20 20	Marie Mari	· .	Di	C	G t	Tools Colonia	Dradanscom	Successor a.C.	nnlete Actual Start
	Part	State Control Contro	Comment Comm		Duration	Start	Finish	Task Calendar	Predecessors	Successors % Cor	inpicte Actual Staff
Various Contract Co	Comparison of Comparison	Concentration of Principles (Concentration of Concentration of Concentra	AND TO SERVICE AND AND THE PROPERTY OF THE PRO	Establishment	220 days	2 Jan '18	9 Aug '18	Calendar Day			100% 2 Jan '18
The Content of Conte	The Content of Conte	Committee Comm	The Control of Control	urement of Major Material	1104 days	7 Apr '18	14 Apr '21	Calendar Day			54% 7 Apr '18
Commission of Control (Control (Contr	Commission of Control (Control (Contr	Company Comp	The Month of Control o		1491 days	7 Nov '17	18 Nov '22	HK Working Da	У		26% 7 Nov '17
Transference of the Principal Conference of the Principa	Transference of the Principal Conference of the Principa	Second Content Conte	Processing Workship 2 Princip 1979 1		1198 days	30 Aug '18	8 15 Sep '22	HK Working Da	у	638	52% 30 Aug '18
Consequence (Indirect Servicing Vis. 102 d) 10 ct 10 c	Consequence (Indirect Servicing Vis. 102 d) 10 ct 10 c	Convention of Assistant Principal (1985) 100 feet 2 2 2 2 2 2 2 2 2	Communication Excellenge Secretary	pen Cut CH.A0+00 to CH.A3+62 (Pit 1)	992 days	10 Sep '18	3 14 Jan '22	HK Working Da	ıy		66% 10 Sep '18
Transpertiding Pill - 1912	Transpertiding Pill - 1912	### CONTROL OF THE CO	The Prince Princ	renchless Works (Pit 1 to Pit 2)	317 days	22 Jan '21	18 Feb '22	HK Working Da	цу		0% NA
Construction Cons	Construction Cons	Open Content	Section Sect	Construction of Jacking / Receiving Pits	100 days	22 Jan '21	28 May '21	. HK Working Da	ру		0% NA
Commonwealth Comm	Commonwealth Comm	Control of Control o	Page	TMB Pipe Jacking Pit 1- Pit 2	217 days	29 May '2	11 18 Feb '22	HK Working Da	іу	99	0% NA
Transcriptor Work From Head Termorities As DEAT Sept Sept Sept Sept Sept Sept Sept Sept	Transcriptor Work From Head Termorities As DEAT Sept Sept Sept Sept Sept Sept Sept Sept	Temple Standard Wall Paul P	The second and a Name of New Assembly (New Assembly 1994) 1995 1995 1995 1995 1995 1995 1995 199	pen Cut CH.A5+29.5 (Pit 2) to CH.A7+12	1088 days	30 Aug '18	8 5 May '22	HK Working Da	iy		73% 30 Aug '18
TreatMark Work of Part to File Set days Edward 1984 days 20 April 20 April 1984 days 20 April	TreatMark Work of Part to File Set days Edward 1984 days 20 April 20 April 1984 days 20 April	Transferred Works 10 A or 10 A	Transition Victor Proceeding Victor Proceeding Victor	pen Cut CH.A7+12 to CH.A13+79.5	1181 days	19 Sep '18	8 15 Sep '22	HK Working Da	ту		47% 19 Sep '18
County Was Period and Large Period 270 Carts Prior Pri	County Was Period and Large Period 270 Carts Prior Pri	Province System For Control of Stratific Research 1976 May 20 1976 11 1976 12	Committed Was Professional Confessions Confessional	nchless Work at Wan Po Road From Pit A to Pit F	1443 days	7 Nov '17	21 Sep '22	HK Working Da	ау	639	24% 7 Nov '17
Minute Name	Minute Name	Color Colo	### Controlled 1975	renchless Works (Pit A to Pit C)	867 days	12 Aug '19	9 16 Jul '22	HK Working Da	ау		17% 12 Aug '19
Open Can Described, Piga Exprise and Reinstatement at 1988 days 78ev 17 86ev 22 18 Working Day 640 556 73ev 17 NA NA NA NA NA NA NA N	Open Can Described, Piga Exprise and Reinstatement at 1988 days 78ev 17 86ev 22 18 Working Day 640 556 73ev 17 NA NA NA NA NA NA NA N	Open Cut Consister Pipe Junity and Reliablement at 1284 days 7 Nov'1 1001 / 72 10 Working Day 601 75 20 Pur' 28 54 55 7 Nov'1 10 M 10	In the De Execution, Pipe Laying and Reloxidational at 283 days 7 Nov 17 8 Nov 22 HS Working Day 8 Nov 23 HS Working Day 8 Nov 24 HS Working Day 8 Nov 25 HS Working Day	rossing Wan Po Road and Lohas Park Road	1780 days	7 Nov '17	21 Sep '22	Calendar Day			7% 7 Nov '17
### Household Nave 3 and ### Household Nave Area (Park Port Leaf Roya) ### Household Nave 3 and ### Household Nave Area (Park Port Leaf Roya) ### Household Nave Area (Park Port Royal Boundahout to KP/III 500 days ### Household Nave Area (Park Port Royal Boundahout to KP/III 500 days ### Household Nave Area (Park Port Royal Boundahout to KP/III 500 days ### Household Nave Area (Park Port Royal Boundahout to KP/III 500 days ### Household Nave Area (Park Port Royal Boundahout to KP/III 500 days ### Household Nave Area (Park Port Royal Boundahout to KP/III 500 days ### Household Nave Area (Park Port Royal Boundahout to KP/III 500 days ### Household Nave Area (Park Port Royal Boundahout to KP/III 500 days ### Household Nave Area (Park Nave Area (Park Port Royal Boundahout Nave Area (Park Port Royal Boundahout Nave Area (Park Nave	### Household Nave 3 and ### Household Nave Area (Park Port Leaf Roya) ### Household Nave 3 and ### Household Nave Area (Park Port Leaf Roya) ### Household Nave Area (Park Port Royal Boundahout to KP/III 500 days ### Household Nave Area (Park Port Royal Boundahout to KP/III 500 days ### Household Nave Area (Park Port Royal Boundahout to KP/III 500 days ### Household Nave Area (Park Port Royal Boundahout to KP/III 500 days ### Household Nave Area (Park Port Royal Boundahout to KP/III 500 days ### Household Nave Area (Park Port Royal Boundahout to KP/III 500 days ### Household Nave Area (Park Port Royal Boundahout to KP/III 500 days ### Household Nave Area (Park Port Royal Boundahout to KP/III 500 days ### Household Nave Area (Park Nave Area (Park Port Royal Boundahout Nave Area (Park Port Royal Boundahout Nave Area (Park Nave	### Description and Fund Stages and TLO Seath Willerfront Promotode Promotod	Classified System Work From No. 1768 days 20 Apr' 20 18 Nov' 22 18 Working Day 641 77 20 Apr' 20 NA	1iscellaneous	594 days	25 Jan '18	3 10 Sep '19	Calendar Day			80% Z5 Jan '18
Avenue to Po Tap Road Roundshout Exercises Work from Kntill Depart to Pit and Road Roundshout to Kntill 500 days 18 Rev '19 18 Rov '21 HX, Working Day 642 37% 18 Rov '19 NA Depart Frenchies Work from Kntill Depart to Pit Ro Pit S & Trenchies Work from Kntill Depart to Pit Ro Pit S & Trenchies Works from Kntill Depart to Pit Ro Pit S & Trenchies Works from 524 days 3 Aug '20 12 May '22 HX Working Day 642 1% 3 Aug '20 INA Open Trench From Pit Ro Pit S & Trenchies Works from 524 days 3 Aug '20 12 May '22 HX Working Day 642 1% 3 Aug '20 INA Open Cut Excavation, Pipe taying and Reinstatement at 1488 days 7 Rov '17 12 Roy '22 HX Working Day 642 1% 7 Rov '17 NA Abandened Road & Mau Wu Tasi Wilsige / Po Lam Road North Open Trench Figurity in a Rain-statement Road & Mau S & Salays 18 Day '22 BX Working Day 642 0% NA INA Open Trench Figurity in a Rain-statement Road & Mau S & Salays 18 Day '22 BX Working Day 642 0% NA INA Open Trench Figurity in a Rain-statement Road & Mau S & Salays 18 Day '22 BX Working Day 642 0% NA INA Open Trench Figurity in a Rain-statement Road & Mau S & Salays 18 Day '22 BX Working Day 642 0% NA INA Open Trench Figurity in a Rain-statement Road & Mau S & Salays 19 May '21 Day '22 BX Working Day 0% NA INA Open Trench Figurity in a Rain-statement Road & Mau S & Salays 2 BX Road '22 BX Working Day 0% NA INA Open Trench Figurity in a Rain-statement Road Road & Mau S & Salays 2 BX Road '22 BX Working Day 0% NA INA Open Trench Figurity in a Rain-statement Road Road & Mau S & Salays 2 BX Road '22 BX Working Day 0% NA INA Open Trench Figurity in a Rain-statement Road Road & Mau S & Salays 2 BX Road '22 BX Working Day 0% NA INA Open Trench Figurity in a Rain-statement Road Road & Mau S & Salays 2 BX Road '22 BX Working Day 0% NA INA Open Trench Figurity in a Rain-statement Road Road & Mau S & Salays 2 BX Road '22 BX Working Day 0% NA INA Open Trench Figurity in a Rain-statement Road Road & Mau S & Salays 2 BX Road '22 BX Working Day 0% NA INA Open Trench Figurity in a Rain-s	Avenue to Po Tap Road Roundshout Exercises Work from Kntill Depart to Pit and Road Roundshout to Kntill 500 days 18 Rev '19 18 Rov '21 HX, Working Day 642 37% 18 Rov '19 Nov	Accurate of Par Top Hood Recombinate The resultion Work food Par Top Rood Recombinate In NATE SED days	enchles Work from Pp Vap Road Roundabout to KMD 500 days	Landfill Stage 1 and TKO South Waterfront	1283 days	7 Nov '17	8 Mar '22	HK Working Da	ay	640	54% 7 Nov '17
Depart Pit K to Pit P	Depart Pit K to Pit P	Depart (PM R No PR 9) Trenchies Work From NAB Depart to Pe Hong Bines (PM P 533 days 3 Aug '20 29 Agr '22 195 Working Day 612 755 3 Aug '20 NA 752 PM P 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	anchies Work from KMB Depot to Po Hong Road (Pit P 515 days		768 days	20 Apr '20	0 18 Nov '22	. HK Working Da	ау	641	7% 20 Apr '20
Deen Trench from Pt R to Pit S & Trenchless Works from 524 days 3 Aug '20 12 May '22 HK Working Day 642 15/ 3 Aug '20 NA Open Cut Excavation, Rips Laying and Reinstatement at 1486 days 7 Nov '17 12 Nov '22 HK Working Day 647 Nov '17 Nov	Deen Trench from Pt R to Pit S & Trenchless Works from 524 days 3 Aug '20 12 May '22 HK Working Day 642 15/ 3 Aug '20 NA Open Cut Excavation, Rips Laying and Reinstatement at 1486 days 7 Nov '17 12 Nov '22 HK Working Day 647 Nov '17 Nov	Open Trench From Pir R to Pil S & Trenchleux Works from \$22 days 3 Aug '20 12 bisy '22 HK Working Day 642 15 3 Aug '20 RA Pil's to Pil' 1 Open Cut Execution, Pipe Laying and Brinstatement at 1486 days 7 Nov '17 12 Nov '22 HK Working Day 66, 7 Nov '17 Nov '17 Nov '17 Nov '18 Abandmend Road / Mau Wu Tail Wilege F P tem Road Neeth Open Trench Pipe Laying and Reinstatement at 1486 days 7 Nov '17 12 Nov '22 HK Working Day 66, 7 Nov '17 Nov '17 Nov '18	PR ft)		590 days	18 Nov '1	13 Nov '21	L HK Working D	ay	642	37% 18 Nov '19
Open Cut Execution, Pipe taying and Reinstatement at 1486 days. 7 Nov '17 12 Nov '22 HK Working Day 6% 7 Nov '17 NA Abandoned Road / Mau Wu Tsai Village / Po Lam Road North 91 Nov '17 12 Nov '22 HK Working Day 642 0% NA NA Wu Tsai Village 81 Abandoned Road & Mau Si days 81 Nov '20 25 Aug '22 HK Working Day 642 0% NA NA NA Trenthless Work at Mau Wu Tsai Village 81 Abandoned Road & Mau Si days 81 Dec '20 5 Jan'21 HK Working Day 642 0% NA NA NA Inspection Pit Externavion 16 days 16 Dec '20 6 Jan'21 HK Working Day 0% NA NA NA Construction of Jacking / Receiving Pits 62 days 5 Jan'21 20 Mar'21 HK Working Day 0% NA NA NA Hand Shield Pipe Jacking from Pit U to Pit V ("30m) 241 days 19 Mar'21 30 Jan'22 HK Working Day 0% NA	Open Cut Execution, Pipe taying and Reinstatement at 1486 days. 7 Nov '17 12 Nov '22 HK Working Day 6% 7 Nov '17 NA Abandoned Road / Mau Wu Tsai Village / Po Lam Road North 91 Nov '17 12 Nov '22 HK Working Day 642 0% NA NA Wu Tsai Village 81 Abandoned Road & Mau Si days 81 Nov '20 25 Aug '22 HK Working Day 642 0% NA NA NA Trenthless Work at Mau Wu Tsai Village 81 Abandoned Road & Mau Si days 81 Dec '20 5 Jan'21 HK Working Day 642 0% NA NA NA Inspection Pit Externavion 16 days 16 Dec '20 6 Jan'21 HK Working Day 0% NA NA NA Construction of Jacking / Receiving Pits 62 days 5 Jan'21 20 Mar'21 HK Working Day 0% NA NA NA Hand Shield Pipe Jacking from Pit U to Pit V ("30m) 241 days 19 Mar'21 30 Jan'22 HK Working Day 0% NA	Open Tent Pipe Lysing and Reinstatement at 1486 days	Page Cot Excavation, Pipe Laying and Reinstatement at all 186 days 7 Nov '17 12 Nov '22 HK Working Day 6% 7 Nov '17 NA NA NA NA NA NA NA N	Control of the Contro	9 515 days	3 Aug '20	29 Apr '22	HK Working D	ay	642	25% 3 Aug '20
Abandoned Road / Mau Wu Tsai Village / Po Lam Road North Open Trench Pipelaying at Abandoned Road & Mau	Abandoned Road / Mau Wu Tsai Village / Po Lam Road North Open Trench Pipelaying at Abandoned Road & Mau	Abandoned Road Mas Williago Po Lam Road North	Open Trench Pipe Laying at Abandoned Road & Mau Wu Tsai Village		524 days	3 Aug '20	12 May '22	2 HK Working D	ay	642	1% 3 Aug '20
Wu Tsai Village	Wu Tsai Village	Will Teal Willage	Wu Tsai Village	andoned Road / Mau Wu Tsai Village / Po Lam Road	1486 days	7 Nov '17	7 12 Nov '22	2 HK Working D	ау		6% 7 Nov '17
Inspection Pit Excavation 16 days 16 Dec '20 6 Jan '21 HK Working Day 0% NA NA Construction of Jacking / Receiving Pits 62 days 5 Jan '21 20 Mar '21 HK Working Day 0% NA NA Hand Shield Pipe Jacking from Pit U to Pit V ("30m) 241 days 19 Mar '21 10 Jan '22 HK Working Day 0% NA NA Hand Shield Pipe Jacking from Pit W to Pit X ("85m) 336 days 22 Mar '21 13 May '22 HK Working Day 0% NA NA Open Trench Pipe Laying at Po Lam Road North 1314 days 7 Nov '17 14 Apr '22 HK Working Day 643 0% NA NA Water Main Structure and Associated Pipe Support 653 days 5 May '20 16 Jul '22 HK Working Day 643 19% 5 May '20 NA	Inspection Pit Excavation 16 days 16 Dec '20 6 Jan '21 HK Working Day 0% NA NA Construction of Jacking / Receiving Pits 62 days 5 Jan '21 20 Mar '21 HK Working Day 0% NA NA Hand Shield Pipe Jacking from Pit U to Pit V ("30m) 241 days 19 Mar '21 10 Jan '22 HK Working Day 0% NA NA Hand Shield Pipe Jacking from Pit W to Pit X ("85m) 336 days 22 Mar '21 13 May '22 HK Working Day 0% NA NA Open Trench Pipe Laying at Po Lam Road North 1314 days 7 Nov '17 14 Apr '22 HK Working Day 643 0% NA NA Water Main Structure and Associated Pipe Support 653 days 5 May '20 16 Jul '22 HK Working Day 643 19% 5 May '20 NA	Inspection Pit Excavation 16 days 16 Dec '20 6 Jan '21 HK Working Day 0% NA NA Construction of Jacking / Receiving Pits 62 days 5 Jan '21 20 Mar' 21 HK Working Day 0% NA NA Hand Shield Pipe Jacking from Pit U to Pit V ("30m) 241 days 19 Mar' 21 10 Jan '22 HK Working Day 0% NA NA Hand Shield Pipe Jacking from Pit W to Pit X ("85m) 386 days 22 Mar' (21 13 May '22 HK Working Day 0% NA NA Open Trench Pipe Laying at Po Lam Road North 1314 days 7 Nov' 17 14 Apr' 22 HK Working Day 0% NA NA Water Main Structure and Associated Pipe Support across the Natural Stream Course (CH. H80+000" CH. H80+94) While Search Working Day 15 Jan' 22 HK Working Day 16 Jan' 22 HK Working Day 16 Jan' 22 HK Working Day 16 Jan' 22 HK Working Day 17 Jan' 22 HK Working Day 18 Jan' 20 NA Manual Summary Rolling Sort-only 18 External Tasks Manual Summary Rolling Sort-only 18 External Tasks Doubline	Inspection Pit Excavation 16 days 16 days 16 Dec '20 6 Jan '21 HK Working Day 0% NA NA Construction of Jacking / Receiving Pits 62 days 5 Jan '21 20 Mar '21 HK Working Day 0% NA NA Hand Shield Pipe Jacking from Pit U to Pit V ("30m) 241 days 19 Mar '21 10 Jan '22 HK Working Day 0% NA NA NA Open Trench Pipe Laying at Po Lam Road North 1314 days 7 Nov '17 14 Apr '22 HK Working Day 643 0% NA NA Water Main Structure and Associated Pipe Support across the Natural Stream Course (CH. H80+00 " 653 days 5 May '20 16 Jul '22 HK Working Day 643 19% 5 May '20 NA		513 days	30 Nov '2	20 25 Aug '22	2 HK Working D	Jay	642	0% NA
Construction of Jacking / Receiving Pits 62 days 5 Jan '21 20 Mar '21 HK Working Day 0% NA NA Hand Shield Pipe Jacking from Pit U to Pit V ("30m) 241 days 19 Mar '21 10 Jan '22 HK Working Day 0% NA NA Hand Shield Pipe Jacking from Pit W to Pit X ("85m) 335 days 22 Mar '21 13 May '22 HK Working Day 0% NA NA Open Trench Pipe Laying at Po Lam Road North 1314 days 7 Nov '17 14 Apr '22 HK Working Day 643 0% NA NA Water Main Structure and Associated Pipe Support 653 days 5 May '20 16 Jul '22 HK Working Day 643 19% 5 May '20 NA across the Natural Stream Course (CH. HB0+00 "	Construction of Jacking / Receiving Pits 62 days 5 Jan '21 20 Mar '21 HK Working Day 0% NA NA Hand Shield Pipe Jacking from Pit U to Pit V ("30m) 241 days 19 Mar '21 10 Jan '22 HK Working Day 0% NA NA Hand Shield Pipe Jacking from Pit W to Pit X ("85m) 335 days 22 Mar '21 13 May '22 HK Working Day 0% NA NA Open Trench Pipe Laying at Po Lam Road North 1314 days 7 Nov '17 14 Apr '22 HK Working Day 643 0% NA NA Water Main Structure and Associated Pipe Support 653 days 5 May '20 16 Jul '22 HK Working Day 643 19% 5 May '20 NA across the Natural Stream Course (CH. HB0+00 "	Construction of Jacking / Receiving Pits 62 days 5 Jan '21 20 Mar '21 HK Working Day 0% NA NA Hand Shield Pipe Jacking from Pit U to Pit V ("30m) 241 days 19 Mar '21 10 Jan '22 HK Working Day 0% NA NA Hand Shield Pipe Jacking from Pit W to Pit X ("35m) 336 days 22 Mar '21 13 May '22 HK Working Day 0% NA NA Open Trench Pipe Laying at Po Lam Road North 1314 days 7 Nov '17 14 Apr '22 HK Working Day 643 0% NA NA Water Main Structure and Associated Pipe Support across the Natural Stream Course (CH. HB0+00 " CH. HB0+00 " CH. HB0+04] 553 days 5 May '20 16 Jul '22 HK Working Day 643 19% 5 May '20 NA Shipe Shipe Stream Course (CH. HB0+00 " CH. HB0+04] 1 Manda Summary Rolling Structure and Associated Pipe Support across the Natural Stream Course (CH. HB0+00 " CH. HB0+04] 553 days 5 May '20 16 Jul '22 HK Working Day 643 19% 5 May '20 NA Shipe Sh	Construction of Jacking / Receiving Pits 62 days 5 Jan '21 20 Mar '21 HK Working Day 0% NA NA Hand Shield Pipe Jacking from Pit U to Pit V ("30m) 241 days 19 Mar '21 10 Jan '22 HK Working Day 0% NA NA Hand Shield Pipe Jacking from Pit W to Pit X ("85m) 336 days 22 Mar '21 13 May '22 HK Working Day 0% NA NA Open Trench Pipe Laying at Po Lam Road North 1314 days 7 Nov '17 14 Apr '22 HK Working Day 643 0% NA NA Water Main Structure and Associated Pipe Support across the Natural Stream Course (CH. HB0+000~	Frenchless Work at Mau Wu Tsui Village	412 days	16 Dec '2	20 13 May '2	2 HK Working D	Pay	642	0% NA
Hand Shield Pipe Jacking from Pit U to Pit V (~30m) 241 days 19 Mar '21 10 Jan '22 HK Working Day 0% NA NA Hand Shield Pipe Jacking from Pit W to Pit X (~85m) 336 days 22 Mar '21 13 May '22 HK Working Day 0% NA NA Open Trench Pipe Laying at Po Lam Road North 1314 days 7 Nov '17 14 Apr '22 HK Working Day 643 0% NA NA Water Main Structure and Associated Pipe Support 653 days 5 May '20 16 Jul '22 HK Working Day 643 19% 5 May '20 NA across the Natural Stream Course (CH. HB0+00 ~	Hand Shield Pipe Jacking from Pit U to Pit V (~30m) 241 days 19 Mar '21 10 Jan '22 HK Working Day 0% NA NA Hand Shield Pipe Jacking from Pit W to Pit X (~85m) 336 days 22 Mar '21 13 May '22 HK Working Day 0% NA NA Open Trench Pipe Laying at Po Lam Road North 1314 days 7 Nov '17 14 Apr '22 HK Working Day 643 0% NA NA Water Main Structure and Associated Pipe Support 653 days 5 May '20 16 Jul '22 HK Working Day 643 19% 5 May '20 NA across the Natural Stream Course (CH. HB0+00 ~	Hand Shield Pipe Jacking from Pit U to Pit V ("30m) 241 days 19 Mar' 21 10 Jan '22 HK Working Day 0% NA NA Hand Shield Pipe Jacking from Pit W to Pit X ("85m) 335 days 22 Mar '21 13 May '22 HK Working Day 0% NA NA Open Trench Pipe Laying at Po Lam Road North 1314 days 7 Nov '17 14 Apr' '22 HK Working Day 643 0% NA NA Water Main Structure and Associated Pipe Support across the Natural Stream Course (CH. HB0+00 "CH. HB0+00 "CH. HB0+00 "CH. HB0+94) Milestone Project Summary Institute and Associated Pipe Support Institute and Associated Pipe Support Institute Allestone Minor Institute Allestone Institute Allestone Minor Institute Allestone Al	Hand Shield Pipe Jacking from Pit U to Pit V (~30m) 241 days 19 Mar '21 10 Jan '22 HK Working Day 0% NA NA Hand Shield Pipe Jacking from Pit W to Pit X (~85m) 336 days 22 Mar '21 13 May '22 HK Working Day 0% NA NA Open Trench Pipe Laying at Po Lam Road North 1314 days 7 Nov '17 14 Apr '22 HK Working Day 643 0% NA NA Water Main Structure and Associated Pipe Support across the Natural Stream Course (CH. HB0+000 ~	Inspection Pit Excavation	16 days	16 Dec '2	20 6 Jan '21	HK Working D	Day		0% NA
Hand Shield Pipe Jacking from Plt W to Pit X (*85m) 336 days 22 Mar '21 13 May '22 HK Working Day 0% NA NA Open Trench Pipe Laying at Po Lam Road North 1314 days 7 Nov '17 14 Apr '22 HK Working Day 643 0% NA NA Water Main Structure and Associated Pipe Support 653 days 5 May '20 16 Jul '22 HK Working Day 643 19% 5 May '20 NA across the Natural Stream Course (CH. HB0+00 **	Hand Shield Pipe Jacking from Plt W to Pit X (*85m) 336 days 22 Mar '21 13 May '22 HK Working Day 0% NA NA Open Trench Pipe Laying at Po Lam Road North 1314 days 7 Nov '17 14 Apr '22 HK Working Day 643 0% NA NA Water Main Structure and Associated Pipe Support 653 days 5 May '20 16 Jul '22 HK Working Day 643 19% 5 May '20 NA across the Natural Stream Course (CH. HB0+00 **	Hand Shield Pipe Jacking from Pit Wto Pit X (*85m) 336 days 22 Mar '21 13 May '22 HK Working Day 0% NA NA Open Trench Pipe Laying at Po Lam Road North 1314 days 7 Nov '17 14 Apr '22 HK Working Day 643 0% NA NA Water Main Structure and Associated Pipe Support across the Natural Stream Course (CH. HB0+00 ~ CH. HB0+0	Hand Shield Pipe Jacking from Pit W to Pit X ("85m) 336 days 22 Mar '21 13 May '22 HK Working Day 0% NA NA Open Trench Pipe Laying at Po Lam Road North 1314 days 7 Nov '17 14 Apr '22 HK Working Day 643 0% NA NA Water Main Structure and Associated Pipe Support across the Natural Stream Course (CH. HB0+00 ~	Construction of Jacking / Receiving Pits	62 days	5 Jan '21	20 Mar '2	1 HK Working D	Day		0% NA
Open Trench Pipe Laying at Po Lam Road North 1314 days 7 Nov '17 14 Apr '22 HK Working Day 643 0% NA NA Water Main Structure and Associated Pipe Support 653 days 5 May '20 16 Jul '22 HK Working Day 643 19% 5 May '20 NA across the Natural Stream Course (CH. HB0+00 ~	Open Trench Pipe Laying at Po Lam Road North 1314 days 7 Nov '17 14 Apr '22 HK Working Day 643 0% NA NA Water Main Structure and Associated Pipe Support 653 days 5 May '20 16 Jul '22 HK Working Day 643 19% 5 May '20 NA across the Natural Stream Course (CH. HB0+00 ~	Open Trench Pipe Laying at Po Lam Road North 1314 days 7 Nov '17 14 Apr '22 HK Working Day 693 0% NA NA Water Main Structure and Associated Pipe Support across the Natural Stream Course (CH. HB0+00 ~ CH. HB0+94) 653 days 5 May '20 16 Jul '22 HK Working Day 643 19% 5 May '20 NA CH. HB0+94) Aliebtoce Project Summary Inactive Milestone Manual Test Manual Summary Rollup Start-only C Esternal Teaks Deadline	Open Trench Pipe Laying at Po Lam Road North 1314 days 7 Nov '17 14 Apr '22 HK Working Day 643 0% NA NA Water Main Structure and Associated Pipe Support across the Natural Stream Course (CH. HB0+00 ~	Hand Shield Pipe Jacking from Pit U to Pit V (~30m)	241 days	19 Mar '2	21 10 Jan '22	2 HK Working D	Day		0% NA
Water Main Structure and Associated Pipe Support 653 days 5 May '20 16 Jul '22 HK Working Day 643 19% 5 May '20 NA across the Natural Stream Course (CH. HB0+00 ~	Water Main Structure and Associated Pipe Support 653 days 5 May '20 16 Jul '22 HK Working Day 643 19% 5 May '20 NA across the Natural Stream Course (CH. HB0+00 ~	Water Main Structure and Associated Pipe Support across the Natural Stream Course (CH. HB0+00 ~ CH. HB0+94) CH. HB0+94) Insertive Milestone Manual Tesk Manual Summery Rollup Start-only External Tesks Deadline	Water Main Structure and Associated Pipe Support 653 days 5 May '20 16 Jul '22 HK Working Day 643 19% 5 May '20 NA across the Natural Stream Course (CH. HB0+00 ~	Hand Shield Pipe Jacking from Pit W to Pit X (~85m)	336 days	22 Mar '2	21 13 May '2	22 HK Working D	Day		0% NA
across the Natural Stream Course (CH. HB0+00 ~	across the Natural Stream Course (CH. HB0+00 ~	across the Natural Stream Course (CH. HB0+00 ° CH. HB0+94) CH. HB0+94) Adding Programme No. 11 Task Milestone Project Summary Inactive Milestone Manual Task Manual Summary Rollup Start-only E External Tasks Deadline	across the Natural Stream Course [CH. HB0+00 ~	Open Trench Pipe Laying at Po Lam Road North	1314 days	7 Nov '17	7 14 Apr '22	2 HK Working D	Day	643	0% NA
		Allestone Programme No. 11 Task Milestone Project Summary I make the state of the s		across the Natural Stream Course (CH. HB0+00 ~	653 days	5 May '2	20 16 Jul '22	HK Working D	Day	643	19% 5 May '20

Mary	sk Name	Duration	Start Finish Tosk Calendar Pre	edecessors Successors % C	Complete Actual Start Actual Finish .2017 Nov D	2018 Qr 1, 2018 Qr 2, 2018 cc Jan Feb Mar Arr May	8 Qtr 3, 2018 Qtr 4, 20 Jun Jul Aug Sep Oct No	2019 18 Qr 1, 2019 Qr 2, 2 Dec Jan Feb Mar Apr M	019 Qtr 3, 2019 Qtr 4 ay Jun Jul Aug Sep Oct	, 2019 Qtr 1, 2020 Nov Dec Jan Feb Mar	Qtr 2, 2020 Qtr 3, 202 Apr May Jun Jul Aug	0 Qtr 4, 2020 Qtr Sep Oct Nov Dec Jar	1, 2021 Qtr 2, 2021 Feb Mar Apr May Jun	Qtr 3, 2021 Qtr 4, 202 Jul Aug Sep Oct Nov	Pl Qtr 1, 2022 Qt Dec Jan Feb Mar Ap	2, 2022 Qr 3, 2022 r May Jun Jul Aug Sep	Oct Nov Dec Jan Feb Ma	Qtr 2, 2023 Qtr 3 ar Apr May Jun Jul	, 2023 Qtr 4, 2023 Aug Sep Oct Nov	Dec Jan Feb M	Qu Mar Ap
Section 1	y Dates	2420 days	7 Nov '17 22 Jun '24 Calendar Day		0% 7 Nov '17 NA																
See	Contract Date	0 days	7 Nov '17 7 Nov '17 Calendar Day	36,28,29F!																	
100 - 100 -	Starting Date	0 days	16 Nov '17 16 Nov '17 Calendar Day																		
March Marc	Access Date of Portion A, B, C, D, E, F and G	0 days	16 Nov '17 16 Nov '17 Calendar Day	59,32,40,4	100% 16 Nov '17 16 Nov '17 • 16	711															
March Marc	Access Date of Portion H	0 days	10 Aug '19 10 Aug '19 Calendar Day	582	100% 10 Aug '19 10 Aug '19				♦ 10/8												
Many Many West West West West West West West West	Completion Date (Contract)	0 days	18 May '21 18 May '21 Calendar Day		100% 18 May '21 18 May '21								◆ 18/		A 110						
Control Cont	Revised Completion Date (Including EOT - CE01 & CE23)	0 days	11 Feb '22 11 Feb '22 Calendar Day		100% 11 Feb '22 11 Feb '22										4 11/2			A 224	ic .		
March Marc	Planned Completion	0 days	23 Jun '23 23 Jun '23 Calendar Day 16	0	0% NA NA													¥ 231			
Market M	Defect Date	0 days	22 Jun '24 22 Jun '24 Calendar Day 10	0FS+365 days	0% NA NA																
Mary	fainlaying In Tseung Kwan O	2055 days	7 Nov '17 23 Jun '23 Calendar Day	9FS+365 d																	
Marie Mari		0 days	12 Jul '18 12 Jul '18 Calendar Day	37	100% 12 Jul '18 12 Jul '18															1	
March Marc		ie 0 days	23 Aug '18 23 Aug '18 Calendar Day		100% 23 Aug '18 23 Aug '18																
Second Content Conte		ie O days	23 Aug '18 23 Aug '18 Calendar Day		100% 23 Aug '18 23 Aug '18		♦ 23/8														
Part	Issue CE No. 10 - Contractor Design of The Realignment	0 days	28 Feb '19 28 Feb '19 Calendar Day		100% 28 Feb '19 28 Feb '19			♦ 28/2													
Part		0 days	19 Jun '19 19 Jun '19 Calendar Day		100% 19 Jun '19 19 Jun '19				♦ 19/6												
Part	Issue CE No. 27 - Underground Utilities Detection Survey f	or 0 days	2 Aug '19 2 Aug '19 Calendar Day		100% 2 Aug '19 2 Aug '19				> 2/8												
Marie Mari	#####################################	0 days	8 Aug '19 8 Aug '19 Calendar Day		100% 8 Aug '19 8 Aug '19				→ 8/8												
State in a final property of the final prope	Underground Utilities near Wan O Road at CH. A16+00 (Pi	t B)	16 Aug '19 16 Aug '19 Calendar Day	54	100% 16 Aug '19 16 Aug '19				♦ 16/8												
Company Comp	Mild Steel Pipes									31/12											
Control Cont	Alignment by Trenchless Method in the Wan Po Road J/O Lohas Park Road										♦ 5/5									100	
Marie Clas Mar	Associated Pipe Support across the Natural Stream Course	0 days	5 May 20 5 May 20 Calendar Day		100% SIVIAY 20 SIVIAY 20																
West 1.1 1.2		0 days	22 May '20 22 May '20 Calendar Day		100% 22 May '20 22 May '20						♦ 22/5										
March Confession Surprise Su		0 days	9 Jun '20 9 Jun '20 Calendar Day		100% 9 Jun '20 9 Jun '20						♦ 9/6										
Part		tion 0 days	16 Jun '20 16 Jun '20 Calendar Day		100% 16 Jun '20 16 Jun '20						♦ 16/6										
Section of the Management II and II Tyl	Issue CE No. 66 - Excavation of Inspection Pits for the	O days	21 Aug '20 21 Aug '20 Calendar Day		100% 21 Aug '20 21 Aug '20						•	21/8			1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1						
Solution of Table 19 10 10 10 10 10 10 10 10 10 10 10 10 10													1								
Submission of the Management From the Visibility of Submission of Type Propries 4 slaw 4 slaw 5 submission of Type Propries 5 submission	Submission and remit Application																				
Submission of Sey People Submission of Sey																					
Semination of Nationation Management Plant Programme 7 Also 7 Nov 77 8 1984-77 1 1984-77 1984-																					
Semination of Fire Asserting Physics of Five Asserting Physics of Physics Ph																					
Semistron of Figure Material (PNES) 54 clays 54 cla																					
Appropriate of presented submission (PNR) 137 days 28 Mar 18 1 1 Mag 18 1 M																					
Againstant of Environmental Team 10 days 9 May 18 18 May 18 Claudar Day 50 35 100 50 Pay 18 18 May 18 18 May 18 Claudar Day 54 100 52 Pay 18 18 May 18 Claudar Day 54 100 52 Pay 18 18 May 18 Claudar Day 54 100 52 Pay 18 18 May 18 Claudar Day 54 100 52 Pay 18 18 May 18 Claudar Day 54 100 52 Pay 18 18 May 18 Claudar Day 54 100 52 Pay 18 18 May 18 Claudar Day 54 100 52 Pay 18 18 May 18 18 May 18 Claudar Day 54 100 52 Pay 18 18 May 18 Claudar Day 54 100 52 Pay 18 18 May 18 Claudar Day 54 100 52 Pay 18 18 May 18 18 May 18 Claudar Day 54 100 52 Pay 18 18 May 18 18 May 18 Claudar Day 54 100 52 Pay 18 18 May 18 May 18 18 May 18 18 May 18 May 18 18 May 1																					
Processed above the Montoring 17 days 27 May 18 14 Nn 18 Calendar Usy 34 100% 29 May 18 14 Nn 18 Calendar Usy 1 days 100% 29 May 18 14 Nn 18 Calendar Usy 1 days 100% 29 May 18 14 Nn 18 Calendar Usy 1 days 100% 29 May 18 14 Nn 18 Calendar Usy 1 days 100% 29 May 18 14 Nn 18 Calendar Usy 1 days 100% 29 May 18 14 Nn 18 Calendar Usy 1 days 100% 20 May 18 14 Nn 18 Calendar Usy 100% 20 May 18 14 Nn 18 Calendar Usy 100% 20 May 18 14 Nn 18 Calendar Usy 100% 20 May 18 14 Nn 18 Calendar Usy 100% 20 May 18 14 Nn 18 Calendar Usy 100% 20 May 18 14 Nn 18 Calendar Usy 100% 20 May 18 14 Nn 18 Calendar Usy 100% 20 May 18 14 Nn 18 Calendar Usy 100% 20 May 18 14 Nn 18 Calendar Usy 100% 20 May 18 14 Nn 18 Calendar Usy 100% 20 May 18 14 Nn 18 Calendar Usy 100% 20 May 18 14 Nn 18 Calendar Usy 100% 20 May 18 14 Nn 18 Calendar Usy 100% 20 May 18 14 Nn 18 Calendar Usy 100% 20 May 18 14 Nn 18 Calendar Usy 100% 20 May 18 20 Ma																				4	
Submission of Invication not Environmental Management Plan Submission Approval of Submission of Supplier Selection Procedure Approval of Supplier Selectio																					
Submission & Approval of CEDI Pipe Material PN25 75 days 21 km 18 24 Sep '18 Clendar Day 1 10 65 100% 12 Jul '18 24 Sep '18 Solutions and Approval in Submission and Approval of Sub-Contractors election procedure 24 days 16 New '17 90 cm 17 Clendar Day 4 4 1 100% 16 New '17 90 cm 17 Clendar Day 4 4 1 100% 16 New '17 90 cm 17 Clendar Day 4 4 1 100% 16 New '17 90 cm 17 Clendar Day 4 4 1 100% 16 New '17 90 cm 17 Clendar Day 4 1 10 cm 17 20 Day '17 Clendar Day 4 1 10 cm 17 20 Day '17 Clendar Day 4 1 10 Day '18 Submission of Sub-contractor Condition 1 1 days 21 Jun '18 3 Heb '18 Clendar Day 4 2 days 3 Day '18 10 Da																					
Submitting 1122 days 16 Nov 17 110c; 20 Celendar Day 977, 16 Nov 17 9 Nov 17 110c; 20 Celendar Day 977, 16 Nov 17 9 Nov 17 110c; 20 Celendar Day 978, 16 Nov 17 9 Nov																					
Submission of sub-contractors selection procedure Approval of sub-contractors selection procedure Approval of sub-contractors condition Approval of sub-contractors condition Approval of sub-contractor condition Approval of sub-contra				03																	
Submission of sub-contractor selection procedure Approval of sub-contractor condition 14 days 21 lan 18 3 Feb 18 Approval of Sub-contractor Condition 42 days 42 lan 18 3 Feb 18 Approval of Sub-contractor Condition 42 days 43 lan 18 3 Feb 18 Approval of Sub-contractor Condition 42 days 44 lan 18 Submission of Supplier Selection Procedure 42 days 45 lan 18 17 Mar 18 Approval of Subplier Selection Procedure 42 days 46 lander Day 4 day 50 lan 18 12 Mar 18 Approval of Subplier Selection Procedure 47 days 48 lan 18 12 Mar 18 Approval of Subplier Selection Procedure 48 days 49 lan 18 12 Mar 18 Approval of Subplier Selection Procedure 49 days 40 lander Day 4 day 50 lan 18 12 Mar 18 Approval of Submission of Supplier Selection Procedure 40 days 40 lander Day 4 day 50 lan 18 12 Mar 18 Approval of Submission of Supplier Selection Procedure 40 days 40 lander Day 4 day 50 lan 18 12 Mar 18 Approval of Supplier Selection Procedure 40 days 40 lander Day 4 day 50 lan 18 12 Mar 18 Approval of Supplier Selection Procedure 40 days 40 lander Day 4 day 50 lan 18 12 Mar 18 Approval of Supplier Selection Procedure 40 days 40 lander Day 4 days 41 lan 18 lander Day 4 lander Day 5 lan 18 lander Day 6 lande	Full-restantion																				
Approval of sub-contractor selection procedure 42 days 10 Dec'17 20 Jan 18 3 Feb 18 Calendar Day 4 4 43 100% 21 Jan 18 3 Feb 18 Calendar Day 4 4 43 100% 21 Jan 18 3 Feb 18 Calendar Day 4 4 45 100% 21 Jan 18 3 Feb 18 Calendar Day 4 4 5 100% 10 Dec'17 29 Jan 18 Calendar Day 4 4 5 100% 10 Dec'17 29 Jan 18 Calendar Day 4 5 100% 10 Dec'17 29 Jan 18 Calendar Day 4 5 100% 10 Dec'17 29 Jan 18 Calendar Day 4 5 100% 10 Dec'17 29 Jan 18 Calendar Day 4 5 100% 10 Dec'17 29 Jan 18 Calendar Day 4 5 100% 10 Dec'17 29 Jan 18 Calendar Day 4 5 100% 10 Dec'17 29 Jan 18 Calendar Day 4 5 100% 10 Dec'17 29 Jan 18 Calendar Day 4 5 100% 10 Dec'17 29 Jan 18 Calendar Day 4 5 100% 10 Dec'17 29 Jan 18 Calendar Day 4 5 100% 10 Dec'17 29 Jan 18 Calendar Day 4 5 100% 10 Dec'17 29 Jan 18 5 Jan 18 Jan																					
Submission of Sub-contractor Condition 1d days 21 Ian '18 3 Feb '18 17 Mar' 18 Calendar Day 4 43 100% 21 Jan '18 3 Feb '18 17 Mar' 18 Submission of Supplier Selection Procedure 75 days 16 Nov' 17 29 Jan '18 Calendar Day 4 45 100% 16 Nov' 17 29 Jan '18 Calendar Day 4 45 100% 16 Nov' 17 29 Jan '18 Calendar Day 4 45 100% 10 Nov' 18 Submission of Supplier Selection Procedure 42 days 30 Jan '18 12 Mar' 18 Calendar Day 4 45 100% 16 Nov' 17 29 Jan '18 Calendar Day 4 51 100% 20 Jan '18 12 Mar' 18 Calendar Day 4 51 100% 20 Jan '18 12 Mar' 18 Calendar Day 4 51 100% 20 Jan '18 12 Mar' 18 Calendar Day 4 51 100% 20 Jan '18 12 Mar' 18 Calendar Day 51 Jan '18 51 Jan	Submission and Approval	24 days		4 41																	
Approval of Sub-contractor Condition 42 days 4 Feb 18 17 Mar 18 Calendar Day 42 56,51,52F: 100% 4 Feb 18 17 Mar 18 Submission of Supplier Selection Procedure 75 days 16 Nov 17 29 Jan 18 Calendar Day 4 4 5 100% 16 Nov 17 29 Jan 18 Approval of Supplier Selection Procedure 42 days 30 Jan 18 12 Mar 18 Calendar Day 4 6 1 100% 30 Jan 18 12 Mar 18 Submission of Supplier Selection Procedure 42 days 30 Jan 18 12 Mar 18 Calendar Day 4 6 1 100% 30 Jan 18 12 Mar 18 Submission of Supplier Selection Procedure 42 days 30 Jan 18 12 Mar 18 Calendar Day 4 6 1 100% 30 Jan 18 12 Mar 18 Submission of Supplier Selection Procedure 42 days 30 Jan 18 12 Mar 18 Calendar Day 4 6 1 100% 30 Jan 18 12 Mar 18 Submission of Supplier Selection Procedure 42 days 30 Jan 18 15 Mar 18 Calendar Day 4 6 1 100% 30 Jan 18 12 Mar 18 Submission of Supplier Selection Procedure 42 days 30 Jan 18 15 Mar 18 Calendar Day 4 6 1 100% 30 Jan 18 12 Mar 18 Submission of Supplier Selection Procedure 42 days 30 Jan 18 15 Mar 18 Calendar Day 4 51 Nov 17 12 Dac 17 18 Tan	Submission and Approval Submission of sub-contractor selection procedure																			1	
Submission of Supplier Selection Procedure 75 days 16 Nov '17 29 Jan '18 (Submission and Approval Submission of sub-contractor selection procedure Approval of sub-contractor selection procedure	42 days	10 Dec '17 20 Jan '18 Calendar Day 4																		
Approval of Supplier Selection Procedure 42 days 30 Jan '18 12 Mar' 18 Calendar Day 44 61 100% 30 Jan '18 12 Mar' 18 Subcontractor Selection and Subcontracting 1115 days 23 Nov '17 11 Dec '20 Calendar Day 4 100% 23 Nov '17 22 Dec '17 Calendar Day 4 100% 23 Nov '17 22 Dec '17 Consultant for Investigation Works 30 days 5 Jan '18 3 Feb '18 Calendar Day 4 228 100% 5 Jan '18 3 Feb '18 Consultancy: Traffic consultant 55 days 21 Feb '18 16 Apr '18 Calendar Day 4 228 100% 21 Feb '18 16 Apr '18 Calendar Day 5 Jan '18 24 Apr '18 Calendar Day 5 Jan '18 25 May '18	Submission and Approval Submission of sub-contractor selection procedure Approval of sub-contractor selection procedure	42 days	10 Dec '17 20 Jan '18 Calendar Day 4	4 43	100% 21 Jan '18 3 Feb '18																
Subcontractor Selection and Subcontracting 115 days 23 Nov '17 12 Dec '20 Calendar Day 97%, 23 Nov '17 No Traffic Consultant for Investigation Works 30 days 23 Nov '17 22 Dec '17 Calendar Day 4 100%, 23 Nov '17 22 Dec '17 Consultanty: Landscape for Investigation works 30 days 5 Jan '18 3 Feb '18 Calendar Day 4 228 100%, 5 Jan '18 3 Feb '18 Consultancy: Traffic consultant 55 days 21 Feb '18 16 Apr '18 Calendar Day 100%, 21 Feb '18 16 Apr '18 Environmental Team 9 days 16 Apr '18 24 Apr '18 Calendar Day 44 100%, 22 Mar '18 4 Jun '18 Consultancy: Independent Checking Engineer 12 days 14 May '18 25 May '18 Calendar Day 41 F5+10 days,43 100%, 14 May '18 25 May '18 Consultancy: Independent Checking Engineer 12 days 14 May '18 25 May '18 Calendar Day 41 May '18 25 May '18 Calendar Day 41 May '18 25 May '18 Calendar Day 40 May '18 25 May '18 Calendar Day 51 May '18 Calendar Day 52 May '18 18 Oct '18 Novel Services 23 days 26 Sep '18 18 Oct '18 Novel Sep	Submission and Approval Submission of sub-contractor selection procedure Approval of sub-contractor selection procedure Submission of Sub-contractor Condition	42 days 14 days	10 Dec '17 20 Jan '18 Calendar Day 4 21 Jan '18 3 Feb '18 Calendar Day 4	4 43	100% 21 Jan '18 3 Feb '18 100% 4 Feb '18 17 Mar '18																
Traffic Consultant for Investigation Works 30 days 23 Nov'17 22 Dec'17 Calendar Day 4 100% 23 Nov'17 22 Dec'17 Consultancy: Landscape for Investigation works 30 days 5 Jan '18 3 Feb '18 Calendar Day 4 228 100% 5 Jan '18 3 Feb '18 Consultancy: Traffic consultant 55 days 21 Feb '18 16 Apr' 18 Calendar Day 100% 21 Feb '18 16 Apr' 18 Calendar Day 34 100% 16 Apr' 18 24 Apr' 18 Calendar Day 34 100% 16 Apr' 18 24 Apr' 18 Temporary site office, hoarding & project sign board 75 days 22 Mar' 18 4 Jun' 18 Calendar Day 43,41 58FS+13 d 100% 22 Mar' 18 4 Jun' 18 Consultancy: Independent Checking Engineer 12 days 14 May '18 25 May '18 Calendar Day 41FS+10 days,43 100% 14 May '18 25 May '18 Calendar Day 41FS+10 days,43 100% 16 Sep' 18 18 Oct '18 Calendar Day 40 Calendar D	Submission and Approval Submission of sub-contractor selection procedure Approval of sub-contractor selection procedure Submission of Sub-contractor Condition Approval of Sub-contractor Condition	42 days 14 days 42 days	10 Dec '17 20 Jan '18 Calendar Day 4 21 Jan '18 3 Feb '18 Calendar Day 4 4 Feb '18 17 Mar '18 Calendar Day 4	4 43 42 56,51,52F!	100% 21 Jan '18 3 Feb '18 100% 4 Feb '18 17 Mar '18																
Consultancy: Landscape for Investigation works 30 days 5 Jan '18 3 Feb '18 Calendar Day 4 228 100% 5 Jan '18 3 Feb '18 Consultancy: Traffic consultant 55 days 21 Feb '18 16 Apr '18 Calendar Day 100% 21 Feb '18 16 Apr '18 Calendar Day 34 100% 16 Apr '18 24 Apr '18 Calendar Day 34 100% 16 Apr '18 24 Apr '18 Calendar Day 34 100% 16 Apr '18 24 Apr '18 Calendar Day 34 100% 22 Mar '18 4 Jun '18 Calendar Day 43,41 58F5+13 d 100% 22 Mar '18 4 Jun '18 Calendar Day 41F5+10 days,43 100% 14 May '18 25 May '18 Calendar Day 41F5+10 days,43 10	Submission and Approval Submission of sub-contractor selection procedure Approval of sub-contractor selection procedure Submission of Sub-contractor Condition Approval of Sub-contractor Condition Submission of Supplier Selection Procedure	42 days 14 days 42 days 75 days	10 Dec '17 20 Jan '18 Calendar Day 4 21 Jan '18 3 Feb '18 Calendar Day 4 4 Feb '18 17 Mar '18 Calendar Day 4 16 Nov '17 29 Jan '18 Calendar Day 4	4 43 42 56,51,52F! 4 45	100% 21 Jan '18 3 Feb '18 100% 4 Feb '18 17 Mar '18 100% 16 Nov '17 29 Jan '18																
Consultancy: Landscape for Investigation works 30 days 5 Jan '18 3 Feb '18 Calendar Day 4 228 100% 5 Jan '18 3 Feb '18 Consultancy: Traffic consultant 55 days 21 Feb '18 16 Apr '18 Calendar Day 100% 21 Feb '18 16 Apr '18 Calendar Day 34 100% 16 Apr '18 24 Apr '18 Environmental Team 9 days 16 Apr '18 24 Apr '18 Calendar Day 34 100% 16 Apr '18 24 Apr '18 Calendar Day 43,41 58FS+13 d 100% 22 Mar '18 4 Jun '18 Calendar Day 43,41 58FS+13 d 100% 22 Mar '18 4 Jun '18 Consultancy: Independent Checking Engineer 12 days 14 May '18 25 May '18 Calendar Day 41FS+10 days,43 100% 14 May '18 25 May '18 Survey Services 23 days 26 Sep '18 18 Oct '18 Calendar Day 100% 26 Sep '18 18 Oct '18 Calend	Submission and Approval Submission of sub-contractor selection procedure Approval of sub-contractor selection procedure Submission of Sub-contractor Condition Approval of Sub-contractor Condition Submission of Supplier Selection Procedure Approval of Supplier Selection Procedure	42 days 14 days 42 days 75 days 42 days	10 Dec '17 20 Jan '18 Calendar Day 4 21 Jan '18 3 Feb '18 Calendar Day 4 4 Feb '18 17 Mar '18 Calendar Day 4 16 Nov '17 29 Jan '18 Calendar Day 4 30 Jan '18 12 Mar '18 Calendar Day 4	4 43 42 56,51,52F! 4 45	100% 21 Jan '18 3 Feb '18 100% 4 Feb '18 17 Mar '18 100% 16 Nov '17 29 Jan '18 100% 30 Jan '18 12 Mar '18																
Consultancy: Traffic consultant 55 days 21 Feb '18 16 Apr '18 Calendar Day 100% 21 Feb '18 16 Apr '18 Environmental Team 9 days 16 Apr '18 24 Apr '18 Calendar Day 34 100% 16 Apr '18 24 Apr '18 Temporary site office, hoarding & project sign board 75 days 22 Mar '18 4 Jun '18 Calendar Day 43,41 58FS+13 d 100% 22 Mar '18 4 Jun '18 Consultancy: Independent Checking Engineer 12 days 14 May '18 25 May '18 Calendar Day 41FS+10 days,43 100% 14 May '18 25 May '18 Survey Services 23 days 26 Sep '18 18 Oct '18 Calendar Day 100% 26 Sep '18 18 Oct '18 September 100% 26 Sep '18 September	Submission and Approval Submission of sub-contractor selection procedure Approval of sub-contractor selection procedure Submission of Sub-contractor Condition Approval of Sub-contractor Condition Submission of Supplier Selection Procedure Approval of Supplier Selection Procedure Subcontractor Selection and Subcontracting	42 days 14 days 42 days 75 days 42 days	10 Dec '17 20 Jan '18 Calendar Day 4 21 Jan '18 3 Feb '18 Calendar Day 4 4 Feb '18 17 Mar '18 Calendar Day 4 16 Nov '17 29 Jan '18 Calendar Day 4 30 Jan '18 12 Mar '18 Calendar Day 4 23 Nov '17 11 Dec '20 Calendar Day	4 43 42 56,51,52F! 4 45 44 61	100% 21 Jan '18 3 Feb '18 100% 4 Feb '18 17 Mar '18 100% 16 Nov '17 29 Jan '18 = 100% 30 Jan '18 12 Mar '18																
Environmental Team 9 days 16 Apr '18 24 Apr '18 Calendar Day 34 100% 16 Apr '18 24 Apr '18 Temporary site office, hoarding & project sign board 75 days 22 Mar '18 4 Jun '18 Calendar Day 43,41 58FS+13 d 100% 22 Mar '18 4 Jun '18 Consultancy: Independent Checking Engineer 12 days 14 May '18 25 May '18 Calendar Day 41FS+10 days,43 100% 14 May '18 25 May '18 Survey Services 23 days 26 Sep '18 18 Oct '18 Calendar Day 100% 26 Sep '18 18 Oct '18 Menul Progress	Submission and Approval Submission of sub-contractor selection procedure Approval of sub-contractor selection procedure Submission of Sub-contractor Condition Approval of Sub-contractor Condition Submission of Supplier Selection Procedure Approval of Supplier Selection Procedure Subcontractor Selection and Subcontracting Traffic Consultant for Investigation Works	42 days 14 days 42 days 75 days 42 days 1115 days	10 Dec '17 20 Jan '18 Calendar Day 4 21 Jan '18 3 Feb '18 Calendar Day 4 4 Feb '18 17 Mar '18 Calendar Day 4 16 Nov '17 29 Jan '18 Calendar Day 4 30 Jan '18 12 Mar '18 Calendar Day 4 23 Nov '17 11 Dec '20 Calendar Day 23 Nov '17 22 Dec '17 Calendar Day 4	4 43 42 56,51,52F: 4 45 44 61	100% 21 Jan '18 3 Feb '18 100% 4 Feb '18 17 Mar '18 100% 16 Nov '17 29 Jan '18 100% 30 Jan '18 12 Mar '18 97% 23 Nov '17 NA 100% 23 Nov '17 22 Dec '17																
Temporary site office, hoarding & project sign board 75 days 22 Mar '18 4 Jun '18 Calendar Day 43,41 58FS+13 d 100% 22 Mar '18 4 Jun '18 Consultancy: Independent Checking Engineer 12 days 14 May '18 25 May '18 Calendar Day 41FS+10 days,43 100% 14 May '18 25 May '18 Survey Services 23 days 26 Sep '18 18 Oct '18 Calendar Day 100% 26 Sep '18 18 Oct '18 Menul Surpey Rolling Street Christal September 100% 100% 100% 100% 100% 100% 100% 100	Submission and Approval Submission of sub-contractor selection procedure Approval of sub-contractor selection procedure Submission of Sub-contractor Condition Approval of Sub-contractor Condition Submission of Supplier Selection Procedure Approval of Supplier Selection Procedure Subcontractor Selection and Subcontracting Traffic Consultant for Investigation Works Consultancy: Landscape for Investigation works	42 days 14 days 42 days 75 days 42 days 30 days 30 days	10 Dec '17 20 Jan '18 Calendar Day 4 21 Jan '18 3 Feb '18 Calendar Day 4 4 Feb '18 17 Mar '18 Calendar Day 4 16 Nov '17 29 Jan '18 Calendar Day 4 30 Jan '18 12 Mar '18 Calendar Day 4 23 Nov '17 11 Dec '20 Calendar Day 23 Nov '17 22 Dec '17 Calendar Day 4 5 Jan '18 3 Feb '18 Calendar Day 4	4 43 42 56,51,52F: 4 45 44 61	100% 21 Jan '18 3 Feb '18 100% 4 Feb '18 17 Mar '18 100% 16 Nov '17 29 Jan '18 100% 30 Jan '18 12 Mar '18 97% 23 Nov '17 NA 100% 23 Nov '17 22 Dec '17 100% 5 Jan '18 3 Feb '18																
Consultancy: Independent Checking Engineer 12 days 14 May '18 25 May '18 Calendar Day 41FS+10 days,43 100% 14 May '18 25 May '18 Survey Services 23 days 26 Sep '18 18 Oct '18 Calendar Day 100% 26 Sep '18 18 Oct '18 Menul Total Menul Surpay Rolling State Manual Propress	Submission and Approval Submission of sub-contractor selection procedure Approval of sub-contractor selection procedure Submission of Sub-contractor Condition Approval of Sub-contractor Condition Submission of Supplier Selection Procedure Approval of Supplier Selection Procedure Subcontractor Selection and Subcontracting Traffic Consultant for Investigation Works Consultancy: Traffic consultant	42 days 14 days 42 days 75 days 42 days 1115 days 30 days 30 days 55 days	10 Dec '17 20 Jan '18 Calendar Day 4 21 Jan '18 3 Feb '18 Calendar Day 4 4 Feb '18 17 Mar '18 Calendar Day 4 16 Nov '17 29 Jan '18 Calendar Day 4 30 Jan '18 12 Mar '18 Calendar Day 4 23 Nov '17 11 Dec '20 Calendar Day 2 23 Nov '17 22 Dec '17 Calendar Day 4 5 Jan '18 3 Feb '18 Calendar Day 4 21 Feb '18 16 Apr '18 Calendar Day 4	4 43 42 56,51,52F! 4 45 44 61 4 228	100% 21 Jan '18 3 Feb '18 100% 4 Feb '18 17 Mar '18 100% 16 Nov '17 29 Jan '18 100% 30 Jan '18 12 Mar '18 97% 23 Nov '17 NA 100% 23 Nov '17 22 Dec '17 100% 5 Jan '18 3 Feb '18 100% 21 Feb '18 16 Apr '18																
Survey Services 23 days 26 Sep '18 18 Oct '18 Calendar Day 100% 26 Sep '18 18 Oct '18 Manual Propries Manual Propri	Submission and Approval Submission of sub-contractor selection procedure Approval of sub-contractor selection procedure Submission of Sub-contractor Condition Approval of Sub-contractor Condition Submission of Supplier Selection Procedure Approval of Supplier Selection Procedure Subcontractor Selection and Subcontracting Traffic Consultant for Investigation Works Consultancy: Landscape for Investigation works Consultancy: Traffic consultant Environmental Team	42 days 14 days 42 days 75 days 42 days 1115 days 30 days 30 days 55 days 9 days	10 Dec '17 20 Jan '18 Calendar Day 4 21 Jan '18 3 Feb '18 Calendar Day 4 4 Feb '18 17 Mar '18 Calendar Day 4 16 Nov '17 29 Jan '18 Calendar Day 4 30 Jan '18 12 Mar '18 Calendar Day 4 23 Nov '17 11 Dec '20 Calendar Day 2 23 Nov '17 22 Dec '17 Calendar Day 4 5 Jan '18 3 Feb '18 Calendar Day 4 21 Feb '18 16 Apr '18 Calendar Day 16 Apr '18 24 Apr '18 Calendar Day	4 43 42 56,51,52F: 4 45 44 61 4 228	100% 21 Jan '18 3 Feb '18 100% 4 Feb '18 17 Mar '18 100% 16 Nov '17 29 Jan '18 100% 30 Jan '18 12 Mar '18 97% 23 Nov '17 NA 100% 23 Nov '17 22 Dec '17 100% 5 Jan '18 3 Feb '18 100% 21 Feb '18 16 Apr '18 100% 16 Apr '18 24 Apr '18																
Moral Total Moral Total Parish Miller Moral Total Parish Manual Progress Manual Surgery Rolling Critical Solita Manual Progress	Submission and Approval Submission of sub-contractor selection procedure Approval of sub-contractor selection procedure Submission of Sub-contractor Condition Approval of Sub-contractor Condition Submission of Supplier Selection Procedure Approval of Supplier Selection Procedure Subcontractor Selection and Subcontracting Traffic Consultant for Investigation Works Consultancy: Landscape for Investigation works Consultancy: Traffic consultant Environmental Team Temporary site office, hoarding & project sign bo	42 days 14 days 42 days 75 days 42 days 1115 days 30 days 30 days 55 days 9 days 75 days	10 Dec '17 20 Jan '18 Calendar Day 4 21 Jan '18 3 Feb '18 Calendar Day 4 4 Feb '18 17 Mar '18 Calendar Day 4 16 Nov '17 29 Jan '18 Calendar Day 4 30 Jan '18 12 Mar '18 Calendar Day 4 23 Nov '17 11 Dec '20 Calendar Day 2 23 Nov '17 22 Dec '17 Calendar Day 4 5 Jan '18 3 Feb '18 Calendar Day 4 21 Feb '18 16 Apr '18 Calendar Day 16 Apr '18 24 Apr '18 Calendar Day 2 22 Mar '18 4 Jun '18 Calendar Day 6	4 43 42 56,51,52F: 4 45 44 61 4 228 34 43,41 58FS+13 d	100% 21 Jan '18 3 Feb '18 100% 4 Feb '18 17 Mar '18 100% 16 Nov '17 29 Jan '18 100% 30 Jan '18 12 Mar '18 100% 23 Nov '17 NA 100% 23 Nov '17 22 Dec '17 100% 5 Jan '18 3 Feb '18 100% 21 Feb '18 16 Apr '18 100% 16 Apr '18 24 Apr '18 100% 22 Mar '18 4 Jun '18	- - - -															
	Submission and Approval Submission of sub-contractor selection procedure Approval of sub-contractor selection procedure Submission of Sub-contractor Condition Approval of Sub-contractor Condition Submission of Supplier Selection Procedure Approval of Supplier Selection Procedure Subcontractor Selection and Subcontracting Traffic Consultant for Investigation Works Consultancy: Landscape for Investigation works Consultancy: Traffic consultant Environmental Team Temporary site office, hoarding & project sign both	42 days 14 days 42 days 75 days 42 days 1115 days 30 days 30 days 55 days 9 days 9 days 12 days	10 Dec '17 20 Jan '18 Calendar Day 4 21 Jan '18 3 Feb '18 Calendar Day 4 4 Feb '18 17 Mar '18 Calendar Day 4 16 Nov '17 29 Jan '18 Calendar Day 4 30 Jan '18 12 Mar '18 Calendar Day 4 23 Nov '17 11 Dec '20 Calendar Day 5 Jan '18 3 Feb '18 Calendar Day 6 21 Feb '18 16 Apr '18 Calendar Day 16 Apr '18 24 Apr '18 Calendar Day 22 Mar '18 4 Jun '18 Calendar Day 6 14 May '18 25 May '18 Calendar Day 6 14 May '18 25 May '18 Calendar Day 6 15 Calendar Day 6 16 Apr '18 Calendar Day 6 16 Apr '18 Calendar Day 6 17 Calendar Day 6 18 Calendar Day 7 18 Calendar Day 6 18 Calendar Day 7 18 Calendar D	4 43 42 56,51,52F: 4 45 44 61 4 228 34 43,41 58FS+13 d	100% 21 Jan '18 3 Feb '18 100% 4 Feb '18 17 Mar '18 100% 16 Nov '17 29 Jan '18 100% 30 Jan '18 12 Mar '18 97% 23 Nov '17 NA 100% 23 Nov '17 22 Dec '17 100% 5 Jan '18 3 Feb '18 100% 21 Feb '18 16 Apr '18 100% 16 Apr '18 24 Apr '18 100% 22 Mar '18 4 Jun '18 100% 14 May '18 25 May '18	- - - -															

Project: Mainlaying in Tseung Kwan O Successors % Complete Actual Start Actual Finish Task Name Finish Task Calendar 100% 30 May '19 19 Aug '19 Sacrificial Anode Cathodic Protection (SACP) 82 days 30 May '19 19 Aug '19 Calendar Day 18 100% 6 Sep '18 17 Oct '18 55 Landscaping Works 42 days 6 Sep '18 17 Oct '18 Calendar Day 41,43 96% 18 Mar '18 18 Mar '18 11 Dec '20 Calendar Day 43,41 1000 days Miscellaneous 57 220 days 2 Jan '18 9 Aug '18 Calendar Day 100% 2 Jan '18 9 Aug '18 Site Establishment 100% 12 May '18 9 Aug '18 90 days 12 May '18 9 Aug '18 Calendar Day 51FS+13 days Setting up PM's and Contractor Accommodation 100% 2 Jan '18 2 Mar '18 Initial Survey of the Site 60 days 2 Ian '18 2 Mar '18 Calendar Day 4 54% 7 Apr '18 1104 days 7 Apr '18 14 Apr '21 Calendar Day Procurement of Major Material 100% 7 Apr '18 13 Apr '18 7 Apr '18 13 Apr '18 Calendar Day 33SS+7 days,45 62 Preparation of Purchase Order 7 days 62 14 Apr '18 17 Jun '18 Calendar Day 61 100% 14 Apr '18 17 Jun '18 65 days 1st Batch of Material Delivery 100% 29 Jun '18 29 Jun '18 63 0 days 29 Jun '18 29 Jun '18 Calendar Day 62 1st Batch of Material Delivery on site 30% 30 Jun '18 30 Jun '18 14 Apr '21 Calendar Day 63 Material Delivery by Batches 1020 days 100% 25 Sep '18 1 Oct '18 25 Sep '18 1 Oct '18 Calendar Day 37 Preparation of CEO1 Purchase Order 7 days 100% 2 Oct '18 30 Dec '18 90 days 2 Oct '18 30 Dec '18 Calendar Day 65 1st Batch of CE01 Material Delivery 22 Jan '19 22 Jan '19 Calendar Day 66 100% 22 Jan '19 22 Jan '19 1st Batch of CE01 Material Delivery on site SCAP Material Submission and Approval 261 days 20 Aug '19 6 May '20 Calendar Day 54 100% 20 Aug '19 6 May '20 100% 22 Jun '20 14 Oct '20 22 Jun '20 14 Oct '20 Calendar Day 68 SCAP Purchase Order & Material Delivery 115 days Open Cut Excavation, Pipe Laying and Reinstatement at 1198 days 52% 30 Aug '18 30 Aug '18 15 Sep '22 HK Working Day Wan Po Road 10 Sep '18 14 Jan '22 HK Working Day Open Cut CH.A0+00 to CH.A3+62 (Pit 1) 20 Nov '21 14 Jan '22 HK Working Day 609 CH. A0+00 - 0+14 OC CH. A0+14 - 0+50 OC 156 days 23 May '19 26 Noy '19 HK Working Day 100% 23 May '19 26 Nov '19 100% 10 Sep '18 31 Oct '18 CH A0+50 - 1+50 OC 42 days 10 Sep '18 31 Oct '18 HK Working Day 100% 1 Nov '18 4 Jan '19 53 days 1 Nov '18 4 Jan '19 HK Working Day CH. A1+50 - 1+60 OC 5 Jan '19 20 May '19 HK Working Day 100% 5 Jan '19 20 May '19 CH. A1+60 - 2+14 OC 107 days 40 days 1 Sep '20 19 Oct '20 HK Working Day 90% 1 Sep '20 90% 27 Oct '20 CH. A2+30 - 2+46 OC 30 days 27 Oct '20 30 Nov '20 HK Working Day 10 Nov '20 14 Dec '20 HK Working Day CH. A2+46 - 2+62 OC 30 days 0% NA 15 Dec '20 21 Jan '21 HK Working Day 80 CH. A2+62 - 2+98 OC 30 days NA 82 22 Jan '21 9 Jun '21 HK Working Day 81 8555 0% NA CH. A2+98 - 3+62 OC with DN150 DAV Construction of Jacking / Receiving Pits 100 days 22 Jan '21 28 May '21 HK Working Day 22 Jan '21 24 Mar '21 HK Working Day 82SS CH. A3+62 - Pit 1 50 days 50 days 25 Mar '21 28 May '21 HK Working Day 85 0% NA CH. A5+29.5 - Pit 2 NA TMB Pipe Jacking Pit 1- Pit 2 29 May '21 18 Feb '22 HK Working Day 29 May '21 26 Jun '21 HK Working Day 85,86 0% TBM Jacking Sleeve Pipe (L=180m, 4.5m/day) 40 days 28 Jun '21 13 Aug '21 HK Working Day 88 NA 14 Aug '21 20 Aug '21 HK Working Day 89 Remove Setup including Thrust Wall 6 days 0% NA NA 21 Aug '21 27 Aug '21 HK Working Day 90 6 days Setup Guard Rail 28 Aug '21 19 Nov '21 HK Working Day 91 0% NA NA Pipe Laying inside Sleeve Pipe (8m pipe, 3 days per. 69 days 0% Formwork & Setup for Grouting the Gap between 3 days 20 Nov '21 23 Nov '21 HK Working Day 92 Pipe and Sleeve 24 Nov '21 30 Nov '21 HK Working Day 93 95,96 0% NA NA 6 days Grouting Works (30m/day) Construction of Combined Inspection and Washout 45 days 1 Dec '21 25 Jan '22 HK Working Day 94 0% NA Chamber Type I at Pit 1 0% NΔ 1 Dec '21 25 Jan '22 HK Working Day 94 Construction of Combined Inspection and Washout 45 days 0% 26 Jan '22 18 Feb '22 HK Working Day 95,96 Backfill, Remove ELS and Road Reinstatement at 18 days CH. A5+29.5 - 5+88 OC 60 days 19 Feb '22 5 May '22 HK Working Day 100.87 NA 100 9 Dec '20 4 May '21 HK Working Day 101 CH A5+88 - 6+12 OC + DN300 Washout Pump Pit 115 days 10% 4 Nov '20 4 Nov '20 8 Dec '20 HK Working Day CH. A6+12 - 6+20 OC 30 days 22 Apr '20 8 Dec '20 HK Working Day 103 116 80% 22 Apr '20 CH. A6+20 - 6+54 OC 191 days CH. A6+54 - 6+70 OC + Handshield 378 days 14 Jan '19 26 Apr '20 HK Working Day 102 100% 14 Jan '19 26 Apr '20 ♦ 20/1 100% 20 Jan '20 20 Jan '20 Issue CE No. 22 - Instruction to Change in Mainlaying 0 days 20 Jan '20 20 Jan '20 Calendar Day Method t Wan Po Road between CH.6+54 and A6+61 29 Jun '20 29 Jun '20 Calendar Day 100% 29 Jun '20 29 Jun '20 Issue CE No. 25 - Unforeseen Underground Conditions during Trench Excavation at Wan Po Road between CH. A6+68 and CH. A6+88 **♦ 18/9** 100% 18 Sep '18 18 Sep '18 EWN No. 14 (covered by CNE No. 8 & CE No.06) - 0 days 18 Sep '18 18 Sep '18 Calendar Day Unforeseen Underground Condition During Trench Excavation for Mainlaying at Wan Po Road Between CH.A6+90 and CH.A7+10 30 Aug '18 12 Jan '19 HK Working Day 100% 30 Aug '18 12 Jan '19 111 days CH. A6+70 - 7+12 OC Critical Split Manual Progress Manual Summary Rollup Inactive Milestone Manual Task Working Programme No. 11 Manual Summers Firish-only

	1181 days 19 Se					
		ep '18 15 Sep '22 Hi	HK Working Day		47% 19 Sep	p '18 N
	O days 25 Fe	eb '20 25 Feb '20 Ca	Calendar Day		100% 25 Fel	b '20 25 Feb '2
N No. 108 - TTA Implementation outside the rance gate of Green Valley Landfill	0 days 9 Apr	r'20 9 Apr'20 Ca	Calendar Day		100% 9 Ap	r '20 9 Apr ':
		lay '20 20 May '20 Ca	Calendar Day		100% 20 Ma	y '20 20 May '
Landfill EWN No. 173 - Additional Inspection Pit at Wan Po		ın '20 11 Jun '20 Ca	Calendar Day		100% 11 Ju	n '20 11 Jun ':
Green Valley Lanfill Batch No. 3 - Inspection Pit Excavation at the	4 days 23 J	ıl '20 27 Jul '20 HI	HK Working Day		100% 23 Ju	ıl '20 27 Jul ':
Entrance EWN No. 189 - Inspection Pit on Footpath at Wan Po	0 days 29 J	ıl '20 29 Jul '20 Ca	Calendar Day	115	100% 29 Ju	ıl '20 29 Jul '
Green Valley Lanfill Expected CE No XX - Change to Trenchless Method	0 days 30 N	oy '20 30 Noy '20 Ca	Calendar Day 114		0%	NA N
CH. A7+12 - 7+64 OC with DN600 IT & DN900 Valve	90 days 9 De	c '20 30 Mar '21 H	HK Working Day 102,101	118,117,1:	0%	NA N
Chamber			uvu ti s		001	NA
				110		A AN
						NA I
				120		
				122		
				122		NA I
CH. A10+52 - 11+16 OC						NA I
CH. A11+16 - 11+80 OC with DN300 Washout Pump Pit t & DN150 DAV	95 days 18 N	lov '20 15 Mar '21 H	HK Working Day 124		0%	NA I
CH. A11+80 - 12+12 OC with DN600 IT	64 days 1 Se	p '20 17 Nov '20 H	HK Working Day 125	123	20% 1 Se	p '20
CH. A12+12 - 12+50 OC with DN900 Valve Chamber	451 days 23 F	eb '19 31 Aug '20 H	HK Working Day	124	100% 23 Fe	b '19 31 Aug '
	0 days 22 /	ug '19 22 Aug '19 C	Calendar Day		100% 22 Au	ig '19 22 Aug '
Chamber at Wan Po Road near CH. A12+40						
Unforeseen Ground Conditions at Open Trench of		ec'18 4 Dec'18 C	Calendar Day		100% 4 De	ec'18 4 Dec'
CH. A12+50 - 12+95 OC	125 days 19 S	ep'18 21 Feb'19 H	HK Working Day		100% 19 Se	ep '18 21 Feb '
CH. A12+95 - 13+13 OC	84 days 9 No	ov '18 21 Feb '19 H	HK Working Day	130	100% 9 No	ov '18 21 Feb '
					0%	NA
				130	0%	NA
Trench to Jacking Pit A						
enchless Work at Wan Po Road From Pit A to Pit F	1443 days 7 N	ov '17 21 Sep '22 H	HK Working Day	639	24% 7 No	ov '17
Trenchless Works (Pit A to Pit C)	867 days 12 /	Aug '19 16 Jul '22 H	HK Working Day		17% 12 Au	ıg '19
Expected CE No. 52 - Relocation of Working pits for Trenchless Works in Wan Po Road (Pit A to Pit C)	0 days 30 f	Nov '20 30 Nov '20 C	Calendar Day		0%	NA
Construction of Jacking / Receiving Pits	445 days 12 /	Aug '19 6 Feb '21 F	HK Working Day		32% 12 Au	ıg '19
Removal of Existing Planter for Jacking Pit A	6 days 15 J	un '20 20 Jun '20 H	HK Working Day	137	100% 15 Ju	ın '20 20 Jun
Jacking Pit A	139 days 17 J	lul '20 31 Dec '20 H	HK Working Day 136		14% 17 J	ul '20
Issue CE No. 32 - Additional Ground Treatment		Aug '20 31 Aug '20 0	Calendar Day		100% 31 A	ug '20 31 Aug
		Aug '19 6 Feb '21	HK Working Day	154	21% 12 A	ug '19
grouting works					5/0/ 20 1	ov '19
						NA NA
				142 150		
						NA NA
Jacking DN1600 Precast Concrete Sleeve Pipe (Pit - Pit B) (L=240m; 4.5m/day)	A 54 days 12	Aug '21 16 Oct '21 I	HK Working Day 142,156	144,145	0%	NA
Remove setup including thrust wall at Pit A	6 days 18	Oct '21 23 Oct '21	HK Working Day 143		0%	NA
Setup for Pipe Laying inside jacking Pit B	6 days 18	Oct '21 23 Oct '21 I	HK Working Day 143	146	0%	NA
DN1200 MS Pipe Laying inside jacking pipe (240m (2 days per 4m)(Only Internat Coating)	1) 120 days 25	Oct '21 19 Mar '22	HK Working Day 145	147	0%	NA
Formwork & Setup for Grouting the gap between pipe and Sleeve	3 days 21	Mar '22 23 Mar '22	HK Working Day 146	148	0%	NA
	8 days 3/	Mar '22 1 Apr '22	HK Working Day 147	162.149	0%	NA
Pipe Laying bends and thrust block construction				151	0%	NA
Expected CE No. XX - Special Type of Chamber for	or O days 11	Aug '21 11 Aug '21	Calendar Day 142	151	0%	NA
interface between Trencless Works and Open Cu Work near Jacking Pit A	t					
	Alignment outside the Entrance Gate of Green Valley Landfill EWN No. 173 - Additional Inspection Pit at Wan Po Road Northbound outside the Entrance Gate of Green Valley Lanfill Batch No. 3 - Inspection Pit Excavation at the footpath of Wan Po Road near Green Valley Landfill Entrance EWN No. 189 - Inspection Pit on Footpath at Wan Po Road Northbound outside the Entrance Gate of Green Valley Landfill Expected CE No XX - Change to Trenchless Method near the entrance of Green Valley Landfill Expected CE No XX - Change to Trenchless Method near the entrance of Green Valley Landfill CH. A7+12 - 7+64 OC with DN600 IT & DN900 Valve Chamber CH. A7+64 - 8+28 Trenchless (Handshield) CH. A8+28 - 8+60 OC with DN150 DAV CH. A8+60 - 9+24 OC CH. A9+24 - 9+88 OC CH. A9+88 - 10+52 OC with DN600 IT CH. A10+52 - 11+16 OC CH. A11+16 - 11+80 OC with DN300 Washout Pump Pit t & DN150 DAV CH. A11+80 - 12+12 OC with DN900 Valve Chamber Issue CE No. 19 - Change in Design of Gate Valve Chamber at Wan Po Road near CH. A12+40 EWN No.23 (Covered by CNE No.16 & CE No. 18) - Unforeseen Ground Conditions at Open Trench of Mainlaying at Wan Po Road between CH.A12+89 and CH.A13+04 CH. A12+50 - 12+95 OC CH. A12+95 - 13+13 OC CH. A13+13 - 13+40 OC + DN150 DAV CH. A13+10 - 13+60 OC & Connection from Open Cut Trench to Jacking Pit A Cenchless Works at Wan Po Road From Pit A to Pit F Frenchless Works at Wan Po Road From Pit A to Pit F Frenchless Works at Wan Po Road From Pit A to Pit F Frenchless Works (Pit A to Pit C) Expected CE No. 52 - Relocation of Working pits for Trenchless Works in Wan Po Road near Wan O Road Jacking Pit A Issue CE No. 32 - Additional Ground Treatment Works in Pit B in Wan Po Road near Wan O Road Jacking Pit A Lacking DN1600 Precast Concrete Sleeve Pipe (Pit - Pit B) (L=240m; 4,5m/day) Remova Setup Including thrust wall at Pit A Setup for Pipe Laying inside jacking Pit B DN1200 MS Pipe Laying inside jacking pipe (240m; 2 days per 4m)(Only Internat Coating) Formwork & Setup for Grouting the gap between pipe and Sle	Alignment outside the Entrance Gate of Green Valley Landfill EWN No. 173 - Additional Inspection Pit at Wan Po Road Northbound outside the Entrance Gate of Green Valley Landfill Batch No. 3 - Inspection Pit Excavation at the footpath of Wan Po Road near Green Valley Landfill Entrance EWN No. 189 - Inspection Pit on Footpath at Wan Po Road Northbound outside the Entrance Gate of Green Valley Landfill Entrance EWN No. 189 - Inspection Pit on Footpath at Wan Po Road Northbound outside the Entrance Gate of Green Valley Landfill CH. A7+12 - 7+64 OC with DN600 IT & DN900 Valve Chamber CH. A7+64 - 8+28 Trenchless (Handshield) CH. A7+64 - 8+28 Trenchless (Handshield) CH. A8+28 - 8+60 OC with DN150 DAV CH. A8+28 - 8+60 OC with DN150 DAV CH. A8+28 - 8+60 OC with DN150 DAV CH. A9+24 - 9+88 OC CH. A9+88 - 10+52 OC with DN600 IT CH. A10+52 - 11+16 OC CH. A11+60 - 12+12 OC with DN300 Washout Pump Pit & DN150 DAV CH. A11+60 - 12+12 OC with DN300 Washout Pump Pit & DN150 DAV CH. A12+12 - 12+50 OC with DN900 Valve Chamber CH. A12+12 - 12+50 OC with DN900 Valve Chamber Susue CE No. 19 - Change in Design of Gate Valve Chamber at Wan Po Road hear CH. A12-40 EWN No. 23 (Covered by CNE No. 16 A2-40 EWN No. 23 (Covered by CNE No. 16 A2-40 EWN No. 24 (Covered by CNE No. 16 A2-40 EWN No. 24 (Covered by CNE No. 16 A2-40 EWN No. 25 (Covered by CNE No. 16 A2-40 EWN No. 25 (Covered by CNE No. 16 A2-40 EWN No. 26 (Covered by CNE No. 16 A2-40 EWN No. 27 (Covered by CNE No. 16 A2-40 EWN No. 27 (Covered by CNE No. 16 A2-40 EWN No. 28 (Covered by CNE No. 16 A2-40 EWN No. 29 (Covered by CNE No. 16 A2-40 EWN No. 29 (Covered by CNE No. 16 A2-40 EWN No. 29 (Covered by CNE No. 16 A2-40 EWN No. 29 (Covered by CNE No. 16 A2-40 EWN No. 29 (Covered by CNE No. 16 A2-40 EWN No. 29 (Covered by CNE No. 16 A2-40 EWN No. 29 (Covered by CNE No. 16 A2-40 EWN No. 29 (Covered by CNE No. 16 A2-40 EWN No. 29 (Covered by CNE No. 16 A2-40 EWN No. 29 (Covered by CNE No. 16 A2-40 EWN No. 29 (Covered by CNE No. 16 A2-40 EWN No. 29 (CNE No. 16 A2-40 EWN No. 29 (CNE No. 1	Allgament outside the Entrance Gate of Green Valley Landfill EWN No.173 - Additional Inspection Pit at Wan Po Road Northbound outside the Entrance Gate of Green Valley Landfill EWN No.189 - Inspection Pit Excavation at the footpath of Wan Po Road near Green Valley Landfill ETHRANO. 189 - Inspection Pit Excavation at the footpath of Wan Po Road near Green Valley Landfill ETHRANO. 189 - Inspection Pit Excavation at the footpath of Wan Po Road near Green Valley Landfill ETHRANO. 189 - Inspection Pit on Footpath at Wan Po Road Northbound outside the Entrance Gate of Green Valley Landfill CHL A712 - 7*64 OC with DN600 IT & DN900 Valve CHL A7164 - 8*28 Trenchless (Handshield) CHL A7164 - 8*	Algamento outside the Entrance Gate of Green Valley Landfill	Alignment outside the Entrance Gate of Green Valley Landfill WWN No. 139 - Anapticion Pic Enversion at the company of the	

Project: Mainlaying in Tseung Kwan O Task Calendar Successors % Complete Actual Start Actual Finish Task Name Duration Start Finish Predecessors 152,131 151 14 May '22 18 Jun '22 HK Working Day 149,150 Construction of Thrust Block between Trenchless 30 days Works and Open Cut Work near Jacking Pit A 152 20 Jun '22 11 Jul '22 HK Working Day 151 Remove FLS and Reinstatement of Road works and 18 days 8 Feb '21 16 Jul '22 HK Working Day 153 TBM Pipe Jacking (Pit B to Pit C) 422 days 8 Feb '21 10 Mar '21 HK Working Day 139 155,161 0% Establishment at Pit B 24 days 155 11 Mar '21 7 Jul '21 HK Working Day 154 Jacking DN1600 Precast Concrete Sleeve Pipe From 94 days Pit B to Pit C (L=326m; 3.5m/day) 143,157,1 NA 156 8 Jul '21 14 Jul '21 HK Working Day 155 0% Remove setup Including Thrust Wall at Pit B 6 days 157 15 Jul '21 21 Jul '21 HK Working Day 156 158 Setup for Pipe Laying inside jacking Pit B 6 days 158 22 Jul '21 22 Mar '22 HK Working Day 157 0% NA DN1200 MS Pipe Laying inside jacking pipe (326m) 200 days (2 days per 4m)(Only Internal Coating) 159 23 Mar '22 25 Mar '22 HK Working Day 158 Formwork & Setup for Grouting the gap between 3 days 11 days 26 Mar '22 8 Apr '22 HK Working Day 159 162.191 0% NA Grouting Works (30 meter/day) 10/3 161 10 Mar '21 10 Mar '21 Calendar Day 154 162 0% NA Expected CE No. XX - Special Type of Chamber for 0 days interface between Trencless Works and Open Cut Work near Jacking/Receiving Pit B 162 9 Apr '22 24 Jun '22 HK Working Day 148,160,161,185 163 Construction of Special Chamber at Jacking / 60 days 25 Jun '22 16 Jul '22 HK Working Day 162 0% NA Remove ELS including extracting sheet piles at Pit B 18 days & Reinstatement of Road works and planter · 27/9 Issue CE No. 24 - Ground Investigation for Working Pit 0 days 27 Sep '19 27 Sep '19 Calendar Day 100% 27 Sep '19 27 Sep '19 F. F and Trenchless Works across MT Tunnel 100% 27 Sep '19 6 Dec '19 27 Sep '19 6 Dec '19 Calendar Day 165 Tender & Subletting 71 days 17 Feb '20 24 Feb '20 HK Working Day 100% 17 Feb '20 24 Feb '20 Mobilization and Establishment of GI equipment 7 days 25 Feb '20 2 Apr '20 HK Working Day 167 100% 25 Feb '20 2 Apr '20 Ground Investigation GI No. 3 31/12 169 Obtain MTR's approval on the alignment and 0 days 31 Dec '20 31 Dec '20 Calendar Day NA construction method about MTR's tunnels 170 12 Aug '20 3 Dec '20 Calendar Day 172,171 27% 12 Aug '20 TTA submission and Approval, Suspension of Parking 114 days Meters and TTA Implement for Jacking Pit D 171 4 Dec '20 11 Jan '21 HK Working Day 170 179 0% NA Inspection Pits for Lohas Park Road Footpath in frontal of Viaduct Utilities Trough 172 4 Dec '20 11 Jan '21 HK Working Day 170 179,173 NA 30 days Inspection Pits & GI Works for Jacking Pit D 173 30 days 12 Jan '21 18 Feb '21 HK Working Day 172 174 0% NA Design of Jacking D 174 Jacking Pit D at Car Park 150 days 19 Feb '21 21 Aug '21 HK Working Day 173 182 0% NA 175 Issue CE Bo. 77 - Design of Water Main Structure and 0 days Modification Works to the Affected Geotechnical 176 100% 21 Oct '20 21 Oct '20 21 Oct '20 21 Oct '20 Calendar Day Features in Wan Po Road and Lohas Park Road 176 21 Oct '20 19 Dec '20 Calendar Day 175 177 60 days Submission for CE77 177 30 days 20 Dec '20 18 Jan '21 Calendar Day 176 179 0% NA NA 18/1 195 178 TPRP Appoval for Tree at Slope Feature 0 days 18 Jan '21 18 Jan '21 Calendar Day ▶ 18/1 179 18 Jan '21 18 Jan '21 Calendar Day 172,171,177 180 NA NA Expected CE No. XX - Relocation of Working pits for 0 days Trenchless Works in Wan Po Road juction with Lohas 180 Subletting works for CE No. XX 19 Jan '21 19 Mar '21 Calendar Day 179 196.210.2 0% NA NA 23 Aug '21 21 Sep '22 HK Working Day 181 TBM Pipe Jacking (Pit D to Pit C) 321 days 23 Aug '21 18 Sep '21 HK Working Day 174 0% 183,189,1 182 Establishment at Pit D 24 days 183 20 Sep '21 22 Jan '22 HK Working Day 182 DN1600 Precast Concrete Sleeve Pipe (Pit D - Pit C) 102 days (CH.A19+26 to CH.A22+80) in Soil (354m; 3.5m/day) 0% 184 Remove setup Including Thrust Wall at Pit D 6 days 24 Jan '22 29 Jan '22 HK Working Day 183 185 NA 0% 185 31 Jan '22 9 Feb '22 HK Working Day 184 186 NA Setup for Pipe Laying inside jacking Pit D 6 days 10 Feb '22 1 Jun '22 HK Working Day 185 187 0% NA DN1200 MS Pipe Laying inside jacking pipe (354m) 90 days (say 2 days per 8m)(only Internal Coating) 187 2 Jun '22 6 Jun '22 HK Working Day 186 188 0% NA NA Formwork & Setup for Grouting the gap between 3 days 7 Jun '22 20 Jun '22 HK Working Day 187 191,192 Grouting Works (30 meter/day) 12 days \$ 18/9 162,191 0% NA Issue CE No. XX - Special Type of Chamber for 0 days 18 Sep '21 18 Sep '21 Calendar Day 182 interface between Trencless Works and Open Cut Work near Receiving Pit C

Working Programme No. 11 Data Date: 15 Nov 2020

Milestone

Project Summery


Inactive Task

Inactive Milestone

Duration-only

Manual Summary

Page 5



D. in att	V (in Tanana	V	

		Duration	Start Finish Task Calendar Predecessors	Successors % 0	Complete Actual Start	t Actual Finish
	Tress Survey; TPRP Submission & Approval.	128 days	26 Aug '20 31 Dec '20 Calendar Day	295	8% 26 Aug '	
		30 days	2 Jan '21 5 Feb '21 HK Working Day 294,292			NA NA
		90 days	30 Nov '20 27 Feb '21 Calendar Day 291	297	0%	NA NA
		30 days	1 Mar '21 8 Apr '21 HK Working Day 296	299,301	0%	NA NA
		100 days	9 Apr '21 7 Aug '21 HK Working Day	640	0%	NA NA
	CH.FC13+26 (CH.FD0+00 - CH.FD0+82)	100 days	9 Apr '21 7 Aug '21 HK Working Day 297		0%	NA NA
		386 days	9 Apr '21 27 Jul '22 HK Working Day			NA NA
	Excavation In Slope Toe; Construction of Concrete Support from CH.FDD+82 to CH.FD2+59, Length = 173m, 47 R.C. Pipe Supports @4m c/c spacing; @18 days cycle; 4 RC Support each time)		9 Apr '21 9 Feb '22 HK Working Day 297	302	0%	NA NA
	DN1200 Pipe Laying on Concrete Support with Concrete Hunching	65 days	10 Feb '22 30 Apr '22 HK Working Day 301	303	0%	NA NA
	Apply top coating of aliphatic polyurethane on site	6 days	3 May '22 10 May '22 HK Working Day 302	304	0%	NA NA
		65 days	11 May '22 27 Jul '22 HK Working Day 303	306		NA NA
	Open Trench Connecting Trenchless and Exposed Pipe		6 Apr '22 18 Nov '22 HK Working Day			NA NA
	CH.FD2+59 to CH.FD3+15 OC	65 days	28 Jul '22 14 Oct '22 HK Working Day 304	308		NA NA
	CH.FDD3+15 to CH.FDD3+70 OC with DN900 Valve Chamber and By-pass Pipe and Connection to Pit WPR1	130 days	6 Apr '22 13 Sep '22 HK Working Day 329	308	0%	NA NA
	Make Good Slope Toe and Landscape Work	30 days	15 Oct '22 18 Nov '22 HK Working Day 306,307		0%	NA NA
	Issue of Draft CE No. 59 - Realignment of Water Mains near Pung Loi Road and Po Yap Road Roundabout	1 day	13 Nov '20 13 Nov '20 Calendar Day	310	100% 13 Nov	/ '20 13 Nov '20
	Tender Process and Tender Award for CE No. 59	90 days	14 Nov '20 11 Feb '21 Calendar Day 309	314,311	0%	NA NA
	Temporary Works Design for Jacking / Receiving Pitfor CE No. 59	30 days	16 Feb '21 22 Mar '21 HK Working Day 310	318,332,3	0%	NA NA
	Trenchless Crossing MTR Tunnels (Pit WPR1 to Pit G1A	() 537 days	15 Jun '20 5 Apr '22 HK Working Day		15% 15 Jun	'20 N/
	Preliminary Works & MTR's Approval for RP Protection Zone	90 days	15 Jun '20 12 Sep '20 Calendar Day	321	50% 15 Jun	1 '20 N/
	Material Procurement for the issued CE	90 days	12 Feb '21 12 May '21 Calendar Day 310		0%	NA N
	Trial Pit at Working Pit WPR1	36 days	20 Aug '20 30 Sep '20 HK Working Day			g '20 30 Sep '2
	Trial Pit at Working Pit G1A	12 days	1 Nov '20 14 Nov '20 HK Working Day		The same of the sa	v '20 14 Nov '2
		90 days	23 Mar '21 14 Jul '21 HK Working Day			NA N
	Jacking Pit WPR1 (Near Pung Loi Road)	90 days	23 Mar '21 14 Jul '21 HK Working Day 311	321		NA N
	Receiving Pit G1A (Near Po Yap Road)	90 days	23 Mar '21 14 Jul '21 HK Working Day 311 15 Jul '21 5 Apr '22 HK Working Day	321,334		NA N
	TBM Pipe Jacking (WPR1 to G1A) Establishment at Pit WPR1 in slope toe	217 days 24 days	15 Jul '21 11 Aug '21 HK Working Day 318,319,313	3 322		NA N
	Jacking DN1600 Precast Concrete Sleeve Pipe (224m; 4.5m/day)		12 Aug '21 11 Oct '21 HK Working Day 321	323		NA N
	Remove setup including Thrust Wall at Pit WPR1	6 days	12 Oct '21 19 Oct '21 HK Working Day 322	324	0%	NA N
	Setup for Pipe Laying inside Jacking Pit WPR1		20 Oct '21 26 Oct '21 HK Working Day 323	325		NA N
	DN1200 MS Pipe Laying inside Jacking Pipe (224m (3 days per 8m)		27 Oct '21 8 Feb '22 HK Working Day 324	326	0%	NA N
	Formwork & Setup for Grouting the gap between pipe and Sleeve	3 days	9 Feb '22 11 Feb '22 HK Working Day 325	327	0%	NA N
,	Grouting Works (30m per day)	8 days	12 Feb '22 21 Feb '22 HK Working Day 326	328	0%	NA N
3	Pipe Connection inside Working Pit WPR1	18 days	22 Feb '22 14 Mar '22 HK Working Day 327	329	0%	NA N
	Remove ELS including extracting sheet piles at Pit WPR1; Reinstatement	18 days	15 Mar '22 5 Apr '22 HK Working Day 328	307	0%	NA N
0	Trenchless Works (Pit G1A or Pit J1A)	257 days	23 Mar '21 4 Feb '22 None	RESER	0%	NA N
1	Construction of Jacking Pit J1A (Hand Shield)	70 days	23 Mar '21 19 Jun '21 HK Working Day			NA N
	ELS Construction for Pit J1A	70 days	23 Mar '21 19 Jun '21 HK Working Day 311	334		NA N
	Handshield Pipe Jacking (Pit G1A to Pit J1A)	167 days	15 Jul '21 4 Feb '22 HK Working Day			NA N
	Establishment at Pit J1A Segment @400mm Sleeve Pipe (~60m) in Soil (0.4m/day; 2 Teams)	14 days 90 days	15 Jul '21 30 Jul '21 HK Working Day 319,332 31 Jul '21 16 Nov '21 HK Working Day 334	335 336		NA N
i	(0.4m/day; 2 Teams) Remove Setup including thrust wall at Pit J1A	6 days	17 Nov '21 23 Nov '21 HK Working Day 335	337	0%	NA N
37	Setup for Pipe Laying inside jacking Pit J1A	6 days	24 Nov '21 30 Nov '21 HK Working Day 336	338		NA N
8	DN1200 MS Pipe Laying inside jacking pipe (~60m (3 days per 4m)	n) 45 days	1 Dec '21 25 Jan '22 HK Working Day 337	339	0%	NA N
9	Formwork & Setup for Grouting the gap between pipe and Sleeve	3 days	26 Jan '22 28 Jan '22 HK Working Day 338	340	0%	NA N
340	Grouting Works (30 meter/day)	3 days	29 Jan '22 4 Feb '22 HK Working Day 339	342	0%	NA N
	Open Trench between Pit K and J1A	118 days	5 Feb '22 30 Jun '22 HK Working Day	642	0%	NA N

me	Duration	Start Finish Task Calendar Predecessors			2018 2019	2020 2021	2021 Qr 1, 2021 Qr 2, 2021 Qr 3, 2021 Qr 4, 2021 Qr 1, 2022 Qr 2, 2022 Qr 3, 2022 Jun Feb Mar Arr May Jun Jul Aug Sep Oxt Nov Dec Jun Feb Mar Arr May Jun Jul Aug	Qtr 4, 2022 Qtr 1, 2023 Qtr 2, 2023 Sep Oct Nov Dec Jan Feb Mar Apr May Jun
	Excavation and ELS Installation from Pit K to Pit J1A 62 days 62m)	5 Feb '22 22 Apr '22 HK Working Day 340	343	0% NA NA				
į	Pipe Laying From Pit K to Pit J1A 9 days	23 Apr '22 4 May '22 HK Working Day 342	344	0% NA NA				
(Construction of Thrust Block from Pit K to Pit J1A 15 days	5 May '22 23 May '22 HK Working Day 343	345	0% NA NA				
	Backfill Trench and Remove ELS 18 days	24 May '22 14 Jun '22 HK Working Day 344	346	0% NA NA				
	Reinstatement of Plant and Shrubs in Roundabout 14 days	15 Jun '22 30 Jun '22 HK Working Day 345	642	0% NA NA				
	hless Work from Po Yap Road Roundabout to KMB 590 days t (Pit K to Pit P)	18 Nov '19 13 Nov '21 HK Working Day	642	37% 18 Nov '19 NA				
	ue CE No. 28 - Realignment of Water Mains along Po 0 days o Road and Po Hong Road	13 Jan '20 13 Jan '20 Calendar Day	351,359	100% 13 Jan '20 13 Jan '20		◆ 13/1		
Jur	ue CE No. 50 - Realignment of Watermain at the 0 days oction of Wan Po Road and Po Yap Road and the oction of Po Hong Road and Po Shun Road.	11 Jun '20 11 Jun '20 Calendar Day		100% 11 Jun '20 11 Jun '20		→ 11/6		
to	ue CE No. 28A - Affected Trees along Cycle Track next 0 days Hong Kong Velodrome and Tseung Kwan O Sport	30 Jun '20 30 Jun '20 Calendar Day	365	100% 30 Jun '20 30 Jun '20		→ 30/6		
	ound nder and Subletting for CE No. 28 99 days	18 Nov '19 24 Feb '20 Calendar Day 348		100% 18 Nov '19 24 Feb '20				
	ess Works (Pit K to Pit O) 545 days	13 Jan '20 13 Nov '21 HK Working Day	SE SE	34% 13 Jan '20 NA				
	ection Pit Excavation at Pit K 16 days	28 Feb '20 17 Mar '20 HK Working Day	255	100% 28 Feb '20 17 Mar '20				
	on Pit Excavation at Pit P 3 days	29 Jun '20 2 Jul '20 HK Working Day	355	100% 29 Jun '20 2 Jul '20				
Revie	ew and change the pipe jacking from Pit P to Pit R 12 days	3 Jul '20 14 Jul '20 Calendar Day 354		100% 3 Jul '20 14 Jul '20				
Form	ing temporary Vehicle Access for Pit P 10 days	16 Jul '20 27 Jul '20 HK Working Day	372	100% 16 Jul '20 27 Jul '20				
MTR's K	s Approval for Trenchless Works from Pit L to Pit 75 days	11 Jun '20 8 Sep '20 HK Working Day	358	50% 11 Jun '20 NA				
TTA Implem	nent for Po Yap Load Roundabout 14 days	9 Sep '20 22 Sep '20 Calendar Day 357	367	0% NA NA				
TTA prepa	aration, SLG meetings, obtain RA and TPRP 128 days for Temporary Vehicular Access at HK	13 Jan '20 19 May '20 Calendar Day 348	360	100% 13 Jan '20 19 May '20				
	rdination with LCSD and Notification to District 14 days ncillors	20 May '20 2 Jun '20 Calendar Day 359	361	100% 20 May '20 2 Jun '20				
Form	Temporary Vehicle Access at TKO Sport Ground 5 days	1 Jun '20 8 Jun '20 HK Working Day 360	362	100% 1 Jun '20 8 Jun '20				
	nsplanting Working & Tree Removal Works at 10 days rt Ground (CE No. 28)	9 Jun '20 19 Jun '20 HK Working Day 361	363	100% 9 Jun '20 19 Jun '20				
	Pruning Working for driving Sheetpile at Pit M, 3 days I & Pit O	20 Jun '20 23 Jun '20 HK Working Day 362	364	100% 20 Jun '20 23 Jun '20				
	on of Sheet-piles and Driving Machines 7 days	24 Jun '20 3 Jul '20 HK Working Day 363	371,369	100% 24 Jun '20 3 Jul '20				
	rvey along Cycle Track; TPRP Approval; Tree 120 days al Works along Cycle Tracks (Ce No. 28A)	30 Jun '20 20 Nov '20 HK Working Day 350		90% 30 Jun '20 N/				
Construction	on of Jacking Pit & Receiving Pit 181 days	4 Jul '20 6 Feb '21 HK Working Day		52% 4 Jul '20 N/				
Receiving		14 Nov '20 6 Feb '21 HK Working Day 358	374	15% 14 Nov '20 N				
Jacking Pit L	70 days	24 Oct '20 18 Jan '21 HK Working Day 369	374,382	39% 24 Oct '20 N				
Jacking Pit M		11 Jul '20 23 Oct '20 HK Working Day 364	368,386,3					
	ing Pit N 77 days	30 Jul '20 30 Oct '20 HK Working Day	386FS-14 (100% 30 Jul '20 30 Oct '2				
	ng / Receiving Pit O + additional Grouting 130 days	4 Jul '20 5 Dec '20 HK Working Day 364 3 Aug '20 7 Jan '21 HK Working Day 356	378,390 378	40% 4 Jul '20 No 30% 3 Aug '20 No				
	Pit P + additional Grouting 130 days Id Jacking (Pit K to Pit L) 90 days	8 Feb '21 2 Jun '21 HK Working Day	394	0% NA N				
Establishme		8 Feb '21 26 Feb '21 HK Working Day 367,368	375	0% NA N				
Segmen	ent @400mm Sleeve Pipe (Pit L to Pit K)(~ 70 days	27 Feb '21 26 May '21 HK Working Day 374	376	0% NA N				
) in Soil (0.8m/day)	27 May 124 - 2 has 124 - 114 May 12 - 2 2 2 2 2		000 814				
	ve setup including thrust wall at Pit L 6 days	27 May '21 2 Jun '21 HK Working Day 375	424,443	0% NA N				
	e Jacking (Pit P to Pit O) 75 days shment at Pit P 24 days	8 Apr '21 8 Jul '21 HK Working Day 8 Apr '21 6 May '21 HK Working Day 372,371,389		0% NA N				
DN16	500 Precast Concrete Sleeve Pipe (Pit P - Pit O) 45 days m) in Soil (4.5m/day)	7 May '21 30 Jun '21 HK Working Day 378	380	0% NA N				
	Remove setup including thrust wall at Pit P 6 days	2 Jul '21 8 Jul '21 HK Working Day 379		0% NA N				
	pe Jacking (Pit M to Pit L) (5 Days a week, 4 68 days	19 Jan '21 15 Apr '21 HK Working Day	400	0% NA N				
trip per da		The state of the s						
Establish	hment at Pit M 24 days	19 Jan '21 18 Feb '21 HK Working Day 385,368,369		0% NA N				
	00 Precast Concrete Sleeve Pipe (Pit M - Pit L) 38 days A0+09 to CH.GA1+80) in Soil (171m; day)	19 Feb '21 8 Apr '21 HK Working Day 382	384	0% NA N				
,	Remove setup including thrust wall at Pit M 6 days	9 Apr '21 15 Apr '21 HK Working Day 383		0% NA N				
TB	BM Pipe Jacking (Pit M to Pit N) (5 Days a week, 4 57 days	24 Oct '20 2 Jan '21 HK Working Day	382,407,3	0% NA N				
	Establishment at Pit M 24 days	24 Oct '20 21 Nov '20 HK Working Day 369,370FS-1	.4 da 387	0% NA N				
	2,30							
nme No. 11	7.1	Don't Commerce	Institut Afiles	Monard Task	Manual Summary Rollup St	art-only E External Teshs Deadline	Critical Split Manual Progress	
	Task Milestone		Inactive Milestone	Manual Task Duration-only	Manual Summary Rollup Sta		Progress Progress	

Task N	Name Duration	Start Finish Task Calendar Predecessors	Successors % (Complete Actual	Start Actual Fin
N) (600 Precast Concrete Sleeve Pipe (Pit M - Pit 27 days CH.GA1+86 to CH.GA3+20) in Soil (134m;	23 Nov '20 23 Dec '20 HK Working Day 386	388	0%	NA
5m/day)	p including thrust wall at Pit M 6 days	24 Dec '20 2 Jan '21 HK Working Day 387		0%	NA
ТВМ Р	ipe Jacking (Pit O to Pit N) (5 Days a week, 4 74 days	4 Jan '21 7 Apr '21 HK Working Day	415,378	0%	NA
	ip per days) Establishment at Pit O 24 days	4 Jan '21 30 Jan '21 HK Working Day 370,371,385	391	0%	NA
	DN1600 Precast Concrete Sleeve Pipe (Pit O - Pit N) 44 days (CH.GA3+13 to CH.GA5+08) in Soil (195m; 4.5m/day)	1 Feb '21 26 Mar '21 HK Working Day 390	392	0%	NA
	Remove setup including thrust wall at Pit M 6 days	27 Mar '21 7 Apr '21 HK Working Day 391		0%	NA
	DN1200 Pipelaying (Pit K to Pit L) 86 days Setup for Pipe Laying inside Jacking Pit K 6 days	3 Jun '21 13 Sep '21 HK Working Day 3 Jun '21 9 Jun '21 HK Working Day 373	395	0%	NA NA
	DN1200 MS Pipe Laying inside jacking pipe (56m) 30 days (2 days per 4m) (Only Internal Coating)	10 Jun '21 16 Jul '21 HK Working Day 394	396	0%	NA
	Formwork & Setup for Grouting the gap between 3 days pipe and Sleeve	17 Jul '21 20 Jul '21 HK Working Day 395	397	0%	NA
	Grouting Works (30 meter/day) 2 days	21 Jul '21 22 Jul '21 HK Working Day 396	398	0%	NA
	Construction of DN900 Valve Chamber and DN150 45 days By-pass Pipe & Valves Near Pit K	23 Jul '21 13 Sep '21 HK Working Day 397		0%	NA
	DN1200 Pipelaying (Pit M to Pit L) 145 days	16 Apr '21 8 Oct '21 HK Working Day		0%	NA
101	Setup for Pipe Laying inside jacking Pit M 10 days DN1200 MS Pipe Laying inside jacking pipe (171m) 90 days (2 days per 4m)(Only Internal Coating)	16 Apr '21 27 Apr '21 HK Working Day 381 28 Apr '21 14 Aug '21 HK Working Day 400	401	0%	NA NA
)2	Formwork & Setup for Grouting the gap between 3 days pipe and Sleeve	16 Aug '21 18 Aug '21 HK Working Day 401	403	0%	NA
03	Grouting Works (30 meter/day) 6 days	19 Aug '21 25 Aug '21 HK Working Day 402	404,411	0%	NA
104 405	Pipe Connection Inside Pit L 12 days Remove ELS including extracting sheet piles at Pit 24 days	26 Aug '21 8 Sep '21 HK Working Day 403 9 Sep '21 8 Oct '21 HK Working Day 404	405	0%	NA NA
	L; Reinstatement of Cycle Track and planter	4 Jan '21 13 Nov '21 HK Working Day		0%	NA
	DN1200 Pipelaying (Pit M to Pit N) 256 days Setup for Pipe Laying inside jacking Pit N 6 days	4 Jan '21 13 Nov '21 HK Working Day 385	408	0%	NA
08	DN1200 MS Pipe Laying inside jacking pipe (134m) 35 days (2 days per 8m)(Only Internal Coating)	11 Jan '21 23 Feb '21 HK Working Day 407	409	0%	NA
09	Formwork & Setup for Grouting the gap between 3 days pipe and Sleeve	24 Feb '21 26 Feb '21 HK Working Day 408	410	0%	NA
410	Grouting Works (30 meter/day) 5 days	27 Feb '21 4 Mar '21 HK Working Day 409	411,419	0%	NA
11	Pipe Connection Inside Pit M 12 days	26 Aug '21 8 Sep '21 HK Working Day 403,410	412	0%	NA
112 113	Construction of IT Chamber at Pit M 30 days	9 Sep '21 16 Oct '21 HK Working Day 411 18 Oct '21 13 Nov '21 HK Working Day 412	413	0%	NA NA
	Remove ELS including extracting sheet piles at Pit 24 days M & Pit N; Reinstatement of Cycle Track and planter				
4	DN1200 Pipelaying (Pit O to Pit N) 182 days	8 Apr '21 13 Nov '21 HK Working Day 8 Apr '21 14 Apr '21 HK Working Day 389	416	0%	NA NA
415 416	Setup for Pipe Laying inside jacking Pit N 6 days DN1200 MS Pipe Laying inside jacking pipe (195m) 50 days (2 days per 8m)(Only Internal Coating)	15 Apr '21 15 Jun '21 HK Working Day 415	417	0%	NA
17	Formwork & Setup for Grouting the gap between 3 days pipe and Sleeve	16 Jun '21 18 Jun '21 HK Working Day 416	418	0%	NA
18	Grouting Works (30 meter/day) 7 days	19 Jun '21 26 Jun '21 HK Working Day 417	419,421	0%	NA
419	Pipe Connection Inside Pit N 12 days	28 Jun '21 12 Jul '21 HK Working Day 410,418	420	0%	NA
420	Remove ELS including extracting sheet piles at Pit 24 days N; Reinstatement of Cycle Track and planter	13 Jul '21 9 Aug '21 HK Working Day 419		0%	NA
421	Pipe Connection in side Pit O 12 days	2 Oct '21 16 Oct '21 HK Working Day 427,418	422	0%	NA
422	Remove ELS including extracting sheet piles at Pit 24 days O; Reinstatement of Cycle Track and planter	18 Oct '21 13 Nov '21 HK Working Day 421		0%	NA
13	DN1200 Pipelaying (Pit O to Pit P) 71 days	9 Jul '21 30 Sep '21 HK Working Day		0%	NA
124	Setup for Pipe Laying inside jacking Pit O 6 days	9 Jul '21 15 Jul '21 HK Working Day 377	425	0%	NA
425	DN1200 MS Pipe Laying inside jacking pipe (200m) 55 days (2 days per 8m)(Only Internal Coating)	16 Jul '21 17 Sep '21 HK Working Day 424	426	0%	NA
126	Formwork & Setup for Grouting the gap between 3 days pipe and Sleeve	18 Sep '21 21 Sep '21 HK Working Day 425	427	0%	NA
427	Grouting Works (30 meter/day) 7 days	23 Sep '21 30 Sep '21 HK Working Day 426	421	0%	NA LAug '20
428	Trenchless Work from KMB Depot to Po Hong Road (Pit P 515 days to Pit R)	3 Aug '20 29 Apr '22 HK Working Day	642	23%	Aug '20
429	Issue CE No. 51 - Realignment of Water Main in Tsui 0 days Lam Section	3 Aug '20 3 Aug '20 Calendar Day	436,431,5!	100%	3 Aug '20 3 A

Project: Mainlaying in Tseung Kwan O Successors % Complete Actual Start Actual Finish Finish Task Calendar Task Name Duration 2015 2019 2021 2021 2021 2022 2023 2023 Qr 2, 2018 Qr 2, 2019 Qr 2, 2019 Qr 3, 2019 Qr 2, 2019 Qr 3, 2019 Qr 4, 2019 Qr 3, 2019 Qr 4, 2019 Qr 1, 2019 Qr 1, 2019 Qr 2, 2019 Qr 3, 2019 Qr 2, 2019 Qr 3, 2019 Qr 2, 2019 Qr 3, 2019 Qr 4, 2019 Qr 3, 2019 Qr 3 100% 3 Sep '20 3 Sep '20 3 Sep '20 3 Sep '20 Calendar Day Issue WSD Letter Ref.: (4) in 0 days WSD/M/7503/13/WSD/16/M15/300/51 for aditional works to CE No. 51 431 3 Aug '20 23 Oct '20 Calendar Day 429 438,453,4! 100% 3 Aug '20 23 Oct '20 Tendering Process, Tender Award for CE No. 51 (Batch 82 days 432 100% 3 Aug '20 12 Nov '20 3 Aug '20 12 Nov '20 Calendar Day 429 Tendering Process, Tender Award for CE No. 51 (Batch 102 days 433 Tendering Process, Tender Award for CE No. 51 (Batch 90 days 3 Aug '20 31 Oct '20 Calendar Day 429 437,556 5% 3 Aug '20 No. 3)) 434 26 Aug '20 23 Nov '20 Calendar Day 435 50% 26 Aug '20 Tendering Process, Tender Award for CE No. 51 90 days (Location A Mini-pile Works) 24 Nov '20 22 Jan '21 Calendar Day 434 Tendering Process, Tender Award for CE No. 51 60 days 436 TTA preparation, SLG meetings, obtain RA and 100 days 3 Aug '20 10 Nov '20 Calendar Day 429 438 50% 3 Aug '20 implement Advanced Works 437 1 Nov '20 28 Feb '21 Calendar Day 433 NA Material Submission, Procurement of top coat of 120 days aliphatic polyurethance for exposed pipes 438 11 Nov '20 20 Apr '21 HK Working Day 436,431 Forming New Vehicle Access at Po Hung Road for 128 days 441 NA Inspection Pit Excavation at Pit R 14 days 15 Dec '20 2 Jan '21 HK Working Day 0% 4 Jan '21 26 Apr '21 HK Working Day 439 Construction of Receiving Pit R 90 days 9 Jul '21 26 Jul '21 HK Working Day 441,377 444 0% Establishment at Pit P 15 days 27 Jul '21 8 Oct '21 HK Working Day 443 DN1600 Precast Concrete Sleeve Pipe (Pit P - Pit R) 62 days (say 248m) in Soil (4m/day) 445 Remove setup including thrust wall at Pit P 6 days 9 Oct '21 16 Oct '21 HK Working Day 444 446 0% 447 0% 18 Oct '21 23 Oct '21 HK Working Day 445 Setup for Pipe Laying inside jacking Pit Q 6 days 447 NA 25 Oct '21 17 Jan '22 HK Working Day 446 DN1200 MS Pipe Laying inside jacking pipe (248m) (2 70 days days per 8m)(Only Internal Coating) 448 Formwork & Setup for Grouting the gap between 3 days 18 Jan '22 20 Jan '22 HK Working Day 447 9 days 21 Jan '22 31 Jan '22 HK Working Day 448 450 0% NA Grouting Works (30 meter/day) NA 450 451 0% NA 4 Feb '22 14 Feb '22 HK Working Day 449 Pipe connection inside Pit P 9 days 451 NA Construction of Combined Inspection and Washout 60 days 15 Feb '22 29 Apr '22 HK Working Day 450 1% 3 Aug '20 3 Aug '20 12 May '22 HK Working Day 452 Open Trench from Pit R to Pit S & Trenchless Works from 524 days Pit S to Pit T 24 Oct '20 28 Nov '20 HK Working Day 431 456,473 Batch No 1 - Temporary Works Design and Preliminary 30 days 474,479,4 454 13 Nov '20 17 Dec '20 HK Working Day 432 Batch No 2 - Temporary Works Design and Preliminary 30 days 455 Material Procurement for the issued CE 90 days 3 Aug '20 12 Jan '21 Calendar Day 431 10% 3 Aug '20 456 Inspection Pit Excavation at Pit S & Pit T 30 Nov '20 15 Dec '20 HK Working Day 453 458,459,4 14 days 16 Dec '20 2 Mar '21 HK Working Day 456 Pit S at CH.HA0+30 60 days 60 days 16 Dec '20 2 Mar '21 HK Working Day 456 461 0% NA Pit T at CH.HA0+80 462 Establishment at Pit S 14 days 3 Mar '21 18 Mar '21 HK Working Day 458,459 462 19 Mar '21 20 Aug '21 HK Working Day 461 Mild Steel Sleeve Pipe in Mix of Soil & Rock (0.2m / 125 days 463 Remove Setup including Thrust Wall at Pit S 6 days 21 Aug '21 27 Aug '21 HK Working Day 462 464 28 Aug '21 3 Sep '21 HK Working Day 463 Setup for Pipe Laying inside Jacking Pit 5 6 days NA 4 Sep '21 11 Oct '21 HK Working Day 464 DN1200 MS Pipe Laying inside Jacking Pipe (2 days 30 days per 4m pipe)(Only Internal Coating) 466 Formwork & Setup for Grouting the gap between 3 days 12 Oct '21 15 Oct '21 HK Working Day 465 467 0% NA pipe and Sleeve 16 Oct '21 18 Oct '21 HK Working Day 466 468,469 0% NA NA Grouting Works (30m per day) 2 days 468 Construction of Combined Inspection and Washout 60 days 19 Oct '21 29 Dec '21 HK Working Day 467 470 0% Chamber Type I at Pit S 19 Oct '21 9 Dec '21 HK Working Day 467 0% NΔ NΔ Install Inspection Tree at Pit T and Construction of 45 days 470 30 Dec '21 12 May '22 HK Working Day 468 Open Cut, between Pit R and Pit S with inspection Tee 105 days Manual Progress Manual Summary Rollup -External Tasks Critical Split Working Programme No. 11 Data Date: 15 Nov 2020 Milestone Inactive Task Inactive Summary Duration-only Page 10

Chamber Open Curi, Connecting CH, IMA3-75 to DNI200 pipe 35 days 16 Nov 21 28 Dec '21 18K Working Day 456 NA NA Establishment at PR W Establishment at PR W	Secretary Company Co	Fask Nam	e	Duration	Start Finish Task Calendar Predecessors	Successors %	Complete Actua	Start Actual F	, 201
Column C		andoned I		1486 days	7 Nov '17 12 Nov '22 HK Working Day		6% 7	Nov '17	NA Nov
Comment Comm	Company of Company o			513 days	30 Nov '20 25 Aug '22 HK Working Day	542	0%	NA	NA
Comment	Concession Con			513 days	30 Nov '20 25 Aug '22 HK Working Day 453		0%	NA	NA
Control of Control o			length) (Option C)		10 Dec 20 17 Nov. 23 11/14 12 2 2 2 2 2 2 2	E11	00/	NA	NA
Note Content	Neglection of Controllance Contr		24-30m length) (Option G) with Construction of DAV	270 days	18 Dec '20 17 Nov '21 HK Working Day 454	511	0%	NA	NA
Proposition Transmission Year Market Start	Part					642			NA NA
Registration (Control of March 1997) 1-8 day 10-00-27 day 187-1011-1994 187-1011-199	Procedure of Execution II V	Ξ,							
Section Comparison Compar	March Marc		Inspection Pit Excavation at Pit V	14 days	16 Dec '20 4 Jan '21 HK Working Day 456	482,483	0%	NA	NA
Proceedings Company	Proceedings Proceeding 10 14-19 14-1		Inspection Pit Excavation at Pit W	14 days	18 Dec '20 6 Jan '21 HK Working Day 454	484	0%	NA	NA
Manufaction	Month/Print Golden San 22 1 May 71 1 May 100		Inspection Pit Excavation at Pit X	14 days	18 Dec '20 6 Jan '21 HK Working Day 454	485	0%	NA	NA
March Marc	Marriagn		Construction of Jacking / Receiving Pits	62 days					
Mode 1987	March Marc								
Descriptoring Files Colored Co	Auto-1007 March Processing Processin					487			
December	March Marc					499			
Matical American (18.2) Matical American (18.	March Standard Prof. March Standard Standard March						10000		
Mannes Sang Marine Plan Marine Sang Marine	Man and and disease when which and an all an					488			
Comment Company Comp	Commence Amenge Landing Throw the Strate Serve								
Tempor for Park print Park And Angel (1982) 1.66 (1982	13-10 13-1						0%	NA	NA
Command A Series Language L	Section Sect					491	0%	NA	NA
price and Source Counting Verby (Billing per day) Z dryn Sales (1) 2 20 500 22 1 10 10 10 10 10 10 10 10 10 10 10 10 1	Fig. 10 and Shows Contract Control (1997) Control (45 days	24 Jul '21 14 Sep '21 HK Working Day 490	492	0%	NA	NA
Commentation of Wishbook Chamber at 79,10 4 days 15 feet 71 15 feet 71 16 fee	Construction of Ministry Construction and PALL 96 Supply 21 25 Supply 21 15 Percy 21 18 Working Day 943 465 0% IAA IAA IAA IAA IAA IAA IAA IAA IAA IA			3 days	15 Sep '21 17 Sep '21 HK Working Day 491	493	0%	NA	NA
Open Ch. Concentring CH. Malach St. Biol 1000 Opin 45 days Intelligence from a PTV V and Contraction of 45 days Intelligence from a PTV V and Contraction	Company Comp		Grouting Works (30m per day)	2 days	18 Sep '21 20 Sep '21 HK Working Day 492	494,496	0%	NA	NA
Internal Importation From at Pil V United Engineering Col. Mark Organization of 45 days 21 5ep '21 15 Hev '21 16 Working Day 485 437 05 NA	Sent and APP L with Inspection for and PS U Statistification for the PS V with Construction of 46 days Show 2 21 36 pc 21 15 km V 21 25 pc 21 15		Construction of Washout Chamber at Pit U	45 days	21 Sep '21 15 Nov '21 HK Working Day 493	495	0%	NA	NA
Chamber Control Contro	Character Character (Character) (Character			e 45 days	16 Nov '21 10 Jan '22 HK Working Day 494		0%	NA	NA
Hand Shilled Pipp Dacking from PLK Vito Pix X (* 55m) 316 days 22 Mar **21 10 Apr **22 14K Working Day	Hand Strück Group Facility (1975) 35 days 20 (1972) 1 19 (1979) 2 (16 Visining Day			45 days	21 Sep '21 15 Nov '21 HK Working Day 493	497	0%	NA	NA
Establishment at Pt W 10 Mix of Soil (0 Am / day 100 days 12 Apr / 21 Mix Working Day 465,464 500 0% NA NA NA MA MA MA MA MA Market (10 days 12 Apr / 21 Mix Working Day 509 501 0% NA NA NA MA	Catabolisment at PTX W 14 days 22 Mar '21 10 Age' 21 10 Age'			e 35 days	16 Nov '21 28 Dec '21 HK Working Day 496		0%	NA	NA
Notificated Sleeve Pipe in Mix of Soil (0.4m / day) 100 days 12 Agr '21 10 Aug '21 HX Working Day '899 501 0X NA	Mild Seed Sleeve Pipe in Mix of Soil (NAm / day) 100 days 12 Apr '21 10 Aug '21 1 KW Working Day 459 501 0% NA		Hand Shield Pipe Jacking from Pit W to Pit X (~85m	336 days	22 Mar '21 13 May '22 HK Working Day		0%	NA	NA
Remove Setup Including Trust Will all PR U 6 days	Harmows Setsip including Throst Wall at PLU 6dps 18 /mg 21 18 /mg 21 17 /mg 21 18 /mg 21		Establishment at Pit W	14 days	22 Mar '21 10 Apr '21 HK Working Day 485,484	500	0%	NA	
Setup for Pipe Laving Inside Jacking Pipe LU G days 18 Aug '21 24 Aug '21 14 KWorking Day 501 503 0% NA NA NA Pipe Laving Inside Jacking Pipe (2 days 25 days 25 Aug '21 23 58p '21 14 KWorking Day 502 504 0% NA NA Pipe Laving Inside Jacking Pipe (2 days 25 days 25 Aug '21 27 58p '21 14 KWorking Day 503 505 0% NA NA Pipe Laving Inside Jacking Pipe (2 days 25 days 25 Aug '21 27 58p '21 14 KWorking Day 503 505 0% NA NA Pipe Laving Inside Jacking Pipe (2 days 26 Sep '21 27 58p '21 14 KWorking Day 504 506,508 0% NA NA Pipe Javing Jacking Pipe (2 days 26 Jack	Setting for Pipe Laying Inside Justing Pipe II days Setting for Pipe Laying Inside Justing Pipe II days John May 12 24 Aug 21 24 Aug 21 14 Working Day 501 503 0% NA NA DAYS ON Sipe Laying Inside Justing Pipe II days John May 12 24 Aug 21 25 Sep 21 14 Working Day 502 504 0% NA NA Inside Inside Inside Pipe II days John May 12 24 Sep 21 14 Working Day 503 505 0% NA NA Inside Inside Inside Control Inside Pipe II days John May 12 24 Sep 21 14 Working Day 504 506,508 0% NA NA Inside Inside Inside Control Inside Inside Inside Pipe II May 12 14 May			100 days					
DENSIO MS Pipe Laying inside Jacking Pipe (2 days 25 days 24 Sep (21 27 Sep (21 14K Working Day 502 505 0% NA NA NA pipe and Sleeve Grouting Works (30m per day) 2 days 28 Sep (21 27 Sep (21 14K Working Day 504 506,508 0% NA NA NA pipe and Sleeve Grouting Works (30m per day) 2 days 28 Sep (21 70 Ct (21 14K Working Day 504 506,508 0% NA NA NA Open Cut, connecting Cit. HAS+55 to DN900 pipe 75 days 8 Oct (21 7 Jan (22 HK Working Day 506 0% NA	DRYSON OR Fige Laying Inside Asking Pipe (2 days 25 days 27 Apr 21 27 Sep 21 HK Working Day 502								
Ferrmank & Setup for Growling the gap between 3 days 24 Sep '21 27 Sep '21 1K Working Day 503 505 0K NA NA	Formwork & Statute for Grouting the gaip between 3 days 24 Sep '21 27 Sep '21 18 Working Day '503 505 07								
Frindrich & Secopt to discharge the paper extension of Secopt 1 (1) and Se	Formative Survey and Stever Grouting Works (300 per day) 2 days 28 Sep '21 29 Sep '21 HK Working Day 501 507 0% NA NA Install inspection tee at Pt W 6 days 30 Sep '21 7 Oct '21 HK Working Day 505 507 0% NA NA Open Cut, Connecting CH, HAG-55 to DN900 pipe 75 days end at Pt W Install inspection tee at Pt X & Construction of 40 days Clamber Open Cut, Connecting CH, HAG-63 to DN9200 pipe 140 days end at Pt X with DN900 valve Chamber & DNV Chamber Open Cut, Connecting CH, HAG-63 to DN9200 pipe 140 days end at Pt X with DN900 valve Chamber & DNV Chamber Open Tennth Pipe Laying at Pt a lam Road forth 1348 days Rev '21 18 Nov '21 18 Nov '21 18 Nov '21 14 Aper '22 HK Working Day 508 OK NA NA CHAMG-63 to DN2-00 pipe 140 days end at Pt X with DN900 valve Chamber & DNV Chamber Open Tennth Pipe Laying at Pt a lam Road forth 1348 days Rev '21 18 Aper '22 HK Working Day 508 OK NA NA CHAMG-63 to HAZ-46 (Depth < 2.5m, each TTA 30m 120 days Energy (Depth < 2.5m, each TTA 30m 120 days Dm Iength) (Dopth or S) Water Minis Tructure and Associated Pipe Support aroas the Natural Stream Gourse (CH, H86-88) Obelign Submission (CE No. 55) for Water Main 37 days 5 May '20 16 Jun '20 HK Working Day 515 100% 5 May '20 16 Jun '20 Natural Stream Course		per 4m)(Only Internal Coating)						
Install inspection tee at Pit W 6 days 30 Sep '21 7 Oct '21 HK Working Day 505 507 0% NA NA Open Cut, connecting CH. HA5+55 to DN900 pipe 75 days 8 Oct '21 7 Jan '22 HK Working Day 506 0% NA NA Install inspection tee at Pit X & Construction of 40 days 30 Sep '21 17 Nov '21 HK Working Day 505 509 0% NA NA Chamber Open Cut, connecting CH. HA6+63 to DN1200 pipe 140 days end at Pit X with DN900 Valve Chamber & DAV Chamber Open Cut, connecting CH. HA6+63 to DN1200 pipe 140 days end at Pit X with DN900 Valve Chamber & DAV Chamber Open Tranch Pipe Laying at Pic	Install Inspection te at PIX W Open Cut, connecting CH. HAS+55 to DN900 pige 75 days 8 Oct '21 7 Jan '22 HK Working Day 506 0% NA			3 days	24 Sep '21 27 Sep '21 HK Working Day 503	505	0%	NA	NA
Discription	Open Cut, connecting CH. HAS+55 to DN900 pipe 75 days 8 Oct '21 7 Jan '22 HK Working Day 505 0% NA NA Chamber Open Cut, connecting CH. HAS+65 to DN1200 pipe 140 days end at Pit X & Construction of Chamber Open Cut, connecting CH. HAS+65 to DN1200 pipe 140 days end at Pit X with DN900 Valve Chamber & DAY Chamb		Grouting Works (30m per day)	2 days			0%	NA	
Install inspection tee at Pit X & Construction of 40 days 30 Sep '21 17 Nov '21 HK Working Day 505 509 0% NA NA Chamber Open Cut, connecting CH, HA6+63 to DM1200 pipe 140 days end at Pit X with DN900 Valve Chamber & DAV Chamber Open Trench Pipe Laying at Po Lam Road North 1314 days 7 Nov '17 13 Apr '22 HK Working Day 643 0% NA NA CHAM6+63 to HA7+64 (Depth < 2.5m, each TTA 30m 120 days length 10 Pipe Chamber & DAV Cha	Install Inspection tee at Pit X & Construction of 40 days 30 Sep '21 17 Nov '21 HK Working Day 505 599 0% NA NA NA Chamber Open Cut, connecting CH. HA6+63 to DN1200 pipe 140 days end at Pit X with DN800 Valve Chamber & DAV Chamber ADAV ADAV ADAV ADAV ADAV ADAV ADAV ADA		Install inspection tee at Pit W	6 days		507		NA	
Chamber Open Cut, connecting CH. HA6+63 to DN1200 pipe 140 days end at Pit X with DN900 Valve Chamber & DAV Chamber Open Trench Pipe Laying at Po Lam Road North 1314 days 7 Nov '17 14 Apr '22 HK Working Day 643 0% NA NA CL.HA6+63 to HA7+46 (Depth < 2.5m, each TTA 30m 120 days length) (Option G) CH.HC0+00 to HC3+17 (Depth < 2.5m, each TTA max. 384 days 7 Nov '17 23 Feb '19 HK Working Day 511 0% NA NA CH.HB0+934 Water Main Structure and Associated Pipe Support across the Natural Stream Course (CH. HB0+80-GH. HB0+80-GH. HB0+80) Design Submission (CE No. 55) for Water Main 37 days 5 May '20 16 Jun '20 HK Working Day 515 100% 5 May '20 16 Jun '20 Stray' 20 16 Jun '20 Str	Chamber Open Cut, connecting CH, HA6+63 to DN1200 pipe 140 days end at Pt X with DN900 Valve Chamber & DAV Chamber Open Tench Pipe Laying at Po Lam Road North 1314 days 7 Nov '17 14 Apr' '22 HK Working Day 508 0% NA NA CH.HA6+63 to HA7+46 (Depth < 2.5m, each TTA 30m 120 days 18 Nov '21 14 Apr' '22 HK Working Day 474,512 0% NA NA Length) (Option 6) CH.HC0-00 to HC3+17 (Depth < 2.5m, each TTA max. 384 days 7 Nov '17 23 Feb '19 HK Working Day 511 0% NA NA Dominenthy (Option 6) Water frain Structure and Associated Pipe Support across the Natural Stream Course (CH. H80+60 ** CH.H09+60 ** CH.H09+6			75 days	8 Oct '21 7 Jan '22 HK Working Day 506		0%	NA	NA
Open Trench Pipe Laying at Po Lam Road North 1314 days 7 Nov '17 14 Apr '22 HK Working Day 643 0X NA NA CH.HA6+63 to HA7+46 (Depth < 2.5m, each TTA 30m 120 days 18 Nov '21 14 Apr '22 HK Working Day 474,512 0% NA NA length) (Option G) CH.HC0+00 to HC3+17 (Depth < 2.5m, each TTA max. 384 days 7 Nov '17 23 Feb '19 HK Working Day 511 0% NA NA 20m length) (Option G) Water Main Structure and Associated Pipe Support 653 days 5 May '20 16 Jul '22 HK Working Day 515 100% 5 May '20 NA Structure and Associated Pipe Support across the Natural Stream Course (CH. H80+94) Design Submission (CE No. 55) for Water Main 37 days 5 May '20 16 Jul '20 HK Working Day 515 100% 5 May '20 16 Jun '20 Structure and Associated Pipe Support across the Natural Stream Course (CH. H80+94)	Open Trench Pipe Laying at Po Lam Road North Open Trench Pipe Laying at Po Lam Road North CH.HAG-93 to HA7-46 (Depth < 2.5m, each TTA 30m 120 days 18 Nov '17 14 Apr '22 HK Working Day 18 Nov '21 14 Apr '22 HK Working Day 18 Nov '21 14 Apr '22 HK Working Day 18 Nov '21 14 Apr '22 HK Working Day 18 Nov '21 14 Apr '22 HK Working Day 18 Nov '21 14 Apr '22 HK Working Day 19 NA 10 NA NA CH.HCO-90 to HC3+17 (Depth < 2.5m, each TTA max. 384 days 7 Nov '17 23 Feb '19 HK Working Day 20 liength) (Option G) Water Main Structure and Associated Pipe Support across the Natural Stream Course (CH. H80+00 - CH.			40 days	30 Sep '21 17 Nov '21 HK Working Day 505	509	0%	NA	NA
CH.HA6+63 to HA7+46 (Depth < 2.5m, each TTA 30m 120 days 18 Nov '21 14 Apr '22 HK Working Day 474,512 0% NA NA length (Option G) CH.HC0+00 to HC3+17 (Depth < 2.5m, each TTA max. 384 days 7 Nov '17 23 Feb '19 HK Working Day 511 0% NA NA 20m length) (Option G) Water Main Structure and Associated Pipe Support 653 days 5 May '20 16 Jul '22 HK Working Day 643 19% 5 May '20 NA across the Natural Stream Course (CH. HB0+00 CH. HB0+94) Design Submission (CE No. 55) for Water Main 37 days 5 May '20 16 Jun '20 HK Working Day 515 100% 5 May '20 16 Jun '20 Structure and Associated Pipe Support across the	CH.HA6+63 to HA7+46 (Depth < 2.5m, each TTA 30m 120 days length) (Option G) CH.HC0+00 to HC3+17 (Depth < 2.5m, each TTA max. 384 days 7 Nov '17 23 Feb '19 HK Working Day 511 0% NA NA 20m length) (Option G) Water Main Structure and Associated Pipe Support 653 days 5 May '20 16 Jul '22 HK Working Day 515 100% 5 May '20 NA 20 Structure and Associated Pipe Support across the Natural Stream Course (CH. H80+00 or CH. H80+		end at Pit X with DN900 Valve Chamber & DAV	e 140 days	18 Nov '21 13 May '22 HK Working Day 508		0%	NA	NA
length) (Option G) CH.HCO+00 to HC3+17 (Depth < 2.5m, each TTA max. 384 days 7 Nov '17 23 Feb '19 HK Working Day 511 0% NA NA 20m length) (Option G) Water Main Structure and Associated Pipe Support 653 days 5 May '20 16 Jun '20 HK Working Day 643 19% 5 May '20 NA across the Natural Stream Course (CH. H80+94) Design Submission (CE No. 55) for Water Main 37 days 5 May '20 16 Jun '20 HK Working Day 515 100% 5 May '20 16 Jun '20 Structure and Associated Pipe Support across the	length / (Option G) CH.HCO+00 to HC3+17 (Depth < 2.5m, each TTA max. 384 days 7 Nov '17 23 Feb '19 HK Working Day 511 0% NA NA 20m length) (Option G) Water Main Structure and Associated Pipe Support 653 days 5 May '20 16 Jul '22 HK Working Day 643 19% 5 May '20 NA CH.HB0+94) Design Submission (CE No. 55) for Water Main 37 days 5 May '20 16 Jun '20 HK Working Day 515 100% 5 May '20 16 Jun '20 Structure and Associated Pipe Support across the Natural Stream Course					643			NA F
20m length) (Option G) Water Main Structure and Associated Pipe Support 653 days 5 May '20 16 Jul '22 HK Working Day 643 19% 5 May '20 NA across the Natural Stream Course (CH. H80+00 TCH, H80+94) Design Submission (CE No. 55) for Water Main 37 days 5 May '20 16 Jun '20 HK Working Day 515 100% 5 May '20 16 Jun '20 Structure and Associated Pipe Support across the	20m length) (Option G) Water Main Structure and Associated Pipe Support across the Natural Stream Course (CH. H80+00 " CH. H80+94) Design Submission (CE No. 55) for Water Main 37 days 5 May '20 16 Jun '20 HK Working Day 515 100% 5 May '20 16 Jun '20 Structure and Associated Pipe Support across the Natural Stream Course			n 120 days	18 Nov '21 14 Apr '22 HK Working Day 474,512		0%	NA	NA
across the Natural Stream Course (CH. HB0+00 TeH. HB0+00 TeH. HB0+90) TeH. HB0+94) Design Submission (CE No. 55) for Water Main 37 days 5 May '20 16 Jun '20 HK Working Day 515 100% 5 May '20 16 Jun '20 Structure and Associated Pipe Support across the	across the Natural Stream Course (CH. HB0+00 TCH. HB0+90) CH. HB0+94) Design Submission (CE No. 55) for Water Main 37 days 5 May '20 16 Jun '20 HK Working Day 515 100% 5 May '20 16 Jun '20 Structure and Associated Pipe Support across the Natural Stream Course			k. 384 days					NA
Structure and Associated Pipe Support across the	Structure and Associated Pipe Support across the Natural Stream Course		across the Natural Stream Course (CH. HB0+00 ~	653 days	5 May '20 16 Jul '22 HK Working Day	643	19%	May '20	NA
		500	Structure and Associated Pipe Support across the	37 days	5 May '20 16 Jun '20 HK Working Day	515	100%	5 May '20 16	Jun '20

Project: Mainlaying in Tseung Kwan O % Complete Actual Start Actual Finish Task Name Task Calendar 2018 2019 Qr 2, 2018 Qr 3, 2019 Qr 2, 2019 Qr 3, 2019 Qr 4, 2019 Qr 3, 2019 Qr 4, 2019 Qr 3, 2019 Qr 4, 2019 Qr 3, 2019 Q 515 WSD & GEO Review and Approve 121 days 17 Jun '20 15 Oct '20 Calendar Day 514 517.518 100% 17 Jun '20 15 Oct '20 516 NA Issue CE No. xx - Mini-pile Suppoty and Pipework 0 days 30 Nov '20 30 Nov '20 Calendar Day 519 0% across the Natural Stream Course 517 16 Oct '20 29 Nov '20 Calendar Day 515 0% NA TTA preparation, SLG meetings, obtain RA 45 days 518 90 days 16 Oct '20 13 Jan '21 Calendar Day 515 521.522 0% NA 519 NA 524 Material procurement for the issued CE 90 days 30 Nov '20 27 Feb '21 Calendar Day 516 520 31 Aug '20 16 Dec '20 HK Working Day 50% 31 Aug '20 Tree survey, TPRP approval and site clearance works 90 days 521 30 days 14 Jan '21 20 Feb '21 HK Working Day 518 523 0% NA 522 0% NA 14 Jan '21 7 May '21 HK Working Day 518 Design and Construction Working Platform on Slope 90 days 523 Pre-drilling works & confirmation of rock head and 30 days 22 Feb '21 27 Mar '21 HK Working Day 521 0% NA 524 NA 29 Mar '21 24 Aug '21 HK Working Day 519,523 Mini-pile Construction (2 Workfront) 120 days 525 25 Aug '21 19 Oct '21 HK Working Day 524 526 0% NA NA Loading Test (One Tensile & One Compression) 45 days 526 NA NA Construction Pile Caps and Piers 60 days 20 Oct '21 30 Dec '21 HK Working Day 525 527 0% 527 Temporary Working Platform for Pipe Installation 14 days 528 0% 31 Dec '21 17 Jan '22 HK Working Day 526 528 529 18 Jan '22 14 Mar '22 HK Working Day 527 Pipe Installation / Welding / Testing / Painting (~115m 45 days 529 0% 15 Mar '22 22 Apr '22 HK Working Day 528 30 days Concrete Hunching 530 23 Apr '22 29 Apr '22 HK Working Day 529 531 0% Apply top coating of aliphatic polyurethane on site 6 days 531 Remove Temporary Working Platform 3 days 30 Apr '22 4 May '22 HK Working Day 530 532.533 0% 532 5 May '22 16 Jul '22 HK Working Day 531 Open Cut. Connection to CH.HA7+50 60 days 533 5 May '22 16 Jul '22 HK Working Day 531 Open Cut. Connection to CH.HC0+00 60 days 534 ter Main Structure and Associated Pipe Support n Po Lam Road to Tsui Lam Road (CH. HD0+00 ~ CH. Design Submmission (CE No. 62) for Water Main 16 Jun '20 30 Nov '20 HK Working Day 536,538 81% 16 Jun '20 Structure and Associated at Tsui Lam (Location B) 1 Dec '20 30 Jan '21 Calendar Day 535 537,539 WSD & GEO Review and Approve 61 days 537 30 Jan '21 30 Jan '21 Calendar Day 536 NA Expected CE No. XX - Mini-pile support and pipework 0 days 538 0% TTA preparation, SLG meetings, obtain RA 60 days 1 Dec '20 29 Jan '21 Calendar Day 535 539 0% NA NA 31 Jan '21 30 Apr '21 Calendar Day 536 90 days Tender and Subletting 540 31 Jan '21 30 Apr '21 Calendar Day 537 0% NA 90 days Material procurement for the issued CE 541 Tree survey, TPRP approval and Tree Removal Works 150 days 21 Aug '20 22 Feb '21 HK Working Day 542 18% 21 Aug '20 NA 542 23 Feb '21 10 Mar '21 HK Working Day 541 Tree Removal Works & Site Clearance 14 days 543 Design and Construction Working Platform on Slope 90 days 3 May '21 18 Aug '21 HK Working Day 539 0% NA NA 19 Aug '21 23 Sep '21 HK Working Day 543 Pre-drilling works & confirmation of rock head and 30 days 545 546 Mini-pile Construction (2 Workfront) 60 days 24 Sep '21 4 Dec '21 HK Working Day 544 0% NA 546 6 Dec '21 29 Jan '22 HK Working Day 545 Loading Test (One Tensile & One Compression) 45 days NA 31 Jan '22 14 Apr '22 HK Working Day 546 Construction Pile Caps and Piers 60 days 548 19 Apr '22 5 May '22 HK Working Day 547 549 0% NΔ NA Temporary Working Platform for Pipe Installation 14 days 549 Pipe Installation / Welding / Testing / Painting 6 May '22 29 Jun '22 HK Working Day 548 550 0% NA NA (~115m) 30 Jun '22 4 Aug '22 HK Working Day 549 Concrete Hunching 30 days 551 5 Aug '22 11 Aug '22 HK Working Day 550 552 0% NA NA Apply top coating of aliphatic polyurethane on site 552 3 days 12 Aug '22 15 Aug '22 HK Working Day 551 553,554 0% NA 553 Open Cut, Connection to CH.HC3+17 with DAV 60 days 16 Aug '22 27 Oct '22 HK Working Day 552 554 Open Cut, Connection to CH.HEO+15 16 Aug '22 27 Oct '22 HK Working Day 552 0% NA NA 3 Aug '20 12 Nov '22 HK Working Day 2 Nov '20 5 Dec '20 HK Working Day 433 558,560 0% NA Batch No 3 - Temporary Works Design and 30 days 3 Aug '20 16 Sep '20 Calendar Day 429 TTA preparation, SLG meetings, obtain RA 45 days 558 Material procurement (DN800 MS PIPE & Butterfly 300 days 6 Dec '20 1 Oct '21 Calendar Day 430,556 0% NA Valve) for the issued CE 7 Dec '20 12 Mar '21 None Inspection Pit Excavation 77 days 7 Dec '20 22 Dec '20 HK Working Day 556 Inspection Pit Excavation at both side footpath of 14 days Inspection Pit Excavation for DN800 Connection at 21 days 23 Dec '20 19 Jan '21 HK Working Day 560 562 562 Inspection Pit Excavation for DN800 EMF & BV at 21 days 20 Jan '21 16 Feb '21 HK Working Day 561 563 568 Ω% NΔ CH.HE1+90

External Tasks

Critical Split

Manual Progress

Manual Summary Rollup


Inactive Milestone

Inactive Task

Summary

Working Programme No. 11

Manual Task



									Project: Mainlaying in Tseung Kwan O
Task Na	e	Duration	Start Finish Task Calendar	r Predecessors	Successors % Co	omplete Actual S	tart Actual Fi	. 2017	2018 2019 2019 2022 2022 2022 2022 2022 2022
	Setup for Pipe Laying inside jacking Pits B	6 days	8 Jul '21 14 Jul '21 HK Working	g Day 612,623	615	0%	NA	Nov Do	Dec Jan Feb Mar Arr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Arr May Jun Ju
	DN1200 MS Pipe Laying inside jacking pipe (114m) (8m per 3 day)	45 days	2 Aug '21 23 Sep '21 HK Working	g Day 615	616	0%	NA	NA	
	NS250 HDPE Pipe Laying inside jacking pipe (114m) (8m per day)	15 days	15 Jul '21 31 Jul '21 HK Working	g Day 613	614	0%	NA	NA	
	Formwork & Setup for Grouting the gap between pipe and Sleeve	3 days	24 Sep '21 27 Sep '21 HK Working	g Day 614	617	0%	NA	NA	
	Grouting Works (20 meter/day)	6 days	28 Sep '21 5 Oct '21 HK Working	g Day 616	618	0%	NA	NA	
	Pipe Laying (HB, BVB, Short Pipe), Thrust Block &	•	6 Oct '21 3 Nov '21 HK Working		619	0%	NA	NA	
	backfilling inside Pit 137A		The state of the s						
)	Remove ELS and Extract Sheetpile at Pit 137A	2 days	4 Nov '21 5 Nov '21 HK Working	g Day 618	620	0%	NA	NA	
	Pipe Laying (DN1200 MS Pipe & NS250 HDPE Pipe) From Pit 137A to CH.CC1+38 & KC1+38	12 days	6 Nov '21 19 Nov '21 HK Working	g Day 619		0%	NA	NA	
	TBM Pipe Jacking From Pit 137C to Pit 137B	322 days	8 Apr '21 10 May '22 HK Working			0%	NA	NA	
	Establishment at Pit 137C	24 days	8 Apr '21 6 May '21 HK Working		623	0%	NA	NA	
	OD1920 Steel Sleeve Pipe for both DN1200 & NS250 (Pit 137C - Pit 137B) (CH.CB0+00 to CH.CB.2+46) in Soil (246m; 5m/day)	50 days	7 May '21 7 Jul '21 HK Working	g Day 622	624,613	0%	NA	NA	
	Remove setup including thrust wall at Pit 137C	6 days	8 Jul '21 14 Jul '21 HK Working	ig Day 623	625	0%	NA	NA	
	Setup for Pipe Laying inside jacking Pit C	6 days	15 Jul '21 21 Jul '21 HK Working		627	0%	NA	NA	
	DN1200 MS Pipe Laying inside jacking pipe (246m) (3 days per 8m)		27 Aug '21 16 Dec '21 HK Working		628	0%	NA	NA	
	NS250 HDPE Pipe Laying inside jacking pipe (246m) (8m per day)	31 days	22 Jul '21 26 Aug '21 HK Working	g Day 625	626	0%	NA	NA	
	Formwork & Setup for Grouting the gap between pipe and Sleeve	3 days	17 Dec '21 20 Dec '21 HK Working	g Day 626	629	0%	NA	NA	
	Grouting Works (20 meter/day)	13 days	21 Dec '21 7 Jan '22 HK Working	ig Day 628	630	0%	NA	NA	
	Construction of Combined Inspection and Washout	60 days	8 Jan '22 22 Mar '22 HK Working	ig Day 629	632,631	0%	NA	NA	
	Chamber (Type III) at Pit 137C								
	Pipe Connection Inside Pit 137C	6 days	23 Mar '22 29 Mar '22 HK Working			0%	NA	NA	
	Pipe Laying (HB, BVB, Short Pipe), Thrust Block & backfilling inside Pit 137C	24 days	23 Mar '22 23 Apr '22 HK Working	g Day 630	633	0%	NA	NA	
	Remove ELS and Remove ELS and Extract Sheetpile a Pit 137C	it 12 days	25 Apr '22 10 May '22 HK Working	g Day 632		0%	NA	NA	
	inal Connection of NS250 HDPE Pipe to Existing at Wan P	Pc 14 days	17 Jun '22 4 Jul '22 HK Working	g Day 662		0%	NA	NA	
CC	1200 MS Pipe Static Pressure Test, Pipeline Cleaning, IV Inspection, Sterilization and Water Sampling		7 Nov '17 16 Jun '23 Calendar D			0%	NA	NA	
	Static Pressure Test DN1200 MS Pipe - Static Pressure Test From DN900	838 days	1 Nov '20 16 Feb '23 Calendar D			0%	NA NA	NA NA	
	Valve Chamber at CH.CA4+24 to CH.CT.2+65	Jo days	THOU TO SO HOU TO CHICHUAI DE	-1		-70			
	DN1200 MS Pipe - Static Pressure Test From DN900 Valve Chamber at CH.CA4+24 to DN900 Valve Chamber at Wan Po Road (CH. A12+50)		16 Sep '22 15 Oct '22 Calendar D	ay 71,593	646	0%	NA	NA	
9	DN1200 MS Pipe - Static Pressure Test From DN900 Valve Chamber at Wan Po Road (CH. A12+50) to DN900 Valve Chamber at TKO Landfill Stage I Area A (CH. FB1+66)		22 Sep '22 21 Oct '22 Calendar D)ay 132,234	647	0%	NA	NA	
0	DN1200 MS Pipe - Static Pressure Test From DN900 Valve Chamber at TKO Landfill Stage I Area A (CH. FB1+66) to DN900 Valve Chamber at TKO Landfill Stage Area B (CH. FC 13+26)		9 Mar '22 7 Apr '22 Calendar D	Jay 230,298	648	0%	NA	NA	
11	DN1200 MS Pipe - Static Pressure Test From DN900 Valve Chamber at TKO Landfill Stage I Area B (CH. FC13+26) to DN900 Valve Chamber at CH. FD3+43	30 days	19 Noy '22 18 Dec '22 Calendar D	Day 289	642,649	0%	NA	NA	
12	DN1200 MS Pipe - Static Pressure Test From DN900 Valve Chamber at CH.FD 3+43 to DN900 Valve Chambe at Mau Wu Tsai (CH. HA6+45)		19 Dec '22 17 Jan '23 Calendar D	Day 341,347,428,45	52 650,643	0%	NA	NA	
43	DN1200 MS Pipe - Static Pressure Test From DN900 Valve at Mau Wu Tsai (CH.HA6+45) to DN800 EMF & B Chamber at TKO F.W.S.R.(CH. HE1+70)		18 Jan '23 16 Feb '23 Calendar D	Day 510,513,534,55	55 651	0%	NA	NA	
		2018 days	7 Nov '17 17 May '23 Calendar D	Day	653FF+30	0%	NA	NA F	┼ ╏╒╒╒╒╒╒╒╒╒╒╒╒╒╒╒╒╒╒╒╒╒╒╒╒╒╒╒╒╒╒╒╒╒╒╒
4	Pipeline Cleaning and CCTV Inspection		7 Nov '17 4 Feb '18 Calendar D			0%	NA	NA -	
	DN1200 MS Pipe - Pipeline Cleaning and CCTV Inspection From DN900 Valve Chamber at CH.CA4+24	90 days to							
645	DN1200 MS Pipe - Pipeline Cleaning and CCTV	90 days	16 Oct '22 13 Jan '23 Calendar D	Day 638		0%	NA	NA	
45	DN1200 MS Pipe - Pipeline Cleaning and CCTV Inspection From DN900 Valve Chamber at CH.CA4+24 CH.CT.2+65 DN1200 MS Pipe - Pipeline Cleaning and CCTV Inspection From DN900 Valve Chamber at CH.CA4+24	90 days		Day 638		0%	NA	NA	
645 646 Working Pr	DN1200 MS Pipe - Pipeline Cleaning and CCTV Inspection From DN900 Valve Chamber at CH.CA4+24 CH.CT.2+65 DN1200 MS Pipe - Pipeline Cleaning and CCTV Inspection From DN900 Valve Chamber at CH.CA4+24 DN900 Valve Chamber at Wan Po Road (CH. A12+50)	90 days to	16 Oct '22 13 Jan '23 Calendar D	Ins			NA Manual Task		Manual Sunnary Rolley