



Contract No. 13/WSD/16

Mainlaying in Tseung Kwan O

**Monthly EM&A Report No. 53
(Period from 1 to 31 December 2022)**

December 2022

(Rev. 1)

	Prepared by:	Reviewed and Certified by:
Name	Howard Chan	Jacky Leung
Position	Environmental Team Member	Environmental Team Leader
Signature		
Date:	19 January 2023	19 January 2023



Water Supplies Department
New Works Branch
Construction Division
11 Tai Yip Lane
Kowloon Bay
Kowloon
Hong Kong

Your reference:

Our reference: HKWSD201/50/108559

Date: 19 January 2023

Attention: Mr Y M Chan

BY POST

Dear Sirs

Quotation No.: WQ/17/A071
Independent Environmental Checker for Water Supplies Department
– Proposed Desalination Plant in TKO Area 137 for Contract No. 13/WSD/16
Verification of Monthly EM&A Report No.53

We refer to emails of 11 and 19 January 2023 attaching Monthly EM&A Report No.53 for the captioned project prepared by the ET.

We have no further comment and hereby verify the captioned report in accordance with Clause 3.5 of the Environmental Permit no. EP-503/2015/A.

Should you have any queries regarding the above, please do not hesitate to contact the undersigned or our Mr Louis Kwan 2618 2831.

Yours faithfully
ANewR CONSULTING LIMITED

James Choi
Independent Environmental Checker

CPSJ/KSYL/lsm

Revision History

Rev.	DESCRIPTION OF MODIFICATION	DATE
0	1 st Submission	11/01/2023
1	Revised according to IEC comments	19/01/2023

CONTENT

Executive Summary	
1. Basic Project Information	3
2. Noise Monitoring.....	6
3. Waste management.....	10
4. Landfill gas monitoring.....	11
5. Summary of Exceedance, Complaints, Notification of Summons and Prosecutions.....	19
6. EM&A Site Inspection	21
7. Future Key Issues	22
8. Conclusion and Recommendations.....	23

Appendix A	Construction Programme
Appendix B	Overview of Mainlaying in Tseung Kwan O
Appendix C	Summary of Implementation Status of Environmental Mitigation
Appendix D	Impact Monitoring Schedule of the Reporting Month
Appendix E	Noise Monitoring Equipment Calibration Certificate
Appendix F	Event/Action Plan for Noise Exceedance
Appendix G	Noise Monitoring Data
Appendix H	Waste Flow Table
Appendix I	Landfill Gas Monitoring Equipment Calibration Certificate
Appendix J	Landfill Gas Monitoring Data
Appendix K	Complaint Log and Regulatory Compliance Proforma
Appendix L	Site Inspection Proforma
Appendix M	Proactive Environmental Protection Proforma
Appendix N	Impact Monitoring Schedule of Next Reporting Month

EXECUTIVE SUMMARY

Introduction

- A1. Penta-Ocean - Concentric Joint Venture (POCJV) is contracted to carry out the Mainlaying in Tseung Kwan O under Contract No. 13/WSD/16 (hereinafter known as “the Project”).
- A2. In accordance with the Environmental Monitoring and Audit (EM&A) Manual for the Project, EM&A works should be carried out by Environmental Team (ET), Acuity Sustainability Consulting Limited (ASCL), during the construction phase of the Project.
- A3. This is the 53rd Monthly EM&A Report, prepared by ASCL, for the Project summarizing the monitoring results and audit findings of the EM&A programme at and around Tseung Kwan O (TKO) during the reporting period from 1 December to 31 December 2022.
- A4. The EM&A programme for this contract has covered environmental monitoring on construction noise level at selected NSRs and Contractor’s environmental performance auditing in the aspects of construction dust, construction noise, water quality, waste management, landscape and visual and ecology.

Summary of Main Works Undertaken & Key Mitigation Measures Implemented

- A5. Key works carried out in this reporting period for the Project included the followings:

Location	Construction activities carried in the reporting month
Wan Po Road and TKO Area 137	• Open trench method • Water main installation inside sleeve pipe
TKO Promenade (Stage 1 Landfill) & Po Yap Road Roundabout	• Open trench method • Water main installation inside sleeve pipe • Trenchless Method (sleeve pipe)
HK Velodrome	• Open trench method • Water main installation inside sleeve pipe • Trenchless Method (sleeve pipe)
Po Lam Road South / Ling Hong Road	• Open trench method • Water main installation inside sleeve pipe
Tsui Lam Road / Abandoned Road	• Open trench method • Pile cap construction

- A6. The major environmental impacts brought by the above construction works include:
- Construction dust and noise generation from mainlaying of pipes, and excavation;
 - Waste generation from the construction activities; and
 - Impact on water quality from construction activities
- A7. The key environmental mitigation measures implemented for the Project in this reporting period associated with the above construction works include:
- Reduction of construction dust generation from mainlaying of pipes, and excavation;
 - Reduction of noise from equipment and machinery on-site;
 - Sorting and storage of general refuse and construction waste; and
 - Treatment of wastewater through water treatment facilities before discharge

Summary of Exceedance & Investigation & Follow-up

- A8. Noise monitoring was scheduled in the reporting month for NSR4 Creative Secondary School on 1, 7, 13, 19 and 30 December 2022 as construction works were conducted within 300m to the noise sensitive receiver. No Action or Limit Level exceedance was recorded during the reporting period.
- A9. Landfill gas monitoring was carried out by the Registered Safety Officer of the Contractor at the excavation locations and within the consultation zones for 525 times. All the measured results were presented in **Appendix J** and were within the Action and Limit Levels.

Complaint Handling and Prosecution

- A10. No environmental complaint, notifications of summons and prosecution was received in the reporting month.

Reporting Change

- A11. There were no changes reported that may affect the on-going EM&A programme.

Summary of Upcoming Key Issues and Key Mitigation Measures

- A12. Key works in the next reporting month for the Project will include the followings:

Location	Construction activities to be carried out in next reporting month
Wan Po Road and TKO Area 137	• Open trench method • Water main installation inside sleeve pipe
TKO Promenade (Stage 1 Landfill) & Po Yap Road Roundabout	• Open trench method • Water main installation inside sleeve pipe • Trenchless Method (sleeve pipe)
HK Velodrome	• Open trench method • Water main installation inside sleeve pipe • Trenchless Method (sleeve pipe)
Po Lam Road South / Ling Hong Road	• Open trench method • Water main installation inside sleeve pipe
Tsui Lam Road / Abandoned Road	• Open trench method

- A13. The major environmental impacts brought by the above construction works will include:
- Construction dust and noise generation of mainlaying of pipes, and excavation works;
 - Waste generation from construction activities; and
 - Impact on water quality from construction activities.
- A14. The key environmental mitigation measures for the Project in the coming reporting period associated with the above construction works will include:
- Reduction of construction dust generation of mainlaying of pipes, and excavation works by regular water spraying and covering of dusty materials with screenings;
 - Reduction of noise from equipment and machinery on-site;
 - Sorting and storage of general refuse and construction waste; and
 - Treatment of wastewater through water treatment facilities before discharge.

1. BASIC PROJECT INFORMATION

1.1 Background

The proposed Desalination Plant at Tseung Kwan O (DPTKO) will produce potable water with an initial capacity of 135 million liters per day (MLD), expandable to an ultimate capacity of 270 MLD in the future to provide a secure and alternative freshwater resource complying with the World Health Organization (WHO) standards. The plant will adopt the Seawater Reverse Osmosis (SWRO) technology, which dominates the market due to its reliability and progressive reduction in cost as the technology advances.

Pursuant to the Environmental Impact Assessment Ordinance (EIAO), the Director of Environmental Protection granted the Variation of Environmental Permit (No. EP-503/2015/A) to Water Supplies Department (WSD) for the Project on 26 January 2018.

The scope of the Contract may be considered in brief, to consist of the laying of about 10 km long 1200 mm diameter freshwater mains and the associated works along the alignment of the Project as shown with the overall view in **Appendix B**.

1.2 The Reporting Scope

This is the 53rd Monthly EM&A Report for the Project which summarizes the key findings of the EM&A programme during the reporting period from 1 December to 31 December 2022.

1.3 Project Organization

The Project Organization structure for Construction Phase is presented in **Figure 1.1**.




Figure 1.1 Project Organization Chart

Contact details of the key personnel are presented in **Table 1.1** below:

Table 1.1 Contact details of the key personnel

Party	Position	Name	Telephone no.
Penta-Ocean - Concentric Joint Venture	Environmental Officer	Calvin Chik	9863 5630
Acuity Sustainability Consulting Limited	Environmental Team Leader	Jacky Leung	2698 6833
ANewR Consulting Limited	Independent Environmental Checker	James Choi	2618 2831

1.4 Summary of Construction Works

Details of the major construction works undertaken in this reporting period are shown in **Table 1.2** and the construction works locations are shown in **Appendix B**. The construction programme is presented in **Appendix A**.

Table 1.2 Summary of the Construction Works Undertaken during the Reporting Month

Location	Construction activities carried out in the reporting month
Wan Po Road and TKO Area 137	- Open trench method - Water main installation inside sleeve pipe
TKO Promenade (Stage 1 Landfill) & Po Yap Road Roundabout	- Open trench method - Water main installation inside sleeve pipe - Trenchless Method (sleeve pipe)
HK Velodrome	- Open trench method - Water main installation inside sleeve pipe - Trenchless Method (sleeve pipe)
Po Lam Road South / Ling Hong Road	- Open trench method - Water main installation inside sleeve pipe
Tsui Lam Road / Abandoned Road	- Open trench method - Pile cap construction

A summary of the valid permits, licences, and or notifications on environmental protection for this Project is presented in **Table 1.3**.

Table 1.3 Summary of the Status of Environmental Licence, Notification and Permit

Reference No.	Valid Period		Remark
	From	To	
Variation of Environmental Permit			
EP no.: EP-503/2015/A	--	--	N/A
Notification of Construction Works under the Air Pollution Control (Construction Dust) Regulation			
423775	--	--	N/A
Chemical Waste Producer Registration			
5213-839-P3287-01	--	--	N/A

Reference No.	Valid Period		Remark
	From	To	
Billing Account for Disposal of Construction Waste			
A/C no.: 7029491	--	--	N/A
Water Discharge Licence			
WT00032336-2018	10 Dec 2018	31 Dec 2023	N/A
Construction Noise Permit			
GW-RE1145-22	21 Oct 2022	20 Jan 2023	Wan Po Road near Chun Wang ST.
GW-RE1268-22	17 Nov 2022	31 Jan 2023	Construction site near junction of Wan Po Road and Pung Loi Road

The status for all environmental aspects is presented **Table 1.4**.

Table 1.4 Summary of Status for Key Environmental Aspects under the EM&A Manual

Parameters	Status
Noise	
Baseline Monitoring	The baseline noise monitoring result has been reported in Baseline Monitoring Report and submitted to EPD under VEP Condition 3.4.
Impact Monitoring	On-going
Waste Management	
Mitigation Measures in Waste Management Plan	On-going
Landfill Gas	
Impact Monitoring	On-going
Environmental Audit	
Site Inspection	On-going

Other than the EM&A works by ET, regular environmental management meetings were conducted in order to enhance environmental awareness and closely monitor the environmental performance of the contractors.

The EM&A programme has been implemented in accordance with the recommendations presented in the approved EIA Report and the EM&A Manual. A summary of implementation status of the environmental mitigation measures for the construction phase of the Project during the reporting period is provided in **Appendix C**.

2. NOISE MONITORING

2.1 Monitoring Requirements

To ensure no adverse noise impact, noise monitoring is recommended to be carried out within 300m radius from the nearby noise sensitive receivers (NSRs), during construction phase. The NSRs selected as monitoring station are (i) NSR4 – Creative Secondary School, (ii) NSR24 – PLK Laws Foundation College, and (iii) NSR31 – School of Continuing and Professional Studies – CUHK respectively.

Referring to EM&A Manual Section 4.1.2, the impact noise monitoring should be carried out at all the designated monitoring stations when there are project-related construction activities undertaken within a radius of 300m from the monitoring stations.

Impact monitoring for noise impact was conducted in the reporting month for NSR4 – Creative Secondary School on 1, 7, 13, 19 and 30 December 2022 as construction works were conducted within 300m to the noise sensitive receiver. Detailed monitoring results can be found in **Appendix G**.

2.2 Noise Monitoring Parameters, Time, Frequency

Impact noise monitoring was conducted weekly in the reporting period between 0700-1900 on normal weekdays. Construction works will follow the requirements as stipulated in the valid CNPs if works have to be conducted in the restricted hours.

Construction noise level was measured in terms of the A-weighted equivalent continuous sound pressure level (L_{Aeq}). $L_{Aeq, 30min}$ was used as the monitoring parameter for the time period between 0700 and 1900 on normal weekdays. **Table 2.1** summarizes the monitoring parameters, frequency, and duration of the impact noise monitoring. The monitoring schedule is provided in **Appendix D**.

Table 2.1 Noise Monitoring Parameters, Time, Frequency and Duration

Time	Frequency	Duration	Parameters
Daytime: 0700-1900	Once per week	Continuously in $L_{eq, 5min}/L_{eq, 30min}$ (average of 6 consecutive $L_{eq, 5min}$)	L_{eq} , L_{10} & L_{90}

2.3 Noise Monitoring Locations

The monitoring locations should normally be made at a point 1m from the exterior of the NSRs building façade and be at a position 1.2m above the ground. A correction of +3dB(A) should be made to the free-field measurements.

According to the environmental findings detailed in the EIA report and Baseline Monitoring Report, the designated locations for the construction noise monitoring are listed in **Table 2.2** below.

Table 2.2 Noise Monitoring Location

NSR ID	Noise Sensitive Receivers	Monitoring Location	Position
NSR 4	Creative Secondary School	Roof Floor	1 m from facade
NSR 24	PLK Laws Foundation College	Pedestrian Road on Ground Floor	Free-field
NSR 31	School of Continuing and Professional Studies - CUHK	Roof Floor	1 m from facade

Three noise monitoring locations for impact monitoring at the nearby sensitive receivers are shown in **Figure 2.1-2.3**.



Figure 2.1 NSR4 Creative Secondary School



Figure 2.2 NSR24 PLK Laws Foundation College



Figure 2.3 NSR31 School of Continuing and Professional Studies - CUHK

2.4 Impact Monitoring Methodology

Integrated sound level meters were used for the noise monitoring. The meters were in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications. Immediately prior to and following each noise measurement the accuracy of the sound level meters was checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements may be accepted as valid only if the calibration level before and after the noise measurements agree to within 1.0 dB(A).

Calibration certificates of the instruments used are presented in **Appendix E**. Noise measurements were not made in the presence of fog, rain, wind with a steady speed exceeding 5 m/s or wind with gusts exceeding 10 m/s. The wind speed was checked with a portable wind speed meter capable of measuring the wind speed in m/s.

Table 2.3 Impact Noise Monitoring Equipment

Equipment	Brand and Model	Serial Number	Date of Calibration	Expiry Date
Sound Level Meter	Svantek 971	96062	27/06/2022	26/06/2023
Sound Level Meter Calibrator	RION NC-75	34524163	09/05/2022	08/05/2023
Pocket Wind Meter Anemometer	Kestrel 1000 Wind Meter	Nil	Nil	Nil

2.5 Action and Limit Levels

The Action/Limit Levels are in line with the criteria of Practice Note for Professional Persons (ProPECC PN 2/93) "Noise from Construction Activities – Non-statutory Controls" and Technical Memorandum on Environmental Impact Assessment Process issued by HKSAR Environmental Protection Department ["EPD"] under the Environmental Impact Assessment Ordinance, Cap 499, S.16 are presented in **Table 2.4**.

Table 2.4 Action and Limit Levels for Noise

Time Period	Action Level	Limit Level (dB(A))
0700-1900 on normal weekdays	When one documented complaint is received from any one of the noise sensitive receivers	• 70 dB(A) for school and • 65 dB(A) during examination period
Notes: (a) Limits specified in the GW-TM and IND-TM for construction and operation noise, respectively.		

If exceedances are found during noise monitoring, the actions in accordance with the Event and Action Plan will be carried out according to **Appendix F**.

2.6 Monitoring Results and Observations

Referring to EM&A Manual Section 4.1.2, impact monitoring for noise impact was scheduled weekly in the reporting month for NSR4 – Creative Secondary School on 1, 7, 13, 19 and 30 December 2022. Detailed monitoring results are presented in **Appendix G**.

No construction works were conducted within 300m radius of NSR24 and NSR31. Thus, no construction noise monitoring works was carried at these two locations in the reporting month.

No action or limit level exceedance was recorded for construction noise monitoring during the reporting period.

3. WASTE MANAGEMENT

The waste generated from this Project includes inert construction and demolition (C&D) materials, and non-inert C&D materials. Non-inert C&D materials are made up of general refuse, vegetative wastes, and recyclable wastes such as plastics and paper/cardboard packaging waste. Steel materials generated from the project are also grouped into non-inert C&D materials as these materials were not disposed of with other inert C&D materials. With reference to relevant handling records and trip tickets of this Project, the quantities of different types of waste generated in the reporting month are summarised in **Table 3.1**. Details of cumulative waste management data are presented as a waste flow table in **Appendix H**.

Table 3.1 Quantities of waste generated from the Project

Reporting period	Quantity					
	Inert C&D Materials (in '000m ³)	Chemical Waste (in '000kg)	Non-inert C&D Materials			
			Others, e.g., General Refuse disposed at Landfill (in '000m ³)	Recycled materials		
				Paper/cardboard (in '000kg)	Plastics (in '000kg)	Metals (in '000kg)
Dec 2022	0.874	0.000	0.002	0.051	0.000	0.000

4. LANDFILL GAS MONITORING

4.1 Monitoring Requirement

In accordance with Section 11 of the EM&A Manual, monitoring of landfill gas is required for construction works within the 250m Consultation Zone. Part of the desalination plant and the indicative area of natural slope mitigation works fall within the SENT Landfill Extension Consultation Zone; and part of the 1,200 mm diameter fresh water mains along Wan Po Road falls within the SENT Landfill and SENT Landfill Extension Consultation Zones, TKO Stage II/III Restored Landfill and TKO Stage I Restored Landfill Consultation Zones.

4.2 Monitoring Location

Monitoring of oxygen, methane, carbon dioxide and barometric pressure was performed for excavations at 1m depth or more within the Consultation Zone.

During construction of works within the consultation zones, excavations of 1m depth or more was monitored:

- At the ground surface before excavation commences;
- Immediately before any worker enters the excavation;
- At the beginning of each working day for the entire period when the excavation remains open; and
- Periodically through the working day whilst workers are in the excavation.

For excavations between 300mm and 1m deep, measurements should be carried out:

- Directly after the excavation has been completed; and
- Periodically whilst the excavation remains open.

The area required to be monitored for landfill gas in the reporting period are shown in **Figure 4.1** to **Figure 4.9**.




Figure 4.1 Monitoring Location - CH.A 6+70




Figure 4.2 Monitoring Location - CH.A 13+50 ~ 14+00 (Pit A)




Figure 4.4 Monitoring Location - Pit 137A (137 Pit A)




Figure 4.5 Monitoring Location - Pit 137B (137 Pit B)




Figure 4.6 Monitoring Location - Pit 137C (137 Pit C)






Figure 4.7 Monitoring Location - Wan Po Road 4





4.3 Monitoring Parameters

Landfill Gas monitoring was carried out to identify any migration between the landfill and the Project and to ensure the safety of the construction, operation and maintenance personnel working on-site, visitors and any other person within the Project area.

The following parameters were monitored:

- Methane.
- Oxygen.
- Carbon Dioxide.
- Barometric Pressure.

4.4 Action and Limit Level

Action and Limit Level are provided in **Table 4.1**.

Table 4.1 Action and Limit Level for Landfill Gas Monitoring Equipment

Parameters	Action Level	Limit Level
Oxygen (O ₂)	<19% O ₂	<19% O ₂
Methane (CH ₄)	>10% LEL	>20% LEL
Carbon Dioxide (CO ₂)	>0.5% CO ₂	>1.5% CO ₂

4.5 Monitoring Equipment

Landfill Gas monitoring was carried out using intrinsically safe, portable multi-gas monitoring instruments. The gas monitoring equipment is:

- Complying with the Landfill Gas Hazard Assessment Guidance Note as intrinsically safe;
- Capable of continuous barometric pressure and gas pressure measurements;
- Normally operated in diffusion mode unless required for spot sampling, when it should be capable of operating by means of an aspirator or pump;
- Having low battery, fault and over range indication incorporated;
- Capable of storing monitoring data, and shall be capable of being down-loaded directly;
- Measure in the following ranges:

methane	0-100% Lower Explosion Limit (LEL) and 0-100% v/v;
oxygen	0-25% v/v;
carbon dioxide	0-5% v/v; and
barometric pressure	mBar (absolute)

alarm (both audibly and visually) in the event that the concentrations of the following are exceeded:

methane	>10% LEL;
oxygen	<19% by volume; and
carbon dioxide	>0.5% by volume
barometric pressure	mBar (absolute)

Monitoring Equipment used in the reporting period are summarised in **Table 4.2**. The Landfill Gas monitoring equipment calibration certificate is presented in **Appendix I**.

Table 4.2 Landfill Gas Monitoring Equipment

Equipment	Brand and Model	Calibration Expiry Date
Portable Gas Detector	PGM-2500 QRAE III	27 July 2023
	XT-XWHM-Y-OR	2 September 2023
CO2 Analyzer	TES, 1307H	16 November 2023

4.6 Monitoring Results

In the reporting period, construction works within the consultation zones, excavations of 1m depth or more was monitored. Landfill gas monitoring was carried out by the Registered Safety Officer of the Contractor at the excavation locations for 525 times. All the measured results were presented in **Appendix J** and were within the Action and Limit Levels.

Table 4.3 Action and Limit Levels and Event and Action Plan for LFG Hazard

Parameters	Level	Action
Oxygen (O ₂)	Action Level < 19% O ₂	Ventilate trench/void to restore O ₂ to > 19% Stop works
	Limit Level < 19% O ₂	Evacuate personnel/prohibit entry Increase ventilation to restore O ₂ to > 19%
Methane (CH ₄)	Action Level >10% LEL	Post "No Smoking" signs Prohibit hot works Increase ventilation to restore CH ₄ to <10% LEL Stop works
	Limit Level >20% LEL	Evacuate personnel/prohibit entry Increase ventilation to restore CH ₄ to <10% LEL
Carbon Dioxide (CO ₂)	Action Level >0.5% CO ₂	Ventilate to restore CO ₂ to < 0.5% Stop works
	Limit Level >1.5% CO ₂	Evacuate personnel / prohibit entry Increase ventilation to restore CO ₂ to <0.5%

5. SUMMARY OF EXCEEDANCE, COMPLAINTS, NOTIFICATION OF SUMMONS AND PROSECUTIONS

The Environmental Complaint Handling Procedure is shown in below **Figure 5.1**:




Figure 5.1 Environmental Complaint Handling Procedure

Impact monitoring for noise impact was scheduled in the reporting month for NSR4 – Creative Secondary School on 1, 7, 13, 19 and 30 December 2022 as construction works were conducted within 300m to the noise sensitive receiver. Detailed monitoring results can be found in **Appendix G**.

Landfill gas monitoring was carried out by the Registered Safety Officer of the Contractor at the excavation locations and within the consultation zones for 525 times. All the measured results were presented in **Appendix J** and were within the Action and Limit Levels.

No Action and Limit Level exceedance was recorded during the reporting period.

No environmental complaint, notification of summons and prosecution was received in the reporting period.

Statistics on complaints and regulatory compliance are summarized in **Appendix K**.

6. EM&A SITE INSPECTION

Site inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control and mitigation measures under the Contract. In the reporting period, site inspections were carried out on 6, 15, 22 and 28 December 2022 at the site portions list in **Table 6.1** below. One joint site inspection with IEC was carried out on 28 December 2022.

Table 6.1 Site Inspection Record

Date	Inspected Site Portion	Time
6 December 2022	Portion J	09:30 – 11:00
15 December 2022	Portion J	14:30 – 15:30
22 December 2022	Portion J	09:30 – 10:30
28 December 2022	Portion J	14:00 – 15:00

Minor deficiencies were observed during weekly site inspections. Key observations during the site inspections are summarized in **Table 6.2**.

Table 6.2 Site Observations

Date	Environmental Observations	Follow-up Status
6 December 2022	- Oil leakage shall be avoided and prevented for excavator and other equipment. Contractor was reminded to repair the equipment immediately. (Pit O1). - Chemical container should be stored with drip tray. (Pit Y) - Polluted water in drip tray and rainwater in trench shall be cleared and treated before discharge. (Pit O1) - Contractor was required to review the capacity of sedimentation tank to ensure the discharge was comply with effluent discharge license reequipment.	- The excavator was repaired, no oil leakage was observed. - Chemical container was removed. - The rainwater in trench was treated before discharge. - Sedimentation tank was cleaned regularly.
15 December 2022	Drip tray should be provided for chemical storage. (WPR1)	Chemical was removed.
22 December 2022	No major environmental deficiency was identified.	N/A
28 December 2022	Chemical containers found near the power generators shall be stored properly or provide a drip tray at Pit M and Pit O.	Chemical was removed.

According to the EIA Study Report, Environmental Permit, contract documents and EM&A Manual, the mitigation measures detailed in the documents should be implemented as much as practical during the reporting period. An updated Implementation Status of Environmental Mitigation Measures (EMIS) is provided in **Appendix C**.

Site inspection proforma of the reporting period is provided in **Appendix L**.

7. FUTURE KEY ISSUES

Key works that will be anticipated in the next reporting period for the Project are shown in **Table 7.1**.

Table 7.1. Key works for the next reporting month

Location	Construction activities to be carried out in next reporting month
Wan Po Road and TKO Area 137	• Open trench method • Water main installation inside sleeve pipe
TKO Promenade (Stage 1 Landfill) & Po Yap Road Roundabout	• Open trench method • Water main installation inside sleeve pipe • Trenchless Method (sleeve pipe)
HK Velodrome	• Open trench method • Water main installation inside sleeve pipe • Trenchless Method (sleeve pipe)
Po Lam Road South / Ling Hong Road	• Open trench method • Water main installation inside sleeve pipe
Tsui Lam Road / Abandoned Road	• Open trench method

The major environmental impacts brought by the above construction works will include:

- Construction dust and noise generation of mainlaying of pipes, TBM break through, and excavation works;
- Waste generation from construction activities; and
- Impact on water quality from construction activities.

The key environmental mitigation measures for the Project in the coming reporting period associated with the above construction works will include:

- Dust suppression by regular wetting and water spraying for excavation works, mainlaying of pipes and TBM break through works;
- Reduction of noise from equipment and machinery on-site;
- Sorting and storage of general refuse and construction waste; and
- Treatment of wastewater with water treatment facilities before discharge.

The proactive environmental protection proforma for the next reporting month is listed in **Appendix M**.

Referring to EM&A Manual Section 4.1.2, the impact noise monitoring should be carried out at all the designated monitoring stations when there are project-related construction activities undertaken within a radius of 300m from the monitoring stations.

The tentative impact monitoring schedule for the next reporting month is attached in **Appendix N**.

8. CONCLUSION AND RECOMMENDATIONS

This is the 53rd monthly Environmental Monitoring and Audit (EM&A) Report presenting the EM&A works undertaken during the period from 1 December to 31 December 2022 in accordance with the EM&A Manual and the requirement under EP-503/2015/A.

Impact monitoring for noise impact was scheduled in the reporting month for NSR4 – Creative Secondary School on 1, 7, 13, 19 and 30 December 2022 as construction works were conducted within 300m to the noise sensitive receiver. No action and limit level exceedance for construction noise monitoring was recorded in the reporting period.

Landfill gas monitoring was carried out by the Registered Safety Officer of the Contractor at the excavation locations and within the consultation zones for 525 times. All the measured results were presented in **Appendix J** and were within the Action and Limit Levels.

No exceedance of the action and limit level for landfill gas monitoring was recorded during the reporting period.

Weekly environmental site inspections were conducted during the reporting month. Observations and Recommendations were made during site inspection, Contractor was reminded that sedimentation facilities shall be provided on site to remove silt particles from runoff before discharge and to meet the requirements of the TM standard under the WPCO.

According to the environmental site inspections performed in the reporting month, the contractor is reminded to pay attention on maintaining site tidiness, water treatment facilities, and proper materials storage.

No environmental complaint, notification of summons and prosecution was received in the reporting month.

The ET will keep track on the construction works to confirm compliance of environmental requirements and the proper implementation of all necessary mitigation measures.

Appendix A

Construction Programme


[illegible]


<

[illegible]

[illegible]

Project: Mainlaying in Tseung Kwan O																																						
ID	Task Name	Duration	Start	Finish	Task Calendar	Predecessors	Successors	% Complete	Actual Start	Actual Finish																												
85	Sacrificial Anode Cathodic Protection (SACP)	82 days	Thu 30/5/19	Mon 19/8/19	Calendar Day	19	99	100%	Thu 30/5/19	Mon 19/8/19	2018	2019	2020	2021	2022	2023	2024	2025																				
86	Landscaping Works	42 days	Thu 6/9/18	Wed 17/10/18	Calendar Day	72,74		100%	Thu 6/9/18	Wed 17/10/18	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4				
87	Miscellaneous	1000 days	Sun 18/3/18	Fri 11/12/20	Calendar Day	74,72		100%	Sun 18/3/18	Fri 11/12/20																												
88	Site Establishment	220 days	Tue 2/1/18	Thu 9/8/18	Calendar Day			100%	Tue 2/1/18	Thu 9/8/18																												
89	Setting up PM's and Contractor Accommodation	90 days	Sat 12/5/18	Thu 9/8/18	Calendar Day	82FS+13 days		100%	Sat 12/5/18	Thu 9/8/18																												
90	Initial Survey of the Site	60 days	Tue 2/1/18	Fri 2/3/18	Calendar Day	4		100%	Tue 2/1/18	Fri 2/3/18																												
91	Procurement of Major Material	1485 days	Sat 7/4/18	Sat 30/4/22	Calendar Day			100%	Sat 7/4/18	Sat 30/4/22																												
92	Preparation of Purchase Order	7 days	Sat 7/4/18	Fri 13/4/18	Calendar Day	64SS+7 days,76	93	100%	Sat 7/4/18	Fri 13/4/18																												
93	1st Batch of Material Delivery	65 days	Sat 14/4/18	Sun 17/6/18	Calendar Day	92	94	100%	Sat 14/4/18	Sun 17/6/18																												
94	1st Batch of Material Delivery on site	0 days	Fri 29/6/18	Fri 29/6/18	Calendar Day	93	95	100%	Fri 29/6/18	Fri 29/6/18																												
95	Material Delivery by Batches	1401 days	Sat 30/6/18	Sat 30/4/22	Calendar Day	94		100%	Sat 30/6/18	Sat 30/4/22																												
96	Preparation of CE01 Purchase Order	7 days	Tue 25/9/18	Mon 1/10/18	Calendar Day	68	97	100%	Tue 25/9/18	Mon 1/10/18																												
97	1st Batch of CE01 Material Delivery	90 days	Tue 2/10/18	Sun 30/12/18	Calendar Day	96	98	100%	Tue 2/10/18	Sun 30/12/18																												
98	1st Batch of CE01 Material Delivery on site	1 day	Tue 22/1/19	Tue 22/1/19	Calendar Day	97		100%	Tue 22/1/19	Tue 22/1/19																												
99	SCAP Material Submission and Approval	261 days	Tue 20/8/19	Wed 6/5/20	Calendar Day	85	100	100%	Tue 20/8/19	Wed 6/5/20																												
100	SCAP Purchase Order & Material Delivery	115 days	Mon 22/6/20	Wed 14/10/20	Calendar Day	99		100%	Mon 22/6/20	Wed 14/10/20																												
101	Mainlaying in Tseung Kwan O Area 137 (Portion H)	1260 days	Tue 11/12/18	Wed 15/3/23	HK Working Day			92%	Tue 11/12/18	NA																												
102	Early Possession of Portion H	0 days	Mon 29/7/19	Mon 29/7/19	Calendar Day			100%	Mon 29/7/19	Mon 29/7/19																												
103	Issue Date of CE No. 07 -Water Supply to No. TKO Desalination Plant at Portion H (NS250 HDPE Pipe)	0 days	Tue 22/1/19	Tue 22/1/19	Calendar Day		104	100%	Tue 22/1/19	Tue 22/1/19																												
104	Material Procurement and Delivery in Batches	330 days	Tue 11/12/18	Tue 5/11/19	Calendar Day	103		100%	Tue 11/12/18	Tue 5/11/19																												
105	Open Cut Excavation, Pipe Laying and Reinstatement at TKO Area 137	597 days	Sat 10/8/19	Sat 14/8/21	HK Working Day		761	100%	Sat 10/8/19	Sat 14/8/21																												
106	DN1200 MS PIPE + NS250 HDPE PIPE - Open Cut	341 days	Sat 10/8/19	Wed 30/9/20	HK Working Day			100%	Sat 10/8/19	Wed 30/9/20																												
107	CH.CT1+51 - CH.265 DN1200 MS Pipe OC	82 days	Thu 16/4/20	Fri 24/7/20	None			100%	Thu 16/4/20	Fri 24/7/20																												
108	CH.CT0+51 - CH.1+51 DN1200 MS Pipe OC	44 days	Mon 10/2/20	Tue 31/3/20	HK Working Day			100%	Mon 10/2/20	Tue 31/3/20																												
109	CH.CT0+00 - CH.0+51 DN1200 MS Pipe OC	74 days	Thu 2/1/20	Tue 31/3/20	HK Working Day			100%	Thu 2/1/20	Tue 31/3/20																												
110	CH.CA0+00 - CH.4+00 DN1200 MS Pipe OC	192 days	Sat 10/8/19	Tue 31/3/20	HK Working Day	5		100%	Sat 10/8/19	Tue 31/3/20																												
111	CH.KT2+80 - CH.3+60 NS250 HDPE Pipe OC with additional Tees and fire Hydrant	56 days	Tue 28/7/20	Wed 30/9/20	HK Working Day			100%	Tue 28/7/20	Wed 30/9/20																												
112	CH.KT2+23 - CH.2+80 NS250 HDPE Pipe OC	29 days	Sat 20/6/20	Sat 25/7/20	HK Working Day			100%	Sat 20/6/20	Sat 25/7/20																												
113	CH.KT1+51 - CH.2+23 NS250 HDPE Pipe OC	31 days	Sat 16/5/20	Sat 20/6/20	HK Working Day			100%	Sat 16/5/20	Sat 20/6/20																												
114	CH.KT0+51 - CH.1+51 NS250 HDPE Pipe OC	19 days	Tue 10/3/20	Tue 31/3/20	HK Working Day			100%	Tue 10/3/20	Tue 31/3/20																												
115	CH.KT0+00 - CH.0+51 NS250 HDPE Pipe OC	50 days	Sun 2/2/20	Tue 31/3/20	HK Working Day			100%	Sun 2/2/20	Tue 31/3/20																												
116	CH.KA0+00 - CH.4+00 NS250 HDPE Pipe OC	143 days	Thu 10/10/19	Tue 31/3/20	HK Working Day			100%	Thu 10/10/19	Tue 31/3/20																												
117	Construction of Chambers	385 days	Wed 29/4/20	Sat 14/8/21	HK Working Day			100%	Wed 29/4/20	Sat 14/8/21																												
118	Combined DAV & IT Chamber for DN1200 MS pipe at CH.CT2+47	60 days	Tue 5/5/20	Wed 15/7/20	HK Working Day			100%	Tue 5/5/20	Wed 15/7/20																												
119	Combined Washout Pump Pit for DN1200 MS pipe and NS250 HDPE pipe at CH.CT2+43	71 days	Wed 3/6/20	Wed 26/8/20	HK Working Day			100%	Wed 3/6/20	Wed 26/8/20																												
120	DN900 Valve Chamber with by-pass pipes at CH.CA4+24	385 days	Wed 29/4/20	Sat 14/8/21	HK Working Day			100%	Wed 29/4/20	Sat 14/8/21																												
121	Trenchless Works (DN1200 MS PIPE + NS250 HDPE PIPE) at TKO Area 137	1162 days	Tue 22/1/19	Thu 22/12/22	HK Working Day		784,762	83%	Tue 22/1/19	NA																												
122	Issue CE No. 07 - Water Supply to Tseung Kwan O Desalination Plant at Portion 'H'	0 days	Tue 22/1/19	Tue 22/1/19	Calendar Day			100%	Tue 22/1/19	Tue 22/1/19																												
123	Issue CE No. 17 - Realignment of Water Main by Trenchless Method in TKO Area 137	0 days	Wed 1/1/20	Wed 1/1/20	Calendar Day			100%	Wed 1/1/20	Wed 1/1/20																												
124	Issue CE No. 118 - Non-destructive Void detection survey in Tseung Kwan O Area 137 between 137 Pit A and 137 Pit B	0 days	Tue 18/5/21	Tue 18/5/21	Calendar Day			100%	Tue 18/5/21	Tue 18/5/21																												
125	Issue CE No. 57 - Realignment of Water Main by Trenchless Method in SENTX Portion in TKO Area 137	0 days	Tue 18/1/22	Tue 18/1/22	Calendar Day	55FF	129	100%	Tue 18/1/22	Tue 18/1/22																												
126	Tendering & Approval	21 days	Mon 6/1/20	Sun 26/1/20	Calendar Day			100%	Mon 6/1/20	Sun 26/1/20																												
											Working Programme No. 15 Data Date : 24 May 2022 Task Split Milestone Summary Project Summary Inactive Task Inactive Milestone Inactive Summary Manual Task Duration-only Manual Summary Rollup Manual Summary Start-only Finish-only External Tasks External Milestone Deadline Critical Critical Split Progress Manual Progress Page 3																											





[illegible]

Working Programme No. 15

Data Date : 24 May 2022

Task Split Milestone

Summary

Project Summary

Inactive Task

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup

Manual Summary

Start-only

Finish-only

External Tasks

External Milestone

Deadline

Critical

Critical Split

Progress

Manual Progress

2018

2019

2020

2021

2022

2023

2024

2025

Q1

Q2

Q3

Q4

Q1

Q2

Q3

Q4

Q1

Q2

Q3

Q4

Q1

Q2

Q3

Q4


Q1

Q2

Q3

Q4

Project: Mainlaying in Tseung Kwan O																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																									
ID	Task Name	Duration	Start	Finish	Task Calendar	Predecessors	Successors	% Complete	Actual Start	Actual Finish																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																															
338	Vertical Pipes, Exposed Pipes & Burned Pipes above MTR Tunnels (CH.FA0+50 to CH.FA0+85)	173 days	Fri 11/11/22	Wed 14/6/23	HK Working Day			0%	NA	NA	Q1	2018	Q1	Q2	Q3	Q4	2019	Q1	Q2	Q3	Q4	2020	Q1	Q2	Q3	Q4	2021	Q1	Q2	Q3	Q4	2022	Q1	Q2	Q3	Q4	2023	Q1	Q2	Q3	Q4	2024	2024	Q1	Q2	Q3	Q4	2025	Q1	Q2	Q3	Q4																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																					
339	Vertical pipes with Concrete Surround	30 days	Fri 11/11/22	Thu 15/12/22	HK Working Day	337	340	0%	NA	NA																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																															



Project: Mainlaying in Tseung Kwan O

ID	Task Name	Duration	Start	Finish	Task Calendar	Predecessors	Successors	% Complete	Actual Start	Actual Finish																												
422	Open Trench Crossing Pung Loi Avenue	156 days	Mon 20/6/22	Fri 23/12/22	HK Working Day			0%	NA	NA																												
423	Obtain Access from EPD (TKO Landfill Stage I Area B)	14 days	Mon 20/6/22	Thu 7/7/22	HK Working Day	411	424	0%	NA	NA																												
424	CH.FD0+00 - CH.FD0+65 OC	100 days	Fri 8/7/22	Fri 4/11/22	HK Working Day	420,423	425	0%	NA	NA																												
425	Construction DN900 SV Chamber at CH.FD0+25	42 days	Sat 5/11/22	Fri 23/12/22	HK Working Day	424		0%	NA	NA																												
426	Exposed Pipe From CH.FDD0+65 to FDSKR+00	337 days	Mon 3/1/22	Wed 22/2/23	HK Working Day			36%	Mon 3/1/22	NA																												
427	Excavation In Slope Toe; Construction of Flooding Protecxtion Wall with U-Channel, Length = 135m, @12m @18days	216 days	Wed 12/1/22	Thu 6/10/22	HK Working Day	421,417	428	50%	Wed 12/1/22	NA																												
428	Exposed Pipe, Length = 173m, with concrete saddle Supports	42 days	Fri 7/10/22	Thu 24/11/22	HK Working Day	427	430	0%	NA	NA																												
429	3 nos. Trial Pit Exacavtion under existing Flyover	14 days	Mon 3/1/22	Tue 18/1/22	HK Working Day	421		100%	Mon 3/1/22	Tue 18/1/22																												
430	DN1200 Pipe Laying on Concrete Support with Concrete Hunching	65 days	Fri 25/11/22	Wed 15/2/23	HK Working Day	428	431,433	0%	NA	NA																												
431	Apply top coating of aliphatic polyurethane on site	6 days	Thu 16/2/23	Wed 22/2/23	HK Working Day	430	435	0%	NA	NA																												
432	Open Trench Connecting Trenchless and Exposed Pipe	230 days	Thu 16/2/23	Thu 23/11/23	HK Working Day			0%	NA	NA																												
433	CH.FSKR+00 to CH.FD3+15 OC	90 days	Thu 16/2/23	Wed 7/6/23	HK Working Day	430	435,434	0%	NA	NA																												
434	CH.FDD3+15 to CH.FDD3+51 OC with DN900 Valve Chamber and By-pass Pipe and Connection to Pit WPR1	80 days	Thu 8/6/23	Mon 11/9/23	HK Working Day	433	435,764,765	0%	NA	NA																												
435	Make Good Slope Toe and Landscape Work	60 days	Tue 12/9/23	Thu 23/11/23	HK Working Day	433,434,431		0%	NA	NA																												
436	Water Mains near Pung Loi Road and Po Yap Road (CH.FE0+00 - CH.A3+58)	758 days	Thu 20/8/20	Sat 11/3/23	HK Working Day		765	78%	Thu 20/8/20	NA																												
437	Trial Pit at Working Pit WPR1	36 days	Thu 20/8/20	Wed 30/9/20	HK Working Day			100%	Thu 20/8/20	Wed 30/9/20																												
438	Trial Pit at Working Pit G1A	12 days	Sun 1/11/20	Sat 14/11/20	HK Working Day			100%	Sun 1/11/20	Sat 14/11/20																												
439	Issue CE No. 59 - Realignment of Water Main near Pung Loi Road and Po Yap Roundabout	0 days	Fri 13/11/20	Fri 13/11/20	Calendar Day		440,444	100%	Fri 13/11/20	Fri 13/11/20																												
440	Tender Process and Tender Award for CE No. 59	99 days	Fri 13/11/20	Fri 19/2/21	Calendar Day	439	441	100%	Fri 13/11/20	Fri 19/2/21																												
441	Design & Method Statement Submission and Approval ; Preparation Works for Pit J1A	93 days	Sat 20/2/21	Wed 16/6/21	HK Working Day	440	465,442,443	100%	Sat 20/2/21	Wed 16/6/21																												
442	Design & Method Statement Submission and Approval ; Preparation Works for Pit G1A	125 days	Thu 17/6/21	Sat 13/11/21	HK Working Day	441	452	100%	Thu 17/6/21	Sat 13/11/21																												
443	Design & Method Statement Submission and Approval ; Preparation Works for Pit WPR1	125 days	Thu 17/6/21	Sat 13/11/21	HK Working Day	441	450	100%	Thu 17/6/21	Sat 13/11/21																												
444	TTA preparation, SLG meetings and obtain RA	293 days	Fri 13/11/20	Wed 1/9/21	Calendar Day	439	448	100%	Fri 13/11/20	Wed 1/9/21																												
445	Trenchless Crossing MTR Tunnels (Pit WPR1 to Pit G1A)	717 days	Fri 9/10/20	Sat 11/3/23	HK Working Day			50%	Fri 9/10/20	NA																												
446	Inspection Pit at Location of Pit G1A	19 days	Fri 9/10/20	Sun 1/11/20	HK Working Day			100%	Fri 9/10/20	Sun 1/11/20																												
447	Construction of Jacking Pit / Receiving Pit (TBM)	151 days	Wed 1/9/21	Sat 5/3/22	HK Working Day			100%	Wed 1/9/21	Sat 5/3/22																												
448	Obtain consent for vehicular access construction for WPR1	0 days	Wed 1/9/21	Wed 1/9/21	HK Working Day	444		100%	Wed 1/9/21	Wed 1/9/21																												
449	Tree Truning at WPR1	2 days	Wed 3/11/21	Thu 4/11/21	HK Working Day		450	100%	Wed 3/11/21	Thu 4/11/21																												
450	Jacking Pit WPR1 (Near Pung Loi Road)	91.2 days	Fri 5/11/21	Sat 5/3/22	HK Working Day	449,443	454	100%	Fri 5/11/21	Sat 5/3/22																												
451	Planter Removal and Access Formation to pit G1A	13 days	Wed 1/9/21	Wed 15/9/21	HK Working Day		452	100%	Wed 1/9/21	Wed 15/9/21																												
452	Receiving Pit G1A (Near Po Yap Road)	91 days	Mon 27/9/21	Sat 15/1/22	HK Working Day	451,442	470,454	100%	Mon 27/9/21	Sat 15/1/22																												
453	TBM Pipe Jacking (WPR1 to J1A)	301 days	Mon 7/3/22	Sat 11/3/23	HK Working Day			14%	Mon 7/3/22	NA																												
454	TBM Establishment at Pit WPR1	38 days	Mon 7/3/22	Sat 23/4/22	HK Working Day	450,452	455	100%	Mon 7/3/22	Sat 23/4/22																												
455	Jacking DN1600 Precast Concrete Sleeve Pipe (224m; 2.0m/day)	112 days	Sun 24/4/22	Tue 6/9/22	HK Working Day	454	456	5%	Sun 24/4/22	NA																												
456	Remove setup including Thrust Wall at Pit WPR1	14 days	Wed 7/9/22	Fri 23/9/22	HK Working Day	455	457	0%	NA	NA																												
457	Setup for Pipe Laying inside Jacking Pit WPR1	6 days	Sat 24/9/22	Fri 30/9/22	HK Working Day	456	458	0%	NA	NA																												
458	DN1200 MS Pipe Laying inside Jacking Pipe (224m) (3 days per 8m)	84 days	Mon 3/10/22	Thu 12/1/23	HK Working Day	457	459	0%	NA	NA																												
459	Formwork & Setup for Grouting the gap between pipe and Sleeve	3 days	Fri 13/1/23	Mon 16/1/23	HK Working Day	458	460	0%	NA	NA																												
460	Grouting Works (30m per day)	8 days	Tue 17/1/23	Sat 28/1/23	HK Working Day	459	461	0%	NA	NA																												
461	Pipe Connection inside Working Pit WPR1	18 days	Mon 30/1/23	Sat 18/2/23	HK Working Day	460	462	0%	NA	NA																												
462	Remove ELS including extracting sheet piles at Pit WPR1; Reinstatement	18 days	Mon 20/2/23	Sat 11/3/23	HK Working Day	461		0%	NA	NA																												
463	Trenchless Works (Pit G1A or Pit J1A)	320 days	Mon 3/5/21	Tue 31/5/22	HK Working Day			97%	Mon 3/5/21	NA																												

Working Programme No. 15
Data Date : 24 May 2022

Task

Split

Milestone

Summary

Project Summary

Inactive Task

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup

Manual Summary

Start-only

Finish-only

External Tasks

External Milestone

Deadline

Critical

Critical Split

Progress

Manual Progress

Page 11

[illegible]


Project: Mainlaying in Tseung Kwan O																																								
ID	Task Name	Duration	Start	Finish	Task Calendar	Predecessors	Successors	% Complete	Actual Start	Actual Finish																														
											Q4	2018	Q1	Q2	Q3	Q4	2019	Q1	Q2	Q3	Q4	2020	Q1	Q2	Q3	Q4	2021	Q1	Q2	Q3	Q4	2022	Q1	Q2	Q3	Q4	2023	Q1	Q2	Q3
506	Construction of DN900 Valve Chamber and DN150 By-pass Pipe & Valves Near Pit K	45 days	Mon 14/3/22	Wed 11/5/22	HK Working Day	505	515	0%	NA	NA																														
507	DN1200 Pipelaying (Pit P to Pit O)	92 days	Wed 17/8/22	Mon 5/12/22	HK Working Day			0%	NA	NA																														
508	Setup for Pipe Laying inside jacking Pit O	6 days	Wed 17/8/22	Tue 23/8/22	HK Working Day	496,497	509	0%	NA	NA																														
509	DN1200 MS Pipe Laying inside jacking pipe (187m) (3 days per 8m)(Only Internal Coating)	70 days	Wed 24/8/22	Wed 16/11/22	HK Working Day	508	510	0%	NA	NA																														
510	Formwork & Setup for Grouting the gap between pipe and Sleeve	3 days	Thu 17/11/22	Sat 19/11/22	HK Working Day	509	511	0%	NA	NA																														
511	Grouting Works (30 meter/day)	6 days	Mon 21/11/22	Sat 26/11/22	HK Working Day	510	577,512,610	0%	NA	NA																														
512	Pipe Connection at Pit O	6 days	Mon 28/11/22	Sat 3/12/22	HK Working Day	511	513	0%	NA	NA																														
513	Remove ELS at Pit O	1 day	Mon 5/12/22	Mon 5/12/22	HK Working Day	512		0%	NA	NA																														
514	Reinstatement of Po Yap Road Roundabout	66 days	Thu 12/5/22	Fri 29/7/22	HK Working Day			0%	NA	NA																														
515	Reinstatement Works	60 days	Thu 12/5/22	Fri 22/7/22	HK Working Day	506	516	0%	NA	NA																														
516	Handover Inspection with LCSD	6 days	Sat 23/7/22	Fri 29/7/22	HK Working Day	515		0%	NA	NA																														
517	Trenchless Work from Po Yap Road Roundabout (Hong Kong Velodrome)	1251 days	Tue 2/4/19	Mon 26/6/23	HK Working Day		765	80%	Tue 2/4/19	NA																														
518	Issue CE No. 14 - Manhole inspection of existing drain/Outfall near Hong Kong Velodrome and TKO stage 1 Landfill and CCTV survey of existing Drain at Cycle Track	0 days	Tue 2/4/19	Tue 2/4/19	Calendar Day		521,522	100%	Tue 2/4/19	Tue 2/4/19																														
519	Issue CE No. 28 - Realignment of Water Mains along Po Yap Road and Po Hong Road	0 days	Mon 13/1/20	Mon 13/1/20	Calendar Day		521,522	100%	Mon 13/1/20	Mon 13/1/20																														
520	Issue CE No. 28A - Affected Trees along Cycle Track next to Hong Kong Velodrome and Tseung Kwan O Sport Ground	0 days	Tue 30/6/20	Tue 30/6/20	Calendar Day			100%	Tue 30/6/20	Tue 30/6/20																														
521	Tender and Subletting for CE No. 28	99 days	Mon 18/11/19	Mon 24/2/20	Calendar Day	519,518		100%	Mon 18/11/19	Mon 24/2/20																														
522	TTA preparation, SLG meetings, obtain RA and TPRP Approval for Temporary Vehicular Access at HK Velodrome	128 days	Mon 13/1/20	Tue 19/5/20	Calendar Day	519,518	523	100%	Mon 13/1/20	Tue 19/5/20																														
523	Coordination with LCSD and Notification to District Councilors	14 days	Wed 20/5/20	Tue 2/6/20	Calendar Day	522	524	100%	Wed 20/5/20	Tue 2/6/20																														
524	Form Temporary Vehicle Access at TKO Sport Ground	5 days	Mon 1/6/20	Mon 8/6/20	HK Working Day	523	525	100%	Mon 1/6/20	Mon 8/6/20																														
525	Tree Transplanting Working & Tree Removal Works at TKO Sport Ground (CE No. 28)	10 days	Tue 9/6/20	Fri 19/6/20	HK Working Day	524	526	100%	Tue 9/6/20	Fri 19/6/20																														
526	Tree Pruning Working for driving Sheetpile at Pit M, Pit N & Pit O	3 days	Sat 20/6/20	Tue 23/6/20	HK Working Day	525	527	100%	Sat 20/6/20	Tue 23/6/20																														
527	Mobilization of Sheet-piles and Driving Machines	7 days	Wed 24/6/20	Fri 3/7/20	HK Working Day	526	534,532	100%	Wed 24/6/20	Fri 3/7/20																														
528	Works suspended by closure of vehicular access at Velodrome	8 days	Mon 10/5/21	Mon 17/5/21	Calendar Day			100%	Mon 10/5/21	Mon 17/5/21																														
529	Trenchless Works (Pit L to Pit O)	882 days	Sat 4/7/20	Mon 26/6/23	HK Working Day			77%	Sat 4/7/20	NA																														
530	Construction of Jacking Pit & Receiving Pit	175 days	Sat 4/7/20	Sat 30/1/21	HK Working Day			100%	Sat 4/7/20	Sat 30/1/21																														
531	Receiving Pit L	81 days	Sat 24/10/20	Sat 30/1/21	HK Working Day	532	489	100%	Sat 24/10/20	Sat 30/1/21																														
532	Jacking Pit M	89 days	Sat 11/7/20	Sat 24/10/20	HK Working Day	527	531,547	100%	Sat 11/7/20	Sat 24/10/20																														
533	Receiving Pit N	66 days	Thu 30/7/20	Fri 16/10/20	HK Working Day			100%	Thu 30/7/20	Fri 16/10/20																														
534	Jacking / Receiving Pit O + additional Grouting	124 days	Sat 4/7/20	Sat 28/11/20	HK Working Day	527	551	100%	Sat 4/7/20	Sat 28/11/20																														
535	TBM Pipe Jacking (Pit M to Pit L)	273 days	Thu 13/5/21	Mon 11/4/22	HK Working Day			100%	Thu 13/5/21	Mon 11/4/22																														
536	Re-establishment at Pit M for changing jacking direction	64 days	Thu 13/5/21	Thu 29/7/21	HK Working Day	549	537	100%	Thu 13/5/21	Thu 29/7/21																														
537	DN1600 Precast Concrete Sleeve Pipe (Pit M - Pit L) approx. 10m	12 days	Fri 30/7/21	Thu 12/8/21	HK Working Day	536	538,539	100%	Fri 30/7/21	Thu 12/8/21																														
538	TBM suspended, review for Rescue pit construction	5 days	Fri 13/8/21	Wed 18/8/21	HK Working Day	537	540	100%	Fri 13/8/21	Wed 18/8/21																														
539	Review and study the alternative construction method (Open Cut in normal condition)	26 days	Fri 13/8/21	Sun 12/9/21	HK Working Day	537	544	100%	Fri 13/8/21	Sun 12/9/21																														
540	Rescue Pit Construction & Retrieval of TBM	39 days	Thu 19/8/21	Tue 5/10/21	HK Working Day	538	541	100%	Thu 19/8/21	Tue 5/10/21																														
541	Set up working platform and lifting grantry at Rescue Pit for Handshield; Forming Entrance	23 days	Mon 11/10/21	Sat 6/11/21	HK Working Day	540	542	100%	Mon 11/10/21	Sat 6/11/21																														
542	Hand dig tunnel between Pit M and Rescue Pit	22 days	Mon 8/11/21	Thu 2/12/21	HK Working Day	541	543	100%	Mon 8/11/21	Thu 2/12/21																														
543	Remove setup & removal of Thrust wall	14 days	Fri 3/12/21	Sat 18/12/21	HK Working Day	542	560	100%	Fri 3/12/21	Sat 18/12/21																														
544	WSD accepted Alternative Scheme from Pit O to Pit L	0 days	Mon 6/9/21	Mon 6/9/21	HK Working Day	539	545	100%	Mon 6/9/21	Mon 6/9/21																														
545	Water mains by Open Cut Method (West Portion - 143m)	171 days	Mon 13/9/21	Mon 11/4/22	HK Working Day	544	560,499	100%	Mon 13/9/21	Mon 11/4/22																														
546	TBM Pipe Jacking (Pit M to Pit N)	159 days	Mon 26/10/20	Wed 12/5/21	HK Working Day			100%	Mon 26/10/20	Wed 12/5/21																														
547	Establishment at Pit M	29 days	Mon 26/10/20	Sat 28/11/20	HK Working Day	532	548	100%	Mon 26/10/20	Sat 28/11/20																														
Working Programme No. 15 Data Date : 24 May 2022		Task Split Milestone Summary Project Summary Inactive Task Inactive Milestone Inactive Summary Manual Task Duration-only Manual Summary Rollup Manual Summary Start-only Finish-only External Tasks External Milestone Deadline Critical Critical Split Progress Manual Progress																																						
Page 13																																								

[illegible]

Project: Mainlaying in Tseung Kwan O											
ID	Task Name	Duration	Start	Finish	Task Calendar	Predecessors	Successors	% Complete	Actual Start	Actual Finish	
											2018 Q1 Q2 Q3 Q4
											2019 Q1 Q2 Q3 Q4
											2020 Q1 Q2 Q3 Q4
											2021 Q1 Q2 Q3 Q4
											2022 Q1 Q2 Q3 Q4
											2023 Q1 Q2 Q3 Q4
											2024 Q1 Q2 Q3 Q4
											2025 Q1 Q2 Q3 Q4
590	TTA preparation, SLG meetings, obtain RA and implement Advanced Works	100 days	Mon 3/8/20	Tue 10/11/20	Calendar Day	585		100%	Mon 3/8/20	Tue 10/11/20	
591	Ground Investigation at Pit R	1 day	Mon 21/12/20	Mon 21/12/20	HK Working Day			100%	Mon 21/12/20	Mon 21/12/20	
592	Issue EWN No.. 269 - Unexpected High Rockhead Level Encountered at Working Pit R	0 days	Fri 8/1/21	Fri 8/1/21	HK Working Day			100%	Fri 8/1/21	Fri 8/1/21	
593	Receiving of Drawing No. SK40134-517 for Changing Construction Method and Alignment from Pit P to Pit T	0 days	Fri 30/7/21	Fri 30/7/21	HK Working Day			100%	Fri 30/7/21	Fri 30/7/21	
594	Trenchless Works from Pit P to Mau Wu Tsai Abandon Road	688 days	Tue 24/11/20	Wed 22/3/23	HK Working Day	765		54%	Tue 24/11/20	NA	
595	Issue EWN No. 241 for Tree Issue for Changing Trenchless (Pit S to Pit T) to Open Cut at Control Site (CS-108)	0 days	Tue 24/11/20	Tue 24/11/20	HK Working Day	626		100%	Tue 24/11/20	Tue 24/11/20	
596	TBM Pipe Jacking (Pit P to Pit Y)	554 days	Wed 12/5/21	Wed 22/3/23	HK Working Day			39%	Wed 12/5/21	NA	
597	WSD agreed to carry out Horizontal grout from Pit P to Pit Y (45m)	0 days	Wed 12/5/21	Wed 12/5/21	HK Working Day	598		100%	Wed 12/5/21	Wed 12/5/21	
598	Mobilization and Carry out Horizontal grouting	43 days	Wed 12/5/21	Sat 3/7/21	HK Working Day	597	600	100%	Wed 12/5/21	Sat 3/7/21	
599	Receiving Pit Y	74 days	Fri 25/6/21	Mon 20/9/21	HK Working Day			100%	Fri 25/6/21	Mon 20/9/21	
600	Establishment and Set up for pipe jacking at Pit P	93 days	Mon 5/7/21	Sat 23/10/21	HK Working Day	598	601	100%	Mon 5/7/21	Sat 23/10/21	
601	Jacking DN1600 Precast Concrete Sleeve Pipe	79 days	Mon 25/10/21	Thu 27/1/22	HK Working Day	600		100%	Mon 25/10/21	Thu 27/1/22	
602	Stop Works due to incident at KMB deport	106 days	Thu 27/1/22	Thu 12/5/22	Calendar Day		603FF	100%	Thu 27/1/22	Thu 12/5/22	
603	WSD obtained approval from TD, KMD and HyD	0 days	Thu 12/5/22	Thu 12/5/22	Calendar Day	602FF	604	100%	Thu 12/5/22	Thu 12/5/22	
604	Constuction of Rescure Pit at KMB Depot and Remove TBM	90 days	Fri 13/5/22	Sat 27/8/22	HK Working Day	603	606,608,609,605	1%	Fri 13/5/22	NA	
605	Pipe Laying from Pit P to Rescure Pit at KMB Depot	54 days	Mon 29/8/22	Wed 2/11/22	HK Working Day	604	610	0%	NA	NA	
606	Open Cut at KMB Depot Stage 1	72 days	Mon 29/8/22	Wed 23/11/22	HK Working Day	604	607	0%	NA	NA	
607	Open Cut at KMB Depot Stage 2	72 days	Thu 24/11/22	Wed 22/2/23	HK Working Day	606		0%	NA	NA	
608	Open Cut outside at KMB Depot along Po Hong Road Green Area	72 days	Mon 29/8/22	Wed 23/11/22	HK Working Day	604		0%	NA	NA	
609	Open Cut Across Po Hong Road (Lane by Lane, 42 W.D. per lanes; 4 Stage)	168 days	Mon 29/8/22	Wed 22/3/23	HK Working Day	604		0%	NA	NA	
610	Pipe Connection inside Working Pit P	18 days	Mon 28/11/22	Sat 17/12/22	HK Working Day	605,511	611	0%	NA	NA	
611	Construction of Combined chamber at Pit P	48 days	Mon 19/12/22	Sat 18/2/23	HK Working Day	610	612	0%	NA	NA	
612	Remove ELS including extracting sheet piles at Pit P; Reinstatement	18 days	Mon 20/2/23	Sat 11/3/23	HK Working Day	611		0%	NA	NA	
613	Hand Shield Pipe Jacking from Pit R to Pit Y	300 days	Fri 18/12/20	Wed 22/12/21	HK Working Day			100%	Fri 18/12/20	Wed 22/12/21	
614	Issue CE No. 94 - Site Clearance of Affected Trees and Plants for Mainlaying works near Po Hong Road and Ling Hong Road	0 days	Fri 18/12/20	Fri 18/12/20	Calendar Day	416		100%	Fri 18/12/20	Fri 18/12/20	
615	Jacking / Receiving Pit R	25 days	Fri 16/7/21	Fri 13/8/21	HK Working Day	616		100%	Fri 16/7/21	Fri 13/8/21	
616	Establishment at Pit R	10 days	Sat 14/8/21	Wed 25/8/21	HK Working Day	615	617	100%	Sat 14/8/21	Wed 25/8/21	
617	Mild Steel Sleeve Pipe in Mix of Soil (26m)(0.8m/day)	35 days	Thu 26/8/21	Thu 7/10/21	HK Working Day	616	618	100%	Thu 26/8/21	Thu 7/10/21	
618	Remove Setup at Pit R	13 days	Fri 8/10/21	Sat 23/10/21	HK Working Day	617	619	100%	Fri 8/10/21	Sat 23/10/21	
619	Setup for Pipe Laying inside Jacking Pit R	12 days	Mon 25/10/21	Sat 6/11/21	HK Working Day	618	620	100%	Mon 25/10/21	Sat 6/11/21	
620	DN1200 MS Pipe Laying inside Jacking Pipe (3 days per 4m)(Only Internal Coating)	13 days	Fri 5/11/21	Fri 19/11/21	HK Working Day	619	621	100%	Fri 5/11/21	Fri 19/11/21	
621	Formwork & Setup for Grouting the gap between pipe and Sleeve	2 days	Sat 20/11/21	Mon 22/11/21	HK Working Day	620	622	100%	Sat 20/11/21	Mon 22/11/21	
622	Grouting Works	9 days	Mon 13/12/21	Wed 22/12/21	HK Working Day	621	624	100%	Mon 13/12/21	Wed 22/12/21	
623	Open Cut Excavation from Pit R to Mau Wu Tsai Abandon Road	239 days	Mon 10/5/21	Fri 25/2/22	HK Working Day	767		100%	Mon 10/5/21	Fri 25/2/22	
624	Open Cut, CH.HA0+28 - CH.HA0+48 with DAV Chamber (Connecting to Pit R)	49 days	Fri 24/12/21	Fri 25/2/22	HK Working Day	622,627	625	100%	Fri 24/12/21	Fri 25/2/22	
625	Construction of DN900 Valve Chamber with by-pass at CH.HA0+44	36 days	Fri 24/12/21	Thu 10/2/22	HK Working Day	624		100%	Fri 24/12/21	Thu 10/2/22	
626	Open Cut, CH.HA0+48 - CH.HA 1+20 OC with DN600 IT Chamber (Connecting Original CH.HA0+80)	75 days	Mon 10/5/21	Sun 8/8/21	HK Working Day	635,595	627	100%	Mon 10/5/21	Sun 8/8/21	
627	Construction of Wash Out Chamber & Reserved Tee at CH.HA0+49	36 days	Mon 23/8/21	Tue 5/10/21	HK Working Day	626	624	100%	Mon 23/8/21	Tue 5/10/21	
628	Open Trench Pipe laying at Abandoned Road	451 days	Tue 22/9/20	Thu 31/3/22	HK Working Day	767		91%	Tue 22/9/20	NA	
629	Issue CE No. 121 - Non-explosive agent in Abandoned Road Near Mau Wu Tsai Village	0 days	Fri 25/6/21	Fri 25/6/21	HK Working Day			100%	Fri 25/6/21	Fri 25/6/21	
630	Issue CE No. 70 - Landscaping Survey near Mau Wu Tsai Village	0 days	Tue 22/9/20	Tue 22/9/20	HK Working Day			100%	Tue 22/9/20	Tue 22/9/20	
631	Issue CE No. 86 - Tree Affected in Mainlaying Works near Mau Wu Tsai Village	0 days	Mon 12/10/20	Mon 12/10/20	HK Working Day		632	100%	Mon 12/10/20	Mon 12/10/20	
Working Programme No. 15 Data Date : 24 May 2022 Task Split Milestone											

Project: Mainlaying in Tseung Kwan O											
ID	Task Name	Duration	Start	Finish	Task Calendar	Predecessors	Successors	% Complete	Actual Start	Actual Finish	
											Q4 2018 Q1 Q2 Q3 Q4 2019 Q1 Q2 Q3 Q4 2020 Q1 Q2 Q3 Q4 2021 Q1 Q2 Q3 Q4 2022 Q1 Q2 Q3 Q4 2023 Q1 Q2 Q3 Q4 2024 Q1 Q2 Q3 Q4 2025 Q1 Q2 Q3 Q4
632	Tree survey, TPRP Submission and Receiving TPRP approval	295 days	Tue 22/9/20	Mon 20/9/21	HK Working Day	631	661,633	100%	Tue 22/9/20	Mon 20/9/21	
633	Mobilization and Tree Removal	23 days	Tue 21/9/21	Wed 20/10/21	HK Working Day	632	663,636	100%	Tue 21/9/21	Wed 20/10/21	
634	Issue CE No. XXX - Change Trenchless (Pit U - Pit V) to Open Cut and Revised the Alignment	0 days	Thu 31/3/22	Thu 31/3/22	HK Working Day			0%	NA	NA	◆ 31/3
635	Open Cut, CH.HA0+80 - CH.HA3+17	141 days	Thu 19/11/20	Fri 14/5/21	HK Working Day		626	100%	Thu 19/11/20	Fri 14/5/21	
636	Open Cut, CH.HA3+17 - CH.HA3+79	66 days	Tue 26/10/21	Thu 13/1/22	HK Working Day	633		30%	Tue 26/10/21	NA	
637	Open Trench Pipe Laying at Po Lam Road South (Mau Wu Tsai Village)	382 days	Wed 12/5/21	Tue 23/8/22	HK Working Day			74%	Wed 12/5/21	NA	
638	Open Cut, CH.HA3+79 - CH.HA4+68 with SACP	127 days	Wed 12/5/21	Tue 12/10/21	HK Working Day		639	100%	Wed 12/5/21	Tue 12/10/21	
639	Open Cut, CH.HA4+68 - CH.HA5+21	60 days	Tue 14/6/22	Tue 23/8/22	HK Working Day	638,640		0%	NA	NA	
640	Open Cut, CH.HA5+21 - CH.HA5+55 (Pit W)	60 days	Mon 28/3/22	Mon 13/6/22	HK Working Day		639	95%	Mon 28/3/22	NA	
641	Trenchless Work at Po Lam Road South	259 days	Wed 14/4/21	Thu 24/2/22	HK Working Day			100%	Wed 14/4/21	Thu 24/2/22	
642	Inspection Pit Excavation	108 days	Wed 14/4/21	Sat 21/8/21	HK Working Day			100%	Wed 14/4/21	Sat 21/8/21	
643	Inspection Pit Excavation at Pit W	4 days	Wed 18/8/21	Sat 21/8/21	HK Working Day		646	100%	Wed 18/8/21	Sat 21/8/21	
644	Inspection Pit Excavation at Pit X	3 days	Wed 14/4/21	Fri 16/4/21	HK Working Day		647	100%	Wed 14/4/21	Fri 16/4/21	
645	Construction of Jacking / Receiving Pits	107 days	Sat 24/4/21	Tue 31/8/21	HK Working Day			100%	Sat 24/4/21	Tue 31/8/21	
646	Receiving Pit W	8 days	Mon 23/8/21	Tue 31/8/21	HK Working Day	643		100%	Mon 23/8/21	Tue 31/8/21	
647	Jacking Pit X	31 days	Sat 24/4/21	Tue 1/6/21	HK Working Day	644	649	100%	Sat 24/4/21	Tue 1/6/21	
648	Hand Shield Pipe Jacking from Pit W to Pit X (~85m)	219 days	Wed 2/6/21	Thu 24/2/22	HK Working Day			100%	Wed 2/6/21	Thu 24/2/22	
649	Establishment at Pit X	15 days	Wed 2/6/21	Sat 19/6/21	HK Working Day	647	650	100%	Wed 2/6/21	Sat 19/6/21	
650	Form Entrance Opening at pit X	5 days	Thu 8/7/21	Tue 13/7/21	HK Working Day	649	651	100%	Thu 8/7/21	Tue 13/7/21	
651	Mild Steel Sleeve Pipe in Mix of Soil (46m) (0.6m / day)	73 days	Wed 14/7/21	Fri 8/10/21	HK Working Day	650	652,653	100%	Wed 14/7/21	Fri 8/10/21	
652	Rearrangement Walling and Form Exit Opening at Pit W	14 days	Mon 11/10/21	Wed 27/10/21	HK Working Day	651	654	100%	Mon 11/10/21	Wed 27/10/21	
653	Remove Setup it Pi X	5 days	Sat 9/10/21	Fri 15/10/21	HK Working Day	651	654	100%	Sat 9/10/21	Fri 15/10/21	
654	Setup for Pipe Laying inside Jacking Pit X	6 days	Thu 28/10/21	Wed 3/11/21	HK Working Day	653,652	655	100%	Thu 28/10/21	Wed 3/11/21	
655	DN900 MS Pipe Laying inside Jacking Pipe (3 days per 4m)(Only Internal)	19 days	Thu 4/11/21	Thu 25/11/21	HK Working Day	654	656	100%	Thu 4/11/21	Thu 25/11/21	
656	Formwork & Setup for Grouting the gap between pipe and Sleeve	2 days	Sat 12/2/22	Mon 14/2/22	HK Working Day	655	657	100%	Sat 12/2/22	Mon 14/2/22	
657	Grouting Works (30m per day)	9 days	Tue 15/2/22	Thu 24/2/22	HK Working Day	656		100%	Tue 15/2/22	Thu 24/2/22	
658	Open Trench Pipe Laying at Po Lam Road (West Bound)	465 days	Mon 20/7/20	Fri 11/2/22	HK Working Day		767,768	100%	Mon 20/7/20	Fri 11/2/22	
659	Issue CE No. 68 - TIA for TTA at Po Lam Road	0 days	Mon 20/7/20	Mon 20/7/20	HK Working Day		660	100%	Mon 20/7/20	Mon 20/7/20	◆ 20/7
660	Traffic Survey and Revise TIA, revised TTA Drawings, Obtain RA	177 days	Mon 20/7/20	Sat 20/2/21	HK Working Day	659	665	100%	Mon 20/7/20	Sat 20/2/21	
661	Mobilization and Tree Removal	29 days	Tue 21/9/21	Wed 27/10/21	HK Working Day	632	663,664,662	100%	Tue 21/9/21	Wed 27/10/21	
662	Construction of DAV Chamber at Pit X	41 days	Tue 7/12/21	Wed 26/1/22	HK Working Day	661		100%	Tue 7/12/21	Wed 26/1/22	
663	Open Cut, fromt Pit X, CH.HA6+00 - CH.HA6+54	86 days	Thu 28/10/21	Fri 11/2/22	HK Working Day	661,665,633		100%	Thu 28/10/21	Fri 11/2/22	
664	Construction of DN900 Valve Chamber and By Pass Pipes	17 days	Tue 11/1/22	Sat 29/1/22	HK Working Day	661		100%	Tue 11/1/22	Sat 29/1/22	
665	Open Cut, CH.HA6+54 to CH.HA7+24 (Portion SKR) with SACP	85 days	Mon 22/2/21	Mon 7/6/21	HK Working Day	660	666,663	100%	Mon 22/2/21	Mon 7/6/21	
666	Open Cut, CH.HA7+24 - CH.HA7+61/CH.HB0+00 Excavation in Rock	189 days	Wed 16/6/21	Sat 29/1/22	HK Working Day	665		100%	Wed 16/6/21	Sat 29/1/22	
667	Water Main Structure and Associated Pipe Support across the Natural Stream Course (Location A) (CH.HB0+00 ~ CH.HB0+ CE)	730 days	Tue 5/5/20	Tue 18/10/22	HK Working Day		768	93%	Tue 5/5/20	NA	
668	Design Submission (CE No. 55) for Water Main Structure and Associated Pipe Support across the Natural Stream Course	37 days	Tue 5/5/20	Tue 16/6/20	HK Working Day		669	100%	Tue 5/5/20	Tue 16/6/20	
669	WSD & GEO Review and Approve	121 days	Wed 17/6/20	Thu 15/10/20	Calendar Day	668	672	100%	Wed 17/6/20	Thu 15/10/20	
670	Tendering Process, Tender Award for CE No. 51 (Location A Mini-pile Works)	113 days	Wed 26/8/20	Wed 16/12/20	Calendar Day			100%	Wed 26/8/20	Wed 16/12/20	
671	Issue CE No. 55 - Design of the Water Mains Structure and Associated Pipe Support across the Natural Stream Course for Alternative Alignment in Tsui Lam	0 days	Tue 5/5/20	Tue 5/5/20	Calendar Day			100%	Tue 5/5/20	Tue 5/5/20	◆ 5/5
672	Tender and Subletting (Mini-Pile)	62 days	Fri 16/10/20	Wed 16/12/20	Calendar Day	669		100%	Fri 16/10/20	Wed 16/12/20	
673	Issue CE No. 85 - Affected Trees across the Natural Stream Course at Tsui Lam (Location A)	0 days	Wed 28/10/20	Wed 28/10/20	Calendar Day			100%	Wed 28/10/20	Wed 28/10/20	◆ 28/10
Working Programme No. 15 Data Date : 24 May 2022 Task Split Milestone ◆ Summary Project Summary Inactive Task Inactive Milestone Inactive Summary Manual Task Duration-only Manual Summary Rollup Manual Summary Start-only Finish-only External Tasks External Milestone Deadline Critical ◆ Critical Split Progress Manual Progress											
Page 16											

Project: Mainlaying in Tseung Kwan O																																												
ID	Task Name	Duration	Start	Finish	Task Calendar	Predecessors	Successors	% Complete	Actual Start	Actual Finish																																		
											Q1	2018 Q1	Q2	Q3	Q4	2019 Q1	Q2	Q3	Q4	2020 Q1	Q2	Q3	Q4	2021 Q1	Q2	Q3	Q4	2022 Q1	Q2	Q3	Q4	2023 Q1	Q2	Q3	Q4	2024 2024 Q1	Q2	Q3	Q4	2025 Q1	Q2	Q3	Q4	
674	Tree survey, TPRP Submission and Receiving TPRP approval (HyD)	227 days	Mon 31/8/20	Tue 8/6/21	HK Working Day		676	100%	Mon 31/8/20	Tue 8/6/21																																		
675	East Portion - Foundation Works (PC-C1, PC-T1 & PC-P1)	283 days	Wed 9/6/21	Tue 24/5/22	HK Working Day			99%	Wed 9/6/21	NA																																		
676	Mobilization and Tree Removal	24 days	Wed 9/6/21	Thu 8/7/21	HK Working Day	674	677	100%	Wed 9/6/21	Thu 8/7/21																																		
677	Erect Temporary Timber Platform for Piling Works	7 days	Fri 9/7/21	Fri 16/7/21	HK Working Day	676	678	100%	Fri 9/7/21	Fri 16/7/21																																		
678	Pre-drilling works (PD6, PD7 & PD8) & confirmation of rock head and depth of mini-pile	25 days	Sat 17/7/21	Sat 14/8/21	HK Working Day	677	679,686	100%	Sat 17/7/21	Sat 14/8/21																																		
679	Mobilization and Driving Dia. 323mm steel Casting (14 nos)	39 days	Mon 16/8/21	Thu 30/9/21	HK Working Day	678	680	100%	Mon 16/8/21	Thu 30/9/21																																		
680	Cleaning, Insert T50 reinforcement and Grouting	18 days	Mon 11/10/21	Mon 1/11/21	HK Working Day	679	681,684	100%	Mon 11/10/21	Mon 1/11/21																																		
681	Setup and Loading Test of Mini-Pile (T-1)	15 days	Tue 1/3/22	Thu 17/3/22	HK Working Day	680	683,682	100%	Tue 1/3/22	Thu 17/3/22																																		
682	Setup and Loading Test of Mini-Pile (C1-2)	8 days	Fri 18/3/22	Sat 26/3/22	HK Working Day	681		100%	Fri 18/3/22	Sat 26/3/22																																		
683	Construction Pile Caps (P1) with Pier 1	50 days	Fri 18/3/22	Sat 21/5/22	HK Working Day	681	684	100%	Fri 18/3/22	Sat 21/5/22																																		
684	Remove Timber platform for Piling Works	2 days	Mon 23/5/22	Tue 24/5/22	HK Working Day	683,680	694	0%	Mon 23/5/22	NA																																		
685	West Portion - Foundation Works (PC-P2, PC-P3 & PC-C2)	241 days	Tue 5/10/21	Fri 29/7/22	HK Working Day			98%	Tue 5/10/21	NA																																		
686	Mobilization and Tree Removal	3 days	Tue 5/10/21	Thu 7/10/21	HK Working Day	678	687	100%	Tue 5/10/21	Thu 7/10/21																																		
687	Erect Temporary Timber Platform for Piling Works	5 days	Thu 28/10/21	Tue 2/11/21	HK Working Day	686	688	100%	Thu 28/10/21	Tue 2/11/21																																		
688	Pre-drilling works (P WPR, PSKR, PD3, PD4 & PD5) & confirmation of rock head and depth of mini-pile	16 days	Fri 26/11/21	Tue 14/12/21	HK Working Day	687,703,707	689	100%	Fri 26/11/21	Tue 14/12/21																																		
689	Driving Dia. 323mm steel Casting (26 nos)	58 days	Wed 15/12/21	Sat 26/2/22	HK Working Day	688	690	100%	Wed 15/12/21	Sat 26/2/22																																		
690	Cleaning, Insert T50 reinforcement and Grouting	50 days	Sat 26/2/22	Fri 29/4/22	HK Working Day	689	692,691	100%	Sat 26/2/22	Fri 29/4/22																																		
691	Construction Pile Caps with Pier 2	36 days	Mon 21/3/22	Wed 27/7/22	HK Working Day	690	692	95%	Mon 21/3/22	NA																																		
692	Remove Timber platform for Piling Works	2 days	Thu 28/7/22	Fri 29/7/22	HK Working Day	690,691	694	0%	NA	NA																																		
693	Pipelaying on Mini-pile Foundation	66 days	Sat 30/7/22	Tue 18/10/22	HK Working Day			0%	NA	NA																																		
694	Temporary Working Platform for Pipe Installation	6 days	Sat 30/7/22	Fri 5/8/22	HK Working Day	684,692	695	0%	NA	NA																																		
695	Cut Temporary casting and Bend the T50 to designated position	12 days	Sat 6/8/22	Fri 19/8/22	HK Working Day	694	696	0%	NA	NA																																		
696	Pipe Installation / Welding / Testing / Painting	24 days	Sat 20/8/22	Sat 17/9/22	HK Working Day	695	697,701	0%	NA	NA																																		
697	Concrete Hunching	12 days	Mon 19/9/22	Mon 3/10/22	HK Working Day	696	698	0%	NA	NA																																		
698	Apply top coating of aliphatic polyurethane on site	6 days	Wed 5/10/22	Tue 11/10/22	HK Working Day	697	699	0%	NA	NA																																		
699	Remove Temporary Working Platform	6 days	Wed 12/10/22	Tue 18/10/22	HK Working Day	698	702	0%	NA	NA																																		
700	Open Trench Pipe Laying at Po Lam Road (East Bound)	551 days	Thu 8/4/21	Tue 14/2/23	HK Working Day		768	60%	Thu 8/4/21	NA																																		
701	Open Cut, CH.HC0+00 - CH.HC0+08; Connecting to CH.HB	60 days	Mon 19/9/22	Tue 29/11/22	HK Working Day	696,706	702	0%	NA	NA																																		
702	Open Cut, CH.HC0+08 - CH.HC0+12	60 days	Wed 30/11/22	Tue 14/2/23	HK Working Day	699,701		0%	NA	NA																																		
703	Open Cut, CH.HC0+12 - CH.HC0+97 with SACP	104 days	Wed 16/6/21	Tue 19/10/21	HK Working Day		704,688	100%	Wed 16/6/21	Tue 19/10/21																																		
704	Open Cut, CH.HC0+97 - CH.HC1+56(Portion B4) with SACP	62 days	Wed 24/11/21	Thu 10/2/22	HK Working Day	703,707	705	99%	Wed 24/11/21	NA																																		
705	Open Cut, CH.HC1+56 - CH.HC2+04	60 days	Fri 11/2/22	Tue 26/4/22	HK Working Day	704	706	0%	NA	NA																																		
706	Open Cut, CH.HC2+04 - CH.HC2+70 with SACP	60 days	Wed 27/4/22	Sat 9/7/22	HK Working Day	705	701	0%	NA	NA																																		
707	Open Cut, CH.HC2+70 - CH.HC3+22 with SACP	58 days	Tue 14/9/21	Tue 23/11/21	HK Working Day	708	704,688	100%	Tue 14/9/21	Tue 23/11/21																																		
708	Open Cut, CH.HC3+22 - CH.HC3+70 /CH.HD0+00	131 days	Thu 8/4/21	Sat 11/9/21	HK Working Day		707	100%	Thu 8/4/21	Sat 11/9/21																																		
709	Water Main Structure and Associated Pipe Support from Po Lam Road to Tsui Lam Road (Location B)(CH.HD0+00 ~ CH.H WPR+01)	771 days	Tue 16/6/20	Thu 19/1/23	HK Working Day		768	82%	Tue 16/6/20	NA></																																		



[illegible]

Appendix B

Overview of Mainlaying in Tseung Kwan O




Figure B1. Overview of Mainlaying in TKO






Figure B3. Location Plan for Portion J - CH.A 5+00 to CH.A 6+64






Figure B5. Location Plan for Portion J - CH.A 6+70






Figure B7. Location Plan for Portion J – CH. A13+50 to CH.A 14+00 (Pit A)






Figure B8a. Location Plan for Portion J – Pit L-M-N, K, J1A



Figure B8b. Location Plan for Portion J – Pit N-O-P




Figure B9a. Location Plan for Mau Wu Tsai 1




Figure B9b. Location Plan for Mau Wu Tsai 2 & 3




Figure B9c. Abandoned Mau Wu Tsai Road



Figure B10. Monitoring Location – Po Lam South Road




Figure B11. Monitoring Location – Area A02




Figure B12. Location Plan for Jacking Pit D




Figure B13. Location Plan for CH.HE0+80-1+60




Figure B14. Location Plan for Pit K






Figure B17. Location Plan for Portion H- CH.C 7+40~CH.C 12+00 (CH.CA 0+00 ~ CH.CA4+25)




Figure B18. Location Plan for Portion H- Pit 137B




Figure B19. Location Plan for Portion H- Pit 137A




Figure B20. Location Plan for Portion H- Pit 137C

Appendix C

Summary of Implementation Status of Environmental Mitigation

EIA Reference	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Implementation Agent	Implementation Stage			Implementation status	Relevant Legislation & Guidelines
				D	C	O		
Air Quality								
S4.8.1	Impervious dust screen or sheeting will be provided to enclose scaffolding from the ground floor level of building for construction of superstructure of the new buildings.	Land site/ During Construction	Contractor(s)		✓		N/A	Air Pollution Control (Construction Dust)
S4.8.1	Impervious sheet will be provided for skip hoist for material transport.	Land site/ During Construction, particularly dry season	Contractor(s)		✓		N/A	
S4.8.1	The area where dusty work takes place should be sprayed with water or a dust suppression chemical immediately prior to, during and immediately after dusty activities as far as practicable.	Land site/ During Construction	Contractor(s)		✓		Implemented	
S4.8.1	All dusty materials should be sprayed with water or a dust suppression chemical immediately prior to any loading, unloading or transfer operation.	Land site/ During Construction	Contractor(s)		✓		Implemented	
S4.8.1	Dropping heights for excavated materials should be controlled to a practical height to minimize the fugitive dust arising from unloading.	Land site/ During Construction	Contractor(s)		✓		Implemented	
S4.8.1	During transportation by truck, materials should not be loaded to a level higher than the side and tail boards and should be dampened or covered before transport.	Land site/ During Construction	Contractor(s)		✓		Implemented	
S4.8.1	Wheel washing device should be provided at the exits of the work sites. Immediately before leaving a construction site, every vehicle shall be washed to remove any dusty material from its body and wheels as far as practicable.	Land site/ During Construction	Contractor(s)		✓		Implemented	
S4.8.1	Road sections between vehicle-wash areas and vehicular entrance will be paved.	Land site/ During Construction	Contractor(s)		✓		N/A	
S4.8.1	Hoarding of not less than 2.4m high from ground level will be provided along the length of the Project Site boundary.	Land site/ During construction	Contractor(s)	✓	✓		Implemented	

EIA Reference	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Implementation Agent	Implementation Stage			Implementation status	Relevant Legislation & Guidelines
				D	C	O		
S4.8.1	Haul roads will be kept clear of dusty materials and will be sprayed with water so as to maintain the entire road surface wet at all times.	Land site/ During construction	Contractor(s)		✓		Implemented	Air Pollution Control (Construction Dust)
S4.8.1	Temporary stockpiles of dusty materials will be either covered entirely by impervious sheets or sprayed with water to maintain the entire surface wet all the time.	Land site/ During construction	Contractor(s)		✓		Implemented	
S4.8.1	Stockpiles of more than 20 bags of cement, dry pulverised fuel ash and dusty construction materials will be covered entirely by impervious sheeting sheltered on top and 3-sides.	Land site/ During construction	Contractor(s)		✓		Implemented	
S4.8.1	All exposed areas will be kept wet always to minimize dust emission.	Land site/ During construction	Contractor(s)		✓		Implemented	
S4.8.1	Ultra-low-Sulphur diesel (ULSD) will be used for all construction plant on-site, as defined as diesel fuel containing not more than 0.005% Sulphur by weight) as stipulated in Environment, Transport and Works Bureau Technical Circular (ETWB-TC(W)) No 19/2005 on Environmental Management on Construction Sites.	Land site/ During construction/ During Operation	Contractor(s)		✓	✓	Implemented	Environment, Transport and Works Bureau Technical Circular (ETWB-TC(W)) No 19/2005 on Environmental Management on Construction Sites
S4.8.1	The engine of the construction equipment during idling will be switched off.	Land site/ During construction	Contractor(s)		✓		Implemented	-
S4.8.1	Concrete batching plant will be required on site. control measures recommended in the Guidance Note on a Best Practicable Means for Cement Works (Concrete Batching Plant) (BPM 3/2 (93)) will be implemented. The control measures recommended in the Guidance Note on a Best Practicable Means for Cement Works (Concrete Batching Plant) (BPM 3/2 (93)) will be implemented.	Land site/ During construction	Contractor(s)		✓		N/A	Guidance Note on a Best
S4.8.1	Regular maintenance of construction equipment deployed on-site will be conducted to prevent black smoke emission.	Land site/ During construction	Contractor(s)		✓		Implemented	-

EIA Reference	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Implementation Agent	Implementation Stage			Implementation status	Relevant Legislation & Guidelines
				D	C	O		
S4.10	To ensure proper implementation of the recommended dust mitigation measures and good construction site practices during the construction phase, environmental site audits on weekly basis is recommended throughout the construction period.	Land site/ During construction	Contractor(s)/ (ET & IEC)		✓		Implemented	-

Note: D – Design stage C – Construction O – Operation

EIA Reference	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Implementation Agent	Implementation Stage			Implementation status	Relevant Legislation & Guidelines
				D	C	O		
Noise								
S5.7	Only well-maintained plant will be operated on-site and plant will be serviced regularly during the construction phase.	All area/ During construction	Contractor(s)		✓		Implemented	A Practical Guide for the Reduction of Noise from Construction Works,
S5.7	Silencers or mufflers on construction equipment will be utilised and will be properly maintained during the construction phase.	Noise control/ During construction	Contractor(s)		✓		N/A	
S5.7	Mobile plant, if any, will be sited as far away from NSRs as possible.	Noise control/ During construction	Contractor(s)		✓		Implemented	
S5.7	Machines and plant (such as trucks) that may be in intermittent use will be shut down between work periods or will be throttled down to a minimum.	Noise control/ During construction	Contractor(s)		✓		Implemented	
S5.7	Plants known to emit noise strongly in one direction will, wherever possible, be orientated so that the noise is directed away from the nearby NSRs.	Noise control/ During construction	Contractor(s)		✓		Implemented	
S5.7	Material stockpiles and other structures will be effectively utilised, wherever practicable, in screening noise from on-site construction activities.	Noise control/ During construction	Contractor(s)		✓		N/A	
S5.7	Use of Quite Powered Mechanical Equipment (QPME).	Noise control/ During construction	Contractor(s)		✓		Implemented	
S5.7	Movable noise barriers of 3m in height with skid footing should be used and located within a few metres of stationary plant and mobile plant such that the line of sight to the NSR is blocked by the barriers. The length of the barrier should be at least five times greater than its height. The noise barrier material should have a superficial surface density of at least 7 kg m ⁻² and have no openings or gaps.	Noise control/ During construction	Contractor(s)		✓		N/A	
S5.7	The noise insulating sheet should be deployed such that there would be no opening or gaps on the joints.	Noise control/ During construction	Contractor(s)		✓		N/A	
S5.7	Construction activities (e.g. excavation/shoring, reinstatement (asphalt), and pipe jacking) will be planned and carried out in sequence, such that items of PME proposed for these activities will not be operated simultaneously.	Noise control/ During construction	Contractor(s)		✓		Implemented	

EIA Reference	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Implementation Agent	Implementation Stage			Implementation status	Relevant Legislation & Guidelines
				D	C	O		
S5.7	PMEs will not be used at the works areas near educational institutions with residual impact (i.e. the “influence area” within a radius of 40m) during school hours in order to reduce impact to the educational institutions.	Noise control / During construction	Contractor(s)		✓		Implemented	-
S5.7	Noise enclosures or acoustic sheds would be used to cover stationary PME such as generators. Portable/Movable noise enclosure made of material with superficial surface density of at least 7 kg m ⁻² may be used for screening the noise from operation of the saw/groover, concrete.	Noise control/ Pre-construction/ During construction	Contractor(s)	✓	✓		N/A	-
S5.9	Saw cutting pavement, breaking up of pavement, excavation /shoring, pipe laying, backfilling, reinstatement (concrete) and pipe jacking shall be scheduled outside the examination period.	Noise control/ Pre-construction/ During construction	Contractor(s)	✓	✓		Implemented	-
S5.9	In view the duration of noise exceedance at Creative Secondary School, PLK Laws Foundation College, TKO Kei Tak Primary School and School of Continuing and Professional Studies-CUHK is limited to 8 weeks, the construction work in the influence areas near the four schools shall be scheduled during long school holidays (e.g. summer holiday, Easter holiday or Christmas holiday, etc.) as far as practicable. Scheduling the construction work for the four schools.	Noise control/ Pre-construction/ During construction	Contractor(s)	✓	✓		Implemented	-
S5.10	A noise monitoring programme shall be implemented for the construction phase.	During construction phase	ET		✓		Implemented	-
S5.10	The effectiveness of on-site control measures could also be evaluated through the regular site audits.	All facilities/ During construction	Contractor(s)/ ET & IEC		✓		Implemented	-

Note: D – Design stage C – Construction O – Operation

EIA Reference	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Implementation Agent	Implementation Stage			Implementation status	Relevant Legislation & Guidelines
				D	C	O		
Water Quality								
S6.9	Silt removal facilities such as silt traps or sedimentation facilities will be provided to remove silt particles from runoff to meet the requirements of the TM standard under the WPCO. The design of silt removal facilities will be based on the guidelines provided in ProPECC PN 1/94. All drainage facilities and erosion and sediment control structures will be inspected on a regular basis and maintained to confirm proper and efficient operation at all times and particularly during rainstorms. Deposited silt and grit will be removed regularly.	Land site & drainage/ During construction	Contractor(s)		✓		Implemented after observation	ProPECC PN 1/94 TM Standard under the WPCO
S6.9	Earthworks to form the final surfaces will be followed up with surface protection and drainage works to prevent erosion caused by rainstorms.	Land site & drainage/ During construction	Contractor(s)		✓		Implemented	-
S6.9	Appropriate surface drainage will be designed and provided where necessary.	Land site & drainage/ During construction	Contractor(s)		✓		Implemented	-
S6.9	The precautions to be taken at any time of year when rainstorms are likely together with the actions to be taken when a rainstorm is imminent or forecasted and actions to be taken during or after rainstorms are summarised in Appendix A2 of ProPECC PN 1/94.	Land site & drainage/ During construction	Contractor(s)		✓		Implemented	ProPECC PN 1/94
S6.9	Oil interceptors will be provided in the drainage system where necessary and regularly emptied to prevent the release of oil and grease into the storm water drainage system after accidental spillages.	Land site & drainage/ During construction	Contractor(s)		✓		N/A	-
S6.9	Temporary and permanent drainage pipes and culverts provided to facilitate runoff discharge, if any, will be adequately designed for the controlled release of storm flows.	Land site & drainage/ During construction	Contractor(s)		✓		N/A	-
S6.9	The temporary diverted drainage, if any, will be reinstated to the original condition when the construction work has finished or when the temporary diversion is no longer required.	Land site & drainage/ During construction	Contractor(s)		✓		N/A	-

EIA Reference	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Implementation Agent	Implementation Stage			Implementation status	Relevant Legislation & Guidelines
				D	C	O		
S6.9	Appropriate numbers of portable toilets shall be provided by a licensed contractor to serve the construction workers over the construction site to prevent direct disposal of sewage into the water environment.	Land site & drainage/ During construction	Contractor(s)		✓		Implemented	-
S6.9 and S6.12	The sterilization water should be dechlorinated with total residual chlorine (TRC) level below 1 mg/L before discharge to public sewer. In situ testing of TRC should also be conducted for the discharge of chlorinated water for pipeline disinfection to ensure sufficient dechlorination before discharge to public sewer.	Sterilization of water mains prior to commissioning	Contractor(s)		✓	✓	N/A	Technical Memorandum for Effluents Discharged into Drainage and Sewerage Systems Inland and Coastal Waters
S6.9	The cleaning and flushing water should also be treated and desilted to the relevant discharge requirement stipulated in TM-DSS before discharging.	Sterilization of water mains prior to commissioning	Contractor(s)		✓	✓	N/A	
S6.9	Site drainage should be well maintained, and good construction practices should be observed to ensure that oil, fuels, solvents and other chemicals are managed, stored and handled properly and do not enter the nearby water streams.	Land site & drainage/ During construction/ During operation	Contractor(s)		✓	✓	Implemented after reminder	-
S6.12	Regular site inspections will be carried out in order to confirm that regulatory requirements are being met and that contractors are implementing the standard site practice and mitigation measures as proposed to reduce potential impacts to water quality.	During construction	Contractor(s)/ ET & IEC		✓		Implemented after observation	-

Note: D – Design stage C – Construction O – Operation

EIA Reference	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Implementation Agent	Implementation Stage			Implementation Status	Relevant Legislation & Guidelines
				D	C	O		
Waste Management								
S8.5	Nomination of approved personnel to be responsible for standard site practices, arrangements for collection and effective disposal to an appropriate facility of all wastes generated at the site.	Contract mobilization/ During construction	Contractor(s)		✓		Implemented	-
S8.5	Training of site personnel in proper waste management and chemical handling procedures. Training will be provided to workers on the concepts of site cleanliness and appropriate waste management procedures, including waste reduction, reuse and recycling at the beginning of the construction works.	Contract mobilization/ During construction	Contractor(s)		✓		Implemented	-
S8.5	Provision of sufficient waste disposal points and regular collection for disposal.	All area/ During construction/ During operation	Contractor(s)		✓	✓	Implemented	DEVB TC(W) No. 8/2010, Enhanced Specification for Site Cleanliness and Tidiness.
S8.5	Appropriate measures to reduce windblown litter and dust transportation of waste by either covering trucks or by transporting wastes in enclosed containers.	All area/ During construction	Contractor(s)		✓		Implemented	DEVB TC(W) No. 8/2010, Enhanced Specification for Site Cleanliness and Tidiness.
S8.5	A waste management plan (WMP) as stated in the “ETWB TC(W) No. 19/2005, Environmental Management on Construction Sites” for the amount of waste generated, recycled and disposed of (including the disposal sites) will be established and implemented during the construction phase as part of the Environmental Management Plan (EMP). The Contractor will be required to prepare the EMP and submits it to the Architect/ Engineer under the Contract for approval prior to implementation.	All area/ During construction	Contractor(s)		✓		Implemented	ETWB TC(W) No. 19/2005, Environmental Management on Construction Sites
S8.5	Separation of chemical wastes for special handling and appropriate treatment at the Chemical Waste Treatment Centre at Tsing Yi.	All area/ During construction	Contractor(s)		✓		N/A.	Chapters 2 & 3 Code of Practice on the Packaging, Labelling & Storage of Chemical Wastes published under the Waste Disposal Ordinance (Cap 354), Section 35

EIA Reference	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Implementation Agent	Implementation Stage			Implementation Status	Relevant Legislation & Guidelines
				D	C	O		
S8.5	Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors.	Land site/ During construction	Contractor(s)		✓		Implemented	Waste Disposal Ordinance (Cap 354)
S8.5	A recording system for the amount of wastes generated/ recycled and disposal sites. The trip- ticket system will be included as one of the contractual requirements and implemented by the contractor(s).	Land site/ During construction	Contractor(s)		✓		Implemented	DEVB TC(W) No. 6/2010, Trip Ticket System for Disposal of Construction & Demolition Materials
S8.5	Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of material and their proper disposal.	Land site/ During construction/ During operation	Contractor(s)		✓		Implemented	WBTC 32/92, The Use of Tropical Hard Wood on Construction Site
S8.5	Encourage collection of aluminium cans and wastepaper by individual collectors during construction with separate labelled bins provided to segregate these wastes from other general refuse by the workforce.	Land site/ During construction	Contractor(s)		✓		Implemented	ETWB TCW No. 33/2002, Management of Construction and Demolition Material Including Rock
S8.5	Any unused chemicals and those with remaining functional capacity will be recycled as far as possible.	Land site/ During construction	Contractor(s)		✓		N/A	-
S8.5	Use of reusable non-timber formwork to reduce the amount of C&D materials.	All areas/ During construction	Contractor(s)		✓		N/A	WBTC 32/92, The Use of Tropical Hard Wood on Construction Site
S8.5	Prior to disposal of construction waste, wood, steel and other metals will be separated to the extent practical, for re-use and/or recycling to reduce the quantity of waste to be disposed of to landfill.	All areas/ During construction	Contractor(s)		✓		Implemented	DEVB TC(W) No. 6/2010, Trip Ticket System for Disposal of Construction & Demolition Materials
S8.5	Proper storage and site practices to reduce the potential for damage or contamination of construction materials.	All areas/ During construction	Contractor(s)		✓		Implemented after observation	-
S8.5	Plan and stock construction materials carefully to reduce amount of waste generated and avoid unnecessary generation of waste.	All areas/ During construction	Contractor(s)		✓		Implemented	-
S8.5	The management of dredged/ excavated sediment management requirement from ETWB TC(W) No. 34/2002 will be incorporated in the Specification of the Contract Documents.	Marine works/ During construction	WSD/ Contractor(s)		✓		Implemented	ETWB TC(W) No. 34/2002 and Dumping at Sea Ordinance (DASO)

EIA Reference	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Implementation Agent	Implementation Stage			Implementation Status	Relevant Legislation & Guidelines
				D	C	O		
S8.5	The contractor will open a billing account with EPD in accordance with the Waste Disposal (Charges for Disposal of Construction Waste) Regulation for the payment of disposal charges.	Contract mobilisation/ During construction	Contractor(s)		✓		Implemented	Cap 354N Waste Disposal (Charges for Disposal of Construction Waste) Regulation
S8.5	A trip-ticket system will be established in accordance with DEVB TC(W) No. 6/2010 to monitor the reuse of surplus excavated materials off-site and disposal of construction waste and general refuse at transfer facilities/ landfills, and to control fly-tipping.	Contract mobilisation/ During construction	Contractor(s)		✓		Implemented	DEVB TC(W) No. 6/2010, Trip Ticket System for Disposal of Construction & Demolition Materials
S8.5	The project proponent will also conduct regular inspection of the waste management measures implemented on site as described in the Waste Management Plan.	All area/ During construction	Contractor(s)/ ET & IEC		✓		Implemented	ETWB TC(W) No. 19/2005, Environmental Management on Construction Sites
S8.5	A recording system (similar to summary table as shown in Annex 5 and Annex 6 of Appendix G of ETWB TC(W) No. 19/2005) for the amount of waste generated, recycled and disposed of (including the disposal sites) will be established during the construction phase.	All area/ During construction	Contractor(s)		✓		Implemented	Annex 5 and Annex 6 of Appendix G of ETWB TC(W) No. 19/2005
S8.5	Inert C&D materials (public fill) will be reused within the Project as far as practicable.	All area/ During construction	Contractor(s)		✓		Implemented	-
S8.5	Public fill and construction waste shall be segregated and stored in different containers or skips to facilitate reuse or recycling of materials and their proper disposal.	All area/ During construction	Contractor(s)		✓		Implemented	-
S8.5	Specific areas of the work site will be designated for such segregation and storage if immediate use is not practicable.	All area/ During construction	Contractor(s)		✓		Implemented	-
S8.5	To reduce the potential dust and water quality impacts of site formation works, C&D materials will be wetted as quickly as possible to the extent practice after filling.	All area/ During construction	Contractor(s)		✓		Implemented	Air Pollution Control (Construction Dust) Regulation (Cap 311R); WPCO (Cap 358)
S8.5	Open stockpiles of excavated/ fill materials or construction wastes on-site should be covered with tarpaulin or similar fabric.	Land site/ During Construction, particularly dry season	Contractor(s)		✓		Implemented	Air Pollution Control (Construction Dust) Regulation (Cap 311R)

EIA Reference	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Implementation Agent	Implementation Stage			Implementation Status	Relevant Legislation & Guidelines
				D	C	O		
S8.5	Chemical waste container shall be suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed.	All area/ During construction/ During operation	Contractor(s)/ WSD		✓	✓	Implemented after observation	Waste Disposal (Chemical Waste) (General) Regulation; Code of Practice on the Packaging, Handling and Storage of Chemical Wastes
S8.5	Chemical waste container shall have a capacity of less than 450 L unless the specifications have been approved by the EPD.	All area/ During construction/ During operation	Contractor(s)/ WSD		✓	✓	Implemented	
S8.5	A label in English and Chinese shall be displayed on the chemical container in accordance with instructions prescribed in Schedule 2 of the Regulations.	All area/ During construction/ During operation	Contractor(s)/ WSD		✓	✓	Implemented	
S8.5	Storage areas for chemical waste shall be enclosed on at least 3 sides.	All area/ During construction/ During operation	Contractor(s)/ WSD		✓	✓	Implemented	
S8.5	Storage areas for chemical waste shall have an impermeable floor and bunding, of capacity to accommodate 110% of the volume of the largest container or 20% by volume of the chemical waste stored in that area, whichever is the greatest.	All area/ During construction/ During operation	Contractor(s)/ WSD		✓	✓	Implemented	
S8.5	Storage areas for chemical waste shall have adequate ventilation.	All area/ During construction/ During operation	Contractor(s)/ WSD		✓	✓	Implemented	
S8.5	Storage areas for chemical waste shall be covered to prevent rainfall entering (water collected within the bund must be tested and disposed of as chemical waste, if necessary).	All area/ During construction/ During operation	Contractor(s)/ WSD		✓	✓	Implemented	
S8.5	Storage areas for chemical waste shall be arranged so that incompatible materials are appropriately separated.	All area/ During construction/ During operation	Contractor(s)/ WSD		✓	✓	Implemented	
S8.5	General refuse will be stored in enclosed bins or compaction units separately from construction and chemical wastes.	All area/ During construction/ During operation	Contractor(s)/ WSD		✓	✓	Implemented after reminder	DEVB TC(W) No. 8/2010 Enhanced Specification for Site Cleanliness and Tidiness.
S8.5	Adequate number of waste containers will be provided to avoid over-spillage of waste.	All area/ During construction/ During operation	Contractor(s)/ WSD		✓	✓	Implemented	

EIA Reference	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Implementation Agent	Implementation Stage			Implementation Status	Relevant Legislation & Guidelines
				D	C	O		
S8.5	A reputable waste collector will be employed by the Contractor to remove general refuse from the site, separately from construction and chemical wastes, on a daily basis to minimise odour, pest and litter impacts.	All area/ During construction/ During operation	Contractor(s)/ WSD		✓	✓	Implemented	-
S8.5	Recycling bins will be provided at strategic locations within the Site to facilitate recovery of recyclable materials (including aluminium can, waste paper, glass bottles and plastic bottles) from the Site. Materials recovered will be sold for recycling.	All area/ During construction/ During operation	Contractor(s)/ WSD		✓	✓	Implemented	-
S8.5	To avoid any odour and litter impact, accurate number of portable toilets will be provided for workers on-site.	All area/ During construction	Contractor(s)		✓		Implemented	-
S8.5	The burning of refuse on construction sites is prohibited by law.	All area/ During construction	Contractor(s)		✓		Implemented	Air Pollution Control Ordinance (Cap 311)
S8.7	To facilitate monitoring and control over the contractors' performance on waste management, a waste inspection and audit programme will be implemented throughout the construction phase.	All facilities/ During construction	ET/ IEC		✓		Implemented	-

Note: D – Design stage C – Construction O – Operation

EIA Reference	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Implementation Agent	Implementation Stage			Implementation Status	Relevant Legislation & Guidelines
				D	C	O		
Ecology								
S9.7	Erect fences along the boundary of the works area before the commencement of works to prevent vehicle movements and encroachment of personnel onto adjacent areas.	All area/ During construction	Contractor(s)		✓		Implemented	-
S9.7	Regularly check the work site boundaries to ensure that they are not breached and that damage does not occur to surrounding areas.	All area/ During construction	Contractor(s)/ Environmental Team (ET)		✓		Implemented	-
S9.7	Avoid any damage and disturbance, particularly those caused by filling and illegal dumping, to the surrounding habitats through proper management of waste disposal.	All area/ During construction	Contractor(s)		✓		Implemented	-
S9.7	Reinstate temporarily affected areas, particularly the habitats of plantation and shrubland-grassland immediately after completion of construction works, through on-site tree/shrub planting. The tree/shrub species will be chosen with reference to those in the surrounding area.	All area/ During construction	Contractor(s)		✓		N/A	-

Note: D – Design stage C – Construction O – Operation

EIA Reference	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Implementation Agent	Implementation Stage			Implementation Status	Relevant Legislation & Guidelines
				D	C	O		
Landscape & Visual								
S11.10 & 11.11	The construction area and area allowed for temporary structures, such as the contractor’s office, will be minimized to a practical minimum. (MM1)	All area/ Detailed design/ During construction/ During operation	WSD/ Contractor(s)	✓	✓	✓	Implemented	-
S11.10 & 11.11	At the detailed design stage, the design team will seek to minimize the landscape footprint of the Project and above ground facilities, while satisfying all other requirements. (MM2)	All area/ Detailed design/ During construction/ During operation	WSD/ Contractor(s)	✓	✓	✓	Implemented	-
S11.10 & 11.11	Design principles will be adopted to take into account the surrounding area, particularly Clear Water Bay Country Park behind and the nearby waterfront, with due consideration given to: - roadside planting; - aesthetic treatment of all structures; - vertical greening; - screen planting along application site; and - landscape enhancement with amenity planting where practical including planting along the edge (site boundary) fence with native shrubs where feasible to reduce their visual impact and blend them into the surrounding landscape.(MM3)	All area/ Detailed design/ During construction/ During operation	WSD/ Contractor(s)	✓	✓	✓	Implemented	-
S11.10 & 11.11	All trees within the Project Site or the potential slope mitigation works area will be carefully protected during construction according to DEVB TCW No. 10/2013 – Tree Preservation (MM4)	All area/ Detailed design/ During construction/ During operation	WSD/ Contractor(s)	✓	✓	✓	Implemented after reminder	ETWB TCW No. 3/2006 - Tree Preservation.
S11.10 & 11.11	No tree within the Country Park will be felled. Trees within the Site unavoidably affected by the works will be transplanted where necessary and practical. For trees that need to be felled, compensatory planting will be provided to the satisfaction of relevant Government departments. A compensatory tree planting proposal including locations of tree compensation will be submitted to seek relevant government department’s approval, in accordance with DEVB TC(W) No. 10/2013. (MM5)	All area/ Detailed design/ During construction/ During operation	WSD/ Contractor(s)	✓	✓	✓	N/A	DEVB TC(W) No. 10/2013

Note: D – Design stage C – Construction O – Operation

EIA Reference	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Implementation Agent	Implementation Stage			Implementation Status	Relevant Legislation & Guidelines
				D	C	O		
Landfill Gas Hazard								
S12.7	During all works, safety procedures should be implemented to minimise the risks of fires and explosions, asphyxiation of workers and toxicity effects resulting from contact with contaminated soil and groundwater.	All area/ Detailed design/ During construction/ During operation	Contractor(s)	✓	✓	✓	Implemented	-
S12.7	During trenching and excavation as well as creation of confined spaces at near to or below ground level, precautions should be clearly laid down and rigidly Gas detection equipment and appropriate breathing apparatus should be available and used when entering confined spaces or trenches deeper than 1 metre.	All area/ Detailed design/ During construction/ During operation	Contractor(s)	✓	✓	✓	Implemented	
S12.7	The Contractor should make the workers are aware of potential hazards of working in confined spaces (any chamber, manhole or culvert which is large enough to permit access to personnel). Such work in confined spaces is controlled by the Factories and Industrial Undertakings (Confined Spaces) Regulations of the Factories and Industrial Undertakings Ordinance. Following the Safety Guide to Working in Confined Spaces ensures compliance with the above regulations.	All area/ Detailed design/ During construction/ During operation	Contractor(s)	✓	✓	✓	Implemented	
S12.7	Safety officers, specifically trained with regard to landfill gas and leachate related hazards and the appropriate actions to take in adverse circumstances, should be present on the site throughout the works, in particular, when works are undertaken below grade.	All area/ Detailed design/ During construction/ During operation	Contractor(s)	✓	✓	✓	Implemented	
S12.7	All personnel who work on site and all visitors to the site should be made aware of the possibility of ignition of gas in the vicinity of the works, the possible presence of contaminated water and the need to avoid physical contact with it.	All area/ Detailed design/ During construction/ During operation	Contractor(s)	✓	✓	✓	Implemented	
S12.7	Monitoring for landfill gas should be undertaken in all excavations, manholes, chambers (particularly during pipe jacking) and any confined spaces through the use of an intrinsically safe portable instrument, appropriately calibrated and capable of measuring the concentrations	All area/ Detailed design/ During construction/ During operation	Contractor(s)	✓	✓	✓	Implemented	

	of methane, carbon dioxide and oxygen.							
S12.7	Monitoring frequency and areas to be monitored should be specified prior to commencement of groundwork, either by the Safety Officer, or by an appropriately qualified person. All measurements should be recorded and documented.	All area/ Detailed design/ During construction/ During operation	Contractor(s)	✓	✓	✓	Implemented	
S12.7	Proceed drilling with adequate care and precautions against the potential hazards which may be encountered.	All area/ Detailed design/ During construction/ During operation	Contractor(s)	✓	✓	✓	Implemented	
S12.7	Prior to the commencement of the site works, the drilling contractor should devise a 'method-of- working' statement covering all normal and emergency procedures (including but not limited to number of operatives, experience and special skills of operatives, normal method of operations, emergency procedures, supervisors' responsibilities, storage and use of safety equipment, safety procedures and signs, barriers and guarding). The site supervisor and all operatives must be familiar with this statement.	All area/ During construction/ During operation	Contractor(s)	✓	✓	✓	Implemented	
S12.7	Where below ground service entries are necessary to the Incoming Switchgear Room, 132 kV Substation and Chlorine Store (I) and (II), the entry point should be sealed to prevent gas entry. In addition, any below grade cable trenches entering the Incoming Switchgear Room and 132 kV Substation can become the pathway for landfill gas and hence grided metal covers should be used.	All area/ Detailed design/ During construction/ During operation	Contractor(s)	✓	✓	✓	N/A	
S12.7	It is recommended regular landfill gas monitoring should be carried out at the Incoming Switchgear Room, 132 kV Substation and Chlorine Store (I) and (II). The monitoring frequency will be monthly for the first year of operation. If the monitoring results show no sign of landfill gas migration, reduce the monitoring frequency to once every six months.	All area/ Detailed design/ During construction/ During operation	Contractor(s)	✓	✓	✓	N/A	
S12.7	The manholes and utility pits within the Project Site and along the fresh water mains. Each manhole/ utility pit should be monitored with two measurements (at mid depth and base). Each measurement should be monitored for a minimum of 10 minutes. A steady reading and peak reading should be recorded at each manhole/ utility pit	All area/ Detailed design/ During construction/ During operation	Contractor(s)	✓	✓	✓	Implemented	

	and for each measurement. The need for venting the manhole/ utility pit and further monitoring will be reviewed after the initial monitoring.							
S12.7	All construction, operation and maintenance personnel working on-site as well as visitors should be made aware of the hazards of landfill gas and its possible presence on-site. This should be achieved through a combination of posting warning signs in prominent places and also by access to detailed information on landfill gas hazards and the designs and procedural means by which these hazards are being minimized on-site.	All area/ Detailed design/ During construction/ During operation	Contractor(s)	✓	✓	✓	Implemented	

Appendix D

Impact Monitoring Schedule of the Reporting Month

Contract No. 13/WSD/16
Mainlaying in Tseung Kwon O
Environmental Monitoring Schedule (December 2022)

Sun	Mon	Tue	Wed	Thu	Fri	Sat
				1 Impact Noise Monitoring	2	3
4	5	6	7 Impact Noise Monitoring	8	9	10
11	12	13 Impact Noise Monitoring	14	15	16	17
18	19 Impact Noise Monitoring	20	21	22	23	24
25	26	27	28	29	30 Impact Noise Monitoring	31

The schedule may be changed due to unforeseen circumstances (adverse weather, etc.)



Appendix E

Noise Monitoring Equipment Calibration Certificate

Certificate of Calibration

for

Description: *Sound Level Meter*
Manufacturer: *SVANTEK*
Type No.: *971 (Serial No.: 96062)*
Microphone: *ACO 7052 E (Serial No.: 79778)*
Preamplifier: *SVANTEK SV 18 (Serial No.: 97276)*

Submitted by:

Customer: *Acuity Sustainability Consulting Limited*
Address: *Unit E, 12/F., Ford Glory Plaza,
Nos. 37-39 Wing Hong Street,
Cheung Sha Wan, Kowloon, Hong Kong*

Upon receipt for calibration, the instrument was found to be:

- ☒ **Within (31.5 Hz to 4k Hz)**
☐ **Outside**

the allowable tolerance.

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory

Date of receipt: 21 June 2022

Date of calibration: 27 June 2022

Date of NEXT calibration: 26 June 2023

Calibrated by: 
Calibration Technician

Certified by: 
Mr. Tang Cheuk Hang
Quality Manager

Date of issue: 27 June 2022

Certificate No.: APJ22-029-CC002



Page 1 of 4

Calibration Precaution:

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 24 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- The results presented are the mean of 3 measurements at each calibration point.

1. Calibration Conditions:

Air Temperature: 24.2 °C
Air Pressure: 1004 hPa
Relative Humidity: 60.8 %

2. Calibration Equipment:

	Type	Serial No.	Calibration Report Number	Traceable to
Multifunction Calibrator	B&K 4226	2288467	AV200041	HOKLAS

3. Calibration Results

Sound Pressure Level

Reference Sound Pressure Level

Setting of Unit-under-test (UUT)				Applied value		UUT Reading,	IEC 61672 Class 1
Range, dB	Freq. Weighting	Time Weighting		Level, dB	Frequency, Hz	dB	Specification, dB
25-124.5	dBA SPL	Fast		94	1000	94.0	±0.4


Linearity

Setting of Unit-under-test (UUT)				Applied value		UUT Reading,	IEC 61672 Class 1
Range, dB	Freq. Weighting	Time Weighting		Level, dB	Frequency, Hz	dB	Specification, dB
25-124.5	dBA SPL	Fast		94	1000	94.0	Ref
				104		104.0	±0.3
				114		114.0	±0.3

Time Weighting

Setting of Unit-under-test (UUT)				Applied value		UUT Reading,	IEC 61672 Class 1
Range, dB	Freq. Weighting	Time Weighting		Level, dB	Frequency, Hz	dB	Specification, dB
25-124.5	dBA SPL	Fast		94	1000	94.0	Ref
		Slow				94.0	±0.3

Certificate No.: APJ22-029-CC002



Page 2 of 4

Frequency Response

Linear Response

Setting of Unit-under-test (UUT)			Applied value		UUT Reading,	IEC 61672 Class 1
Range, dB	Freq. Weighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
25-124.5	dB	SPL	94	31.5	94.3	±2.0
				63	94.2	±1.5
				125	94.1	±1.5
				250	94.1	±1.4
				500	94.0	±1.4
				1000	94.0	Ref
				2000	93.7	±1.6
				4000	93.1	±1.6

A-weighting

Setting of Unit-under-test (UUT)			Applied value		UUT Reading,	IEC 61672 Class 1
Range, dB	Freq. Weighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
25-124.5	dBA	SPL	94	31.5	54.9	-39.4 ±2.0
				63	68.0	-26.2 ±1.5
				125	78.0	-16.1 ±1.5
				250	85.4	-8.6 ±1.4
				500	90.8	-3.2 ±1.4
				1000	94.0	Ref
				2000	94.9	+1.2 ±1.6
				4000	94.2	+1.0 ±1.6

C-weighting

Setting of Unit-under-test (UUT)			Applied value		UUT Reading,	IEC 61672 Class 1
Range, dB	Freq. Weighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
25-124.5	dBC	SPL	94	31.5	91.3	-3.0 ±2.0
				63	93.4	-0.8 ±1.5
				125	93.9	-0.2 ±1.5
				250	94.1	-0.0 ±1.4
				500	94.1	-0.0 ±1.4
				1000	94.0	Ref
				2000	93.6	-0.2 ±1.6
				4000	92.4	-0.8 ±1.6



4. Calibration Results Applied

The results apply to the particular unit-under-test only. All calibration points are within manufacture's specification as IEC 61672 Class 1.

Uncertainties of Applied Value:

94 dB	31.5 Hz	± 0.15
	63 Hz	± 0.05
	125 Hz	± 0.05
	250 Hz	± 0.05
	500 Hz	± 0.05
	1000 Hz	± 0.05
	2000 Hz	± 0.05
	4000 Hz	± 0.10
104 dB	1000 Hz	± 0.05
114 dB	1000 Hz	± 0.05

The uncertainties are evaluated for a 95% confidence level.

Note:

The values given in this certification only related to the values measured at the time of the calibration and any uncertainties quoted will not allow for the equipment long-term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the calibration. (A+A)*L shall not be liable for any loss or damage resulting from the use of the equipment.

Certificate No.: APJ22-029-CC002



Page 4 of 4



JCSS
JCSS 0197

CALIBRATION CERTIFICATE

Product : SOUND CALIBRATOR
Type : NC-75
Serial number : 34524163
Manufacturer : RION CO., LTD.
Calibration quantities : Sound pressure level (with reference standard microphone)
Calibration method : Measured by specified secondary standard microphone
according to JCSS calibration procedure specified by RION.
Ambient conditions : Temperature 23.4 °C, Relative humidity 48 %,
Static pressure 100.9 kPa
Calibration date : 09/05/2022 (DD/MM/YYYY)
Calibration location : 3-20-41 Higashimotomachi, Kokubunji, Tokyo 185-8533, Japan
RION CO., LTD. Calibration Room

We hereby certify that the results of this calibration were as follows.

Issue date : 12/05/2022 (DD/MM/YYYY)

Junichi Kawamura
Manager
Quality Assurance Section,
Quality Assurance Department,
Environmental Instrument Division,
RION CO., LTD.
3-20-41 Higashimotomachi, Kokubunji,
Tokyo 185-8533, Japan



This certificate is based on article 144 of the Measurement Law and indicates the result of calibration in accordance with measurement standards traceable to Primary Measurement Standards (National Standards) which realizes the physical units of measurement according to the International System of Units (SI).

The accreditation symbol is attestation of which the result of calibration is traceable to Primary Measurement Standards (National Standards).

The certificate shall not be reproduced except in full, without the written approval of the issuing laboratory.

The calibration laboratory who issued this calibration certificate conforms to ISO/IEC 17025:2017.

This calibration certificate was issued by the calibration laboratory accredited by IA Japan who is a signatory to the Mutual Recognition Arrangement (MRA) of International Laboratory Accreditation Cooperation (ILAC) and Asia Pacific Accreditation Cooperation (APAC). This (These) calibration result(s) may be accepted internationally through ILAC/APAC MRA.

CALIBRATION RESULT

1. Sound pressure level (with reference standard microphone)

Measured value	Expanded uncertainty *1
93.98 dB	0.09 dB

Specified secondary standard microphone:

Type : 4160

Serial number : 2973341

Reference Sound pressure : 2×10^{-5} Pa

*1 Defines an interval estimated to have a level of confidence of approximately 95 %.

Coverage factor $k=2$

Calibration result is the calibration value in ambient conditions during calibration.

BE OUT OF JCSS CALIBRATION

1. Frequency

Measured value	Measurement uncertainty ($k=2$)
1000.0 Hz	3.9×10^{-4} Hz

Working measurement standard universal counter:

Type : 53132A

Serial number : MY40005574

(JCSS Calibration Certificate No. 21081499079575510)

2. Total distortion

Measured value
0.3 %

Working measurement standard distortion meter:

Type : VA-2230A

Serial number : 11076061

(A2LA Calibration Certificate No. 1501-03080)

- closing -



Certificate of Conformity

This instrument was produced under rigorous factory production control and documented standard procedures. It was individually inspected and leak tested and the functioning of the display, backlight, buttons and firmware was verified. The accuracy of each of its primary measurements was individually calibrated and/or validated against standards traceable to the National Institute of Standards and Technology ("NIST") or other calibrated standards in accordance with the documented standard test methods detailed below. This instrument is warranted to perform in compliance with the published specifications for the specific measurements and features of its model number including specified typical drift since its date of manufacture. (See *Kestrel Limited Warranty for full warranty terms.*)

Standards Used in Testing Wind Speed:

The Kestrel Weather & Environmental Meter impeller installed in this unit was individually tested in a subsonic wind tunnel operating at approximately 300 fpm (1.5 m/s) and 1200 fpm (6.1 m/s) monitored by a Gill Instruments Model 1350 ultrasonic time-of-flight anemometer. The Gill 1350 is calibrated regularly and is traceable to NIST with a maximum combined uncertainty of $\pm 1.04\%$ within the airspeed range 711.4 to 3930 fpm (3.61 to 19.96 m/s), and $\pm 1.66\%$ within the airspeed range 170 to 711.4 fpm (0.86 to 3.61 m/s).

Temperature:

Temperature response is verified in comparison with an Ametek DTI-050 Digital Temperature Indicator and STS Reference Sensor. The DTI-050 is calibrated annually and is traceable to NIST with a maximum relative expanded uncertainty of $\pm 0.04\text{C}$.

Relative Humidity:

Relative humidity is verified in comparison with an Edgetech HT120 Humidity Transmitter. The HT120 is calibrated annually and is traceable to NIST with a maximum relative expanded uncertainty of $\pm 1.0\%RH$.

Barometric Pressure:

Pressure response is verified against a Vaisala PTB210A Digital Barometer. The Vaisala Barometer is calibrated annually and is traceable to NIST with a maximum relative expanded uncertainty of $\pm 0.3hPa$.

Approved By:

Michael Naughton
Chief Product Officer, Nielsen-Kellerman

Product Specifications for Kestrel Weather Meters, Model Numbers 1000-3500

SENSORS

SENSOR	ACCURACY (+/-)	RESOLUTION	SPECIFICATION RANGE	NOTES
Wind Speed Air Speed	Larger of 3% of reading, least significant digit or 20 ft/min	0.1 m/s 1 ft/min 0.1 km/h 0.1 mph 0.1 knots 1 B	0.6 to 40.0 m/s 118 to 7,874 ft/min 2.2 to 144.0 km/h 1.3 to 89.5 mph 1.2 to 77.8 knots 0 to 12 B	1 inch 25 mm diameter impeller with precision axle and low-friction Zytel® bearings. Startup speed stated as lower limit, readings may be taken down to 0.4 m/s 79 ft min 1.5 km/h .9 mph .8 kt after impeller startup. Off-axis accuracy -1% @ 5° off axis; -2% @ 10°; -3% @ 15°. Calibration drift < 1% after 100 hours use at 16 MPH 7 m/s. Replacement impeller (NK PN-0801) field installs without tools (US Patent 5,783,753). Wind speed calibration and testing should be done with triangle on impeller located at the top front face of the Kestrel. Measuring wind speeds above 60 m/s / 134.2 mph can damage the impeller.
Ambient Temperature	0.9 °F 0.5 °C	0.1 °F 0.1 °C	-20.0 to 158.0 °F -29.0 to 70.0 °C	Airflow of 2.2 mph 1 m/s or greater provides fastest response and reduction of insulation effect. For greatest accuracy, avoid direct sunlight on the temperature sensor and prolonged sunlight exposure to the unit in low airflow conditions. Calibration drift is negligible for the life of the product. For further details, see Display & Battery Operational Temperature Limits.
Relative Humidity	3%RH	0.1 %RH	5 to 95% 25°C non-condensing	To achieve stated accuracy, unit must be permitted to equilibrate to external temperature when exposed to large, rapid temperature changes and be kept out of direct sunlight. Calibration drift is typically less than ±0.25% per year.
Pressure	1.5 hPa mbar 0.044 inHg 0.022 PSI	0.1 hPa mbar 0.01 inHg 0.01 PSI	25°C/77°F 750-1100 hPa mbar 22.15-32.48 inHg 10.88-15.95 PSI	Monolithic silicon piezo-resistive pressure sensor with second-order temperature correction. Between 1100–1600 mbar, unit will operate with reduced accuracy. Sensor may not operate above 1600 mbar and can be damaged above 6,000 mbar or below 10 mbar. Calibration drift is negligible for the life of the product.

CALCULATED MEASUREMENTS

MEASUREMENT	ACCURACY (+/-)	RESOLUTION	SENSORS EMPLOYED
Altitude	typical: 23.6 ft/7.2 m from 750 to 1100 mBar max: 48.2 ft/14.7 m from 300 to 750 mBar	1 ft 1 m	Pressure, User Input (Reference Pressure)
Barometric Pressure	0.07 inHg 2.4 hPa mbar 0.03 PSI	0.01 inHg 0.1 hPa mbar 0.01 PSI	Pressure, User Input (Reference Altitude)
Delta T	3.2 °F 1.8 °C	0.1 °F 0.1 °C	Temperature, Relative Humidity, Pressure
Dew Point	3.4 °F 1.9 °C 15-95% RH. Refer to Range for Temperature Sensor	0.1 °F 0.1 °C	Temperature, Relative Humidity
Heat Index	7.1°F 4.0°C	0.1 °F 0.1 °C	Temperature, Relative Humidity
Wet Bulb Temperature - Psychrometric	3.2 °F 1.8 °C	0.1 °F 0.1 °C	Temperature, Relative Humidity, Pressure
Wind Chill	1.6 °F 0.9 °C	0.1 °F 0.1 °C	Wind Speed, Temperature

ADDITIONAL PRODUCT INFO

Display	Reflective LCD
Backlight	Standard or dim red (NV models only) backlight. Manual activation with auto-off.
Response Time & Display Update	Display updates every 1 second. After exposure to large environmental changes, all sensors require an equilibration period to reach stated accuracy. Measurements employing RH may require longer periods particularly after prolonged exposure to very high or very low humidity.
Auto Shutdown	After 45 minutes with no key presses.
Clock	Real Time Hour:Minute Display
Certifications	CE certified, RoHS and WEEE compliant. Individually tested to NIST-traceable standards.
Origin	Designed and manufactured in the USA from US and imported components. Complies with Regional Value Content and Tariff Code Transformation requirements for NAFTA Preference Criterion B.
Bluetooth® Data Connect	Wireless range up to 100ft. Employs Kestrel Link protocol for data transmission with Kestrel Link Ballistics App. (iOS/Android)
Battery	Requires one CR2032 battery, included. Up to 300 hours of use, reduced by backlight or Bluetooth use.
Shock Resistance	MIL-STD-810g, Transit Shock, Method 516.7 Procedure IV; unit only; impact may damage replaceable impeller.
Sealing	Waterproof (IP67 and NEMA-6)
Display & Battery Operational Temperature Limits	14° F to 131° F -10 °C to 55 °C Measurements may be taken beyond the limits of the operational temperature range of the display and batteries by maintaining the unit within the operational range and then exposing it to the more extreme environment for the minimum time necessary to take reading.
Storage Temperature	-22.0 °F to 140.0 °F -30.0 °C to 60.0 °C.
Size & Weight	4.8 x 1.9 x 1.1 in 12.2 x 4.8 x 2.8 cm, 3.6 oz 102 g (Including slip-on cover).

*Note: Accuracy calculated as uncertainty of the measurement derived from statistical analysis considering the combined effects from primary sensor specifications, circuit conversions, and all other sources of error using a coverage factor of k=2, or two standard deviations (2σ)

**Note: For Kestrel 1000, 2000, 2500, 3000, 3500 series these specifications are valid for units with a serial number higher than 2262687. If your product has a lower serial number, please reference the K4000 specifications 329011.

Appendix F

Event / Action Plan for Noise Exceedance

Event and Action Plan for Construction Noise Monitoring

Event	Action			
	ET	IEC	ER	Contractor
Action Level	1. Carry out investigation to identify the source and cause of the complaint/ exceedance(s) 2. Notify IEC, ER, and Contractor and report the results of investigation to the Contractor, ER and the IEC 3. Discuss with the Contractor and IEC for remedial measures required 4. If the complaint is related to the Project, conduct additional monitoring for checking mitigation effectiveness and report the findings and results to the IEC, ER and the Contractor	1. Review the analyzed results submitted by the ET 2. Review the proposed remedial measures by the Contractor and advise the ER accordingly 3. Supervise the implementation of remedial measures	1. Confirm receipt of Notification of Exceedance in writing 2. Require Contractor to propose remedial measures for the analysed noise problem 3. Ensure remedial measures are properly implemented	1. Submit noise mitigation proposals, if required, to the IEC and ER 2. Implement noise mitigation proposals.
Limit Level	1. Notify IEC, ER, EPD and Contractor 2. Identify the source(s) of impact by reviewing all the relevant monitoring data and the corresponding construction activities. Exceedances should also be confirmed by immediate verification in the field as far as practical. 3. Repeat measurement to confirm findings 4. Increase monitoring frequency 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented. 6. Inform IEC, ER and EPD the cause & actions taken for the exceedances 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results 8. If exceedance stops, cease additional monitoring.	1. Discuss amongst ER, ET, and Contractor on the potential remedial actions 2. Review Contractor's remedial actions to assure their effectiveness and advise the ER & ET accordingly 3. Supervise the implementation of the remedial measures	1. Confirm receipt of notification of exceedance in writing 2. Notify Contractor 3. Require Contractor to propose remedial measures for the analyzed noise problem 4. Ensure remedial measures are properly implemented 5. If exceedance continuous, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is aborted	1. Take immediate action to avoid further exceedance 2. Identify practicable measures to minimize the noise impact. Submit proposals for remedial actions to ER within three working days of notification 3. Implement the agreed proposals 4. Resubmit proposal if problem still not under control 5. Stop the relevant portion of works as determined by the ER until the exceedance is abated

Appendix G

Noise Monitoring Data

Table G 1 Summary of Noise Monitoring Result

Date	Time	Weather	Leq-5min, dB(A)						Leq-30min, dB(A)	L10-30mins, dB(A)	L90-30mins, dB(A)	Limit Level, dB(A)*	Noise Meter
			Reading (1)	Reading (2)	Reading (3)	Reading (4)	Reading (5)	Reading (6)					
01/12/2022	11:00 - 11:30	Cloudy	68.2	68.3	70.2	67.8	68.9	67.0	68.5	71.5	57.6	70.0	Svantek 971
07/12/2022	11:16 - 11:46	Cloudy	67.9	68.4	68.5	69.3	68.7	68.4	68.6	71.2	58.1	70.0	Svantek 971
13/12/2022	10:27 - 10:57	Fine	69.7	68.6	69.4	68.6	67.8	69.1	68.9	71.9	60.7	70.0	Svantek 971
19/12/2022	11:38 - 12:08	Sunny	69.2	69.0	67.4	68.2	67.9	69.0	68.5	72.2	61.7	70.0	Svantek 971
30/12/2022	11:15 - 11:45	Sunny	68.3	67.2	67.7	67.3	66.9	68.5	67.7	72.2	57.9	70.0	Svantek 971

Remarks:

*No examinations were scheduled for NSR4 Creative Secondary School in the reporting month.

Appendix H

Waste Flow Table

Appendix H – Waste Flow Table

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of Non-C&D Wastes Generated Monthly				
	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Project	Disposed as Public Fill	Imported Fill	Metals	Paper / Cardboard packaging	Plastics	Chemical Waste	Other, e.g., general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in'000kg)	(in'000kg)	(in'000kg)	(in'000kg)	(in '000m ³)
Jan 2022	2.342	0.145	--	--	2.014	0.328	--	0.065	--	--	0.006
Feb 2022	2.184	0.240	--	--	1.855	0.329	--	0.058	--	--	0.001
Mar 2022	1.284	0.028	0.096	--	1.188	0.860	--	0.054	--	--	0.002
Apr 2022	0.840	0.012	0.188	--	0.652	0.751	--	0.055	--	--	0.003
May 2022	1.008	0.036	0.528	--	0.480	0.737	--	0.057	--	--	0.000
Jun 2022	1.710	0.200	0.398	--	1.312	0.639	--	0.056	--	--	0.007
Sub-total	9.368	0.661	1.210	--	7.501	3.644	--	0.345	--	--	0.019
Jul 2022	1.750	0.116	0.617	--	1.133	0.064	--	0.055	--	--	0.006
Aug 2022	1.660	0.032	0.808	--	0.852	1.774	--	0.054	--	--	0.002
Sep 2022	1.886	0.020	0.592	--	1.294	0.847	--	0.056	--	--	0.004
Oct 2022	1.993	0.058	0.341	--	1.652	0.240	--	0.053	--	--	0.004
Nov 2022	1.496	0.089	0.233	--	1.263	0.820	--	0.057	--	--	0.008
Dec 2022	0.874	0.018	0.266	--	0.608	2.286	--	0.051	--	--	0.002
Total	19.027	0.994	4.067	--	14.303	9.675	--	0.671	--	--	0.045

Notes:

- 1) Total quantity Generated only refers to the actual Quantitates of inert C&D materials generated monthly excluding those that will be recycled (Hard rock & large broken concrete, reused in contract and reused in another contract). Imported fill will not be included in total quantity generated as those C&D materials are not generated from this project.
- 2) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
- 3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging materials.



Appendix I

Landfill Gas Monitoring Equipment Calibration Certificate



路達國際有限公司

ROTTER INTERNATIONAL LIMITED

香港新界葵涌葵昌路58-70號永祥工業大廈10樓B室

Unit B, 10/F., Wing Cheung Industrial Building, 58-70 Kwai Cheong Road, Kwai Chung, New Territories, HK

Tel: (852) 2751 7770 Fax: (852) 2756 2051 E-mail: rotter@rotter.com.hk

Calibration Report - Gas Detector

PGM-2500 (QRAE III) --- LEL/O2/CO/H2S

UNIT INFORMATION :

Customer:	Penta Ocean Construction Co Ltd	Serial #:	M02A001708	Model:	QRAE III
		Firmware:	V2.12	Sensor:	LEL/O2/CO/H2S
		Cal date:	28-Jul-2022	Inspected:	Teddy

SENSOR DATA :

	LEL sensor (ME)	O2 sensor	CO sensor (Tox1)	H2S sensor (Tox2)
Calibration dates:	28-Jul-2022	28-Jul-2022	28-Jul-2022	28-Jul-2022
After Calibration levels:	50%	18.00%	50 ppm	10.0 ppm
Alarm levels (Low):	10.00%	19.50%	35 ppm	10 ppm
Alarm levels (High):	20.00%	23.50%	200 ppm	20 ppm
TWA Level :	--	--	35 ppm	10 ppm
STEL Level :	--	--	100 ppm	15 ppm

Status:

Pump Speed	Low	Back Light	Manual
Clock	Yes	Measure	Average

LEL Gas Selection

LEL Calibration Gas	Methane	LEL measurement Gas	Methane
LEL Custom Gas	LEL_custom_gas	LEL Custom Factor	1.0

Gas types used : 4-Gas Mix: (18% O2, 50ppm CO, 10ppm H2S, 50% LEL CH4, BAL N2) Gas lot #WO350201-3

*** Fresh Air Calibration is highly recommended to proceed prior for measurement each time.

Replaced Parts:

Notes:

The unit was calibrated and checked under good working condition

**Next calibration due on or before 27 July 2023

Serviced by Teddy Wong
Rotter International Ltd



PROMAT (HK) LTD

寶時(香港)有限公司

901 New Trend Centre, 704 Prince Edward Road East, San Po Kong, Kowloon, HK
Tel.: 2661 2392 Fax.: 2661 2086 email : sales@promat.hk http://www.promat.hk/



Your Solution To Testing Instrument

VERIFICATION CERTIFICATE OF CO2 Analyzer

Report No. : 22040
Date : 17/11/2022
Client : Penta Ocean Concentric JV

EQUIPMENT TO BE VERIFIED

Equipment Name : CO2 Analyzer
Supplier : TES
Model No. : 1307H
Serial No. : 200901259
Date of Verification : 17/11/2022
Due Verification : 16/11/2023

VERIFICATION DEVICES USED

Reference Equipment	: CO2 in N2	CO2 in N2
Supplier	: NorLab	NorLab
Model No.	: H1013500PN	H1013.3VN
Lot #	: 0-353-790	1-006-27
Expiry date	: 12/2/2024	10/3/2025
Accuracy	: Within +/-2%	Within +/-2%

ENVIRONMENTAL CONDITION

Ambient Temp : 25°C
Relative Humidity : 57%

Verification Result

Test Number	Concentration (Mole%)	Results
Test 1	500ppm	505ppm
Test 2	0.50%	0.52%

Remarks


- 1 The Gas reference used in this verification has traceable accuracy to Manufacturer Standard
- 2 The above equipment was operated by the competent person
- 3 Promat is Registered ISO9001:2015 Quality Management System in Sales, Repair and Calibration Services

Certification

Verification by


Ms. Ning Lee / Service Coordinator

Checked by


Mr. Hei Kong / Technical Engineer

Calibration Certificate

Cert. Ref. No.: BW/XT/3RD/17974

Date: 2022 09 02

Customer: Renopipe Construction Company Limited

Purchase Order No.: SME-C-20-21-6/2020-76554

九龍觀塘海濱道133號萬兆豐中心6樓K2室

Date: 2020 07 07 INVOICE NO: AP

Email: damonhuang@renopipe.com.hk

Attn: Damon Huang

Tel: 3998 3193

Fax: 3998 3225

Mobile Phone

User Details:

Gas Detector Model: XT-XWHM-Y-OR

Serial No.: MA220-012709

Pump S/N: 420373

Calibration Record:

Inspection before calibration	Visual inspection	Functional Test
Basic Unit - Case, Clip & Display etc.	OK	OK
Battery and charge etc.	OK	OK
Motorized Pump	OK	OK
Other items		

Type of Sensor	Expiry Date
Oxygen Sensor	
CO & H2S Sensor	
Combustible(LEL) Sensor	

Type of calibration	Date of calibration	H2S (ppm)	CO (ppm)	O2 (%)	LEL (%)
3rd Calibration	2022 09 02	25	100	18	50
Result of Calibration		OK	OK	OK	OK

Calibration Cost: (As per attached invoice) F.O.C

Calibration remarks: Oxygen sensor replaced by new one
Warranty : Oxygen Sensor 1 years warranty

Next calibration date of this instrument will be : 2023 09 02

IMPORTANT NOTES TO BW GAS DETECTOR USERS

USERS MUST READ THE OPERATOR'S MANUAL THOROUGHLY BEFORE OPERATING THIS EQUIPMENT AND FOLLOW THEIR OWN SAFETY SUPERVISOR'S INSTRUCTION TO WORK.

All gas detection instrumentation on the market requires periodic calibration to accurately measure gas. Calibration is only as accurate as the test gas used. BW Technologies quality test gases are made to the highest accuracy and trace-ability to N. I.S.T. Standards.



Calibrated By: Sara Tse

Service Hotline: 2592 2120 Ms. Tse - Service Dept.

Asia Pacific Industrial Safety Equipment

Unit B, 1/F., Hing Yip Centre, 31 Hing Yip Street,
Kwun Tong, Kowloon, Hong Kong
Tel: 2592 2100 Fax: 3165 8960

Asia Technologies
亞洲科技



Appendix J

Landfill Gas Monitoring Data

Landfill Gas Monitoring –Field Measurement Recording Sheet

Name of site: 13/WSD/16-Mainlaying in Tseung Kwan
Date of measurement:

Sampling equipment used:	Dates calibrated
PGM-2500 (QRAE III)	28/7/2022
1307H	17/11/2022

Sample location	Date of measurement	Sampling time	Monitoring wells / Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide (%)	Oxygen (%)	Temp (°C)	Remark
Pit A	1/12/22	8:20	rain	0	0	0	20.9	17/999	9
		11:25		0	0	0	20.9	20/999	9
		3:13		0	0	0	20.9	18/999	9

Name & Designation

Signature

Date

Field Operator:

Cheung Hoi Kit



1/12/22

Laboratory Staff:

Checked by:

Landfill Gas Monitoring –Field Measurement Recording Sheet

Name of site: 13/WSD/16-Mainlaying in Tseung Kwan

Date of measurement:

Sampling equipment used:	Dates calibrated
PGM-2500 (QRAE III)	28/7/2022
1307H	17/11/2022

[illegible]

Name & Designation

Signature

Date _____

Field Operator:

Cheung Hoi Kit

70

2/12/22

Laboratory Staff:

Checked by:

Landfill Gas Monitoring –Field Measurement Recording Sheet

Name of site: 13/WSD/16-Mainlaying in Tseung Kwan

Date of measurement:

Sampling equipment used:	Dates calibrated
PGM-2500 (QRAE III)	28/7/2022
1307H	17/11/2022

[illegible]Name & Designation

Signature

Date

Field Operator:

Cheung Hoi Kit

7/20

3/12/22

Laboratory Staff:

Checked by:

Landfill Gas Monitoring –Field Measurement Recording Sheet

Name of site: 13/WSD/16-Mainlaying in Tseung Kwan
Date of measurement:

Sampling equipment used:	Dates calibrated
PGM-2500 (QRAE III)	28/7/2022
1307H	17/11/2022

Sample location	Date of measurement	Sampling time	Monitoring wells / Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide (%)	Oxygen (%)	Temp (°C)	Remark
Pit A	5/12/22	8:20	sunny	0	0	0	20.9	17/999	9
		11:25		0	0	0	20.9	20/999	9
		3:13		0	0	0	20.9	18/999	9


Name & Designation

Signature

Date

Field Operator:

Cheung Hoi Kit



5/12/22

Laboratory Staff:

Checked by:

Landfill Gas Monitoring –Field Measurement Recording Sheet

Name of site: 13/WSD/16-Mainlaying in Tseung Kwan

Date of measurement:

Sampling equipment used:	Dates calibrated
PGM-2500 (QRAE III)	28/7/2022
1307H	17/11/2022

[illegible]Name & Designation

Signature

Date _____

Field Operator:

Cheung Hoi Kit

70

6/12/22

Laboratory Staff:

Checked by:

Landfill Gas Monitoring –Field Measurement Recording Sheet

Name of site: 13/WSD/16-Mainlaying in Tseung Kwan
Date of measurement:

Sampling equipment used:	Dates calibrated
PGM-2500 (QRAE III)	28/7/2022
1307H	17/11/2022

Sample location	Date of measurement	Sampling time	Monitoring wells / Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide (%)	Oxygen (%)	Temp (°C)	Remark
Pit A	7/12/22	8:20	sunny	0	0	0	20.9	17/999	9
		11:25		0	0	0	20.9	20/999	9
		3:13		0	0	0	20.9	18/999	9

Field Operator: Cheung Hoi Kit  7/12/22

Laboratory Staff:

Checked by:

Landfill Gas Monitoring –Field Measurement Recording Sheet

Name of site: 13/WSD/16-Mainlaying in Tseung Kwan

Date of measurement:

Sampling equipment used:	Dates calibrated
PGM-2500 (QRAE III)	28/7/2022
1307H	17/11/2022

[illegible]Name & Designation

Signature

Date

Field Operator:

Cheung Hoi Kit

70

8/12/22

Laboratory Staff:

Checked by:

Landfill Gas Monitoring –Field Measurement Recording Sheet

Name of site: 13/WSD/16-Mainlaying in Tseung Kwan
Date of measurement:

Sampling equipment used:	Dates calibrated
PGM-2500 (QRAE III)	28/7/2022
1307H	17/11/2022

Sample location	Date of measurement	Sampling time	Monitoring wells / Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide (%)	Oxygen (%)	Temp (°C)	Remark
Pit A	9/12/22	8:20	rain	0	0	0	20.9	13/999	9
		11:25		0	0	0	20.9	15/999	9
		3:13		0	0	0	20.9	14/999	9


Name & Designation

Signature

Date

Field Operator:

Cheung Hoi Kit



9/12/22

Laboratory Staff:

Checked by:

Landfill Gas Monitoring –Field Measurement Recording Sheet

Name of site: 13/WSD/16-Mainlaying in Tseung Kwan

Date of measurement:

Sampling equipment used:	Dates calibrated
PGM-2500 (QRAE III)	28/7/2022
1307H	17/11/2022

[illegible]Name & Designation

Signature

Date _____

Field Operator:

Cheung Hoi Kit

7/8

10/12/22

Laboratory Staff:

Checked by:

Name of site: 13/WSD/16-Mainlaying in Tseung Kwan
Date of measurement:

Sampling equipment used:	Dates calibrated
PGM-2500 (QRAE III)	28/7/2022
1307H	17/11/2022

[illegible]

	<u>Name & Designation</u>	<u>Signature</u>	<u>Date</u>
Field Operator:	Cheung Hoi Kit		12/12/22
Laboratory Staff:			
Checked by:			

Landfill Gas Monitoring –Field Measurement Recording Sheet

Name of site: 13/WSD/16-Mainlaying in Tseung Kwan

Date of measurement:

Sampling equipment used:	Dates calibrated
PGM-2500 (QRAE III)	28/7/2022
1307H	17/11/2022

[illegible]Name & Designation

Signature

Date

Field Operator:

Cheung Hoi Kit

70

13/12/22

Laboratory Staff:

Checked by:

Landfill Gas Monitoring –Field Measurement Recording Sheet

Name of site: 13/WSD/16-Mainlaying in Tseung Kwan

Date of measurement:

Sampling equipment used:	Dates calibrated
PGM-2500 (QRAE III)	28/7/2022
1307H	17/11/2022

[illegible]Name & Designation

Signature

Date

Field Operator:

Cheung Hoi Kit

7/8

14/12/22

Laboratory Staff:

Checked by:

Landfill Gas Monitoring –Field Measurement Recording Sheet

Name of site: 13/WSD/16-Mainlaying in Tseung Kwan
Date of measurement:

Sampling equipment used:	Dates calibrated
PGM-2500 (QRAE III)	28/7/2022
1307H	17/11/2022

Sample location	Date of measurement	Sampling time	Monitoring wells / Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide (%)	Oxygen (%)	Temp (°C)	Remark
Pit A	15/12/22	8:20	sunny	0	0	0	20.9	13/999	9
		11:25		0	0	0	20.9	15/999	9
		3:13		0	0	0	20.9	14/999	9


Name & Designation

Signature

Date

Field Operator:

Cheung Hoi Kit



15/12/22

Laboratory Staff:

Checked by:

Landfill Gas Monitoring –Field Measurement Recording Sheet

Name of site: 13/WSD/16-Mainlaying in Tseung Kwan

Date of measurement:

Sampling equipment used:	Dates calibrated
PGM-2500 (QRAE III)	28/7/2022
1307H	17/11/2022

[illegible]Name & Designation

Signature

Date

Field Operator:

Cheung Hoi Kit

7/20

16/12/22

Laboratory Staff:


Checked by:

Landfill Gas Monitoring –Field Measurement Recording Sheet

Name of site: 13/WSD/16-Mainlaying in Tseung Kwan
Date of measurement:

Sampling equipment used:	Dates calibrated
PGM-2500 (QRAE III)	28/7/2022
1307H	17/11/2022

Sample location	Date of measurement	Sampling time	Monitoring wells / Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide (%)	Oxygen (%)	Temp (°C)	Remark
Pit A	17/12/22	8:20	sunny	0	0	0	20.9	13/999	9
		11:25		0	0	0	20.9	15/999	9
		3:13		0	0	0	20.9	14/999	9

Field Operator: Name & Designation Signature Date
 Cheung Hoi Kit  17/12/22
 Laboratory Staff:
 Checked by:

Landfill Gas Monitoring –Field Measurement Recording Sheet

Name of site: 13/WSD/16-Mainlaying in Tseung Kwan

Date of measurement:

Sampling equipment used:	Dates calibrated
PGM-2500 (QRAE III)	28/7/2022
1307H	17/11/2022

Sample location	Date of measurement	Sampling time	Monitoring wells / Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide (%)	Oxygen (%)	Temp (°C)	Remark
Pit A	19/12/22	8:20	sunny	0	0	0	20.9	13/999	9
		11:25		0	0	0	20.9	15/999	9
		3:13		0	0	0	20.9	14/999	9

Name & Designation

Signature

Date

Field Operator:

Cheung Hoi Kit



19/12/22

Laboratory Staff:

Checked by:

Landfill Gas Monitoring –Field Measurement Recording Sheet

Name of site: 13/WSD/16-Mainlaying in Tseung Kwan

Date of measurement:

Sampling equipment used:	Dates calibrated
PGM-2500 (QRAE III)	28/7/2022
1307H	17/11/2022

Sample location	Date of measurement	Sampling time	Monitoring wells / Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide (%)	Oxygen (%)	Temp (°C)	Remark
Pit A	20/12/22	8:20	sunny	0	0	0	20.9	13/999	9
		11:25		0	0	0	20.9	15/999	9
		3:13		0	0	0	20.9	14/999	9


Name & Designation

Signature

Date

Field Operator:

Cheung Hoi Kit



20/12/22

Laboratory Staff:

Checked by:

Landfill Gas Monitoring –Field Measurement Recording Sheet

Name of site: 13/WSD/16-Mainlaying in Tseung Kwan

Date of measurement:

Sampling equipment used:	Dates calibrated
PGM-2500 (QRAE III)	28/7/2022
1307H	17/11/2022

[illegible]

Name & Designation

Signature

Date

Field Operator:

Cheung Hoi Kit

7

21/12/22

Laboratory Staff:

Checked by:

Landfill Gas Monitoring –Field Measurement Recording Sheet

Name of site: 13/WSD/16-Mainlaying in Tseung Kwan
Date of measurement:

Sampling equipment used:	Dates calibrated
PGM-2500 (QRAE III)	28/7/2022
1307H	17/11/2022

Sample location	Date of measurement	Sampling time	Monitoring wells / Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide (%)	Oxygen (%)	Temp (°C)	Remark
Pit A	22/12/22	8:20	sunny	0	0	0	20.9	13/999	9
		11:25		0	0	0	20.9	15/999	9
		3: 13		0	0	0	20.9	14/999	9

Field Operator: Cheung Hoi Kit  22/12/22

Laboratory Staff:

Checked by:

Landfill Gas Monitoring –Field Measurement Recording Sheet

Name of site: 13/WSD/16-Mainlaying in Tseung Kwan
Date of measurement:

Sampling equipment used:	Dates calibrated
PGM-2500 (QRAE III)	28/7/2022
1307H	17/11/2022

Sample location	Date of measurement	Sampling time	Monitoring wells / Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide (%)	Oxygen (%)	Temp (°C)	Remark
Pit A	23/12/22	8:20	sunny	0	0	0	20.9	13/999	9
		11:25		0	0	0	20.9	15/999	9
		3: 13		0	0	0	20.9	14/999	9

Name & Designation

Signature

Date

Field Operator:

Cheung Hoi Kit



23/12/22

Laboratory Staff:

Checked by:

Landfill Gas Monitoring –Field Measurement Recording Sheet

Name of site: 13/WSD/16-Mainlaying in Tseung Kwan

Date of measurement:

Sampling equipment used:	Dates calibrated
PGM-2500 (QRAE III)	28/7/2022
1307H	17/11/2022

Sample location	Date of measurement	Sampling time	Monitoring wells / Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide (%)	Oxygen (%)	Temp (°C)	Remark
Pit A	24/12/22	8:20	sunny	0	0	0	20.9	13/999	9
		11:25		0	0	0	20.9	15/999	9
		3:13		0	0	0	20.9	14/999	9


Name & Designation

Signature

Date

Field Operator:

Cheung Hoi Kit



24/12/22

Laboratory Staff:


Checked by:

Landfill Gas Monitoring –Field Measurement Recording Sheet

Name of site: 13/WSD/16-Mainlaying in Tseung Kwan
Date of measurement:

Sampling equipment used:	Dates calibrated
PGM-2500 (QRAE III)	28/7/2022
1307H	17/11/2022

Sample location	Date of measurement	Sampling time	Monitoring wells / Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide (%)	Oxygen (%)	Temp (°C)	Remark
Pit A	28/12/22	8:20	sunny	0	0	0	20.9	23/999	9
		11:25		0	0	0	20.9	27/999	9
		3: 13		0	0	0	20.9	24/999	9

Name & Designation Signature Date
 Field Operator: Cheung Hoi Kit  28/12/22
 Laboratory Staff:
 Checked by:

Landfill Gas Monitoring –Field Measurement Recording Sheet

Name of site: 13/WSD/16-Mainlaying in Tseung Kwan
Date of measurement:

Sampling equipment used:	Dates calibrated
PGM-2500 (QRAE III)	28/7/2022
1307H	17/11/2022

Sample location	Date of measurement	Sampling time	Monitoring wells / Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide (%)	Oxygen (%)	Temp (°C)	Remark
Pit A	29/12/22	8:20	sunny	0	0	0	20.9	13/999	9
		11:25		0	0	0	20.9	15/999	9
		3:13		0	0	0	20.9	14/999	9

Name & Designation

Signature

Date

Field Operator:

Cheung Hoi Kit



29/12/22

Laboratory Staff:

Checked by:

Landfill Gas Monitoring –Field Measurement Recording Sheet

Name of site: 13/WSD/16-Mainlaying in Tseung Kwan
Date of measurement:

Sampling equipment used:	Dates calibrated
PGM-2500 (QRAE III)	28/7/2022
1307H	17/11/2022

Sample location	Date of measurement	Sampling time	Monitoring wells / Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide (%)	Oxygen (%)	Temp (°C)	Remark
Pit A	30/12/22	8:20	sunny	0	0	0	20.9	23/999	9
		11:25		0	0	0	20.9	27/999	9
		3:13		0	0	0	20.9	24/999	9


Name & Designation

Signature

Date

Field Operator:

Cheung Hoi Kit



30/12/22

Laboratory Staff:

Checked by:

Landfill Gas Monitoring –Field Measurement Recording Sheet

Name of site: 13/WSD/16-Mainlaying in Tseung Kwan
Date of measurement:

Sampling equipment used:	Dates calibrated
PGM-2500 (QRAE III)	28/7/2022
1307H	17/11/2022

Sample location	Date of measurement	Sampling time	Monitoring wells / Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide (%)	Oxygen (%)	Temp (°C)	Remark
Pit A	31/12/22	8:20	sunny	0	0	0	20.9	23/999	9
		11:25		0	0	0	20.9	27/999	9
		3:13		0	0	0	20.9	24/999	9

Field Operator: Name & Designation Signature Date
 Cheung Hoi Kit  31/12/22
 Laboratory Staff:
 Checked by:

Contract no. 13/WSD/16

Mainlaying in Tseung Kwan O

Penta-Ocean - Concentric Joint Venture

Area 137 Gas Monitoring - Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O

Date of measurement:

Sampling equipment used:	Dates calibrated
XT-XWHM-Y-OR	2/9/2022

Sample location	Date of measurement	Sampling time	Monitoring wells/ Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide(%)	Oxygen (%)	Temp (oC) / Pressure (mbar)	Remark Depth (m)
Area 137 Pit A	1/12/2022	0830	Rain/ Fine	0	0	0	20.9	17 / 1009	8.4
	"	1330	Rain/ Fine	0	0	0	20.9	22 / 1009	8.4
	"	1700	Rain/ Fine	0	0	0	20.9	18 / 1010	8.4
Area 137 Pit B	"	0830	Rain/ Fine	0	0	0	20.9	17 / 1009	8.6
	"	1330	Rain/ Fine	0	0	0	20.9	21 / 1010	8.6
	"	1700	Rain/ Fine	0	0	0	20.9	18 / 1010	8.6
Area 137 Pit C	"	0830	Rain/ Fine	0	0	0	20.9	17 / 1010	10
	"	1330	Rain/ Fine	0	0	0	20.9	21 / 1011	10
	"	1700	Rain/ Fine	0	0	0	20.9	18 / 1011	10

Name & Designation

Signature

Date

Field Operator:

Jock Lee (Competent Person [CO-310218])

8

1/12/2022

Laboratory Staff:

Checked by:

Contract no. 13/WSD/16

Mainlaying in Tseung Kwan O

Penta-Ocean - Concentric Joint Venture

Area 137 Gas Monitoring - Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O

Date of measurement:

Sampling equipment used:	Dates calibrated
XT-XWHM-Y-OR	2/9/2022

Sample location	Date of measurement	Sampling time	Monitoring wells/ Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide(%)	Oxygen (%)	Temp (oC) / Pressure (mbar)	Remark Depth (m)
Area 137 Pit A	2/12/2022	0830	Rain/ Fine	0	0	0	20.9	17 / 1009	8.4
	u	1330	Rain/ Fine	0	0	0	20.9	20 / 1009	8.4
	u	1700	Rain/ Fine	0	0	0	20.9	18 / 1010	8.4
Area 137 Pit B	u	0830	Rain/ Fine	0	0	0	20.9	17 / 1009	8.6
	u	1330	Rain/ Fine	0	0	0	20.9	21 / 1010	8.6
	u	1700	Rain/ Fine	0	0	0	20.9	18 / 1010	8.6
Area 137 Pit C	u	0830	Rain/ Fine	0	0	0	20.9	17 / 1009	10
	u	1330	Rain/ Fine	0	0	0	20.9	21 / 1011	10
	u	1700	Rain/ Fine	0	0	0	20.9	17 / 1011	10

Name & Designation

Signature

Date

Field Operator:

Jock Lee (Competent Person [CO-310218])

u

2/12/2022

Laboratory Staff:

Checked by:

Contract no. 13/WSD/16

Mainlaying in Tseung Kwan O

Penta-Ocean - Concentric Joint Venture

Area 137 Gas Monitoring - Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O

Date of measurement:

Sampling equipment used:	Dates calibrated
XT-XWHM-Y-OR	2/9/2022

Sample location	Date of measurement	Sampling time	Monitoring wells/ Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide(%)	Oxygen (%)	Temp (oC) / Pressure (mbar)	Remark Depth (m)
Area 137 Pit A	3/12/2022	0830	Rain/ Fine	0	0	0	20.9	17 / 1009	8.4
	"	1330	Rain/ Fine	0	0	0	20.9	21 / 1010	8.4
	"	1700	Rain/ Fine	0	0	0	20.9	18 / 1010	8.4
Area 137 Pit B	"	0830	Rain/ Fine	0	0	0	20.9	17 / 1009	8.6
	"	1330	Rain/ Fine	0	0	0	20.9	22 / 1009	8.6
	"	1700	Rain/ Fine	0	0	0	20.9	18 / 1010	8.6
Area 137 Pit C	"	0830	Rain/ Fine	0	0	0	20.9	17 / 1010	10
	"	1330	Rain/ Fine	0	0	0	20.9	21 / 1010	10
	"	1700	Rain/ Fine	0	0	0	20.9	18 / 1011	10

Name & Designation

Signature

Date

Field Operator:

Jock Lee (Competent Person [CO-310218])

8

3/12/2022

Laboratory Staff:

Checked by:

Contract no. 13/WSD/16

Mainlaying in Tseung Kwan O

Penta-Ocean - Concentric Joint Venture

Area 137 Gas Monitoring - Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O

Date of measurement:

Sampling equipment used:	Dates calibrated
XT-XWHM-Y-OR	2/9/2022

Sample location	Date of measurement	Sampling time	Monitoring wells/ Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide(%)	Oxygen (%)	Temp (oC) / Pressure (mbar)	Remark Depth (m)
Area 137 Pit A	5/12/2022	0830	Rain/ Fine	0	0	0	20.9	16 / 1010	8.4
	u	1330	Rain/ Fine	0	0	0	20.9	20 / 1010	8.4
	u	1700	Rain/ Fine	0	0	0	20.9	17 / 1009	8.4
Area 137 Pit B	u	0830	Rain/ Fine	0	0	0	20.9	16 / 1010	8.6
	u	1330	Rain/ Fine	0	0	0	20.9	21 / 1009	8.6
	u	1700	Rain/ Fine	0	0	0	20.9	17 / 1009	8.6
Area 137 Pit C	u	0830	Rain/ Fine	0	0	0	20.9	17 / 1010	10
	u	1330	Rain/ Fine	0	0	0	20.9	21 / 1010	10
	u	1700	Rain/ Fine	0	0	0	20.9	17 / 1011	10

Name & Designation

Signature

Date

Field Operator:

Jock Lee (Competent Person [CO-310218])

u

5/12/2022

Laboratory Staff:

Checked by:

Contract no. 13/WSD/16

Mainlaying in Tseung Kwan O

Penta-Ocean - Concentric Joint Venture

Area 137 Gas Monitoring - Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O

Date of measurement:

Sampling equipment used:	Dates calibrated
XT-XWHM-Y-OR	2/9/2022

Sample location	Date of measurement	Sampling time	Monitoring wells/ Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide(%)	Oxygen (%)	Temp (oC) / Pressure (mbar)	Remark Depth (m)
Area 137 Pit A	6/12/2022	0830	Rain/ Fine	0	0	0	20.9	17 / 1009	8.4
	u	1330	Rain/ Fine	0	0	0	20.9	20 / 1010	8.4
	y	1700	Rain/ Fine	0	0	0	20.9	18 / 1010	8.4
Area 137 Pit B	u	0830	Rain/ Fine	0	0	0	20.9	17 / 1010	8.6
	y	1330	Rain/ Fine	0	0	0	20.9	21 / 1009	8.6
	u	1700	Rain/ Fine	0	0	0	20.9	18 / 1009	8.6
Area 137 Pit C	y	0830	Rain/ Fine	0	0	0	20.9	17 / 1010	10
	u	1330	Rain/ Fine	0	0	0	20.9	20 / 1010	10
	y	1700	Rain/ Fine	0	0	0	20.9	17 / 1011	10

Name & Designation

Signature

Date

Field Operator:

Jock Lee (Competent Person [CO-310218])

✓

6/12/2022

Laboratory Staff:

Checked by:

Contract no. 13/WSD/16

Mainlaying in Tseung Kwan O

Penta-Ocean - Concentric Joint Venture

Area 137 Gas Monitoring - Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O

Date of measurement:

Sampling equipment used:	Dates calibrated
XT-XWHM-Y-OR	2/9/2022

Sample location	Date of measurement	Sampling time	Monitoring wells/ Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide(%)	Oxygen (%)	Temp (oC) / Pressure (mbar)	Remark Depth (m)
Area 137 Pit A	7/12/2022	0830	Rain/ Fine	0	0	0	20.9	17 / 1009	8.4
	"	1330	Rain/ Fine	0	0	0	20.9	21 / 1009	8.4
	"	1700	Rain/ Fine	0	0	0	20.9	17 / 1010	8.4
Area 137 Pit B	"	0830	Rain/ Fine	0	0	0	20.9	17 / 1009	8.6
	"	1330	Rain/ Fine	0	0	0	20.9	21 / 1009	8.6
	"	1700	Rain/ Fine	0	0	0	20.9	18 / 1010	8.6
Area 137 Pit C	"	0830	Rain/ Fine	0	0	0	20.9	17 / 1010	10
	"	1330	Rain/ Fine	0	0	0	20.9	20 / 1010	10
	"	1700	Rain/ Fine	0	0	0	20.9	18 / 1011	10

Name & Designation

Signature

Date

Field Operator:

Jock Lee (Competent Person [CO-310218])

2

7/12/2022

Laboratory Staff:

Checked by:

Contract no. 13/WSD/16

Mainlaying in Tseung Kwan O

Penta-Ocean - Concentric Joint Venture

Area 137 Gas Monitoring - Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O

Date of measurement:

Sampling equipment used:	Dates calibrated
XT-XWHM-Y-OR	2/9/2022

Sample location	Date of measurement	Sampling time	Monitoring wells/ Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide(%)	Oxygen (%)	Temp (oC) / Pressure (mbar)	Remark Depth (m)
Area 137 Pit A	8/12/2022	0830	Rain/ Fine	0	0	0	20.9	16 / 1010	8.4
	"	1330	Rain/ Fine	0	0	0	20.9	20 / 1010	8.4
	"	1700	Rain/ Fine	0	0	0	20.9	17 / 1009	8.4
Area 137 Pit B	"	0830	Rain/ Fine	0	0	0	20.9	16 / 1009	8.6
	"	1330	Rain/ Fine	0	0	0	20.9	20 / 1010	8.6
	"	1700	Rain/ Fine	0	0	0	20.9	18 / 1010	8.6
Area 137 Pit C	"	0830	Rain/ Fine	0	0	0	20.9	16 / 1009	10
	"	1330	Rain/ Fine	0	0	0	20.9	19 / 1011	10
	"	1700	Rain/ Fine	0	0	0	20.9	18 / 1011	10

Name & Designation

Signature

Date

Field Operator:

Jock Lee (Competent Person [CO-310218])

8

8/12/2022

Laboratory Staff:

Checked by:

Contract no. 13/WSD/16

Mainlaying in Tseung Kwan O

Penta-Ocean - Concentric Joint Venture

Area 137 Gas Monitoring - Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O

Date of measurement:

Sampling equipment used:	Dates calibrated
XT-XWHM-Y-OR	2/9/2022

Sample location	Date of measurement	Sampling time	Monitoring wells/ Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide(%)	Oxygen (%)	Temp (oC) / Pressure (mbar)	Remark Depth (m)
Area 137 Pit A	9/12/2022	0830	Rain/ Fine	0	0	0	20.9	17 / 1010	8.4
	u	1330	Rain/ Fine	0	0	0	20.9	20 / 1009	8.4
	u	1700	Rain/ Fine	0	0	0	20.9	18 / 1009	8.4
Area 137 Pit B	u	0830	Rain/ Fine	0	0	0	20.9	17 / 1009	8.6
	u	1330	Rain/ Fine	0	0	0	20.9	21 / 1010	8.6
	u	1700	Rain/ Fine	0	0	0	20.9	18 / 1010	8.6
Area 137 Pit C	u	0830	Rain/ Fine	0	0	0	20.9	17 / 1010	10
	u	1330	Rain/ Fine	0	0	0	20.9	20 / 1010	10
	u	1700	Rain/ Fine	0	0	0	20.9	18 / 1011	10

Name & Designation

Signature

Date

Field Operator:

Jock Lee (Competent Person [CO-310218])

u

9/12/2022

Laboratory Staff:

Checked by:

Contract no. 13/WSD/16

Mainlaying in Tseung Kwan O

Penta-Ocean - Concentric Joint Venture

Area 137 Gas Monitoring - Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O

Date of measurement:

Sampling equipment used:	Dates calibrated
XT-XWHM-Y-OR	2/9/2022

Sample location	Date of measurement	Sampling time	Monitoring wells/ Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide(%)	Oxygen (%)	Temp (oC) / Pressure (mbar)	Remark Depth (m)
Area 137 Pit A	10/12/2022	0830	Rain/ Fine	0	0	0	20.9	16 / 1009	8.4
	"	1330	Rain/ Fine	0	0	0	20.9	20 / 1010	8.4
	"	1700	Rain/ Fine	0	0	0	20.9	17 / 1010	8.4
Area 137 Pit B	"	0830	Rain/ Fine	0	0	0	20.9	16 / 1010	8.6
	"	1330	Rain/ Fine	0	0	0	20.9	21 / 1010	8.6
	"	1700	Rain/ Fine	0	0	0	20.9	17 / 1009	8.6
Area 137 Pit C	"	0830	Rain/ Fine	0	0	0	20.9	17 / 1009	10
	"	1330	Rain/ Fine	0	0	0	20.9	20 / 1011	10
	"	1700	Rain/ Fine	0	0	0	20.9	18 / 1011	10

Name & Designation

Signature

Date

Field Operator:

Jock Lee (Competent Person [CO-310218])

Laboratory Staff:

Checked by:

10/12/2022

Contract no. 13/WSD/16

Mainlaying in Tseung Kwan O

Penta-Ocean - Concentric Joint Venture

Area 137 Gas Monitoring - Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O

Date of measurement:

Sampling equipment used:	Dates calibrated
XT-XWHM-Y-OR	2/9/2022

Sample location	Date of measurement	Sampling time	Monitoring wells/ Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide(%)	Oxygen (%)	Temp (oC) / Pressure (mbar)	Remark Depth (m)
Area 137 Pit A	12/12/2022	0830	Rain/ Fine	0	0	0	20.9	17 / 1009	8.4
	"	1330	Rain/ Fine	0	0	0	20.9	20 / 1010	8.4
	"	1700	Rain/ Fine	0	0	0	20.9	18 / 1010	8.4
Area 137 Pit B	"	0830	Rain/ Fine	0	0	0	20.9	16 / 1009	8.6
	"	1330	Rain/ Fine	0	0	0	20.9	20 / 1009	8.6
	"	1700	Rain/ Fine	0	0	0	20.9	17 / 1010	8.6
Area 137 Pit C	"	0830	Rain/ Fine	0	0	0	20.9	17 / 1009	10
	"	1330	Rain/ Fine	0	0	0	20.9	21 / 1010	10
	"	1700	Rain/ Fine	0	0	0	20.9	18 / 1010	10

Name & Designation

Signature

Date

Field Operator:

Jock Lee (Competent Person [CO-310218])

8

12/12/2022

Laboratory Staff:

Checked by:

Contract no. 13/WSD/16

Mainlaying in Tseung Kwan O

Penta-Ocean - Concentric Joint Venture

Area 137 Gas Monitoring - Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O

Date of measurement:

Sampling equipment used:	Dates calibrated
XT-XWHM-Y-OR	2/9/2022

Sample location	Date of measurement	Sampling time	Monitoring wells/ Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide(%)	Oxygen (%)	Temp (oC) / Pressure (mbar)	Remark Depth (m)
Area 137 Pit A	13/12/2022	0830	Rain/ Fine	0	0	0	20.9	17 / 1009	8.4
	u	1330	Rain/ Fine	0	0	0	20.9	20 / 1009	8.4
	u	1700	Rain/ Fine	0	0	0	20.9	17 / 1010	8.4
Area 137 Pit B	u	0830	Rain/ Fine	0	0	0	20.9	17 / 1010	8.6
	u	1330	Rain/ Fine	0	0	0	20.9	21 / 1010	8.6
	u	1700	Rain/ Fine	0	0	0	20.9	17 / 1009	8.6
Area 137 Pit C	u	0830	Rain/ Fine	0	0	0	20.9	17 / 1010	10
	u	1330	Rain/ Fine	0	0	0	20.9	20 / 1011	10
	u	1700	Rain/ Fine	0	0	0	20.9	18 / 1011	10

Name & Designation

Signature

Date

Field Operator:

Jock Lee (Competent Person [CO-310218])

u

13/12/2022

Laboratory Staff:

Checked by:

Contract no. 13/WSD/16

Mainlaying in Tseung Kwan O

Penta-Ocean - Concentric Joint Venture

Area 137 Gas Monitoring - Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O

Date of measurement:

Sampling equipment used:	Dates calibrated
XT-XWHM-Y-OR	2/9/2022

Sample location	Date of measurement	Sampling time	Monitoring wells/ Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide(%)	Oxygen (%)	Temp (oC) / Pressure (mbar)	Remark Depth (m)
Area 137 Pit A	14/12/2022	0830	Rain/ Fine	0	0	0	20.9	17 / 1010	8.4
	4	1330	Rain/ Fine	0	0	0	20.9	20 / 1010	8.4
	4	1700	Rain/ Fine	0	0	0	20.9	18 / 1009	8.4
Area 137 Pit B	4	0830	Rain/ Fine	0	0	0	20.9	16 / 1009	8.6
	4	1330	Rain/ Fine	0	0	0	20.9	20 / 1009	8.6
	4	1700	Rain/ Fine	0	0	0	20.9	17 / 1010	8.6
Area 137 Pit C	4	0830	Rain/ Fine	0	0	0	20.9	16 / 1010	10
	4	1330	Rain/ Fine	0	0	0	20.9	20 / 1011	10
	4	1700	Rain/ Fine	0	0	0	20.9	17 / 1011	10

Name & Designation

Signature

Date

Field Operator:

Jock Lee (Competent Person [CO-310218])

4

14/12/2022

Laboratory Staff:

Checked by:

Contract no. 13/WSD/16

Mainlaying in Tseung Kwan O

Penta-Ocean - Concentric Joint Venture

Area 137 Gas Monitoring - Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O

Date of measurement:

Sampling equipment used:	Dates calibrated
XT-XWHM-Y-OR	2/9/2022

Sample location	Date of measurement	Sampling time	Monitoring wells/ Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide(%)	Oxygen (%)	Temp (oC) / Pressure (mbar)	Remark Depth (m)
Area 137 Pit A	15/12/2022	0830	Rain/ Fine	0	0	0	20.9	17 / 1009	8.4
	"	1330	Rain/ Fine	0	0	0	20.9	21 / 1009	8.4
	"	1700	Rain/ Fine	0	0	0	20.9	18 / 1010	8.4
Area 137 Pit B	"	0830	Rain/ Fine	0	0	0	20.9	17 / 1010	8.6
	"	1330	Rain/ Fine	0	0	0	20.9	21 / 1010	8.6
	"	1700	Rain/ Fine	0	0	0	20.9	17 / 1011	8.6
Area 137 Pit C	"	0830	Rain/ Fine	0	0	0	20.9	17 / 1010	10
	"	1330	Rain/ Fine	0	0	0	20.9	20 / 1008	10
	"	1700	Rain/ Fine	0	0	0	20.9	17 / 1008	10

Name & Designation

Signature

Date

Field Operator:

Jock Lee (Competent Person [CO-310218])

15/12/2022

Laboratory Staff:

Checked by:

Contract no. 13/WSD/16

Mainlaying in Tseung Kwan O

Penta-Ocean - Concentric Joint Venture

Area 137 Gas Monitoring - Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O

Date of measurement:

Sampling equipment used:	Dates calibrated
XT-XWHM-Y-OR	2/9/2022

Sample location	Date of measurement	Sampling time	Monitoring wells/ Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide(%)	Oxygen (%)	Temp (oC) / Pressure (mbar)	Remark Depth (m)
Area 137 Pit A	16/12/2022	0830	Rain/ Fine	0	0	0	20.9	17 / 1010	8.4
	u	1330	Rain/ Fine	0	0	0	20.9	21 / 1010	8.4
	u	1700	Rain/ Fine	0	0	0	20.9	18 / 1011	8.4
Area 137 Pit B	u	0830	Rain/ Fine	0	0	0	20.9	17 / 1010	8.6
	u	1330	Rain/ Fine	0	0	0	20.9	20 / 1009	8.6
	u	1700	Rain/ Fine	0	0	0	20.9	18 / 1009	8.6
Area 137 Pit C	u	0830	Rain/ Fine	0	0	0	20.9	17 / 1010	10
	u	1330	Rain/ Fine	0	0	0	20.9	21 / 1010	10
	u	1700	Rain/ Fine	0	0	0	20.9	17 / 1011	10

Name & Designation

Signature

Date

Field Operator:

Jock Lee (Competent Person [CO-310218])

8

16/12/2022

Laboratory Staff:

Checked by:

Contract no. 13/WSD/16

Mainlaying in Tseung Kwan O

Penta-Ocean - Concentric Joint Venture

Area 137 Gas Monitoring - Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O

Date of measurement:

Sampling equipment used:	Dates calibrated
XT-XWHM-Y-OR	2/9/2022

Sample location	Date of measurement	Sampling time	Monitoring wells/ Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide(%)	Oxygen (%)	Temp (oC) / Pressure (mbar)	Remark Depth (m)
Area 137 Pit A	17/12/2022	0830	Rain/ Fine	0	0	0	20.9	16 / 1009	8.4
	"	1330	Rain/ Fine	0	0	0	20.9	20 / 1009	8.4
	"	1700	Rain/ Fine	0	0	0	20.9	17 / 1010	8.4
Area 137 Pit B	"	0830	Rain/ Fine	0	0	0	20.9	16 / 1010	8.6
	"	1330	Rain/ Fine	0	0	0	20.9	19 / 1010	8.6
	"	1700	Rain/ Fine	0	0	0	20.9	17 / 1009	8.6
Area 137 Pit C	"	0830	Rain/ Fine	0	0	0	20.9	16 / 1010	10
	"	1330	Rain/ Fine	0	0	0	20.9	19 / 1010	10
	"	1700	Rain/ Fine	0	0	0	20.9	17 / 1011	10

Name & Designation

Signature

Date

Field Operator:

Jock Lee (Competent Person [CO-310218])

2

17/12/2022

Laboratory Staff:

Checked by:

Contract no. 13/WSD/16

Mainlaying in Tseung Kwan O

Penta-Ocean - Concentric Joint Venture

Area 137 Gas Monitoring - Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O

Date of measurement:

Sampling equipment used:	Dates calibrated
XT-XWHM-Y-OR	2/9/2022

Sample location	Date of measurement	Sampling time	Monitoring wells/ Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide(%)	Oxygen (%)	Temp (oC) / Pressure (mbar)	Remark Depth (m)
Area 137 Pit A	19/12/2022	0830	Rain/ Fine	0	0	0	20.9	17 / 1010	8.4
	"	1330	Rain/ Fine	0	0	0	20.9	21 / 1010	8.4
	"	1700	Rain/ Fine	0	0	0	20.9	18 / 1011	8.4
Area 137 Pit B	"	0830	Rain/ Fine	0	0	0	20.9	17 / 1010	8.6
	"	1330	Rain/ Fine	0	0	0	20.9	20 / 1009	8.6
	"	1700	Rain/ Fine	0	0	0	20.9	18 / 1009	8.6
Area 137 Pit C	"	0830	Rain/ Fine	0	0	0	20.9	16 / 1010	10
	"	1330	Rain/ Fine	0	0	0	20.9	20 / 1010	10
	"	1700	Rain/ Fine	0	0	0	20.9	18 / 1011	10

Name & Designation

Signature

Date

Field Operator:

Jock Lee (Competent Person [CO-310218])

8

19/12/2022

Laboratory Staff:

Checked by:

Contract no. 13/WSD/16

Mainlaying in Tseung Kwan O

Penta-Ocean - Concentric Joint Venture

Area 137 Gas Monitoring - Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O

Date of measurement:

Sampling equipment used:	Dates calibrated
XT-XWHM-Y-OR	2/9/2022

Sample location	Date of measurement	Sampling time	Monitoring wells/ Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide(%)	Oxygen (%)	Temp (oC) / Pressure (mbar)	Remark Depth (m)
Area 137 Pit A	20/12/2022	0830	Rain/ Fine	0	0	0	20.9	16 / 1010	8.4
	"	1330	Rain/ Fine	0	0	0	20.9	20 / 1010	8.4
	"	1700	Rain/ Fine	0	0	0	20.9	18 / 1011	8.4
Area 137 Pit B	"	0830	Rain/ Fine	0	0	0	20.9	16 / 1010	8.6
	"	1330	Rain/ Fine	0	0	0	20.9	19 / 1009	8.6
	"	1700	Rain/ Fine	0	0	0	20.9	17 / 1009	8.6
Area 137 Pit C	"	0830	Rain/ Fine	0	0	0	20.9	16 / 1010	10
	"	1330	Rain/ Fine	0	0	0	20.9	20 / 1010	10
	"	1700	Rain/ Fine	0	0	0	20.9	18 / 1011	10

Name & Designation

Signature

Date

Field Operator:

Jock Lee (Competent Person [CO-310218])

8

20/12/2022

Laboratory Staff:

Checked by:

Contract no. 13/WSD/16

Mainlaying in Tseung Kwan O

Penta-Ocean - Concentric Joint Venture

Area 137 Gas Monitoring - Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O

Date of measurement:

Sampling equipment used:	Dates calibrated
XT-XWHM-Y-OR	2/9/2022

Sample location	Date of measurement	Sampling time	Monitoring wells/ Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide(%)	Oxygen (%)	Temp (oC) / Pressure (mbar)	Remark Depth (m)
Area 137 Pit A	21/12/2022	0830	Rain/ Fine	0	0	0	20.9	17 / 1010	8.4
	"	1330	Rain/ Fine	0	0	0	20.9	20 / 1009	8.4
	"	1700	Rain/ Fine	0	0	0	20.9	18 / 1009	8.4
Area 137 Pit B	"	0830	Rain/ Fine	0	0	0	20.9	17 / 1011	8.6
	"	1330	Rain/ Fine	0	0	0	20.9	21 / 1010	8.6
	"	1700	Rain/ Fine	0	0	0	20.9	18 / 1010	8.6
Area 137 Pit C	"	0830	Rain/ Fine	0	0	0	20.9	17 / 1010	10
	"	1330	Rain/ Fine	0	0	0	20.9	20 / 1010	10
	"	1700	Rain/ Fine	0	0	0	20.9	18 / 1009	10

Name & Designation

Signature

Date

Field Operator:

Jock Lee (Competent Person [CO-310218])

2

21/12/2022

Laboratory Staff:

Checked by:

Contract no. 13/WSD/16

Mainlaying in Tseung Kwan O

Penta-Ocean - Concentric Joint Venture

Area 137 Gas Monitoring - Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O

Date of measurement:

Sampling equipment used:	Dates calibrated
XT-XWHM-Y-OR	2/9/2022

Sample location	Date of measurement	Sampling time	Monitoring wells/ Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide(%)	Oxygen (%)	Temp (oC) / Pressure (mbar)	Remark Depth (m)
Area 137 Pit A	22/12/2022	0830	Rain/ Fine	0	0	0	20.9	16 / 1009	8.4
	"	1330	Rain/ Fine	0	0	0	20.9	20 / 1009	8.4
	"	1700	Rain/ Fine	0	0	0	20.9	17 / 1010	8.4
Area 137 Pit B	"	0830	Rain/ Fine	0	0	0	20.9	16 / 1010	8.6
	"	1330	Rain/ Fine	0	0	0	20.9	20 / 1010	8.6
	"	1700	Rain/ Fine	0	0	0	20.9	18 / 1011	8.6
Area 137 Pit C	"	0830	Rain/ Fine	0	0	0	20.9	16 / 1010	10
	"	1330	Rain/ Fine	0	0	0	20.9	20 / 1010	10
	"	1700	Rain/ Fine	0	0	0	20.9	18 / 1011	10

Name & Designation

Signature

Date

Field Operator:

Jock Lee (Competent Person [CO-310218])

2

22/12/2022

Laboratory Staff:

Checked by:

Contract no. 13/WSD/16

Mainlaying in Tseung Kwan O

Penta-Ocean - Concentric Joint Venture

Area 137 Gas Monitoring - Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O

Date of measurement:

Sampling equipment used:	Dates calibrated
XT-XWHM-Y-OR	2/9/2022

Sample location	Date of measurement	Sampling time	Monitoring wells/ Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide(%)	Oxygen (%)	Temp (oC) / Pressure (mbar)	Remark Depth (m)
Area 137 Pit A	23/12/2022	0830	Rain/ Fine	0	0	0	20.9	17 / 1010	8.4
	u	1330	Rain/ Fine	0	0	0	20.9	20 / 1010	8.4
	u	1700	Rain/ Fine	0	0	0	20.9	18 / 1009	8.4
Area 137 Pit B	u	0830	Rain/ Fine	0	0	0	20.9	17 / 1010	8.6
	u	1330	Rain/ Fine	0	0	0	20.9	20 / 1009	8.6
	u	1700	Rain/ Fine	0	0	0	20.9	17 / 1009	8.6
Area 137 Pit C	u	0830	Rain/ Fine	0	0	0	20.9	17 / 1009	10
	u	1330	Rain/ Fine	0	0	0	20.9	20 / 1010	10
	u	1700	Rain/ Fine	0	0	0	20.9	18 / 1010	10

Name & Designation

Signature

Date

Field Operator:

Jock Lee (Competent Person [CO-310218])

2

23/12/2022

Laboratory Staff:

Checked by:

Contract no. 13/WSD/16

Mainlaying in Tseung Kwan O

Penta-Ocean - Concentric Joint Venture

Area 137 Gas Monitoring - Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O

Date of measurement:

Sampling equipment used:	Dates calibrated
XT-XWHM-Y-OR	2/9/2022

Sample location	Date of measurement	Sampling time	Monitoring wells/ Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide(%)	Oxygen (%)	Temp (oC) / Pressure (mbar)	Remark Depth (m)
Area 137 Pit A	24/12/2022	0830	Rain/ Fine	0	0	0	20.9	17 / 1010	8.4
	u	1330	Rain/ Fine	0	0	0	20.9	20 / 1010	8.4
	u	1700	Rain/ Fine	0	0	0	20.9	18 / 1011	8.4
Area 137 Pit B	u	0830	Rain/ Fine	0	0	0	20.9	16 / 1010	8.6
	u	1330	Rain/ Fine	0	0	0	20.9	20 / 1009	8.6
	u	1700	Rain/ Fine	0	0	0	20.9	17 / 1009	8.6
Area 137 Pit C	u	0830	Rain/ Fine	0	0	0	20.9	16 / 1010	10
	u	1330	Rain/ Fine	0	0	0	20.9	20 / 1011	10
	u	1700	Rain/ Fine	0	0	0	20.9	17 / 1011	10

Name & Designation

Signature

Date

Field Operator:

Jock Lee (Competent Person [CO-310218])

2

24/12/2022

Laboratory Staff:

Checked by:

Contract no. 13/WSD/16

Mainlaying in Tseung Kwan O

Penta-Ocean - Concentric Joint Venture

Area 137 Gas Monitoring - Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O

Date of measurement:

Sampling equipment used:	Dates calibrated
XT-XWHM-Y-OR	2/9/2022

Sample location	Date of measurement	Sampling time	Monitoring wells/ Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide(%)	Oxygen (%)	Temp (oC) / Pressure (mbar)	Remark Depth (m)
Area 137 Pit A	28/12/2022	0830	Rain/ Fine	0	0	0	20.9	17 / 1009	8.4
	u	1330	Rain/ Fine	0	0	0	20.9	21 / 1009	8.4
	u	1700	Rain/ Fine	0	0	0	20.9	18 / 1010	8.4
Area 137 Pit B	u	0830	Rain/ Fine	0	0	0	20.9	17 / 1009	8.6
	u	1330	Rain/ Fine	0	0	0	20.9	21 / 1010	8.6
	u	1700	Rain/ Fine	0	0	0	20.9	18 / 1010	8.6
Area 137 Pit C	u	0830	Rain/ Fine	0	0	0	20.9	17 / 1010	10
	u	1330	Rain/ Fine	0	0	0	20.9	20 / 1010	10
	u	1700	Rain/ Fine	0	0	0	20.9	18 / 1011	10

Name & Designation

Signature

Date

Field Operator:

Jock Lee (Competent Person [CO-310218])

u

28/12/2022

Laboratory Staff:

Checked by:

Contract no. 13/WSD/16

Mainlaying in Tseung Kwan O

Penta-Ocean - Concentric Joint Venture

Area 137 Gas Monitoring - Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O

Date of measurement:

Sampling equipment used:	Dates calibrated
XT-XWHM-Y-OR	2/9/2022

Sample location	Date of measurement	Sampling time	Monitoring wells/ Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide(%)	Oxygen (%)	Temp (oC) / Pressure (mbar)	Remark Depth (m)
Area 137 Pit A	29/12/2022	0830	Rain/ Fine	0	0	0	20.9	16 / 1010	8.4
	"	1330	Rain/ Fine	0	0	0	20.9	20 / 1010	8.4
	"	1700	Rain/ Fine	0	0	0	20.9	17 / 1011	8.4
Area 137 Pit B	"	0830	Rain/ Fine	0	0	0	20.9	16 / 1009	8.6
	"	1330	Rain/ Fine	0	0	0	20.9	21 / 1009	8.6
	"	1700	Rain/ Fine	0	0	0	20.9	18 / 1010	8.6
Area 137 Pit C	"	0830	Rain/ Fine	0	0	0	20.9	16 / 1010	10
	"	1330	Rain/ Fine	0	0	0	20.9	21 / 1011	10
	"	1700	Rain/ Fine	0	0	0	20.9	17 / 1011	10

Name & Designation

Signature

Date

Field Operator:

Jock Lee (Competent Person [CO-310218])

8

29/12/2022 .

Laboratory Staff:

Checked by:

Contract no. 13/WSD/16

Mainlaying in Tseung Kwan O

Penta-Ocean - Concentric Joint Venture

Area 137 Gas Monitoring - Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O

Date of measurement:

Sampling equipment used:	Dates calibrated
XT-XWHM-Y-OR	2/9/2022

Sample location	Date of measurement	Sampling time	Monitoring wells/ Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide(%)	Oxygen (%)	Temp (oC) / Pressure (mbar)	Remark Depth (m)
Area 137 Pit A	30/12/2022	0830	Rain/ Fine	0	0	0	20.9	16 / 1010	8.4
	"	1330	Rain/ Fine	0	0	0	20.9	20 / 1010	8.4
	"	1700	Rain/ Fine	0	0	0	20.9	17 / 1009	8.4
Area 137 Pit B	"	0830	Rain/ Fine	0	0	0	20.9	16 / 1009	8.6
	"	1330	Rain/ Fine	0	0	0	20.9	20 / 1009	8.6
	"	1700	Rain/ Fine	0	0	0	20.9	18 / 1010	8.6
Area 137 Pit C	"	0830	Rain/ Fine	0	0	0	20.9	16 / 1010	10
	"	1330	Rain/ Fine	0	0	0	20.9	20 / 1010	10
	"	1700	Rain/ Fine	0	0	0	20.9	18 / 1011	10

Name & Designation

Signature

Date

Field Operator:

Jock Lee (Competent Person [CO-310218])

8

30/12/2022

Laboratory Staff:

Checked by:

Contract no. 13/WSD/16

Mainlaying in Tseung Kwan O

Penta-Ocean - Concentric Joint Venture

Area 137 Gas Monitoring - Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O

Date of measurement:

Sampling equipment used:	Dates calibrated
XT-XWHM-Y-OR	2/9/2022

Sample location	Date of measurement	Sampling time	Monitoring wells/ Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide(%)	Oxygen (%)	Temp (oC) / Pressure (mbar)	Remark Depth (m)
Area 137 Pit A	31/12/2022	0830	Rain/ Fine	0	0	0	20.9	16 / 1009	8.4
	31	1330	Rain/ Fine	0	0	0	20.9	21 / 1008	8.4
	31	1700	Rain/ Fine	0	0	0	20.9	18 / 1010	8.4
Area 137 Pit B	31	0830	Rain/ Fine	0	0	0	20.9	16 / 1010	8.6
	31	1330	Rain/ Fine	0	0	0	20.9	20 / 1010	8.6
	31	1700	Rain/ Fine	0	0	0	20.9	18 / 1011	8.6
Area 137 Pit C	31	0830	Rain/ Fine	0	0	0	20.9	16 / 1008	10
	31	1330	Rain/ Fine	0	0	0	20.9	21 / 1009	10
	31	1700	Rain/ Fine	0	0	0	20.9	18 / 1010	10

Name & Designation

Signature

Date

Field Operator:

Jock Lee (Competent Person [CO-310218])

31

31/12/2022

Laboratory Staff:

Checked by:

Contract no. 13/WSD/16

Mainlaying in Tseung Kwan O

Penta-Ocean - Concentric Joint Venture

Landfill Gas Monitoring - Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O

Date of measurement:

Sampling equipment used:	Dates calibrated
XT-XWHM-Y-OR	2/9/2022

Sample location	Date of measurement	Sampling time	Monitoring wells/ Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide(%)	Oxygen (%)	Temp (oC) / Pressure (mbar)	Remark Depth (m)
Area A	1/12/2022	0830	Rain/ Fine	0	0	0	20.9	17 / 1009	5.5
	u	1330	Rain/ Fine	0	0	0	20.9	21 / 1010	5.5
	u	1700	Rain/ Fine	0	0	0	20.9	19 / 1010	5.5
Area B									

Field Operator: Name & Designation
Jock Lee (Competent Person [CO-310218])

Signature

Date

Laboratory Staff:

Checked by:

8

1/12/2022

Contract no. 13/WSD/16

Mainlaying in Tseung Kwan O

Penta-Ocean - Concentric Joint Venture

Landfill Gas Monitoring - Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O

Date of measurement:

Sampling equipment used:	Dates calibrated
XT-XWHM-Y-OR	2/9/2022

Sample location	Date of measurement	Sampling time	Monitoring wells/ Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide(%)	Oxygen (%)	Temp (oC) / Pressure (mbar)	Remark Depth (m)
Area A	2/12/2022	0830	Rain/ Fine	0	0	0	20.9	17 / 1009	5.5
	"	1330	Rain/ Fine	0	0	0	20.9	20 / 1009	5.5
	"	1700	Rain/ Fine	0	0	0	20.9	18 / 1010	5.5

Name & Designation

Signature

Date

Field Operator:

Jock Lee (Competent Person [CO-310218])

8

2/12/2022

Laboratory Staff:

Checked by:

Contract no. 13/WSD/16

Mainlaying in Tseung Kwan O

Penta-Ocean - Concentric Joint Venture

Landfill Gas Monitoring - Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O

Date of measurement:

Sampling equipment used:	Dates calibrated
XT-XWHM-Y-OR	2/9/2022

Sample location	Date of measurement	Sampling time	Monitoring wells/ Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide(%)	Oxygen (%)	Temp (oC) / Pressure (mbar)	Remark Depth (m)
Area A	3/12/2022	0830	Rain/ Fine	0	0	0	20.9	17 / 1010	5.5
	u	1330	Rain/ Fine	0	0	0	20.9	21 / 1010	5.5
	u	1700	Rain/ Fine	0	0	0	20.9	18 / 1009	5.5

Name & Designation

Signature

Date

Field Operator:

Jock Lee (Competent Person [CO-310218])

✓

3/12/2022

Laboratory Staff:

Checked by:

Contract no. 13/WSD/16

Mainlaying in Tseung Kwan O

Penta-Ocean - Concentric Joint Venture

Landfill Gas Monitoring - Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O

Date of measurement:

Sampling equipment used:	Dates calibrated
XT-XWHM-Y-OR	2/9/2022

Sample location	Date of measurement	Sampling time	Monitoring wells/ Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide(%)	Oxygen (%)	Temp (oC) / Pressure (mbar)	Remark Depth (m)
Area A	5/12/2022	0830	Rain/ Fine	0	0	0	20.9	17 / 1009	5.5
	u	1330	Rain/ Fine	0	0	0	20.9	20 / 1060	5.5
	u	1700	Rain/ Fine	0	0	0	20.9	18 / 1010	5.5

Name & Designation

Signature

Date

Field Operator:

Jock Lee (Competent Person [CO-310218])

2

5/12/2022

Laboratory Staff:

Checked by:

Contract no. 13/WSD/16

Mainlaying in Tseung Kwan O

Penta-Ocean - Concentric Joint Venture

Landfill Gas Monitoring - Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O

Date of measurement:

Sampling equipment used:	Dates calibrated
XT-XWHM-Y-OR	2/9/2022

Sample location	Date of measurement	Sampling time	Monitoring wells/ Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide(%)	Oxygen (%)	Temp (oC) / Pressure (mbar)	Remark Depth (m)
Area A	6/12/2022	0830	Rain/ Fine	0	0	0	20.9	17 / 1010	5.5
	u	1330	Rain/ Fine	0	0	0	20.9	21 / 1010	5.5
	u	1700	Rain/ Fine	0	0	0	20.9	18 / 1011	5.5

Name & Designation

Signature

Date

Field Operator:

Jock Lee (Competent Person [CO-310218])



6/12/2022

Laboratory Staff:

Checked by:

Contract no. 13/WSD/16

Mainlaying in Tseung Kwan O

Penta-Ocean - Concentric Joint Venture

Landfill Gas Monitoring - Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O

Date of measurement:

Sampling equipment used:	Dates calibrated
XT-XWHM-Y-OR	2/9/2022

Sample location	Date of measurement	Sampling time	Monitoring wells/ Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide(%)	Oxygen (%)	Temp (oC) / Pressure (mbar)	Remark Depth (m)
Area A	7/12/2022	0830	Rain/ Fine	0	0	0	20.9	18 / 1009	5.5
	7	1330	Rain/ Fine	0	0	0	20.9	20 / 1009	5.5
	7	1700	Rain/ Fine	0	0	0	20.9	17 / 1010	5.5

Name & Designation

Signature

Date

Field Operator:

Jock Lee (Competent Person [CO-310218])

7

7/12/2022

Laboratory Staff:

Checked by:

Contract no. 13/WSD/16

Mainlaying in Tseung Kwan O

Penta-Ocean - Concentric Joint Venture

Landfill Gas Monitoring - Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O

Date of measurement:

Sampling equipment used:	Dates calibrated
XT-XWHM-Y-OR	2/9/2022

Sample location	Date of measurement	Sampling time	Monitoring wells/ Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide(%)	Oxygen (%)	Temp (oC) / Pressure (mbar)	Remark Depth (m)
Area A	8/12/2022	0830	Rain/ Fine	0	0	0	20.9	17 / 1008	5.5
	"	1330	Rain/ Fine	0	0	0	20.9	21 / 1008	5.5
	"	1700	Rain/ Fine	0	0	0	20.9	16 / 1010	5.5

Name & Designation

Signature

Date

Field Operator:

Jock Lee (Competent Person [CO-310218])

8

8/12/2022

Laboratory Staff:

Checked by:

Contract no. 13/WSD/16

Mainlaying in Tseung Kwan O

Penta-Ocean - Concentric Joint Venture

Landfill Gas Monitoring - Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O

Date of measurement:

Sampling equipment used:	Dates calibrated
XT-XWHM-Y-OR	2/9/2022

Sample location	Date of measurement	Sampling time	Monitoring wells/ Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide(%)	Oxygen (%)	Temp (oC) / Pressure (mbar)	Remark Depth (m)
Area A	9/12/2022	0830	Rain/ Fine	0	0	0	20.9	16 / 1011	5.5
	u	1330	Rain/ Fine	0	0	0	20.9	21 / 1010	5.5
	u	1700	Rain/ Fine	0	0	0	20.9	18 / 1010	5.5

Name & Designation

Signature

Date

Field Operator:

Jock Lee (Competent Person [CO-310218])

8

9/12/2022

Laboratory Staff:

Checked by:

Contract no. 13/WSD/16

Mainlaying in Tseung Kwan O

Penta-Ocean - Concentric Joint Venture

Landfill Gas Monitoring - Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O

Date of measurement:

Sampling equipment used:	Dates calibrated
XT-XWHM-Y-OR	2/9/2022

Sample location	Date of measurement	Sampling time	Monitoring wells/ Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide(%)	Oxygen (%)	Temp (oC) / Pressure (mbar)	Remark Depth (m)
Area A	10/12/2022	0830	Rain/ Fine	0	0	0	20.9	17 / 1009	5.5
	u	1330	Rain/ Fine	0	0	0	20.9	20 / 1009	5.5
	u	1700	Rain/ Fine	0	0	0	20.9	18 / 1010	5.5

Name & Designation

Signature

Date

Field Operator:

Jock Lee (Competent Person [CO-310218])

8

10/12/2022

Laboratory Staff:

Checked by:

Contract no. 13/WSD/16

Mainlaying in Tseung Kwan O

Penta-Ocean - Concentric Joint Venture

Landfill Gas Monitoring - Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O

Date of measurement:

Sampling equipment used:	Dates calibrated
XT-XWHM-Y-OR	2/9/2022

Sample location	Date of measurement	Sampling time	Monitoring wells/ Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide(%)	Oxygen (%)	Temp (oC) / Pressure (mbar)	Remark Depth (m)
Area A	12/12/2022	0830	Rain/ Fine	0	0	0	20.9	17 / 1009	5.5
	4	1330	Rain/ Fine	0	0	0	20.9	21 / 1010	5.5
	4	1700	Rain/ Fine	0	0	0	20.9	17 / 1010	5.5

Name & Designation

Signature

Date

Field Operator:

Jock Lee (Competent Person [CO-310218])

8

12/12/2022

Laboratory Staff:

Checked by:

Contract no. 13/WSD/16

Mainlaying in Tseung Kwan O

Penta-Ocean - Concentric Joint Venture

Landfill Gas Monitoring - Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O

Date of measurement:

Sampling equipment used:	Dates calibrated
XT-XWHM-Y-OR	2/9/2022

Sample location	Date of measurement	Sampling time	Monitoring wells/ Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide(%)	Oxygen (%)	Temp (oC) / Pressure (mbar)	Remark Depth (m)
Area A	13/12/2022	0830	Rain/ Fine	0	0	0	20.9	18 / 1011	5.5
	u	1330	Rain/ Fine	0	0	0	20.9	22 / 1010	5.5
	u	1700	Rain/ Fine	0	0	0	20.9	18 / 1010	5.5

Name & Designation

Signature

Date

Field Operator:

Jock Lee (Competent Person [CO-310218])

Y

13/12/2022

Laboratory Staff:

Checked by:

Contract no. 13/WSD/16

Mainlaying in Tseung Kwan O

Penta-Ocean - Concentric Joint Venture

Landfill Gas Monitoring - Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O

Date of measurement:

Sampling equipment used:	Dates calibrated
XT-XWHM-Y-OR	2/9/2022

Sample location	Date of measurement	Sampling time	Monitoring wells/ Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide(%)	Oxygen (%)	Temp (oC) / Pressure (mbar)	Remark Depth (m)
Area A	14/12/2022	0830	Rain/ Fine	0	0	0	20.9	17 / 1010	5.5
	4	1330	Rain/ Fine	0	0	0	20.9	20 / 1011	5.5
	1	1700	Rain/ Fine	0	0	0	20.9	18 / 1011	5.5

Name & Designation

Signature

Date

Field Operator:

Jock Lee (Competent Person [CO-310218])

Y

14/12/2022

Laboratory Staff:

Checked by:

Contract no. 13/WSD/16

Mainlaying in Tseung Kwan O

Penta-Ocean - Concentric Joint Venture

Landfill Gas Monitoring - Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O

Date of measurement:

Sampling equipment used:	Dates calibrated
XT-XWHM-Y-OR	2/9/2022

Sample location	Date of measurement	Sampling time	Monitoring wells/ Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide(%)	Oxygen (%)	Temp (oC) / Pressure (mbar)	Remark Depth (m)
Area A	15/12/2022	0830	Rain/ Fine	0	0	0	20.9	17 / 1009	5.5
		1330	Rain/ Fine	0	0	0	20.9	20 / 1009	5.5
	11	1700	Rain/ Fine	0	0	0	20.9	18 / 1010	5.5

Name & Designation

Signature

Date

Field Operator:

Jock Lee (Competent Person [CO-310218])

Y

15/12/2022

Laboratory Staff:

Checked by:

Contract no. 13/WSD/16

Mainlaying in Tseung Kwan O

Penta-Ocean - Concentric Joint Venture

Landfill Gas Monitoring - Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O

Date of measurement:

Sampling equipment used:	Dates calibrated
XT-XWHM-Y-OR	2/9/2022

Sample location	Date of measurement	Sampling time	Monitoring wells/ Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide(%)	Oxygen (%)	Temp (oC) / Pressure (mbar)	Remark Depth (m)
Area A	16/12/2022	0830	Rain/ Fine	0	0	0	20.9	16 / 1009	5.5
		1330	Rain/ Fine	0	0	0	20.9	20 / 1010	5.5
		1700	Rain/ Fine	0	0	0	20.9	17 / 1010	5.5

Name & Designation

Field Operator:

Jock Lee (Competent Person [CO-310218])

Signature

8

Date

16/12/2022

Laboratory Staff:

Checked by:

Contract no. 13/WSD/16

Mainlaying in Tseung Kwan O

Penta-Ocean - Concentric Joint Venture

Landfill Gas Monitoring - Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O

Date of measurement:

Sampling equipment used:	Dates calibrated
XT-XWHM-Y-OR	2/9/2022

Sample location	Date of measurement	Sampling time	Monitoring wells/ Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide(%)	Oxygen (%)	Temp (oC) / Pressure (mbar)	Remark Depth (m)
Area A	17/12/2022	0830	Rain/ Fine	0	0	0	20.9	16 / 1010	5.5
	"	1330	Rain/ Fine	0	0	0	20.9	20 / 1010	5.5
	"	1700	Rain/ Fine	0	0	0	20.9	17 / 1009	5.5

Name & Designation

Signature

Date

Field Operator:

Jock Lee (Competent Person [CO-310218])

✓

17/12/2022

Laboratory Staff:

Checked by:

Contract no. 13/WSD/16

Mainlaying in Tseung Kwan O

Penta-Ocean - Concentric Joint Venture

Landfill Gas Monitoring - Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O

Date of measurement:

Sampling equipment used:	Dates calibrated
XT-XWHM-Y-OR	2/9/2022

Sample location	Date of measurement	Sampling time	Monitoring wells/ Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide(%)	Oxygen (%)	Temp (oC) / Pressure (mbar)	Remark Depth (m)
Area A	19/12/2022	0830	Rain/ Fine	0	0	0	20.9	17 / 1010	5.5
	"	1330	Rain/ Fine	0	0	0	20.9	21 / 1010	5.5
	"	1700	Rain/ Fine	0	0	0	20.9	17 / 1009	5.5

Name & Designation

Signature

Date

Field Operator:

Jock Lee (Competent Person [CO-310218])

Y

19/12/2022

Laboratory Staff:

Checked by:

Contract no. 13/WSD/16

Mainlaying in Tseung Kwan O

Penta-Ocean - Concentric Joint Venture

Landfill Gas Monitoring - Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O

Date of measurement:

Sampling equipment used:	Dates calibrated
XT-XWHM-Y-OR	2/9/2022

Sample location	Date of measurement	Sampling time	Monitoring wells/ Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide(%)	Oxygen (%)	Temp (oC) / Pressure (mbar)	Remark Depth (m)
Area A	20/12/2022	0830	Rain/ Fine	0	0	0	20.9	16 / 1010	5.5
	"	1330	Rain/ Fine	0	0	0	20.9	20 / 1010	5.5
	"	1700	Rain/ Fine	0	0	0	20.9	17 / 1009	5.5

Name & Designation

Signature

Date

Field Operator:

Jock Lee (Competent Person [CO-310218])

Y

20/12/2022

Laboratory Staff:

Checked by:

Contract no. 13/WSD/16

Mainlaying in Tseung Kwan O

Penta-Ocean - Concentric Joint Venture

Landfill Gas Monitoring - Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O

Date of measurement:

Sampling equipment used:	Dates calibrated
XT-XWHM-Y-OR	2/9/2022

Sample location	Date of measurement	Sampling time	Monitoring wells/ Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide(%)	Oxygen (%)	Temp (oC) / Pressure (mbar)	Remark Depth (m)
Area A	21/12/2022	0830	Rain/ Fine	0	0	0	20.9	16 / 1009	5.5
		1330	Rain/ Fine	0	0	0	20.9	20 / 1009	5.5
		1700	Rain/ Fine	0	0	0	20.9	18 / 1010	5.5

Name & Designation

Signature

Date

Field Operator:

Jock Lee (Competent Person [CO-310218])

2

21/12/2022

Laboratory Staff:

Checked by:

Contract no. 13/WSD/16

Mainlaying in Tseung Kwan O

Penta-Ocean - Concentric Joint Venture

Landfill Gas Monitoring - Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O

Date of measurement:

Sampling equipment used:	Dates calibrated
XT-XWHM-Y-OR	2/9/2022

Sample location	Date of measurement	Sampling time	Monitoring wells/ Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide(%)	Oxygen (%)	Temp (oC) / Pressure (mbar)	Remark Depth (m)
Area A	22/12/2022	0830	Rain/ Fine	0	0	0	20.9	17 / 1009	5.5
	✓	1330	Rain/ Fine	0	0	0	20.9	20 / 1009	5.5
	✓	1700	Rain/ Fine	0	0	0	20.9	17 / 1009	5.5

Name & Designation

Field Operator:

Jock Lee (Competent Person [CO-310218])

Signature

✓

Date

22/12/2022

Laboratory Staff:

Checked by:

Contract no. 13/WSD/16

Mainlaying in Tseung Kwan O

Penta-Ocean - Concentric Joint Venture

Landfill Gas Monitoring - Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O

Date of measurement:

Sampling equipment used:	Dates calibrated
XT-XWHM-Y-OR	2/9/2022

Sample location	Date of measurement	Sampling time	Monitoring wells/ Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide(%)	Oxygen (%)	Temp (oC) / Pressure (mbar)	Remark Depth (m)
Area A	23/12/2022	0830	Rain/ Fine	0	0	0	20.9	17 / 1011	5.5
		1330	Rain/ Fine	0	0	0	20.9	21 / 1010	5.5
		1700	Rain/ Fine	0	0	0	20.9	18 / 1010	5.5

Name & Designation

Signature

Date

Field Operator:

Jock Lee (Competent Person [CO-310218])

Y

23/12/2022

Laboratory Staff:

Checked by:

Contract no. 13/WSD/16

Mainlaying in Tseung Kwan O

Penta-Ocean - Concentric Joint Venture

Landfill Gas Monitoring - Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O

Date of measurement:

Sampling equipment used:	Dates calibrated
XT-XWHM-Y-OR	2/9/2022

Sample location	Date of measurement	Sampling time	Monitoring wells/ Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide(%)	Oxygen (%)	Temp (oC) / Pressure (mbar)	Remark Depth (m)
Area A	24/12/2022	0830	Rain/ Fine	0	0	0	20.9	17 / 1010	5.5
	"	1330	Rain/ Fine	0	0	0	20.9	21 / 1010	5.5
	"	1700	Rain/ Fine	0	0	0	20.9	17 / 1008	5.5

Name & Designation

Field Operator: Jock Lee (Competent Person [CO-310218])

Signature

8

Date

24/12/2022

Laboratory Staff:

Checked by:

Contract no. 13/WSD/16

Mainlaying in Tseung Kwan O

Penta-Ocean - Concentric Joint Venture

Landfill Gas Monitoring - Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O

Date of measurement:

Sampling equipment used:	Dates calibrated
XT-XWHM-Y-OR	2/9/2022

Sample location	Date of measurement	Sampling time	Monitoring wells/ Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide(%)	Oxygen (%)	Temp (oC) / Pressure (mbar)	Remark Depth (m)
Area A	28/12/2022	0830	Rain/ Fine	0	0	0	20.9	16 / 1010	5.5
	28	1330	Rain/ Fine	0	0	0	20.9	20 / 1010	5.5
	28	1700	Rain/ Fine	0	0	0	20.9	16 / 1009	5.5

Name & Designation

Signature

Date

Field Operator:

Jock Lee (Competent Person [CO-310218])

8

28/12/2022

Laboratory Staff:

Checked by:

Contract no. 13/WSD/16

Mainlaying in Tseung Kwan O

Penta-Ocean - Concentric Joint Venture

Landfill Gas Monitoring - Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O

Date of measurement:

Sampling equipment used:	Dates calibrated
XT-XWHM-Y-OR	2/9/2022

Sample location	Date of measurement	Sampling time	Monitoring wells/ Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide(%)	Oxygen (%)	Temp (oC) / Pressure (mbar)	Remark Depth (m)
Area A	29/12/2022	0830	Rain/ Fine	0	0	0	20.9	16 / 1010	5.5
	u	1330	Rain/ Fine	0	0	0	20.9	20 / 1009	5.5
	y	1700	Rain/ Fine	0	0	0	20.9	16 / 1009	5.5

Name & Designation

Signature

Date

Field Operator:

Jock Lee (Competent Person [CO-310218])

2

29/12/2022

Laboratory Staff:

Checked by:

Contract no. 13/WSD/16

Mainlaying in Tseung Kwan O

Penta-Ocean - Concentric Joint Venture

Landfill Gas Monitoring - Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O

Date of measurement:

Sampling equipment used:	Dates calibrated
XT-XWHM-Y-OR	2/9/2022

Sample location	Date of measurement	Sampling time	Monitoring wells/ Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide(%)	Oxygen (%)	Temp (oC) / Pressure (mbar)	Remark Depth (m)
Area A	30/12/2022	0830	Rain/ Fine	0	0	0	20.9	16 / 1009	5.5
		1330	Rain/ Fine	0	0	0	20.9	20 / 1010	5.5
		1700	Rain/ Fine	0	0	0	20.9	16 / 1010	5.5

Name & Designation

Signature

Date

Field Operator:

Jock Lee (Competent Person [CO-310218])

8

30/12/2022

Laboratory Staff:

Checked by:

Contract no. 13/WSD/16

Mainlaying in Tseung Kwan O

Penta-Ocean - Concentric Joint Venture

Landfill Gas Monitoring - Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O

Date of measurement:

Sampling equipment used:	Dates calibrated
XT-XWHM-Y-OR	2/9/2022

Sample location	Date of measurement	Sampling time	Monitoring wells/ Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide(%)	Oxygen (%)	Temp (oC) / Pressure (mbar)	Remark Depth (m)
Area A	31/12/2022	0830	Rain/ Fine	0	0	0	20.9	16 / 1010	5.5
	✓	1330	Rain/ Fine	0	0	0	20.9	20 / 1010	5.5
	✓	1700	Rain/ Fine	0	0	0	20.9	17 / 1009	5.5

Name & Designation

Signature

Date

Field Operator:

Jock Lee (Competent Person [CO-310218])

8

31/12/2022

Laboratory Staff:

Checked by:

Contract no. 13/WSD/16

Mainlaying in Tseung Kwan O

Penta-Ocean - Concentric Joint Venture

Wan Po Road Gas Monitoring - Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O

Date of measurement:

Sampling equipment used:	Dates calibrated
XT-XWHM-Y-OR	2/9/2022

Sample location	Date of measurement	Sampling time	Monitoring wells/ Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide(%)	Oxygen (%)	Temp (oC) / Pressure (mbar)	Remark Depth (m)
WPRTTA 4	1/12/2022	0830	Rain/ Fine	0	0	0	20.9	17 / 1010	3.7
	"	1330	Rain/ Fine	0	0	0	20.9	21 / 1010	3.7
	"	1700	Rain/ Fine	0	0	0	20.9	18 / 1009	3.7
WPRTTA 5	"	0830	Rain/ Fine	0	0	0	20.9	17 / 1010	3.6
	"	1330	Rain/ Fine	0	0	0	20.9	20 / 1009	3.6
	"	1700	Rain/ Fine	0	0	0	20.9	18 / 1009	3.6

Name & Designation

Signature

Date

Field Operator:

Jock Lee (Competent Person [CO-310218])

8

1/12/2022

Laboratory Staff:

Checked by:

Contract no. 13/WSD/16

Mainlaying in Tseung Kwan O

Penta-Ocean - Concentric Joint Venture

Wan Po Road Gas Monitoring - Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O

Date of measurement:

Sampling equipment used:	Dates calibrated
XT-XWHM-Y-OR	2/9/2022

Sample location	Date of measurement	Sampling time	Monitoring wells/ Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide(%)	Oxygen (%)	Temp (oC) / Pressure (mbar)	Remark Depth (m)
WPRTTA 4	2/12/2022	0830	Rain/ Fine	0	0	0	20.9	17 / 1009	3.7
	"	1330	Rain/ Fine	0	0	0	20.9	21 / 1009	3.7
	"	1700	Rain/ Fine	0	0	0	20.9	18 / 1010	3.7
WPRTTA 5	"	0830	Rain/ Fine	0	0	0	20.9	17 / 1010	3.6
	"	1330	Rain/ Fine	0	0	0	20.9	20 / 1010	3.6
	"	1700	Rain/ Fine	0	0	0	20.9	18 / 1011	3.6

Name & Designation

Signature

Date

Field Operator:

Jock Lee (Competent Person [CO-310218])

Y

2/12/2022

Laboratory Staff:

Checked by:

Contract no. 13/WSD/16

Mainlaying in Tseung Kwan O

Penta-Ocean - Concentric Joint Venture

Wan Po Road Gas Monitoring - Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O

Date of measurement:

Sampling equipment used:	Dates calibrated
XT-XWHM-Y-OR	2/9/2022

Sample location	Date of measurement	Sampling time	Monitoring wells/ Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide(%)	Oxygen (%)	Temp (oC) / Pressure (mbar)	Remark Depth (m)
WPRTTA 4	3/12/2022	0830	Rain/ Fine	0	0	0	20.9	17 / 1010	3.7
	"	1330	Rain/ Fine	0	0	0	20.9	21 / 1010	3.7
	"	1700	Rain/ Fine	0	0	0	20.9	18 / 1009	3.7
WPRTTA 5	"	0830	Rain/ Fine	0	0	0	20.9	17 / 1010	3.6
	"	1330	Rain/ Fine	0	0	0	20.9	20 / 1009	3.6
	"	1700	Rain/ Fine	0	0	0	20.9	18 / 1009	3.6

Name & Designation

Signature

Date

Field Operator:

Jock Lee (Competent Person [CO-310218])

✓

3/12/2022

Laboratory Staff:

Checked by:

Contract no. 13/WSD/16

Mainlaying in Tseung Kwan O

Penta-Ocean - Concentric Joint Venture

Wan Po Road Gas Monitoring - Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O

Date of measurement:

Sampling equipment used:	Dates calibrated
XT-XWHM-Y-OR	2/9/2022

Sample location	Date of measurement	Sampling time	Monitoring wells/ Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide(%)	Oxygen (%)	Temp (oC) / Pressure (mbar)	Remark Depth (m)
WPRTTA 4	5/12/2022	0830	Rain/ Fine	0	0	0	20.9	17 / 1009	3.7
	"	1330	Rain/ Fine	0	0	0	20.9	21 / 1009	3.7
	"	1700	Rain/ Fine	0	0	0	20.9	18 / 1010	3.7
WPRTTA 5	"	0830	Rain/ Fine	0	0	0	20.9	17 / 1009	3.6
	"	1330	Rain/ Fine	0	0	0	20.9	21 / 1010	3.6
	"	1700	Rain/ Fine	0	0	0	20.9	17 / 1010	3.6

Name & Designation

Signature

Date

Field Operator:

Jock Lee (Competent Person [CO-310218])

8

5/12/2022

Laboratory Staff:

Checked by:

Contract no. 13/WSD/16

Mainlaying in Tseung Kwan O

Penta-Ocean - Concentric Joint Venture

Wan Po Road Gas Monitoring - Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O

Date of measurement:

Sampling equipment used:	Dates calibrated
XT-XWHM-Y-OR	2/9/2022

Sample location	Date of measurement	Sampling time	Monitoring wells/ Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide(%)	Oxygen (%)	Temp (oC) / Pressure (mbar)	Remark Depth (m)
WPRTTA 4	6/12/2022	0830	Rain/ Fine	0	0	0	20.9	17 / 1009	3.7
	✓	1330	Rain/ Fine	0	0	0	20.9	20 / 1009	3.7
	✓	1700	Rain/ Fine	0	0	0	20.9	18 / 1010	3.7
WPRTTA 5	✓	0830	Rain/ Fine	0	0	0	20.9	17 / 1010	3.6
	✓	1330	Rain/ Fine	0	0	0	20.9	21 / 1010	3.6
	✓	1700	Rain/ Fine	0	0	0	20.9	18 / 1011	3.6

Name & Designation

Signature

Date

Field Operator:

Jock Lee (Competent Person [CO-310218])

8

6/12/2022

Laboratory Staff:

Checked by:

Contract no. 13/WSD/16

Mainlaying in Tseung Kwan O

Penta-Ocean - Concentric Joint Venture

Wan Po Road Gas Monitoring - Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O

Date of measurement:

Sampling equipment used:	Dates calibrated
XT-XWHM-Y-OR	2/9/2022

Sample location	Date of measurement	Sampling time	Monitoring wells/ Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide(%)	Oxygen (%)	Temp (oC) / Pressure (mbar)	Remark Depth (m)
WPRTTA 4	7/12/2022	0830	Rain/ Fine	0	0	0	20.9	17 / 1010	3.7
	✓	1330	Rain/ Fine	0	0	0	20.9	21 / 1010	3.7
	✓	1700	Rain/ Fine	0	0	0	20.9	18 / 1011	3.7
WPRTTA 5	✓	0830	Rain/ Fine	0	0	0	20.9	16 / 1009	3.6
	✓	1330	Rain/ Fine	0	0	0	20.9	20 / 1009	3.6
	✓	1700	Rain/ Fine	0	0	0	20.9	18 / 1010	3.6

Name & Designation

Signature

Date

Field Operator:

Jock Lee (Competent Person [CO-310218])

✓

7/12/2022

Laboratory Staff:

Checked by:

Contract no. 13/WSD/16

Mainlaying in Tseung Kwan O

Penta-Ocean - Concentric Joint Venture

Wan Po Road Gas Monitoring - Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O

Date of measurement:

Sampling equipment used:	Dates calibrated
XT-XWHM-Y-OR	2/9/2022

Sample location	Date of measurement	Sampling time	Monitoring wells/ Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide(%)	Oxygen (%)	Temp (oC) / Pressure (mbar)	Remark Depth (m)
WPRTTA 4	8/12/2022	0830	Rain/ Fine	0	0	0	20.9	17 / 1010	3.7
	✓	1330	Rain/ Fine	0	0	0	20.9	20 / 1009	3.7
	✓	1700	Rain/ Fine	0	0	0	20.9	18 / 1009	3.7
WPRTTA 5	✓	0830	Rain/ Fine	0	0	0	20.9	17 / 1010	3.6
	✓	1330	Rain/ Fine	0	0	0	20.9	21 / 1010	3.6
	✓	1700	Rain/ Fine	0	0	0	20.9	18 / 1011	3.6

Name & Designation

Signature

Date

Field Operator:

Jock Lee (Competent Person [CO-310218])

✓

8/12/2022

Laboratory Staff:

Checked by:

Contract no. 13/WSD/16

Mainlaying in Tseung Kwan O

Penta-Ocean - Concentric Joint Venture

Wan Po Road Gas Monitoring - Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O

Date of measurement:

Sampling equipment used:	Dates calibrated
XT-XWHM-Y-OR	2/9/2022

Sample location	Date of measurement	Sampling time	Monitoring wells/ Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide(%)	Oxygen (%)	Temp (oC) / Pressure (mbar)	Remark Depth (m)
WPRTTA 4	9/12/2022	0830	Rain/ Fine	0	0	0	20.9	17 / 1010	3.7
	"	1330	Rain/ Fine	0	0	0	20.9	21 / 1010	3.7
	"	1700	Rain/ Fine	0	0	0	20.9	17 / 1009	3.7
WPRTTA 5	"	0830	Rain/ Fine	0	0	0	20.9	17 / 1009	3.6
	"	1330	Rain/ Fine	0	0	0	20.9	20 / 1010	3.6
	"	1700	Rain/ Fine	0	0	0	20.9	17 / 1010	3.6

Name & Designation

Signature

Date

Field Operator:

Jock Lee (Competent Person [CO-310218])

2

9/12/2022

Laboratory Staff:

Checked by:

Contract no. 13/WSD/16

Mainlaying in Tseung Kwan O

Penta-Ocean - Concentric Joint Venture

Wan Po Road Gas Monitoring - Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O

Date of measurement:

Sampling equipment used:	Dates calibrated
XT-XWHM-Y-OR	2/9/2022

Sample location	Date of measurement	Sampling time	Monitoring wells/ Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide(%)	Oxygen (%)	Temp (oC) / Pressure (mbar)	Remark Depth (m)
WPRTTA 4	10/12/2022	0830	Rain/ Fine	0	0	0	20.9	17 / 1009	3.7
	"	1330	Rain/ Fine	0	0	0	20.9	21 / 1010	3.7
	"	1700	Rain/ Fine	0	0	0	20.9	17 / 1010	3.7
WPRTTA 5	"	0830	Rain/ Fine	0	0	0	20.9	17 / 1010	3.6
	"	1330	Rain/ Fine	0	0	0	20.9	20 / 1010	3.6
	"	1700	Rain/ Fine	0	0	0	20.9	18 / 1009	3.6

Name & Designation

Signature

Date

Field Operator:

Jock Lee (Competent Person [CO-310218])

2.

10/12/2022

Laboratory Staff:

Checked by:

Contract no. 13/WSD/16

Mainlaying in Tseung Kwan O

Penta-Ocean - Concentric Joint Venture

Wan Po Road Gas Monitoring - Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O

Date of measurement:

Sampling equipment used:	Dates calibrated
XT-XWHM-Y-OR	2/9/2022

Sample location	Date of measurement	Sampling time	Monitoring wells/ Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide(%)	Oxygen (%)	Temp (oC) / Pressure (mbar)	Remark Depth (m)
WPRTTA 4	12/12/2022	0830	Rain/ Fine	0	0	0	20.9	16 / 1011	3.7
	✓	1330	Rain/ Fine	0	0	0	20.9	20 / 1010	3.7
	✓	1700	Rain/ Fine	0	0	0	20.9	17 / 1010	3.7
WPRTTA 5	✓	0830	Rain/ Fine	0	0	0	20.9	16 / 1010	3.6
	✓	1330	Rain/ Fine	0	0	0	20.9	20 / 1009	3.6
	✓	1700	Rain/ Fine	0	0	0	20.9	18 / 1009	3.6

Name & Designation

Signature

Date

Field Operator:

Jock Lee (Competent Person [CO-310218])

✓

12/12/2022

Laboratory Staff:

Checked by:

Contract no. 13/WSD/16

Mainlaying in Tseung Kwan O

Penta-Ocean - Concentric Joint Venture

Wan Po Road Gas Monitoring - Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O

Date of measurement:

Sampling equipment used:	Dates calibrated
XT-XWHM-Y-OR	2/9/2022

Sample location	Date of measurement	Sampling time	Monitoring wells/ Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide(%)	Oxygen (%)	Temp (oC) / Pressure (mbar)	Remark Depth (m)
WPRTTA 4	13/12/2022	0830	Rain/ Fine	0	0	0	20.9	17 / 1010	3.7
	"	1330	Rain/ Fine	0	0	0	20.9	20 / 1010	3.7
	"	1700	Rain/ Fine	0	0	0	20.9	18 / 1009	3.7
WPRTTA 5	"	0830	Rain/ Fine	0	0	0	20.9	17 / 1010	3.6
	"	1330	Rain/ Fine	0	0	0	20.9	21 / 1011	3.6
	"	1700	Rain/ Fine	0	0	0	20.9	18 / 1011	3.6

Name & Designation

Signature

Date

Field Operator:

Jock Lee (Competent Person [CO-310218])



13/12/2022

Laboratory Staff:

Checked by:

Contract no. 13/WSD/16

Mainlaying in Tseung Kwan O

Penta-Ocean - Concentric Joint Venture

Wan Po Road Gas Monitoring - Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O

Date of measurement:

Sampling equipment used:	Dates calibrated
XT-XWHM-Y-OR	2/9/2022

Sample location	Date of measurement	Sampling time	Monitoring wells/ Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide(%)	Oxygen (%)	Temp (oC) / Pressure (mbar)	Remark Depth (m)
WPRTTA 4	14/12/2022	0830	Rain/ Fine	0	0	0	20.9	17 / 1009	3.7
	"	1330	Rain/ Fine	0	0	0	20.9	20 / 1009	3.7
	"	1700	Rain/ Fine	0	0	0	20.9	18 / 1010	3.7
WPRTTA 5	"	0830	Rain/ Fine	0	0	0	20.9	16 / 1010	3.6
	"	1330	Rain/ Fine	0	0	0	20.9	20 / 1010	3.6
	"	1700	Rain/ Fine	0	0	0	20.9	17 / 1011	3.6

Name & Designation

Signature

Date

Field Operator:

Jock Lee (Competent Person [CO-310218])

7

14/12/2022

Laboratory Staff:

Checked by:

Contract no. 13/WSD/16

Mainlaying in Tseung Kwan O

Penta-Ocean - Concentric Joint Venture

Wan Po Road Gas Monitoring - Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O

Date of measurement:

Sampling equipment used:	Dates calibrated
XT-XWHM-Y-OR	2/9/2022

Sample location	Date of measurement	Sampling time	Monitoring wells/ Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide(%)	Oxygen (%)	Temp (oC) / Pressure (mbar)	Remark Depth (m)
WPRTTA 4	15/12/2022	0830	Rain/ Fine	0	0	0	20.9	17 / 1010	3.7
	"	1330	Rain/ Fine	0	0	0	20.9	21 / 1010	3.7
	"	1700	Rain/ Fine	0	0	0	20.9	18 / 1009	3.7
WPRTTA 5	"	0830	Rain/ Fine	0	0	0	20.9	17 / 1009	3.6
	"	1330	Rain/ Fine	0	0	0	20.9	20 / 1009	3.6
	"	1700	Rain/ Fine	0	0	0	20.9	18 / 1010	3.6

Name & Designation

Signature

Date

Field Operator:

Jock Lee (Competent Person [CO-310218])



15/12/2022

Laboratory Staff:

Checked by:

Contract no. 13/WSD/16

Mainlaying in Tseung Kwan O

Penta-Ocean - Concentric Joint Venture

Wan Po Road Gas Monitoring - Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O

Date of measurement:

Sampling equipment used:	Dates calibrated
XT-XWHM-Y-OR	2/9/2022

Sample location	Date of measurement	Sampling time	Monitoring wells/ Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide(%)	Oxygen (%)	Temp (oC) / Pressure (mbar)	Remark Depth (m)
WPRTTA 4	16/12/2022	0830	Rain/ Fine	0	0	0	20.9	16 / 1010	3.7
	✓	1330	Rain/ Fine	0	0	0	20.9	20 / 1010	3.7
	✓	1700	Rain/ Fine	0	0	0	20.9	17 / 1009	3.7
WPRTTA 5	✓	0830	Rain/ Fine	0	0	0	20.9	16 / 1011	3.6
	✓	1330	Rain/ Fine	0	0	0	20.9	20 / 1009	3.6
	✓	1700	Rain/ Fine	0	0	0	20.9	18 / 1009	3.6

Name & Designation

Signature

Date

Field Operator:

Jock Lee (Competent Person [CO-310218])

✓

16/12/2022

Laboratory Staff:

Checked by:

Contract no. 13/WSD/16

Mainlaying in Tseung Kwan O

Penta-Ocean - Concentric Joint Venture

Wan Po Road Gas Monitoring - Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O

Date of measurement:

Sampling equipment used:	Dates calibrated
XT-XWHM-Y-OR	2/9/2022

Sample location	Date of measurement	Sampling time	Monitoring wells/ Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide(%)	Oxygen (%)	Temp (oC) / Pressure (mbar)	Remark Depth (m)
WPRTTA 4	17/12/2022	0830	Rain/ Fine	0	0	0	20.9	17 / 1010	3.7
	"	1330	Rain/ Fine	0	0	0	20.9	21 / 1010	3.7
	"	1700	Rain/ Fine	0	0	0	20.9	18 / 1009	3.7
WPRTTA 5	"	0830	Rain/ Fine	0	0	0	20.9	17 / 1011	3.6
	"	1330	Rain/ Fine	0	0	0	20.9	20 / 1010	3.6
	"	1700	Rain/ Fine	0	0	0	20.9	17 / 1010	3.6

Name & Designation

Signature

Date

Field Operator:

Jock Lee (Competent Person [CO-310218])

8

17/12/2022

Laboratory Staff:

Checked by:

Contract no. 13/WSD/16

Mainlaying in Tseung Kwan O

Penta-Ocean - Concentric Joint Venture

Wan Po Road Gas Monitoring - Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O

Date of measurement:

Sampling equipment used:	Dates calibrated
XT-XWHM-Y-OR	2/9/2022

Sample location	Date of measurement	Sampling time	Monitoring wells/ Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide(%)	Oxygen (%)	Temp (oC) / Pressure (mbar)	Remark Depth (m)
WPRTTA 4	19/12/2022	0830	Rain/ Fine	0	0	0	20.9	17 / 1009	3.7
	"	1330	Rain/ Fine	0	0	0	20.9	21 / 1009	3.7
	"	1700	Rain/ Fine	0	0	0	20.9	17 / 1010	3.7
WPRTTA 5	"	0830	Rain/ Fine	0	0	0	20.9	17 / 1011	3.6
	"	1330	Rain/ Fine	0	0	0	20.9	20 / 1010	3.6
	"	1700	Rain/ Fine	0	0	0	20.9	18 / 1010	3.6

Name & Designation

Signature

Date

Field Operator:

Jock Lee (Competent Person [CO-310218])

8

19/12/2022

Laboratory Staff:

Checked by:

Contract no. 13/WSD/16

Mainlaying in Tseung Kwan O

Penta-Ocean - Concentric Joint Venture

Wan Po Road Gas Monitoring - Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O

Date of measurement:

Sampling equipment used:	Dates calibrated
XT-XWHM-Y-OR	2/9/2022

Sample location	Date of measurement	Sampling time	Monitoring wells/ Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide(%)	Oxygen (%)	Temp (oC) / Pressure (mbar)	Remark Depth (m)
WPRTTA 4	20/12/2022	0830	Rain/ Fine	0	0	0	20.9	18 / 1010	3.7
	"	1330	Rain/ Fine	0	0	0	20.9	21 / 1010	3.7
	"	1700	Rain/ Fine	0	0	0	20.9	17 / 1009	3.7
WPRTTA 5	"	0830	Rain/ Fine	0	0	0	20.9	17 / 1009	3.6
	"	1330	Rain/ Fine	0	0	0	20.9	21 / 1009	3.6
	"	1700	Rain/ Fine	0	0	0	20.9	18 / 1010	3.6

Name & Designation

Signature

Date

Field Operator:

Jock Lee (Competent Person [CO-310218])

8

20/12/2022.

Laboratory Staff:

Checked by:

Contract no. 13/WSD/16

Mainlaying in Tseung Kwan O

Penta-Ocean - Concentric Joint Venture

Wan Po Road Gas Monitoring - Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O

Date of measurement:

Sampling equipment used:	Dates calibrated
XT-XWHM-Y-OR	2/9/2022

Sample location	Date of measurement	Sampling time	Monitoring wells/ Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide(%)	Oxygen (%)	Temp (oC) / Pressure (mbar)	Remark Depth (m)
WPRTTA 4	21/12/2022	0830	Rain/ Fine	0	0	0	20.9	17 / 1010	3.7
	"	1330	Rain/ Fine	0	0	0	20.9	20 / 1010	3.7
	"	1700	Rain/ Fine	0	0	0	20.9	17 / 1008	3.7
WPRTTA 5	"	0830	Rain/ Fine	0	0	0	20.9	16 / 1010	3.6
	"	1330	Rain/ Fine	0	0	0	20.9	20 / 1010	3.6
	"	1700	Rain/ Fine	0	0	0	20.9	17 / 1011	3.6

Name & Designation

Signature

Date

Field Operator:

Jock Lee (Competent Person [CO-310218])

8

21/12/2022

Laboratory Staff:

Checked by:

Contract no. 13/WSD/16

Mainlaying in Tseung Kwan O

Penta-Ocean - Concentric Joint Venture

Wan Po Road Gas Monitoring - Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O

Date of measurement:

Sampling equipment used:	Dates calibrated
XT-XWHM-Y-OR	2/9/2022

Sample location	Date of measurement	Sampling time	Monitoring wells/ Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide(%)	Oxygen (%)	Temp (oC) / Pressure (mbar)	Remark Depth (m)
WPRTTA 4	22/12/2022	0830	Rain/ Fine	0	0	0	20.9	16 / 1010	3.7
	u	1330	Rain/ Fine	0	0	0	20.9	20 / 1008	3.7
	v	1700	Rain/ Fine	0	0	0	20.9	17 / 1008	3.7
WPRTTA 5	u	0830	Rain/ Fine	0	0	0	20.9	16 / 1010	3.6
	u	1330	Rain/ Fine	0	0	0	20.9	20 / 1010	3.6
	u	1700	Rain/ Fine	0	0	0	20.9	17 / 1011	3.6

Name & Designation

Signature

Date

Field Operator:

Jock Lee (Competent Person [CO-310218])

2

22/12/2022

Laboratory Staff:

Checked by:

Contract no. 13/WSD/16

Mainlaying in Tseung Kwan O

Penta-Ocean - Concentric Joint Venture

Wan Po Road Gas Monitoring - Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O

Date of measurement:

Sampling equipment used:	Dates calibrated
XT-XWHM-Y-OR	2/9/2022

Sample location	Date of measurement	Sampling time	Monitoring wells/ Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide(%)	Oxygen (%)	Temp (oC) / Pressure (mbar)	Remark Depth (m)
WPRTTA 4	23/12/2022	0830	Rain/ Fine	0	0	0	20.9	17 / 1010	3.7
	✓	1330	Rain/ Fine	0	0	0	20.9	21 / 1009	3.7
	✓	1700	Rain/ Fine	0	0	0	20.9	18 / 1009	3.7
WPRTTA 5	✓	0830	Rain/ Fine	0	0	0	20.9	17 / 1010	3.6
	✓	1330	Rain/ Fine	0	0	0	20.9	22 / 1011	3.6
	✓	1700	Rain/ Fine	0	0	0	20.9	18 / 1011	3.6

Name & Designation

Signature

Date

Field Operator:

Jock Lee (Competent Person [CO-310218])

✓

23/12/2022

Laboratory Staff:

Checked by:

Contract no. 13/WSD/16

Mainlaying in Tseung Kwan O

Penta-Ocean - Concentric Joint Venture

Wan Po Road Gas Monitoring - Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O

Date of measurement:

Sampling equipment used:	Dates calibrated
XT-XWHM-Y-OR	2/9/2022

Sample location	Date of measurement	Sampling time	Monitoring wells/ Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide(%)	Oxygen (%)	Temp (oC) / Pressure (mbar)	Remark Depth (m)
WPRTTA 4	24/12/2022	0830	Rain/ Fine	0	0	0	20.9	16 / 1009	3.7
	"	1330	Rain/ Fine	0	0	0	20.9	20 / 1009	3.7
	"	1700	Rain/ Fine	0	0	0	20.9	17 / 1010	3.7
WPRTTA 5	"	0830	Rain/ Fine	0	0	0	20.9	16 / 1009	3.6
	"	1330	Rain/ Fine	0	0	0	20.9	20 / 1010	3.6
	"	1700	Rain/ Fine	0	0	0	20.9	17 / 1010	3.6
	"								

Name & Designation

Signature

Date

Field Operator:

Jock Lee (Competent Person [CO-310218])

8

24/12/2022

Laboratory Staff:

Checked by:

Contract no. 13/WSD/16

Mainlaying in Tseung Kwan O

Penta-Ocean - Concentric Joint Venture

Wan Po Road Gas Monitoring - Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O

Date of measurement:

Sampling equipment used:	Dates calibrated
XT-XWHM-Y-OR	2/9/2022

Sample location	Date of measurement	Sampling time	Monitoring wells/ Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide(%)	Oxygen (%)	Temp (oC) / Pressure (mbar)	Remark Depth (m)
WPRTTA 4	28/12/2022	0830	Rain/ Fine	0	0	0	20.9	16 / 1009	3.7
	u	1330	Rain/ Fine	0	0	0	20.9	20 / 1009	3.7
	u	1700	Rain/ Fine	0	0	0	20.9	17 / 1010	3.7
WPRTTA 5	u	0830	Rain/ Fine	0	0	0	20.9	17 / 1010	3.6
	u	1330	Rain/ Fine	0	0	0	20.9	20 / 1011	3.6
	u	1700	Rain/ Fine	0	0	0	20.9	17 / 1011	3.6

Name & Designation

Signature

Date

Field Operator:

Jock Lee (Competent Person [CO-310218])

u

28/12/2022

Laboratory Staff:

Checked by:

Contract no. 13/WSD/16

Mainlaying in Tseung Kwan O

Penta-Ocean - Concentric Joint Venture

Wan Po Road Gas Monitoring - Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O

Date of measurement:

Sampling equipment used:	Dates calibrated
XT-XWHM-Y-OR	2/9/2022

Sample location	Date of measurement	Sampling time	Monitoring wells/ Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide(%)	Oxygen (%)	Temp (oC) / Pressure (mbar)	Remark Depth (m)
WPRTTA 4	29/12/2022	0830	Rain/ Fine	0	0	0	20.9	17 / 1009	3.7
	u	1330	Rain/ Fine	0	0	0	20.9	20 / 1010	3.7
	u	1700	Rain/ Fine	0	0	0	20.9	18 / 1010	3.7
WPRTTA 5	u	0830	Rain/ Fine	0	0	0	20.9	17 / 1009	3.6
	u	1330	Rain/ Fine	0	0	0	20.9	20 / 1009	3.6
	u	1700	Rain/ Fine	0	0	0	20.9	17 / 1010	3.6

Name & Designation

Signature

Date

Field Operator:

Jock Lee (Competent Person [CO-310218])

8

29/12/2022

Laboratory Staff:

Checked by:

Contract no. 13/WSD/16

Mainlaying in Tseung Kwan O

Penta-Ocean - Concentric Joint Venture

Wan Po Road Gas Monitoring - Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O

Date of measurement:

Sampling equipment used:	Dates calibrated
XT-XWHM-Y-OR	2/9/2022

Sample location	Date of measurement	Sampling time	Monitoring wells/ Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide(%)	Oxygen (%)	Temp (oC) / Pressure (mbar)	Remark Depth (m)
WPRTTA 4	30/12/2022	0830	Rain/ Fine	0	0	0	20.9	17 / 1010	3.7
	u	1330	Rain/ Fine	0	0	0	20.9	21 / 1010	3.7
	y	1700	Rain/ Fine	0	0	0	20.9	18 / 1009	3.7
WPRTTA 5	y	0830	Rain/ Fine	0	0	0	20.9	17 / 1009	3.6
	u	1330	Rain/ Fine	0	0	0	20.9	20 / 1009	3.6
	u	1700	Rain/ Fine	0	0	0	20.9	18 / 1010	3.6

Name & Designation

Signature

Date

Field Operator:

Jock Lee (Competent Person [CO-310218])

8

30/12/2022

Laboratory Staff:

Checked by:

Contract no. 13/WSD/16

Mainlaying in Tseung Kwan O

Penta-Ocean - Concentric Joint Venture

Wan Po Road Gas Monitoring - Field Measurement Recording Sheet

Name of site: 13/WSD/16 - Mainlaying in Tseung Kwan O

Date of measurement:

Sampling equipment used:	Dates calibrated
XT-XWHM-Y-OR	2/9/2022

Sample location	Date of measurement	Sampling time	Monitoring wells/ Surface Gas Emission						
			Weather condition	Balance gas (%)	Flammable gas (methane %)	Carbon dioxide(%)	Oxygen (%)	Temp (oC) / Pressure (mbar)	Remark Depth (m)
WPRTTA 4	31/12/2022	0830	Rain/ Fine	0	0	0	20.9	17 / 1011	3.7
	"	1330	Rain/ Fine	0	0	0	20.9	20 / 1010	3.7
	"	1700	Rain/ Fine	0	0	0	20.9	18 / 1010	3.7
WPRTTA 5	"	0830	Rain/ Fine	0	0	0	20.9	16 / 1009	3.6
	"	1330	Rain/ Fine	0	0	0	20.9	20 / 1010	3.6
	"	1700	Rain/ Fine	0	0	0	20.9	18 / 1010	3.6

Name & Designation

Signature

Date

Field Operator:

Jock Lee (Competent Person [CO-310218])

✓

31/12/2022

Laboratory Staff:

Checked by:

Appendix K

Complaint Log and Regulatory Compliance Proforma

Table K-1 Statistical Summary of Environmental Complaints

Reporting Period	Environmental Complaint Statistics		
	Frequency	Cumulative	Complaint Nature
1 – 31 December 2022	0	3	N/A

Table K-2 Statistical Summary of Environmental Summons

Reporting Period	Environmental Summons Statistics		
	Frequency	Cumulative	Details
1 – 31 December 2022	0	0	N/A

Table K-3 Statistical Summary of Environmental Prosecution

Reporting Period	Environmental Prosecution Statistics		
	Frequency	Cumulative	Details
1 – 31 December 2022	0	0	N/A

Appendix L

Site Inspection Proforma

Contract No.: 13/WSD/16 Mainlaying in Tseung Kwan O

WEEKLY ENVIRONMENTAL INSPECTION CHECKLIST

Inspection Date: 6/12/2022

Inspected by: ET: Hansel Chan

WSD:

Contractor: Mr. Ken Ma

IEC:

Inspection Time: 09:30 - 11:00

Weather							
Condition	☒ Sunny	☐ Fine	☐ Overcast	☐ Drizzle	☐ Rain	☐ Storm	☐ Hazy
Temperature	<u>21</u> °C	Humidity		☐ High	☒ Moderate	☐ Low	
Wind	☒ Calm	☐ Light	☐ Breeze	☐ Strong			

		N/A	Yes	No	Photo/Remarks
0.00	General				
0.01	Is the current Environmental Permit displayed conspicuously at all vehicle site entrances/exits for public's information at any time?	☐	☒	☐	
0.02	Is ET Leader's log-book kept readily available for inspections?	☐	☒	☐	
1.00	Construction Dust				
1.01	Are dusty materials, such as excavated materials, building debris and construction materials, and exposed earth surface properly covered to prevent dust emission?	☐	☒	☐	
1.02	Are screenings, enclosures, water spraying or vacuum cleaning devices provided to dusty construction works for dust suppression?	☒	☐	☐	
1.03	Are fumes or smoke emitting plants or construction activities shielded by a screen?	☒	☐	☐	
1.04	Are wheel-washing facilities with high-pressure water jets provided at all site exits?	☒	☐	☐	
1.05	Is wheel-washing provided to all vehicles leaving the site?	☒	☐	☐	
1.06	Are road section near the site exit free from dusty material?	☐	☒	☐	
1.07	Are all main haul roads inside the site paved or sprayed with water to minimize dust emission during vehicle movement?	☒	☐	☐	
1.08	Are water spraying provided immediately prior to any loading or transfer of dusty materials?	☒	☐	☐	
1.09	Are covers provided to all dump trucks carrying dusty materials when entering and leaving the site?	☐	☒	☐	
1.10	Are the working areas for uprooting of trees, shrubs, or vegetation or the removal of boulders, poles, pillars sprayed with water to maintain the entire surface wet?	☒	☐	☐	
1.11	Is exposed earth properly treated within six months after the last construction activity on site?	☐	☒	☐	
1.12	Does the operation of plants on site free from dark smoke emission?	☐	☒	☐	
1.13	Are vehicles travelling at speed not exceeding 15km/hr within the site?	☐	☒	☐	
1.14	Are stock of more than 20 bags of cement or day PFA covered or sheltered on top and 3 sides?	☒	☐	☐	

Contract No.: 13/WSD/16 Mainlaying in Tseung Kwan O

		N/A	Yes	No	Photo/Remarks
1.15	Are de-bagging, batching and mixing processes of bagged cement carried out in sheltered areas?	☒	☐	☐	
1.16	Are hoarding of at least 2.4m high provided along the site boundary adjoining areas accessible by the public?	☒	☐	☐	
1.17	Is open burning prohibited?	☐	☒	☐	
2.00	Construction Noise (Airborne)				
2.01	Are quiet plants adopted on site?	☐	☒	☐	
2.02	Are the PMEs operating on site well-maintained to minimize the generation of excessive noise?	☐	☒	☐	
2.03	Are plants throttled down or turned off when not in use?	☐	☒	☐	
2.04	Are the plants known to emit noise strongly in one direction oriented to face away from NSRs?	☒	☐	☐	
2.05	Are moveable barriers provided to screen NSRs from plant or noisy operations?	☒	☐	☐	
2.06	Are silencers, mufflers and enclosures provided to plants?	☒	☐	☐	
2.07	Are the hoods, cover panels and inspection hatches of PMEs closed during operation?	☐	☒	☐	
2.08	Are purposely-built site hoarding construction with appropriate materials provided along the site boundary?	☒	☐	☐	
2.09	Are noisy operation properly scheduled to minimize exposure and cumulative impacts to nearby sensitive receivers?	☒	☐	☐	
2.10	Are valid noise emission label(s) affixed to all hand-held breakers operating on site?	☒	☐	☐	
2.11	Are valid noise emission label(s) affixed to all air compressors operating on site?	☒	☐	☐	
2.12	Are all construction noise permit(s) applied for percussive piling work?	☒	☐	☐	
2.13	Are construction noise permit(s) applied for general construction works during restricted hours?	☐	☒	☐	
2.14	Are valid construction noise permit(s) displayed at all vehicular exits?	☐	☒	☐	
3.00	Water Quality				
3.01	Is effluent discharge license obtained for wastewater discharge from site?	☐	☒	☐	
3.02	Is effluent discharged according to the effluent discharge license?	☐	☐	☐	003, 004
3.03	Is wastewater discharge from site properly treated prior to discharge?	☐	☐	☐	004
3.04	Are perimeter channels provided to intercept storm runoff from outside the site?	☒	☐	☐	
3.05	Are sand/silt removal facilities such as sand/silt traps and sediment basins provided to remove sand/silt particles from runoff?	☐	☒	☐	
3.06	Is surface runoff diverted to sedimentation facilities?	☒	☐	☐	

Contract No.: 13/WSD/16 Mainlaying in Tseung Kwan O

		N/A	Yes	No	Photo/Remarks
3.07	Is the drainage system properly maintained?	☐	☒	☐	<u>Yes</u>
3.08	Are construction works carefully programmed to minimize soil excavation works during rainy seasons?	☒	☐	☐	
3.09	Are exposed soil surface protected by paving as soon as possible to reduce the potential of soil erosion?	☒	☐	☐	
3.10	Are temporary access roads protected by crushed gravel?	☒	☐	☐	
3.11	Are exposed slope surface properly protected?	☒	☐	☐	
3.12	Is trench excavation avoided in the wet season as far as practicable, or if necessary, backfilled in short sections after excavation?	☒	☐	☐	
3.13	Are open stockpiles of construction materials on site covered by tarpaulin or similar fabric during construction?	☒	☐	☐	
3.14	Is runoff from wheel-washing facilities avoided?	☒	☐	☐	
3.15	Is oil leakage or spillage prevented?	☐	☐	☐	<u>No</u>
3.16	Are there any measures to prevent the release of oil and grease into the storm drainage system?	☒	☐	☐	
3.17	Are the oil interceptors/ grease traps properly maintained?	☒	☐	☐	
3.18	Are debris and rubbish generated on site collected, handled and disposed of properly to avoid them entering the streams?	☐	☒	☐	
3.19	Are all fuel tanks and storage areas provided with locks and be sited on sealed areas, within bunds of capacity equal to 110% of the storage capacity of the largest tank?	☐	☒	☐	
3.20	Are tanks, containers, storage area bunded and the locations locked as far as possible from the sensitive watercourse and stormwater drains?	☐	☒	☐	
3.21	Are sufficient chemical toilets provided on site to handle sewage from construction work force?	☐	☒	☐	
3.22	Are sewage disposal and toilet maintenance of the portable chemical toilets provided by the licensed contractors?	☐	☒	☐	
3.23	Is concrete washing water properly collected and treated prior to discharge?	☒	☐	☐	
4.00	Waste Management				
4.01	Is a trip-ticket system implemented to monitor the disposal of C&D and solid wastes at public filling facilities and landfills?	☐	☒	☐	
4.02	Is a recording system implemented to record the amount of wastes generated, recycled and disposed of?	☐	☒	☐	
4.03	Is chemical waste separated from other waste and collected by a licensed chemical waste collector?	☒	☐	☐	
4.04	Are trip tickets for chemical waste disposal available for inspection?	☒	☐	☐	
4.05	Is chemical waste reused and recycled on site as far as practicable?	☒	☐	☐	

Contract No.: 13/WSD/16 Mainlaying in Tseung Kwan O

		N/A	Yes	No	Photo/Remarks
4.06	Are all containers for chemical waste properly labelled?	☐	☒	☐	
4.07	Is drip tray provided for chemical storage?	☐	☐	☐	Boj
4.08	Is chemical waste storage area used solely for storage of chemical waste and properly labelled?	☐	☒	☐	
4.09	Are incompatible chemical wastes stored in different areas?	☒	☐	☐	
4.10	Is the chemical waste storage area enclosed on at least 3 sides and adequately ventilated?	☐	☒	☐	
4.11	Is an impermeable floor and bunding, of capacity to accommodate 110% of the volume of the largest container or of 20% by volume of the chemical waste stored in that area, whichever is the greatest, provide?	☐	☒	☐	
4.12	Are a routine cleaning and maintenance programme implemented for drainage systems, sump pits, and oil interceptors?	☒	☐	☐	
4.13	Are sufficient general refuse disposal/collection points provided on site?	☐	☒	☐	
4.14	Is general refuse disposed of properly and regularly?	☐	☒	☐	
4.15	Are appropriate measures adopted to minimize windblown litter and dust during transportation of waste?	☒	☐	☐	
4.16	Are individual collectors for aluminum cans, plastic bottles and packaging material and office paper provided to encourage waste segregation?	☐	☒	☐	
4.17	Are C&D wastes sorted on site?	☐	☒	☐	
4.18	Are C&D waste disposed of properly?	☐	☒	☐	
4.19	Are unused C&D materials or chemicals recycled or reused to reduce the quantity of waste?	☐	☒	☐	
4.20	Are public fill and C&D waste reuse on site as far as practicable to avoid disposal off-site?	☐	☒	☐	
4.21	Are the construction materials stored properly to minimize the potential for damage or contamination?	☐	☒	☐	
4.22	Is a dumping license obtained to deliver public fill to public filling areas?	☐	☒	☐	
5.00	Landscape and Visual				
5.01	Are Is site hoarding provided?	☐	☐	☐	
5.02	Are vegetation disturbance minimized or soil protected to reduce potential soil erosion?	☐	☒	☐	
5.03	Is construction light oriented away from the sensitive receivers?	☒	☐	☐	
5.04	Is grass hydroseeding provided to slopes as soon as the completion of works?	☒	☐	☐	

Contract No.: 13/WSD/16 Mainlaying in Tseung Kwan O

		N/A	Yes	No	Photo/Remarks
5.05	Are damages to trees outside site boundary due construction works avoided?	☐	☒	☐	
5.06	Is excavation works carried out manually instead of machinery operation within 2.5m vicinity of any preserved trees?	☒	☐	☐	
5.07	Are the retained and transplanted tree(s) properly protected and in good conditions?	☐	☒	☐	Bol
5.08	Are surgery works carried out for damaged trees?	☒	☐	☐	
6.00	Ecology	☐	☒	☐	
6.01	Is site runoff properly treated to prevent any silty runoff?	☐	☒	☐	
6.02	Are silt trap installed and well-maintained?	☒	☐	☐	
6.03	Are stockpiles properly covered to avoid generating silty runoff?	☐	☒	☐	
6.04	Are construction works restricted to works area which are clearly defined?	☐	☒	☐	
7.00	Overall	☐	☒	☐	
7.01	Is the EM&A properly implemented in general?	☐	☒	☐	

Contract No.: 13/WSD/16 Mainlaying in Tseung Kwan O

Remark / Follow up of Observation(s) and Non-compliance(s) of Last Weekly Site Inspection:

Observation:

001: Oil leakage shall be avoided and prevented from excavator and other equipment. Contractor was reminded to repair the equipment immediately. (Pit 01)

002: Chemical container should be ~~strong~~ stored with drip tray. (Pit 1)

003: Polluted water in drip tray and rainwater in trench shall be cleared and treated before discharge. (Pit 01)

004: Contractor was required to review the capacity of sedimentation tank to ensure the discharge was comply ~~to~~ ^{with} WFCO requirement.

Reminder:

001: Contractor was reminded to avoid stockpile construction materials in tree protection zone.

002: Contractor was reminded to clean the drainage regularly to avoid accumulate of sediment.


Signatures:


ET
Representative


Contractor's
Representative


WSD's
Representative

IEC's
Representative


(Name: *Henry Chan*)


(Name: *Ken Ma*)


(Name: *An Wai Tse*)


(Name:)

Contract No.: 13/WSD/16 Mainlaying in Tseung Kwan O

WEEKLY ENVIRONMENTAL INSPECTION CHECKLIST

Inspection Date: 15/12/2022

Inspected by: ET: Howard Chan
Contractor: Mr. Kenta

WSD: Mr. K.C. Ye
IEC:

Inspection Time: 14:30 - 15:30

Weather							
Condition	☐ Sunny	☒ Fine	☐ Overcast	☐ Drizzle	☐ Rain	☐ Storm	☐ Hazy
Temperature	<u>18</u> C		Humidity	☐ High	☐ Moderate	☐ Low	
Wind	☐ Calm	☒ Light	☐ Breeze	☐ Strong			

		N/A	Yes	No	Photo/Remarks
0.00	General				
0.01	Is the current Environmental Permit displayed conspicuously at all vehicle site entrances/exits for public's information at any time?	☐	☒	☐	
0.02	Is ET Leader's log-book kept readily available for inspections?	☐	☒	☐	
1.00	Construction Dust				
1.01	Are dusty materials, such as excavated materials, building debris and construction materials, and exposed earth surface properly covered to prevent dust emission?	☐	☒	☐	
1.02	Are screenings, enclosures, water spraying or vacuum cleaning devices provided to dusty construction works for dust suppression?	☒	☐	☐	
1.03	Are fumes or smoke emitting plants or construction activities shielded by a screen?	☒	☐	☐	
1.04	Are wheel-washing facilities with high-pressure water jets provided at all site exits?	☒	☐	☐	
1.05	Is wheel-washing provided to all vehicles leaving the site?	☒	☐	☐	
1.06	Are road section near the site exit free from dusty material?	☐	☒	☐	
1.07	Are all main haul roads inside the site paved or sprayed with water to minimize dust emission during vehicle movement?	☒	☐	☐	
1.08	Are water spraying provided immediately prior to any loading or transfer of dusty materials?	☒	☐	☐	
1.09	Are covers provided to all dump trucks carrying dusty materials when entering and leaving the site?	☐	☒	☐	
1.10	Are the working areas for uprooting of trees, shrubs, or vegetation or the removal of boulders, poles, pillars sprayed with water to maintain the entire surface wet?	☒	☐	☐	
1.11	Is exposed earth properly treated within six months after the last construction activity on site?	☐	☒	☐	
1.12	Does the operation of plants on site free form dark smoke emission?	☐	☒	☐	
1.13	Are vehicles travelling at speed not exceeding 15km/hr within the site?	☐	☒	☐	
1.14	Are stock of more than 20 bags of cement or day PFA covered or sheltered on top and 3 sides?	☒	☐	☐	

Contract No.: 13/WSD/16 Mainlaying in Tseung Kwan O

		N/A	Yes	No	Photo/Remarks
1.15	Are de-bagging, batching and mixing processes of bagged cement carried out in sheltered areas?	☒	☐	☐	
1.16	Are hoarding of at least 2.4m high provided along the site boundary adjoining areas accessible by the public?	☒	☐	☐	
1.17	Is open burning prohibited?	☐	☒	☐	
2.00	Construction Noise (Airborne)				
2.01	Are quiet plants adopted on site?	☐	☒	☐	
2.02	Are the PMEs operating on site well-maintained to minimize the generation of excessive noise?	☐	☒	☐	
2.03	Are plants throttled down or turned off when not in use?	☐	☒	☐	
2.04	Are the plants known to emit noise strongly in one direction oriented to face away from NSRs?	☒	☐	☐	
2.05	Are moveable barriers provided to screen NSRs from plant or noisy operations?	☒	☐	☐	
2.06	Are silencers, mufflers and enclosures provided to plants?	☒	☐	☐	
2.07	Are the hoods, cover panels and inspection hatches of PMEs closed during operation?	☐	☒	☐	
2.08	Are purposely-built site hoarding construction with appropriate materials provided along the site boundary?	☒	☐	☐	
2.09	Are noisy operation properly scheduled to minimize exposure and cumulative impacts to nearby sensitive receivers?	☒	☐	☐	
2.10	Are valid noise emission label(s) affixed to all hand-held breakers operating on site?	☒	☐	☐	
2.11	Are valid noise emission label(s) affixed to all air compressors operating on site?	☒	☐	☐	
2.12	Are all construction noise permit(s) applied for percussive piling work?	☐	☒	☐	
2.13	Are construction noise permit(s) applied for general construction works during restricted hours?	☐	☒	☐	
2.14	Are valid construction noise permit(s) displayed at all vehicular exits?	☐	☒	☐	
3.00	Water Quality				
3.01	Is effluent discharge license obtained for wastewater discharge from site?	☐	☒	☐	
3.02	Is effluent discharged according to the effluent discharge license?	☐	☒	☐	
3.03	Is wastewater discharge from site properly treated prior to discharge?	☐	☒	☐	
3.04	Are perimeter channels provided to intercept storm runoff from outside the site?	☒	☐	☐	
3.05	Are sand/silt removal facilities such as sand/silt traps and sediment basins provided to remove sand/silt particles from runoff?	☐	☒	☐	
3.06	Is surface runoff diverted to sedimentation facilities?	☒	☐	☐	

Contract No.: 13/WSD/16 Mainlaying in Tseung Kwan O

		N/A	Yes	No	Photo/Remarks
3.07	Is the drainage system properly maintained?	☐	☒	☐	RCB
3.08	Are construction works carefully programmed to minimize soil excavation works during rainy seasons?	☒	☐	☐	
3.09	Are exposed soil surface protected by paving as soon as possible to reduce the potential of soil erosion?	☒	☐	☐	
3.10	Are temporary access roads protected by crushed gravel?	☒	☐	☐	
3.11	Are exposed slope surface properly protected?	☒	☐	☐	
3.12	Is trench excavation avoided in the wet season as far as practicable, or if necessary, backfilled in short sections after excavation?	☒	☐	☐	
3.13	Are open stockpiles of construction materials on site covered by tarpaulin or similar fabric during construction?	☒	☐	☐	
3.14	Is runoff from wheel-washing facilities avoided?	☒	☐	☐	
3.15	Is oil leakage or spillage prevented?	☐	☒	☐	
3.16	Are there any measures to prevent the release of oil and grease into the storm drainage system?	☒	☐	☐	
3.17	Are the oil interceptors/ grease traps properly maintained?	☒	☐	☐	
3.18	Are debris and rubbish generated on site collected, handled and disposed of properly to avoid them entering the streams?	☐	☒	☐	
3.19	Are all fuel tanks and storage areas provided with locks and be sited on sealed areas, within bounds of capacity equal to 110% of the storage capacity of the largest tank?	☐	☒	☐	
3.20	Are tanks, containers, storage area bunded and the locations locked as far as possible from the sensitive watercourse and stormwater drains?	☐	☒	☐	
3.21	Are sufficient chemical toilets provided on site to handle sewage from construction work force?	☐	☒	☐	
3.22	Are sewage disposal and toilet maintenance of the portable chemical toilets provided by the licensed contractors?	☐	☒	☐	
3.23	Is concrete washing water properly collected and treated prior to discharge?	☒	☐	☐	
4.00	Waste Management				
4.01	Is a trip-ticket system implemented to monitor the disposal of C&D and solid wastes at public filling facilities and landfills?	☐	☒	☐	
4.02	Is a recording system implemented to record the amount of wastes generated, recycled and disposed of?	☐	☒	☐	
4.03	Is chemical waste separated from other waste and collected by a licensed chemical waste collector?	☒	☐	☐	
4.04	Are trip tickets for chemical waste disposal available for inspection?	☒	☐	☐	
4.05	Is chemical waste reused and recycled on site as far as practicable?	☒	☐	☐	

Contract No.: 13/WSD/16 Mainlaying in Tseung Kwan O

		N/A	Yes	No	Photo/Remarks
4.06	Are all containers for chemical waste properly labelled?	☐	☒	☐	
4.07	Is drip tray provided for chemical storage?	☐	☐	☐	0.01
4.08	Is chemical waste storage area used solely for storage of chemical waste and properly labelled?	☐	☒	☐	
4.09	Are incompatible chemical wastes stored in different areas?	☒	☐	☐	
4.10	Is the chemical waste storage area enclosed on at least 3 sides and adequately ventilated?	☐	☒	☐	
4.11	Is an impermeable floor and bunding, of capacity to accommodate 110% of the volume of the largest container or of 20% by volume of the chemical waste stored in that area, whichever is the greatest, provide?	☐	☒	☐	
4.12	Are a routine cleaning and maintenance programme implemented for drainage systems, sump pits, and oil interceptors?	☒	☐	☐	
4.13	Are sufficient general refuse disposal/collection points provided on site?	☐	☒	☐	
4.14	Is general refuse disposed of properly and regularly?	☐	☒	☐	0.02
4.15	Are appropriate measures adopted to minimize windblown litter and dust during transportation of waste?	☐	☒	☐	
4.16	Are individual collectors for aluminum cans, plastic bottles and packaging material and office paper provided to encourage waste segregation?	☐	☒	☐	
4.17	Are C&D wastes sorted on site?	☐	☒	☐	
4.18	Are C&D waste disposed of properly?	☐	☒	☐	
4.19	Are unused C&D materials or chemicals recycled or reused to reduce the quantity of waste?	☐	☒	☐	
4.20	Are public fill and C&D waste reuse on site as far as practicable to avoid disposal off-site?	☐	☒	☐	
4.21	Are the construction materials stored properly to minimize the potential for damage or contamination?	☐	☒	☐	
4.22	Is a dumping license obtained to deliver public fill to public filling areas?	☐	☒	☐	
5.00	Landscape and Visual				
5.01	Are Is site hoarding provided?	☒	☐	☐	
5.02	Are vegetation disturbance minimized or soil protected to reduce potential soil erosion?	☐	☒	☐	
5.03	Is construction light oriented away from the sensitive receivers?	☒	☐	☐	
5.04	Is grass hydroseeding provided to slopes as soon as the completion of works?	☒	☐	☐	

Contract No.: 13/WSD/16 Mainlaying in Tseung Kwan O

		N/A	Yes	No	Photo/Remarks
5.05	Are damages to trees outside site boundary due construction works avoided?	☐	☒	☐	
5.06	Is excavation works carried out manually instead of machinery operation within 2.5m vicinity of any preserved trees?	☒	☐	☐	
5.07	Are the retained and transplanted tree(s) properly protected and in good conditions?	☐	☒	☐	Rel
5.08	Are surgery works carried out for damaged trees?	☒	☐	☐	
6.00	Ecology	☐	☒	☐	
6.01	Is site runoff properly treated to prevent any silty runoff?	☐	☒	☐	
6.02	Are silt trap installed and well-maintained?	☒	☐	☐	
6.03	Are stockpiles properly covered to avoid generating silty runoff?	☐	☒	☐	
6.04	Are construction works restricted to works area which are clearly defined?	☐	☒	☐	
7.00	Overall	☐	☒	☐	
7.01	Is the EM&A properly implemented in general?	☐	☒	☐	

Contract No.: 13/WSD/16 Mainlaying in Tseung Kwan O

Remark / Follow up of Observation(s) and Non-compliance(s) of Last Weekly Site Inspection:

Observation:

Ob1: Drip tray should be provided for chemical storage. (WPR1)

Reminder:

RO1: Contractor was reminded to remove the construction materials near the retained tree. (WPR1)

RO2: General refuse shall be disposed of properly. (WPR1)

RO3: Contractor was reminded to clear the sediment in storm drain and improve the mitigation measure near the storm drain. (WPR1)


Signatures:

ET
Representative

Contractor's
Representative

WSD's
Representative

IEC's
Representative


(Name: Howard Chan)


(Name: Ken Ma)


(Name: Kit Ka Chun and Kit)

(Name:)

Contract No.: 13/WSD/16 Mainlaying in Tseung Kwan O

WEEKLY ENVIRONMENTAL INSPECTION CHECKLIST

Inspection Date: 22/12/2022

Inspected by: ET: Howard Chan

WSD: Mr. K. T. Tang

Inspection Time: 09:30 - 10:30

Contractor: Mr. Lea Ma.

IEC:

Weather							
Condition	☒ Sunny	☐ Fine	☐ Overcast	☐ Drizzle	☐ Rain	☐ Storm	☐ Hazy
Temperature	<u>18</u> °C	Humidity		☐ High	☐ Moderate	☒ Low	
Wind	☐ Calm	☒ Light	☐ Breeze	☐ Strong			

		N/A	Yes	No	Photo/Remarks
0.00	General				
0.01	Is the current Environmental Permit displayed conspicuously at all vehicle site entrances/exits for public's information at any time?	☐	☒	☐	
0.02	Is ET Leader's log-book kept readily available for inspections?	☐	☒	☐	
1.00	Construction Dust				
1.01	Are dusty materials, such as excavated materials, building debris and construction materials, and exposed earth surface properly covered to prevent dust emission?	☐	☒	☐	
1.02	Are screenings, enclosures, water spraying or vacuum cleaning devices provided to dusty construction works for dust suppression?	☒	☐	☐	
1.03	Are fumes or smoke emitting plants or construction activities shielded by a screen?	☒	☐	☐	
1.04	Are wheel-washing facilities with high-pressure water jets provided at all site exits?	☒	☐	☐	
1.05	Is wheel-washing provided to all vehicles leaving the site?	☒	☐	☐	
1.06	Are road section near the site exit free from dusty material?	☐	☒	☐	
1.07	Are all main haul roads inside the site paved or sprayed with water to minimize dust emission during vehicle movement?	☒	☐	☐	
1.08	Are water spraying provided immediately prior to any loading or transfer of dusty materials?	☒	☐	☐	
1.09	Are covers provided to all dump trucks carrying dusty materials when entering and leaving the site?	☐	☒	☐	
1.10	Are the working areas for uprooting of trees, shrubs, or vegetation or the removal of boulders, poles, pillars sprayed with water to maintain the entire surface wet?	☒	☐	☐	
1.11	Is exposed earth properly treated within six months after the last construction activity on site?	☐	☒	☐	
1.12	Does the operation of plants on site free form dark smoke emission?	☐	☒	☐	
1.13	Are vehicles travelling at speed not exceeding 15km/hr within the site?	☐	☒	☐	
1.14	Are stock of more than 20 bags of cement or day PFA covered or sheltered on top and 3 sides?	☒	☐	☐	

Contract No.: 13/WSD/16 Mainlaying in Tseung Kwan O

		N/A	Yes	No	Photo/Remarks
1.15	Are de-bagging, batching and mixing processes of bagged cement carried out in sheltered areas?	☒	☐	☐	
1.16	Are hoarding of at least 2.4m high provided along the site boundary adjoining areas accessible by the public?	☒	☐	☐	
1.17	Is open burning prohibited?	☐	☒	☐	
2.00	Construction Noise (Airborne)				
2.01	Are quiet plants adopted on site?	☐	☒	☐	
2.02	Are the PMEs operating on site well-maintained to minimize the generation of excessive noise?	☐	☒	☐	
2.03	Are plants throttled down or turned off when not in use?	☐	☒	☐	
2.04	Are the plants known to emit noise strongly in one direction oriented to face away from NSRs?	☒	☐	☐	
2.05	Are moveable barriers provided to screen NSRs from plant or noisy operations?	☒	☐	☐	
2.06	Are silencers, mufflers and enclosures provided to plants?	☒	☐	☐	
2.07	Are the hoods, cover panels and inspection hatches of PMEs closed during operation?	☐	☒	☐	
2.08	Are purposely-built site hoarding construction with appropriate materials provided along the site boundary?	☒	☐	☐	
2.09	Are noisy operation properly scheduled to minimize exposure and cumulative impacts to nearby sensitive receivers?	☒	☐	☐	
2.10	Are valid noise emission label(s) affixed to all hand-held breakers operating on site?	☒	☐	☐	
2.11	Are valid noise emission label(s) affixed to all air compressors operating on site?	☒	☐	☐	
2.12	Are all construction noise permit(s) applied for percussive piling work?	☐	☒	☐	
2.13	Are construction noise permit(s) applied for general construction works during restricted hours?	☐	☒	☐	
2.14	Are valid construction noise permit(s) displayed at all vehicular exits?	☐	☒	☐	
3.00	Water Quality				
3.01	Is effluent discharge license obtained for wastewater discharge from site?	☐	☒	☐	
3.02	Is effluent discharged according to the effluent discharge license?	☐	☒	☐	
3.03	Is wastewater discharge from site properly treated prior to discharge?	☐	☒	☐	
3.04	Are perimeter channels provided to intercept storm runoff from outside the site?	☒	☐	☐	
3.05	Are sand/silt removal facilities such as sand/silt traps and sediment basins provided to remove sand/silt particles from runoff?	☐	☒	☐	
3.06	Is surface runoff diverted to sedimentation facilities?	☒	☐	☐	

Contract No.: 13/WSD/16 Mainlaying in Tseung Kwan O

		N/A	Yes	No	Photo/Remarks
3.07	Is the drainage system properly maintained?	☐	☒	☐	
3.08	Are construction works carefully programmed to minimize soil excavation works during rainy seasons?	☒	☐	☐	
3.09	Are exposed soil surface protected by paving as soon as possible to reduce the potential of soil erosion?	☒	☐	☐	
3.10	Are temporary access roads protected by crushed gravel?	☒	☐	☐	
3.11	Are exposed slope surface properly protected?	☒	☐	☐	
3.12	Is trench excavation avoided in the wet season as far as practicable, or if necessary, backfilled in short sections after excavation?	☒	☐	☐	
3.13	Are open stockpiles of construction materials on site covered by tarpaulin or similar fabric during construction?	☒	☐	☐	
3.14	Is runoff from wheel-washing facilities avoided?	☒	☐	☐	
3.15	Is oil leakage or spillage prevented?	☐	☒	☐	
3.16	Are there any measures to prevent the release of oil and grease into the storm drainage system?	☒	☐	☐	
3.17	Are the oil interceptors/ grease traps properly maintained?	☒	☐	☐	
3.18	Are debris and rubbish generated on site collected, handled and disposed of properly to avoid them entering the streams?	☐	☒	☐	
3.19	Are all fuel tanks and storage areas provided with locks and be sited on sealed areas, within bunds of capacity equal to 110% of the storage capacity of the largest tank?	☐	☒	☐	
3.20	Are tanks, containers, storage area bunded and the locations locked as far as possible from the sensitive watercourse and stormwater drains?	☐	☒	☐	
3.21	Are sufficient chemical toilets provided on site to handle sewage from construction work force?	☐	☒	☐	
3.22	Are sewage disposal and toilet maintenance of the portable chemical toilets provided by the licensed contractors?	☐	☒	☐	
3.23	Is concrete washing water properly collected and treated prior to discharge?	☒	☐	☐	
4.00	Waste Management				
4.01	Is a trip-ticket system implemented to monitor the disposal of C&D and solid wastes at public filling facilities and landfills?	☐	☒	☐	
4.02	Is a recording system implemented to record the amount of wastes generated, recycled and disposed of?	☐	☒	☐	
4.03	Is chemical waste separated from other waste and collected by a licensed chemical waste collector?	☒	☐	☐	
4.04	Are trip tickets for chemical waste disposal available for inspection?	☒	☐	☐	
4.05	Is chemical waste reused and recycled on site as far as practicable?	☒	☐	☐	

Contract No.: 13/WSD/16 Mainlaying in Tseung Kwan O

		N/A	Yes	No	Photo/Remarks
4.06	Are all containers for chemical waste properly labelled?	☐	☒	☐	
4.07	Is drip tray provided for chemical storage?	☐	☒	☐	
4.08	Is chemical waste storage area used solely for storage of chemical waste and properly labelled?	☐	☒	☐	
4.09	Are incompatible chemical wastes stored in different areas?	☒	☐	☐	
4.10	Is the chemical waste storage area enclosed on at least 3 sides and adequately ventilated?	☐	☒	☐	
4.11	Is an impermeable floor and bunding, of capacity to accommodate 110% of the volume of the largest container or of 20% by volume of the chemical waste stored in that area, whichever is the greatest, provide?	☐	☒	☐	
4.12	Are a routine cleaning and maintenance programme implemented for drainage systems, sump pits, and oil interceptors?	☒	☐	☐	
4.13	Are sufficient general refuse disposal/collection points provided on site?	☐	☒	☐	
4.14	Is general refuse disposed of properly and regularly?	☐	☒	☐	
4.15	Are appropriate measures adopted to minimize windblown litter and dust during transportation of waste?	☐	☒	☐	
4.16	Are individual collectors for aluminum cans, plastic bottles and packaging material and office paper provided to encourage waste segregation?	☐	☒	☐	
4.17	Are C&D wastes sorted on site?	☐	☒	☐	
4.18	Are C&D waste disposed of properly?	☐	☒	☐	
4.19	Are unused C&D materials or chemicals recycled or reused to reduce the quantity of waste?	☐	☒	☐	
4.20	Are public fill and C&D waste reuse on site as far as practicable to avoid disposal off-site?	☐	☒	☐	
4.21	Are the construction materials stored properly to minimize the potential for damage or contamination?	☐	☒	☐	
4.22	Is a dumping license obtained to deliver public fill to public filling areas?	☐	☒	☐	
5.00	Landscape and Visual				
5.01	Are Is site hoarding provided?	☒	☐	☐	
5.02	Are vegetation disturbance minimized or soil protected to reduce potential soil erosion?	☐	☒	☐	
5.03	Is construction light oriented away from the sensitive receivers?	☒	☐	☐	
5.04	Is grass hydroseeding provided to slopes as soon as the completion of works?	☒	☐	☐	

Contract No.: 13/WSD/16 Mainlaying in Tseung Kwan O

		N/A	Yes	No	Photo/Remarks
5.05	Are damages to trees outside site boundary due construction works avoided?	☐	☒	☐	
5.06	Is excavation works carried out manually instead of machinery operation within 2.5m vicinity of any preserved trees?	☒	☐	☐	
5.07	Are the retained and transplanted tree(s) properly protected and in good conditions?	☐	☒	☐	203
5.08	Are surgery works carried out for damaged trees?	☒	☐	☐	
6.00	Ecology				
6.01	Is site runoff properly treated to prevent any silty runoff?	☐	☒	☐	
6.02	Are silt trap installed and well-maintained?	☒	☐	☐	
6.03	Are stockpiles properly covered to avoid generating silty runoff?	☐	☒	☐	
6.04	Are construction works restricted to works area which are clearly defined?	☐	☒	☐	
7.00	Overall				
7.01	Is the EM&A properly implemented in general?	☐	☒	☐	



ACUITY
sustainability

Member of the Aurecon Group

aurecon

Contract No.: 13/WSD/16 Mainlaying in Tseung Kwan O

Remark / Follow up of Observation(s) and Non-compliance(s) of Last Weekly Site Inspection:

Reminders:

- R01: Contractor was reminded to replace the faded NRM17 Label. (Pit 0)
- R02: Stagnant water in drip tray shall be cleared regularly (Pit 0)
- R03: Contractor was reminded to properly maintain the tree protection zone at Pit 0.

Signatures:

ET
Representative

Contractor's
Representative

WSD's
Representative

IEC's
Representative


(Name: Howard Chow)


(Name: Ken Ma)


(Name:)

(Name:)

Contract No.: 13/WSD/16 Mainlaying in Tseung Kwan O

WEEKLY ENVIRONMENTAL INSPECTION CHECKLIST

Inspection Date: 28/12/2012

Inspected by:

ET: Jacky Leung

WSD: Mr. Alex Ng

Contractor: Mr. Ho Wing

IEC: Mr. Louis Kuen

Inspection Time: 14:00 - 15:00

Weather	☒ Sunny	☐ Fine	☐ Overcast	☐ Drizzle	☐ Rain	☐ Storm	☐ Hazy
Condition							
Temperature	<u>18</u> °C		Humidity	☐ High	☒ Moderate	☐ Low	
Wind	☐ Calm	☒ Light	☐ Breeze	☐ Strong			

		N/A	Yes	No	Photo/Remarks
0.00	General				
0.01	Is the current Environmental Permit displayed conspicuously at all vehicle site entrances/exits for public's information at any time?	☐	☒	☐	
0.02	Is ET Leader's log-book kept readily available for inspections?	☐	☒	☐	
1.00	Construction Dust				
1.01	Are dusty materials, such as excavated materials, building debris and construction materials, and exposed earth surface properly covered to prevent dust emission?	☐	☒	☐	
1.02	Are screenings, enclosures, water spraying or vacuum cleaning devices provided to dusty construction works for dust suppression?	☒	☐	☐	
1.03	Are fumes or smoke emitting plants or construction activities shielded by a screen?	☒	☐	☐	
1.04	Are wheel-washing facilities with high-pressure water jets provided at all site exits?	☒	☐	☐	
1.05	Is wheel-washing provided to all vehicles leaving the site?	☒	☐	☐	
1.06	Are road section near the site exit free from dusty material?	☐	☒	☐	
1.07	Are all main haul roads inside the site paved or sprayed with water to minimize dust emission during vehicle movement?	☒	☐	☐	
1.08	Are water spraying provided immediately prior to any loading or transfer of dusty materials?	☒	☐	☐	
1.09	Are covers provided to all dump trucks carrying dusty materials when entering and leaving the site?	☐	☒	☐	
1.10	Are the working areas for uprooting of trees, shrubs, or vegetation or the removal of boulders, poles, pillars sprayed with water to maintain the entire surface wet?	☒	☐	☐	
1.11	Is exposed earth properly treated within six months after the last construction activity on site?	☐	☒	☐	
1.12	Does the operation of plants on site free form dark smoke emission?	☐	☒	☐	
1.13	Are vehicles travelling at speed not exceeding 15km/hr within the site?	☐	☒	☐	
1.14	Are stock of more than 20 bags of cement or day PFA covered or sheltered on top and 3 sides?	☒	☐	☐	

Contract No.: 13/WSD/16 Mainlaying in Tseung Kwan O

		N/A	Yes	No	Photo/Remarks
1.15	Are de-bagging, batching and mixing processes of bagged cement carried out in sheltered areas?	☒	☐	☐	
1.16	Are hoarding of at least 2.4m high provided along the site boundary adjoining areas accessible by the public?	☒	☐	☐	
1.17	Is open burning prohibited?	☐	☒	☐	
2.00	Construction Noise (Airborne)				
2.01	Are quiet plants adopted on site?	☐	☒	☐	
2.02	Are the PMEs operating on site well-maintained to minimize the generation of excessive noise?	☐	☒	☐	
2.03	Are plants throttled down or turned off when not in use?	☐	☒	☐	
2.04	Are the plants known to emit noise strongly in one direction oriented to face away from NSRs?	☒	☐	☐	
2.05	Are moveable barriers provided to screen NSRs from plant or noisy operations?	☒	☐	☐	
2.06	Are silencers, mufflers and enclosures provided to plants?	☒	☐	☐	
2.07	Are the hoods, cover panels and inspection hatches of PMEs closed during operation?	☐	☒	☐	
2.08	Are purposely-built site hoarding construction with appropriate materials provided along the site boundary?	☒	☐	☐	
2.09	Are noisy operation properly scheduled to minimize exposure and cumulative impacts to nearby sensitive receivers?	☒	☐	☐	
2.10	Are valid noise emission label(s) affixed to all hand-held breakers operating on site?	☒	☐	☐	
2.11	Are valid noise emission label(s) affixed to all air compressors operating on site?	☒	☐	☐	
2.12	Are all construction noise permit(s) applied for percussive piling work?	☒	☐	☐	
2.13	Are construction noise permit(s) applied for general construction works during restricted hours?	☐	☒	☐	
2.14	Are valid construction noise permit(s) displayed at all vehicular exits?	☐	☒	☐	
3.00	Water Quality				
3.01	Is effluent discharge license obtained for wastewater discharge from site?	☐	☒	☐	
3.02	Is effluent discharged according to the effluent discharge license?	☐	☒	☐	
3.03	Is wastewater discharge from site properly treated prior to discharge?	☐	☒	☐	
3.04	Are perimeter channels provided to intercept storm runoff from outside the site?	☒	☐	☐	
3.05	Are sand/silt removal facilities such as sand/silt traps and sediment basins provided to remove sand/silt particles from runoff?	☐	☒	☐	
3.06	Is surface runoff diverted to sedimentation facilities?	☒	☐	☐	

Contract No.: 13/WSD/16 Mainlaying in Tseung Kwan O

		N/A	Yes	No	Photo/Remarks
3.07	Is the drainage system properly maintained?	☐	☒	☐	
3.08	Are construction works carefully programmed to minimize soil excavation works during rainy seasons?	☒	☐	☐	
3.09	Are exposed soil surface protected by paving as soon as possible to reduce the potential of soil erosion?	☒	☐	☐	
3.10	Are temporary access roads protected by crushed gravel?	☒	☐	☐	
3.11	Are exposed slope surface properly protected?	☒	☐	☐	
3.12	Is trench excavation avoided in the wet season as far as practicable, or if necessary, backfilled in short sections after excavation?	☒	☐	☐	
3.13	Are open stockpiles of construction materials on site covered by tarpaulin or similar fabric during construction?	☒	☐	☐	
3.14	Is runoff from wheel-washing facilities avoided?	☒	☐	☐	
3.15	Is oil leakage or spillage prevented?	☐	☒	☐	Reminder
3.16	Are there any measures to prevent the release of oil and grease into the storm drainage system?	☒	☐	☐	
3.17	Are the oil interceptors/ grease traps properly maintained?	☒	☐	☐	
3.18	Are debris and rubbish generated on site collected, handled and disposed of properly to avoid them entering the streams?	☐	☒	☐	
3.19	Are all fuel tanks and storage areas provided with locks and be sited on sealed areas, within bunds of capacity equal to 110% of the storage capacity of the largest tank?	☐	☒	☐	
3.20	Are tanks, containers, storage area bunded and the locations locked as far as possible from the sensitive watercourse and stormwater drains?	☐	☒	☐	
3.21	Are sufficient chemical toilets provided on site to handle sewage from construction work force?	☐	☒	☐	
3.22	Are sewage disposal and toilet maintenance of the portable chemical toilets provided by the licensed contractors?	☐	☒	☐	
3.23	Is concrete washing water properly collected and treated prior to discharge?	☒	☐	☐	
4.00	Waste Management				
4.01	Is a trip-ticket system implemented to monitor the disposal of C&D and solid wastes at public filling facilities and landfills?	☐	☒	☐	
4.02	Is a recording system implemented to record the amount of wastes generated, recycled and disposed of?	☐	☒	☐	
4.03	Is chemical waste separated from other waste and collected by a licensed chemical waste collector?	☒	☐	☐	
4.04	Are trip tickets for chemical waste disposal available for inspection?	☒	☐	☐	
4.05	Is chemical waste reused and recycled on site as far as practicable?	☒	☐	☐	

Contract No.: 13/WSD/16 Mainlaying in Tseung Kwan O

		N/A	Yes	No	Photo/Remarks
4.06	Are all containers for chemical waste properly labelled?	☐	☒	☐	
4.07	Is drip tray provided for chemical storage?	☐	☐	☐	abs
4.08	Is chemical waste storage area used solely for storage of chemical waste and properly labelled?	☐	☒	☐	
4.09	Are incompatible chemical wastes stored in different areas?	☒	☐	☐	
4.10	Is the chemical waste storage area enclosed on at least 3 sides and adequately ventilated?	☐	☒	☐	
4.11	Is an impermeable floor and bunding, of capacity to accommodate 110% of the volume of the largest container or of 20% by volume of the chemical waste stored in that area, whichever is the greatest, provide?	☐	☒	☐	
4.12	Are a routine cleaning and maintenance programme implemented for drainage systems, sump pits, and oil interceptors?	☒	☐	☐	
4.13	Are sufficient general refuse disposal/collection points provided on site?	☐	☒	☐	
4.14	Is general refuse disposed of properly and regularly?	☐	☒	☐	
4.15	Are appropriate measures adopted to minimize windblown litter and dust during transportation of waste?	☐	☒	☐	
4.16	Are individual collectors for aluminum cans, plastic bottles and packaging material and office paper provided to encourage waste segregation?	☐	☒	☐	
4.17	Are C&D wastes sorted on site?	☐	☒	☐	
4.18	Are C&D waste disposed of properly?	☐	☒	☐	
4.19	Are unused C&D materials or chemicals recycled or reused to reduce the quantity of waste?	☐	☒	☐	
4.20	Are public fill and C&D waste reuse on site as far as practicable to avoid disposal off-site?	☐	☒	☐	
4.21	Are the construction materials stored properly to minimize the potential for damage or contamination?	☐	☒	☐	
4.22	Is a dumping license obtained to deliver public fill to public filling areas?	☐	☒	☐	
5.00	Landscape and Visual				
5.01	Are Is site hoarding provided?	☒	☐	☐	
5.02	Are vegetation disturbance minimized or soil protected to reduce potential soil erosion?	☐	☒	☐	
5.03	Is construction light oriented away from the sensitive receivers?	☒	☐	☐	
5.04	Is grass hydroseeding provided to slopes as soon as the completion of works?	☒	☐	☐	

Contract No.: 13/WSD/16 Mainlaying in Tseung Kwan O

		N/A	Yes	No	Photo/Remarks
5.05	Are damages to trees outside site boundary due construction works avoided?	☐	☒	☐	
5.06	Is excavation works carried out manually instead of machinery operation within 2.5m vicinity of any preserved trees?	☒	☐	☐	
5.07	Are the retained and transplanted tree(s) properly protected and in good conditions?	☐	☒	☐	Reminder 1
5.08	Are surgery works carried out for damaged trees?	☒	☐	☐	
6.00	Ecology	☐	☒	☐	
6.01	Is site runoff properly treated to prevent any silty runoff?	☐	☒	☐	
6.02	Are silt trap installed and well-maintained?	☒	☐	☐	
6.03	Are stockpiles properly covered to avoid generating silty runoff?	☐	☒	☐	
6.04	Are construction works restricted to works area which are clearly defined?	☐	☒	☐	
7.00	Overall	☐	☒	☐	
7.01	Is the EM&A properly implemented in general?	☐	☒	☐	

Contract no. 13/WSD/17 Design, Build and Operate First Stage of Tseung Kwan O Desalination Plant

Remark / Follow up of Observation(s) and Non-compliance(s) of Last Weekly Site Inspection:

Observation

1.) Chemical containers found near the power generators shall be stored properly or provide a drip tray at Pit W and Pit O.

2.)

Reminders

1.) Trees protection shall be provided along the road of the Pit W and Pit O. The contractors are reminded to remove the stock piles near the the trees to avoid damage.

2.) The excavator in PTO shall be checked and maintained to avoid any oil leakage.

Signatures:

ET
Representative

(Name: *Louis Mungillo*)

Contractor's
Representative

(Name: *Wong Ka On*)

Supervising Officer's
Representative

(Name: *Alex Kwan*)

IEC's
Representative

(Name: *Louis Kwan*)

WSD's
Representative

(Name: *HP Gilchrist*)



Appendix M

Proactive Environmental Protection Proforma

Proactive Environmental Protection for the Next Reporting Month

Reporting Period	Activity	Major Environmental Impact	Environmental Mitigation Measure
1 – 31 January 2023	- Excavation of trench - Mainlaying of pipe - Backfilling of the trench - Work fronts for open trench - Work fronts for pipe jacking	- Construction dust - Noise generation; - Construction waste - Impact of water quality	- Dust suppression by regular wetting and water spraying - Reduction of noise from equipment and machinery on-site - Sorting and storage of general refuse and construction waste - Chemical shall be stored properly with drip tray. - Treatment of water with water treatment facilities before discharge. - Rainwater pumped from trench should be discharged via waster water treatment facilities. - Retained tree shall be carefully protected and tree protect zone should be established.



Appendix N

Impact Monitoring Schedule of Next Reporting Month

Contract No. 13/WSD/16
Mainlaying in Tseung Kwon O
Tentative Environmental Monitoring Schedule (January 2023)

Sun	Mon	Tue	Wed	Thu	Fri	Sat
1	2	3	4	5 Impact Noise Monitoring	6	7
8	9	10	11 Impact Noise Monitoring	12	13	14
15	16	17 Impact Noise Monitoring	18	19	20	21
22	23	24	25	26 Impact Noise Monitoring	27	28
29	30	31 Impact Noise Monitoring				

The schedule may be changed due to unforeseen circumstances (adverse weather, etc.)