



# Appendix M

## Proactive Environmental Protection Proforma

**Proactive Environmental Protection for the Next Reporting Month**

Reporting Period	Activity	Major Environmental Impact	Environmental Mitigation Measure
1– 30 April 2023	<ul style="list-style-type: none"> <li>- Excavation of trench</li> <li>- Mainlaying of pipe</li> <li>- Backfilling of the trench</li> <li>- Work fronts for pipe jacking</li> </ul>	<ul style="list-style-type: none"> <li>- Construction dust</li> <li>- Noise generation;</li> <li>- Construction waste</li> <li>- Impact of water quality</li> <li>- Ecology</li> </ul>	<ul style="list-style-type: none"> <li>- Dust suppression by regular wetting and water spraying</li> <li>- Reduction of noise from equipment and machinery on-site</li> <li>- Sorting and storage of general refuse and construction waste</li> <li>- Chemical shall be stored properly with drip tray.</li> <li>- Treatment of water with water treatment facilities before discharge.</li> <li>- Rainwater pumped from trench should be discharged via waster water treatment facilities.</li> <li>- Retained tree shall be carefully protected and tree protect zone should be established.</li> </ul>