

Appendix M

Proactive Environmental Protection Proforma

The copyright of this document is owned by Acuity Sustainability Consulting Limited. It may not be reproduced except with prior written approval from the Company.



Proactive Environmental Protection for the Next Reporting Month

Reporting Period	Activity	Major Environmental Impact	Environmental Mitigation Measure
1– 31 May 2023	 Excavation of trench Mainlaying of pipe Backfilling of the trench Work fronts for pipe jacking 	 Construction dust Noise generation; Construction waste Impact of water quality Ecology 	 Dust suppression by regular wetting and water spraying Reduction of noise from equipment and machinery on-site Sorting and storage of general refuse and construction waste Chemical shall be stored properly with drip tray. Treatment of water with water treatment facilities before discharge. Rainwater pumped from trench should be discharged via waster water treatment facilities. Retained tree shall be carefully protected and tree protect zone should be established.

The copyright of this document is owned by Acuity Sustainability Consulting Limited. It may not be reproduced except with prior written approval from the Company.