



## Appendix M

## Proactive Environmental Protection Proforma





## **Proactive Environmental Protection for the Next Reporting Month**

Reporting Period	Activity	Major Environmental Impact	Environmental Mitigation Measure
1- 31 July 2023	<ul> <li>Excavation of trench</li> <li>Mainlaying of pipe</li> <li>Backfilling of the trench</li> <li>Work fronts for pipe jacking</li> </ul>	- Construction dust - Noise generation; - Construction waste - Impact of water quality - Ecology	<ul> <li>Dust suppression by regular wetting and water spraying</li> <li>Reduction of noise from equipment and machinery on-site</li> <li>Sorting and storage of general refuse and construction waste</li> <li>Chemical shall be stored properly with drip tray.</li> <li>Treatment of water with water treatment facilities before discharge.</li> <li>Rainwater pumped from trench should be discharged via waster water treatment facilities.</li> <li>Retained tree shall be carefully protected and tree protect zone should be established.</li> </ul>